

(様式1)

女川町 復興交付金事業計画 令和元年度進捗状況報告 総括表

令和2年3月末時点

(単位:千円)

女川町 交付分	年度	交付額 (国費)	契約済額 (国費相当額)
	H23	680,083	0
H24	16,780,648	11,066,950	
H25	31,230,934	21,916,163	
H26	21,981,039	26,392,227	
H27	20,367,727	16,041,610	
H28	18,427,104	20,614,902	
H29	15,154,366	17,975,320	
H30	7,615,156	9,119,190	
H31	2,635,543	9,254,304	
H32	6,037,997	0	
合計	140,910,597	132,380,666	

(単位:千円)

<参考>	復興交付金基金の状況				
	基金残高 A+B-C-D	交付額累計 A	利息額累計 B	取崩額累計 C	国庫返還額累計 D
	16,310,212	140,910,597	96,463	124,565,018	131,830

(単位:千円)

<参考> 都道府県交付分 (うち、当該市町 村分)	年度	交付額 (国費)	契約済額 (国費相当額)
	H23	206,425	0
H24	1,626,822	253,247	
H25	4,328,871	373,456	
H26	2,063,993	836,997	
H27	2,594,970	1,174,793	
H28	116,250	4,290,884	
H29	798,300	1,396,902	
H30	693,100	2,332,069	
H31	1,396,550	1,017,736	
H32	1,588,750	0	
合計	15,414,031	11,676,084	

<交付実績>

(単位:千円)

区分	交付実績 A+B-C-D	交付済額 (令和元年度事業分まで) A	事業間流用増減額 (令和元年度事業分まで) B	単年度型事業 執行残額 C	基金型事業 国庫返還済額 D
市町村交付分	134,740,770	134,872,600	0	0	131,830
都道府県交付分	13,671,827	13,825,281	▲ 82,194	0	71,260
合計	148,412,597	148,697,881	▲ 82,194	0	203,090

※令和元年度末までに執行が可能な実績として、令和元年度事業分までの交付額・事業間流用増減額から、執行残額として国庫に返還した金額を減じた額。

(様式2A)

女川町 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 文部科学省

令和2年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況			
1	A	-	4	-	1	-	埋蔵文化財発掘調査事業	町内全域	町	町	直接	廃止	0	23	~	29	H23	1,500			1,500		
																	H24	1,500			1,500		
																	H25				0		
																	H26			0	0		
																	H27			0	0		
																	H28			0	0		
																	H29			0	0		
																	H30		▲ 3,000		▲ 3,000		
																	H31				0		
																	H32				0		
																	累計	3,000	▲ 3,000	0	0		
14	A	-	4	-	1	-	埋蔵文化財発掘調査事業	女川町全域	県	県	直接	完了	27,102	24	~	29	H23				0	24年4月~25年3月 分布調査試掘(一部成果品完成)	
																	H24	8,397		615	7,782		
																	H25	4,336		9,231	▲ 4,895		25年4月~26年3月 分布調査試掘(一部成果品完成)
																	H26	3,944		3,120	824		26年4月~27年3月 分布調査・試掘(一部成果品完成)
																	H27	3,648		2,520	1,128		27年4月~28年3月 分布調査・試掘(一部成果品完成)
																	H28			2,126	▲ 2,126		28年4月~29年3月 分布調査・試掘(一部成果品完成)
																	H29			278	▲ 278		29年4月~30年3月 分布調査・試掘(一部成果品完成)
																	H30				0		
																	H31				0		
																	H32				0		
																	累計	20,325	0	17,890	2,435		
125	A	-	1	-	1	-	女川小・中学校移転整備事業(小学校校舎)	堀切山地区	町	町	直接	継続	1,264,480	29	~	32	H23				0		
																	H24				0		
																	H25				0		
																	H26				0		
																	H27				0		
																	H28			0	0		
																	H29	36,145		28,236	7,909		H29.5 設計業務委託契約締結
																	H30	485,478	3,000	496,387	▲ 7,909		H30.10 設計業務完了 H30.11 建設工事契約締結
																	H31			337,523	▲ 337,523		
																	H32	429,797			429,797		
																	累計	951,420	3,000	862,146	92,274		
126	A	-	1	-	2	-	女川小・中学校移転整備事業(小学校体育館)	堀切山地区	町	町	直接	継続	308,206	29	~	32	H23				0		
																	H24				0		
																	H25				0		
																	H26				0		
																	H27				0		
																	H28			0	0		
																	H29	13,557		10,590	2,967		H29.5 設計業務委託契約締結
																	H30	151,395		154,362	▲ 2,967		H30.10 設計業務完了 H30.11 建設工事契約締結
																	H31		▲ 66,002	27,677	▲ 93,679		
																	H32	134,094			134,094		
																	累計	299,046	▲ 66,002	192,629	40,415		

(様式2A)

女川町

復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 文部科学省

令和2年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
127	A	-	1	-	3	-	女川小・中学校移転整備事業(中学校校舎)	堀切山地区	町	町	直接	継続	1,205,454	29	~	32	H23				0	H29.5 設計業務委託契約締結 H30.10 設計業務完了 H30.11 建設工事契約締結
																	H24				0	
																	H25				0	
																	H26				0	
																	H27				0	
																	H28				0	
																	H29	32,922		25,718	7,204	
																	H30	447,328		454,532	▲ 7,204	
																	H31			380,788	▲ 380,788	
																	H32	429,647			429,647	
																	累計	909,897	0	861,038	48,859	
128	A	-	1	-	4	-	女川小・中学校移転整備事業(中学校体育館)	堀切山地区	町	町	直接	継続	399,199	29	~	32	H23				0	H29.5 設計業務委託契約締結 H30.10 設計業務完了 H30.11 建設工事契約締結
																	H24				0	
																	H25				0	
																	H26				0	
																	H27				0	
																	H28				0	
																	H29	17,415		13,604	3,811	
																	H30	177,331		181,142	▲ 3,811	
																	H31			77,436	▲ 77,436	
																	H32	106,532			106,532	
																	累計	301,278	0	272,182	29,096	
129	A	-	2	-	1	-	女川小・中学校移転整備事業(中学校武道場)	堀切山地区	町	町	直接	継続	49,642	29	~	32	H23				0	H29.5 設計業務委託契約締結 H30.10 設計業務完了 H30.11 建設工事契約締結
																	H24				0	
																	H25				0	
																	H26				0	
																	H27				0	
																	H28				0	
																	H29	3,075		2,402	673	
																	H30	19,637		20,310	▲ 673	
																	H31			7,374	▲ 7,374	
																	H32	10,536			10,536	
																	累計	33,248	0	30,086	3,162	
130	A	-	2	-	2	-	女川小・中学校移転整備事業(給食調理場)	堀切山地区	町	町	直接	継続	138,458	29	~	32	H23				0	H29.5 設計業務委託契約締結 H30.10 設計業務完了 H30.11 建設工事契約締結
																	H24				0	
																	H25				0	
																	H26				0	
																	H27				0	
																	H28				0	
																	H29	2,023		1,580	443	
																	H30	52,297		52,740	▲ 443	
																	H31			40,083	▲ 40,083	
																	H32	50,204			50,204	
																	累計	104,524	0	94,403	10,121	

(様式2A)

女川町

復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 文部科学省

令和2年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
	1	2	3	4	5	6																
131	A	-	2	-	3	-	女川小・中学校移転整備事業(プール)	堀切山地区	町	町	直接	継続	181,004	29	~	32	H23				0	H29.5 設計業務委託契約締結 H30.10 設計業務完了 H30.11 建設工事契約締結
																	H24				0	
																	H25				0	
																	H26				0	
																	H27				0	
																	H28				0	
																	H29	1,226		958	268	
																	H30	26,798		27,066	▲ 268	
																	H31		66,002	92,645	▲ 26,643	
																	H32	26,909			26,909	
																	累計	54,933	66,002	120,669	266	
132	A	-	2	-	4	-	女川小・中学校移転整備事業(グラウンド整備)	堀切山地区	町	町	直接	継続	60,000	29	~	32	H23				0	H29.5 設計業務委託契約締結 H30.10 設計業務完了 H30.11 建設工事契約締結
																	H24				0	
																	H25				0	
																	H26				0	
																	H27				0	
																	H28				0	
																	H29	1,123		877	246	
																	H30	19,220		19,466	▲ 246	
																	H31			19,657	▲ 19,657	
																	H32	19,851			19,851	
																	累計	40,194	0	40,000	194	
133	A	-	2	-	5	-	女川小・中学校移転整備事業(非常用発電機)	堀切山地区	町	町	直接	継続	4,000	29	~	32	H23				0	H29.5 設計業務委託契約締結 H30.10 設計業務完了 H30.11 建設工事契約締結
																	H24				0	
																	H25				0	
																	H26				0	
																	H27				0	
																	H28				0	
																	H29	74		58	16	
																	H30	1,266	0	1,282	▲ 16	
																	H31			1,327	▲ 1,327	
																	H32	1,338			1,338	
																	累計	2,678	0	2,667	11	
134	A	-	2	-	6	-	女川小・中学校移転整備事業(太陽光発電)	堀切山地区	町	町	直接	継続	61,248	29	~	32	H23				0	H29.5 設計業務委託契約締結 H30.10 設計業務完了 H30.11 建設工事契約締結
																	H24				0	
																	H25				0	
																	H26				0	
																	H27				0	
																	H28				0	
																	H29	1,669		1,304	365	
																	H30	25,154		25,519	▲ 365	
																	H31			14,937	▲ 14,937	
																	H32	19,409			19,409	
																	累計	46,232	0	41,760	4,472	

(様式2A)

女川町 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 文部科学省

令和2年3月末時点

(千円)

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
135	◆ A - 1 - 1 - 1	女川小・中学校移転整備事業(ピロティ等)	堀切山地区	町	町	直接	継続	315,302	29 ~ 32	H23				0	
										H24				0	
										H25				0	
										H26				0	
										H27				0	
										H28				0	
										H29	29,440		22,998	6,442	H29.5 設計業務委託契約締結
										H30	162,692		169,134	▲ 6,442	H30.10 設計業務完了 H30.11 建設工事契約締結
										H31			18,069	▲ 18,069	
										H32	60,108			60,108	
										累計	252,240	0	210,201	42,039	
										H23	1,500	0	0	1,500	
										H24	1,500	0	0	1,500	
										H25	0	0	0	0	
H26	0	0	0	0											
H27	0	0	0	0											
H28	0	0	0	0											
H29	138,669	0	108,325	30,344											
H30	1,568,596	0	1,601,940	▲ 33,344											
H31	0	0	1,017,516	▲ 1,017,516											
H32	1,288,425	0	0	1,288,425											
3,986,993	市町村交付分 計	2,998,690	0	2,727,781	270,909										
都道府県 交付分	各年度 別合計	H23	0	0	0	0									
		H24	8,397	0	615	7,782									
		H25	4,336	0	9,231	▲ 4,895									
		H26	3,944	0	3,120	824									
		H27	3,648	0	2,520	1,128									
		H28	0	0	2,126	▲ 2,126									
		H29	0	0	278	▲ 278									
		H30	0	0	0	0									
		H31	0	0	0	0									
		H32	0	0	0	0									
27,102	都道府県交付分 計	20,325	0	17,890	2,435										
市町村 都道府県 計	各年度 別合計	H23	1,500	0	0	1,500									
		H24	9,897	0	615	9,282									
		H25	4,336	0	9,231	▲ 4,895									
		H26	3,944	0	3,120	824									
		H27	3,648	0	2,520	1,128									
		H28	0	0	2,126	▲ 2,126									
		H29	138,669	0	108,603	30,066									
		H30	1,568,596	0	1,601,940	▲ 33,344									
		H31	0	0	1,017,516	▲ 1,017,516									
		H32	1,288,425	0	0	1,288,425									
4,014,095	合計	3,019,015	0	2,745,671	273,344										

女川町 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 農林水産省

令和2年3月末時点

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
	事業費	事業期間																	
2	C	-	7	-	1	女川町宮ヶ崎地区水産業基盤整備測量調査計画事業	宮ヶ崎地区	町	町	直接	完了	99,750	23	H23	42,750			42,750	H24.10 基本計画策定業務契約
														H24	35,250		74,813	▲ 39,563	H25.3 業務完了
														H25				0	
														H26				0	
														H27				0	
														H28				0	
														H29		▲ 3,187		▲ 3,187	
														H30				0	
														H31				0	
														H32				0	
累計	78,000	▲ 3,187	74,813	0															
3	C	-	7	-	2	離半島部水産業共同利用施設復興整備測量調査計画事業	竹浦地区、桐ヶ崎地区、横浦地区、飯子浜地区、塚浜地区	町	町	直接	廃止	0	23	H23	18,750			18,750	
														H24	26,250			26,250	
														H25				0	
														H26				0	
														H27				0	
														H28				0	
														H29		▲ 45,000		▲ 45,000	
														H30				0	
														H31				0	
														H32				0	
累計	45,000	▲ 45,000	0	0															
12	C	-	5	-	1	漁業集落防災機能強化測量調査設計事業	指ヶ浜地区他14地区	県	町	間接	完了	991,300	23	H23	48,225		0	48,225	24年7月、マスタープラン検討業務発注。
														H24	695,250		53,668	641,582	
														H25			46,067	▲ 46,067	
														H26			368,908	▲ 368,908	
														H27			59,062	▲ 59,062	
														H28		▲ 57,882		57,882	
														H29		138,145		▲ 138,145	
														H30		135,500		▲ 135,500	
														H31				0	
														H32				0	
累計	743,475	0	743,468	7															
13	C	-	6	-	1	漁港施設機能強化測量調査設計事業	町内全域	県	町	間接	完了	48,000	23	H23	8,625		0	8,625	24年7月、測量調査・実施設計発注。(H25.2完了)
														H24	27,375		16,329	11,046	
														H25				0	
														H26				0	
														H27				0	
														H28				0	
														H29				0	
														H30				0	
														H31				0	
														H32				0	
累計	36,000	0	16,329	19,671															

女川町 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 農林水産省

令和2年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
	◆	C	-	7	-	1																
19	◆	C	-	7	-	1	女川町水産加工団地整備構 想策定事業	宮ヶ崎地 区・石浜 地区	町	町	直接	完了	42,000	24	~	24	H23			0	H24.6 基本構想策定業務発注	
																	H24	33,600		33,600	0	H25.3 業務完了
																	H25			0		
																	H26			0		
																	H27			0		
																	H28			0		
																	H29			0		
																	H30			0		
																	H31			0		
																	H32			0		
累計	33,600	0	33,600	0																		
20	C	-	7	-	3	女川町水産加工団地排水処 理施設整備事 業	宮ヶ崎・ 石浜地区	町	町	直接	完了	2,931,726	24	~	31	H23			0	H25.4 管渠実施設計発注。		
																H24	102,000			102,000	H25.5 管渠本体工事・施工管理発注。	
																H25	1,947,168		2,022,822	▲ 75,654		
																H26			0	0		
																H27			▲ 3,891	3,891	H28.3 管渠実施設計完了 H28.3変更契約	
																H28	34,547		60,892	▲ 26,345	H28.6 管渠工事発注	
																H29	115,079		118,969	▲ 3,890	H29.5 実施設計業務発注 H29.6管渠工事発注	
																H30			▲ 2,492	2,492	H31.3 実施設計業務変更契約 実施設計業務完了 管渠工事	
																H31			588	▲ 588		
																H32			0	0		
累計	2,198,794	0	2,196,888	1,906																		
46	C	-	6	-	2	漁港施設機能 強化事業	指ヶ浜漁 港 外11漁港	県	町	間接	完了	128,000	24	~	25	H23			0	24年11月～、嵩上げ工事発注。		
																H24	96,000		91,798	4,202		
																H25			▲ 3,702	3,702	26年3月、完了。	
																H26			0	0		
																H27			0	0		
																H28			0	0		
																H29			0	0		
																H30			0	0		
																H31			0	0		
																H32			0	0		
累計	96,000	0	88,096	7,904																		
48	☆	F	-	1	-	1	漁業集落復興 効果促進事業	女川町	町	直接	完了	577,942	24	~	31	H23			0			
																H24	158,608		8,000	150,608		
																H25	9,649		12,248	▲ 2,599		
																H26	390,936		147,671	243,265		
																H27	52,426		0	52,426		
																H28	70,262		100,716	▲ 30,454		
																H29		▲ 218,291	62,669	▲ 280,960		
																H30		▲ 1,238	41,920	▲ 43,158		
																H31			▲ 9,966	9,966	R2.3事業完了	
																H32			0	0		
累計	681,881	▲ 219,529	363,258	99,094																		

女川町 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 農林水産省

令和2年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
	1	2	3	4	5	6														
58	C	-	7	-	4	-	女川町地方卸売市場整備事業	宮ヶ崎地区	町	町	直接	完了	53,417	24	H23				0	
															H24	30,000			30,000	
															H25	30,750		43,740	▲ 12,990	H26.1 中央荷捌場、管理棟基本設計発注。
															H26			▲ 3,677	3,677	H27.3 精算変更契約締結
															H27				0	
															H28			0	0	
															H29		▲ 20,687		▲ 20,687	
															H30				0	
															H31				0	
															H32				0	
															累計	60,750	▲ 20,687	40,063	0	
86	C	-	5	-	2	-	漁業集落防災機能強化事業	大石原浜地区	町	町	直接	完了	302,176	25	H23				0	
															H24				0	
															H25	45,232		44,192	1,040	H25.5 URとCM事業一括契約締結
															H26	32,008		31,590	418	H26.10 URとCM事業一括契約締結(被災跡地整備)
															H27			0	0	継続して用地交渉を実施
															H28			1,577	▲ 1,577	H28.12 支障物件補償契約締結
															H29	143,313		143,366	▲ 53	H29.9 URとのCM事業変更契約締結、随時用地買取契約締結
															H30	6,078		2,045	4,033	H30.12 URとのCM事業変更契約締結
															H31			▲ 7,457	7,457	R2.2 用地買取契約締結、R2.3 UR事業の精算による変更契約
															H32				0	
															累計	226,631	0	215,313	11,318	
87	C	-	7	-	5	-	女川町水産加工工場整備事業	石浜、宮ヶ崎、伊勢、鷺神浜(角浜)、小乗地区	町	町	直接	継続	16,419,382	25	H23				0	
															H24				0	
															H25	5,500,000			5,500,000	H26.3.31時点 事業実施主体7社への補助金交付決定済
															H26			5,203,649	▲ 5,203,649	交付決定済7社建設工事着工済
															H27	2,856,337		▲ 648,914	3,505,251	6社竣工、1社交付決定取消
															H28			0	0	
															H29			0	0	
															H30	1,786,613	80,102		1,866,715	
															H31	1,065,273		4,767,361	▲ 3,702,088	R2.3.31時点 事業実施主体7社への補助金交付決定、工事着工済
															H32				0	
															累計	11,208,223	80,102	9,322,096	1,966,229	
92	☆	F	-	3	-	1	漁業集落復興効果促進事業(県分)	女川町	県	県	直接	継続	31,341	25	H23				0	
															H24				0	
															H25	16,825		13,440	3,385	
															H26				0	
															H27	8,247			8,247	
															H28			1,135	▲ 1,135	
															H29				0	
															H30				0	
															H31				0	
															H32				0	
															累計	25,072	0	14,575	10,497	

女川町 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 農林水産省

令和2年3月末時点

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
97	C	-	5	-	3	漁業集落防災機能強化事業	小屋取地区	町	町	直接	完了	614,880	26 ~ 29	H23				0	
														H24				0	
														H25				0	
														H26	142,404		130,783	11,621	H26.6 URとCM事業一括契約締結
														H27	235,023		236,614	▲ 1,591	物件補償契約
														H28	68,061		72,265	▲ 4,204	H28.12 URとのCM事業変更契約締結
														H29	40,317		21,496	18,821	H30.3 URとのCM事業変更契約締結、随時用地買取契約締結
														H30		▲ 24,646		▲ 24,646	
														H31				0	
														H32				0	
														累計	485,805	▲ 24,646	461,158		1
														98	C	-	5	-	4
H24				0															
H25				0															
H26	172,810		156,054	16,756	H26.10 URとCM事業一括契約締結														
H27			0	0	継続して用地交渉を実施														
H28			3,379	▲ 3,379	H28.9 URとのCM事業変更契約締結、随時用地買取契約締結														
H29	36,967	266,478	45,369	258,076	H29.9 URとのCM事業変更契約締結、随時用地買取契約締結														
H30	13,137		279,615	▲ 266,478	H30.12 URとのCM事業変更契約締結														
H31			1,489	▲ 1,489	R2.3 UR事業の精算による変更契約締結														
H32				0															
累計	222,914	266,478	485,906	3,486															
99	C	-	5	-	5	漁業集落防災機能強化事業	尾浦地区	町	町	直接	完了	1,189,488	26 ~ 31						
														H24				0	
														H25				0	
														H26	241,499		98,254	143,245	H26.10 URとCM事業一括契約締結
														H27			0	0	継続して用地交渉を実施
														H28			32,704	▲ 32,704	H28.9 URとのCM事業変更契約締結、随時用地買取契約締結
														H29	223,506	20,687	239,985	4,208	H29.9 URとのCM事業変更契約締結、随時用地買取契約締結
														H30	406,423		430,398	▲ 23,975	H30.12 URとのCM事業変更契約締結
														H31			55,409	▲ 55,409	R2.3 UR事業の精算による変更契約締結
														H32				0	
														累計	871,428	20,687	856,750	35,365	
														100	C	-	5	-	6
H24				0															
H25				0															
H26	139,543		76,629	62,914	H26.10 URとCM事業一括契約締結														
H27			0	0	継続して用地交渉を実施														
H28			0	0	継続して用地交渉を実施														
H29	47,844		52,002	▲ 4,158	H29.9 URとのCM事業変更契約締結、随時用地買取契約締結														
H30	266,631	▲ 17,676	307,711	▲ 58,756	H30.12 URとのCM事業変更契約締結														
H31			▲ 9,803	9,803	R2.3 UR事業の精算による変更契約締結														
H32				0															
累計	454,018	▲ 17,676	426,539	9,803															

女川町 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 農林水産省

令和2年3月末時点

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
101	C	-	5	-	7	漁業集落防災機能強化事業	桐ヶ崎地区	町	町	直接	完了	357,468	26	~	29	H23			0		
																H24			0		
																H25			0		
																H26	132,216		95,718	36,498	H26.10 URとCM事業一括契約締結
																H27			985	▲ 985	H27.12用地買収契約
																H28	160,936		181,300	▲ 20,364	H28.9 URとのCM事業変更契約締結、随時用地買取契約締結
																H29			▲ 9,902	9,902	H29.12 URとのCM事業変更契約締結
																H30		▲ 25,051		▲ 25,051	
																H31				0	
																H32				0	
																累計	293,152	▲ 25,051	268,101		
																102	C	-	5	-	8
H24			0																		
H25			0																		
H26	62,581		48,122	14,459	H26.10 URとCM事業一括契約締結																
H27			0	0	継続して用地交渉を実施																
H28			3,013	▲ 3,013	随時用地買取契約締結																
H29			1,226	▲ 1,226	随時用地買取契約締結																
H30	302,568		303,378	▲ 810	H30.12 URとのCM事業変更契約締結																
H31			▲ 1,182	1,182	R2.2 用地買取契約締結、R2.3 UR事業の精算による変更契約																
H32				0																	
累計	365,149	0	354,557	10,592																	
103	C	-	5	-	9	漁業集落防災機能強化事業	野々浜地区	町	町	直接	継続	475,517	26	~	32						
																H24			0		
																H25			0		
																H26	41,084		40,329	755	H26.10 URとCM事業一括契約締結
																H27			0	0	継続して用地交渉を実施
																H28			0	0	継続して用地交渉を実施
																H29			563	▲ 563	継続して用地交渉を実施
																H30	315,553		292,156	23,397	H30.12 URとのCM事業変更契約締結
																H31			▲ 4,337	4,337	H31.4 宮城県との工事負担協定締結、R1.10 用地買取契約締結、R2.3 UR事業の精算による変更契約締結
																H32				0	
																累計	356,637	0	328,711	27,926	
																104	C	-	5	-	10
H24			0																		
H25			0																		
H26	138,141		106,668	31,473	H26.10 URとCM事業一括契約締結																
H27			0	0	継続して用地交渉を実施																
H28			210	▲ 210	随時用地買取契約締結																
H29	20,343		24,808	▲ 4,465	H29.9 URとのCM事業変更契約締結、随時用地買取契約締結																
H30	134,525	▲ 7,784	135,845	▲ 9,104	H30.12 URとのCM事業変更契約締結																
H31			12,264	▲ 12,264	R2.3 UR事業の精算による変更契約締結																
H32				0																	
累計	293,009	▲ 7,784	279,795	5,430																	

女川町 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 農林水産省

令和2年3月末時点

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
105	C	-	5	-	11	漁業集落防災機能強化事業	出島地区	町	町	直接	完了	830,940	26	~	31	H23			0		
																H24			0		
																H25			0		
																H26	302,684		234,714	67,970	H26.10 URとCM事業一括契約締結
																H27			0	0	継続して用地交渉を実施
																H28			3,496	▲ 3,496	H28.9 URとのCM事業変更契約締結、随時用地買取契約締結
																H29	29,717		35,707	▲ 5,990	H29.9 URとのCM事業変更契約締結、随時用地買取契約締結
																H30	290,803		294,523	▲ 3,720	H30.12 URとのCM事業変更契約締結
																H31			29,170	▲ 29,170	R2.3 UR事業の精算による変更契約締結
																H32				0	
																累計	623,204	0	597,610	25,594	
																106	C	-	5	-	12
H24			0																		
H25			0																		
H26	148,037		136,468	11,569	H26.10 URとCM事業一括契約締結																
H27			0	0	継続して用地交渉を実施																
H28	168,421		179,990	▲ 11,569	H28.9 URとのCM事業変更契約締結、随時用地買取契約締結																
H29	97,242		97,242	0	H29.12 URとのCM事業変更契約締結																
H30	206,142		206,142	0	H30.12 URとのCM事業変更契約締結																
H31			▲ 8,310	8,310	R2.3 UR事業の精算による変更契約締結																
H32				0																	
累計	619,842	0	611,532	8,310																	
107	C	-	6	-	3	漁港施設機能強化事業	尾浦漁港	町	町	直接	完了	206,765	26	~	30						
																H24			0		
																H25			0		
																H26	120,000		9,768	110,232	H26.8 設計、測量業務発注
																H27			36,045	▲ 36,045	H27.8 契約締結 H28.3 変更契約締結(工期延期)
																H28	52,575		63,788	▲ 11,213	H29.3 変更契約締結(工期延長)
																H29			42,644	▲ 42,644	H29.5 契約締結 H30.3 変更契約締結
																H30		▲ 17,501	2,657	▲ 20,158	H30.7 契約締結 H30.10完成
																H31				0	
																H32				0	
																累計	172,575	▲ 17,501	154,902	172	
																116	C	-	6	-	4
H24			0																		
H25	225,389		216,526	8,863	H26.1~ 嵩上げ工事発注																
H26	29,732		▲ 10,580	40,312	H27.3 変更契約締結																
H27	76,621		102,407	▲ 25,786	H28.3 変更契約締結																
H28	94,875		▲ 5,527	100,402	H29.3 変更契約締結 H29.3 契約締結																
H29	47,986		15,187	32,799	H29.6 契約締結 H30.1 契約締結 H30.3変更契約締結																
H30		▲ 16,362	70,466	▲ 86,828	H30.4 契約締結 H31.3 変更契約締結																
H31			69,760	▲ 69,760	R1.12 契約締結 R2.3 変更契約締結																
H32				0																	
累計	474,603	▲ 16,362	458,239	2																	

女川町 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 農林水産省

令和2年3月末時点

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
117	C	-	5	-	13	漁業集落防災機能強化事業	指ヶ浜地区	町	町	直接	継続	399,440	26	~	H23				0	
														H24				0		
														H25				0		
														H26	113,647		86,872	26,775	H27.3 URとCM事業一括契約締結	
														H27			0	0	継続して用地交渉を実施	
														H28			639	▲ 639	H28.9 URとのCM事業変更契約締結、随時用地買取契約締結	
														H29	55,018		57,493	▲ 2,475	H29.9 URとのCM事業変更契約締結、随時用地買取契約締結	
														H30	86,442	44,472	86,442	44,472	H30.12 URとのCM事業変更契約締結	
														H31			61,553	▲ 61,553	R1.9 2期工事分の工事契約締結、R2.3 UR事業の精算による変更契約締結	
														H32				0		
累計	255,107	44,472	292,999	6,580																
118	C	-	5	-	14	漁業集落防災機能強化事業	横浦地区	町	町	直接	完了	718,449	26	~	H23				0	
														H24				0		
														H25				0		
														H26	94,546		53,071	41,475	H27.3 URとCM事業一括契約締結	
														H27			0	0	継続して用地交渉を実施	
														H28			525	▲ 525	随時用地買取契約締結	
														H29	128,133		132,618	▲ 4,485	H29.9 URとのCM事業変更契約締結、随時用地買取契約締結	
														H30	316,157		302,648	13,509	H30.12 URとのCM事業変更契約締結	
														H31			15,427	▲ 15,427	H31.4 宮城県との工事負担協定締結、R2.2 用地買取契約締結、R2.3 UR事業の精算による変更契約締結	
														H32				0		
累計	538,836	0	504,289	34,547																
119	C	-	5	-	15	漁業集落防災機能強化事業	飯子浜地区	町	町	直接	継続	674,645	26	~	H23				0	
														H24				0		
														H25				0		
														H26	82,041		54,966	27,075	H27.3 URとCM事業一括契約締結	
														H27			0	0	継続して用地交渉を実施	
														H28			356	▲ 356	随時用地買取契約締結	
														H29			8,615	▲ 8,615	随時用地買取契約締結	
														H30	438,258	▲ 14,316	407,960	15,982	H30.12 URとのCM事業変更契約締結	
														H31			16,728	▲ 16,728	H31.4 宮城県との工事負担協定締結、R1.6 用地買取契約締結、R2.3 UR事業の精算による変更契約締結	
														H32				0		
累計	520,299	▲ 14,316	488,625	17,358																

女川町 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 農林水産省

令和2年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況			
	27	28	29	27	28	29																	
121	C	-	1	-	1	-	農山漁村地域 復興基盤総合 整備事業(女 川漁港環境整 備事業)	小乗浜地 区	県	県	直接	廃止	55,000	26	~	29	H23				0	未執行。	
																	H24				0		
																	H25				0		
																	H26	41,250			0		41,250
																	H27				0		
																	H28				0		
																	H29				0		
																	H30				0		
																	H31				0		
																	H32				0		
																	累計	41,250			0		41,250
																	123	C	-	7	-		6
H24				0																			
H25				0																			
H26				0																			
H27	22,317			0	22,317																		
H28	12,016			0	12,016																		
H29				0	0																		
H30				0																			
H31				0																			
H32				0																			
累計	34,333			0	34,333																		
124	◆	C	-	7	-	5	(仮称)女川町 水産振興セン ター整備事業 (飲食施設)	宮ヶ崎地 区	町	町	直接	完了	77,433	27	~	29						H23	
																	H24				0		
																	H25				0		
																	H26				0		
																	H27	40,265			0	40,265	
																	H28	21,680			0	21,680	
																	H29				0	0	
																	H30				0		
																	H31				0		
																	H32				0		
																	累計	61,945			0	61,945	

女川町 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 農林水産省

令和2年3月末時点

(千円)

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
										H23	61,500	0	0	61,500	
										H24	385,708	0	116,413	269,295	
										H25	7,758,188	0	2,339,528	5,418,660	
										H26	2,383,909	0	6,697,069	▲ 4,313,160	
										H27	3,282,989	0	▲ 214,172	3,497,161	
										H28	683,373	0	733,019	▲ 49,646	
										H29	985,465	0	1,090,057	▲ 104,592	
										H30	4,569,330	0	3,161,414	1,407,916	
										H31	1,065,273	0	4,988,694	▲ 3,923,421	
										H32	0	0	0	0	
								29,556,126	市町村交付分 計		21,175,735	0	18,912,022	2,263,713	
										H23	56,850	0	0	56,850	
										H24	818,625	0	161,795	656,830	
										H25	16,825	0	55,805	▲ 38,980	
										H26	41,250	0	368,908	▲ 327,658	
										H27	8,247	0	59,062	▲ 50,815	
										H28	0	0	▲ 56,747	56,747	
										H29	0	0	138,145	▲ 138,145	
										H30	0	0	135,500	▲ 135,500	
										H31	0	0	0	0	
										H32	0	0	0	0	
								1,253,641	都道府県交付分 計		941,797	0	862,468	79,329	
										H23	118,350	0	0	118,350	
										H24	1,204,333	0	278,208	926,125	
										H25	7,775,013	0	2,395,333	5,379,680	
										H26	2,425,159	0	7,065,977	▲ 4,640,818	
										H27	3,291,236	0	▲ 155,110	3,446,346	
										H28	683,373	0	676,272	7,101	
										H29	985,465	0	1,228,202	▲ 242,737	
										H30	4,569,330	0	3,296,914	1,272,416	
										H31	1,065,273	0	4,988,694	▲ 3,923,421	
										H32	0	0	0	0	
								30,809,767	合計		22,117,532	0	19,774,490	2,343,042	

女川町 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
4	D	-	4	-	1	女川町災害公営住宅整備事業(その1)	竹浦地区外13地区	町	町	直接	完了	96,000	23	~	24	H23	43,750		43,750	H24.6 住宅5か年計画策定業務発注 H24.6 測量調査業務発注
																H24	40,250	64,153	▲ 23,903	注 H24.12 整備事業基本計画作成業務発注
																H25		19,846	▲ 19,846	H25.4 中心部災害公営住宅整備基本計画検討業務発注
																H26			0	
																H27			0	
																H28			0	
																H29			0	
																H30			0	
																H31			0	
																H32			0	
																累計	84,000	0	83,999	1
5	D	-	15	-	1	津波復興拠点シンビックコア地区整備計画案作成事業	鶯神浜・女川浜地区	町	町	直接	完了	23,976	23	~	24	H23	1,125		1,125	H24.6 基本計画作成業務委託発注
																H24	17,625	17,982	▲ 357	
																H25			0	
																H26			0	
																H27			0	
																H28		▲ 768	▲ 768	
																H29			0	
																H30			0	
																H31			0	
																H32			0	
																累計	18,750	▲ 768	17,982	0
6	D	-	17	-	1	都市再生事業計画案作成事業	鶯神浜・女川浜・清水・宮ヶ崎・石浜・小乗浜地区	町	町	直接	完了	987,255	23	~	26	H23	491,250		491,250	H24.4 基本設計業務委託発注 H24.9 実施計画作成業務委託発注
																H24	714,750	722,456	▲ 7,706	H24.9 環境アセスメント概況調査業務委託発注
																H25		19,755	▲ 19,755	H25.9 環境調査業務委託発注
																H26		▲ 1,770	1,770	H27.3 精算変更契約締結、H27.3 完了
																H27			0	
																H28		▲ 15,500	▲ 15,500	
																H29		▲ 450,058	▲ 450,058	
																H30			0	
																H31			0	
																H32			0	
																累計	1,206,000	▲ 465,558	740,441	1
7	D	-	17	-	2	緊急防災空地整備事業	鶯神浜・女川浜・清水・宮ヶ崎地区	町	町	直接	完了	3,426,855	24	~	25	H23			0	H24.9 用地取得開始
																H24	3,210,000	2,570,141	639,859	
																H25			0	
																H26			0	
																H27			0	
																H28		▲ 639,857	▲ 639,857	
																H29			0	
																H30			0	
																H31			0	
																H32			0	
																累計	3,210,000	▲ 639,857	2,570,141	2

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
8	D	-	20	-	1	復興まちづくり 計画策定事業	水産加工 団地、シ ビックコ ア、JR女 川駅・浦 宿駅	町	町	直接	完了	65,940	23	~	26	H23	375		375	H24.6 まちづくり基本計画策定業務委託発注	
																H24	57,000	49,454	7,546	H24.6 万石浦地区整備計画作成業務委託発注	
																H25			0		
																H26			0		
																H27			0		
																H28		▲ 7,920	▲ 7,920		
																H29			0		
																H30			0		
																H31			0		
																H32			0		
																累計	57,375	▲ 7,920	49,454	1	
9	D	-	20	-	2	住民等のまち づくり活動支 援事業	水産加工 団地、シ ビックコ ア、JR女 川駅・浦 宿駅	町	町	直接	完了	41,193	23	~	27	H23	333		333	H24.6 まちづくりワークショップ業務委託発注	
																H24	13,666	12,955	711		
																H25	14,000	6,608	7,392	H25.6 ワーキンググループ運営等業務委託発注	
																H26		7,898	▲ 7,898	H26.5 ワーキンググループ運営等業務委託発注(H27.3完了)	
																H27			0		
																H28		▲ 538	▲ 538		
																H29			0		
																H30			0		
																H31			0		
																H32			0		
																累計	27,999	▲ 538	27,461	0	
10	D	-	23	-	1	防災集団移転 促進事業計画 作成事業(事 業計画等)	竹浦地 区、桐ヶ 崎地区、 横浦地 区、飯子 浜地区、 塚浜地区	町	町	直接	完了	296,997	23	~	28	H23	80,250		80,250	H24.4 基本設計業務委託発注	
																H24	189,750	175,188	14,562	H24.9 測量調査等業務委託発注	
																H25		▲ 4,869	11,973	▲ 16,842	H25.10 用地測量等業務発注
																H26		▲ 9,440	33,045	▲ 42,485	H26.4 用地測量等業務契約変更
																H27		▲ 966	1,632	▲ 2,598	H27.6 不動産鑑定業務発注
																H28			909	▲ 909	H28.6 不動産鑑定業務発注
																H29		▲ 31,977	▲ 31,977		
																H30			0		
																H31			0		
																H32			0		
																累計	270,000	▲ 47,252	222,747	1	
11	D	-	23	-	2	防災集団移転 促進事業計画 作成事業(実 施設計)	竹浦地 区、桐ヶ 崎地区、 横浦地 区、飯子 浜地区、 塚浜地区	町	町	直接	完了	76,000	23	~	25	H23			0	H25.2 URとCM事業一括契約締結済	
																H24	66,500	66,500	0	(H24年度は契約行為のみ)	
																H25			0	H25.4 実施設計着手	
																H26			0		
																H27			0		
																H28			0		
																H29			0		
																H30			0		
																H31			0		
																H32			0		
																累計	66,500	0	66,500	0	

女川町 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
15	D	-	1	-	1	道路事業(市街地相互の接続道路)	(国)398号(市街地)	県	県	直接	完了	3,644,000	23	~	31	H23	38,750		0	38,750	24年7月道路予備設計, 路線測量契約。
																H24	106,950		27,377	79,573	
																H25	992,000		24,206	967,794	
																H26	586,675		178,215	408,460	
																H27	764,150		499,139	265,011	
																H28	0		1,424,085	▲ 1,424,085	
																H29	232,500		63,209	169,291	
																H30	103,075		584,880	▲ 481,805	
																H31			▲ 1,733	1,733	
																H32				0	
																累計	2,824,100	0	2,799,378	24,722	
																16	D	-	1	-	
H24	26,350		12,693	13,657																	
H25	93,000		32,791	60,209																	
H26	49,600		11,899	37,701																	
H27	294,500		203,318	91,182																	
H28	116,250		178,692	▲ 62,442																	
H29		▲ 46,500		▲ 46,500																	
H30		▲ 5,435		▲ 5,435																	
H31				0																	
H32				0																	
累計	613,800	▲ 51,935	561,865	0																	
17	D	-	1	-	3	道路事業(市街地相互の接続道路)	(主)女川杜鹿線(飯子浜)	県	県	直接	継続	6,470,000	23	~	32						H23
																H24	372,000		24,497	347,503	
																H25	527,000		112,369	414,631	
																H26	620,000		40,709	579,291	
																H27	682,775		200,429	482,346	
																H28			643,493	▲ 643,493	
																H29			69,008	▲ 69,008	
																H30	310,000		636,004	▲ 326,004	
																H31	1,015,250		888,587	126,663	
																H32	1,448,475			1,448,475	
																累計	5,014,250	0	2,615,096	2,399,154	
																18	D	-	1	-	4
H24	100,750		10,291	90,459																	
H25	88,000		19,669	68,331																	
H26	32,474		12,665	19,809																	
H27	0		23,495	▲ 23,495																	
H28	0		176,514	▲ 176,514																	
H29	178,300	46,500		224,800																	
H30	8,000	112,000		▲ 92,838																	
H31			22,721	▲ 22,721																	
H32				0																	
累計	445,499	158,500	478,193	125,806																	

女川町 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
21	D	-	4	-	2	-	女川町災害公 営住宅整備事 業(その2)	陸上競技 場	町	町	直接	完了	4,878,663	25	~	25	H23			0	25.1月 譲渡契約締結(200戸)	
																	H24			0		
																	H25	4,496,012		4,268,830	227,182	H26.2月 譲渡代金確定契約締結 H26.3月 保留地取得
																	H26		▲ 129,509		▲ 129,509	
																	H27			0		
																	H28		▲ 97,672		▲ 97,672	
																	H29			0		
																	H30			0		
																	H31			0		
																	H32			0		
																	累計	4,496,012	▲ 227,181	4,268,830	1	
22	◆	D	-	17	-	1	復興市街地地 区上水道整備 事業	鶯神浜・ 女川浜・ 清水・ 宮ヶ崎・ 石浜・小 乗浜地区	町	町	直接	完了	28,140	24	~	24	H23			0	H24.7 女川町水道事業基本計画策定業務委託発注	
																	H24	23,200		22,512	688	H24.7 女川町水道事業変更認可申請書作成業務委託発注
																	H25			0		
																	H26			0		
																	H27			0		
																	H28		▲ 688		▲ 688	
																	H29			0		
																	H30			0		
																	H31			0		
																	H32			0		
																	累計	23,200	▲ 688	22,512	0	
23	D	-	20	-	3	-	復興まちづくり 支援防災情報 通信ネット ワーク整備事 業	鶯神浜・ 女川浜・ 清水・ 宮ヶ崎・ 石浜・小 乗浜地区	町	町	直接	廃止	0	23	~	27	H23			0		
																	H24	25,500		25,500		
																	H25			0		
																	H26		▲ 14,431		▲ 14,431	
																	H27			0		
																	H28		▲ 11,068		▲ 11,068	
																	H29			0		
																	H30			0		
																	H31			0		
																	H32			0		
																	累計	25,500	▲ 25,499	0	1	
24	D	-	23	-	3	-	防災集団移転 促進事業(計 画作成)	指ヶ浜地 区	町	町	直接	完了	54,689	24	~	28	H23			0	H24.9 基本設計業務委託発注	
																	H24	35,475		34,499	976	H24.9 測量調査等業務委託発注
																	H25		3,566	4,541	▲ 975	H25.10 用地測量等業務発注
																	H26		1,808	1,566	242	H26.4 用地測量等業務契約変更
																	H27		167	410	▲ 243	H27.6 不動産鑑定業務発注
																	H28			0		
																	H29			0		
																	H30			0		
																	H31			0		
																	H32			0		
																	累計	35,475	5,541	41,016	0	

女川町 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
25	D	-	23	-	4	防災集団移転 促進事業(計 画作成)	御前浜地区	町	町	直接	完了	44,101	24	H23				0	H24.9 基本設計業務委託発注
														H24	29,550		24,778	4,772	H24.9 測量調査等業務委託発注
														H25			3,743	▲ 3,743	H25.10 用地測量等業務発注
														H26		3,500	4,177	▲ 677	H26.4 用地測量等業務契約変更、埋蔵文化財調査業務発注
														H27		25	377	▲ 352	H28.1 不動産鑑定業務発注
														H28				0	
														H29				0	
														H30				0	
														H31				0	
														H32				0	
														累計	29,550	3,525	33,075	0	
														26	D	-	23	-	5
H24	41,362		36,235	5,127	H24.9 測量調査等業務委託発注														
H25			3,655	▲ 3,655	H25.10 用地測量等業務発注														
H26			265	▲ 265	H26.4 用地測量等業務契約変更														
H27			344	▲ 344	H27.6 不動産鑑定業務発注														
H28			442	▲ 442	H28.8 不動産鑑定業務発注														
H29		▲ 420		▲ 420															
H30				0															
H31				0															
H32				0															
累計	41,362	▲ 420	40,941	1															
27	D	-	23	-	6	防災集団移転 促進事業(計 画作成)	高白浜地区	町	町	直接	完了	25,727	24						
														H24	17,700		17,078	622	H24.9 測量調査等業務委託発注
														H25		714	1,336	▲ 622	H25.10 用地測量等業務発注
														H26		912	660	252	H26.4 用地測量等業務契約変更
														H27			221	▲ 221	H28.1 不動産鑑定業務発注
														H28				0	
														H29		▲ 30		▲ 30	
														H30				0	
														H31				0	
														H32				0	
														累計	17,700	1,596	19,295	1	
														28	D	-	23	-	7
H24	11,775		11,410	365	H24.9 測量調査等業務委託発注														
H25			73	▲ 73	H25.10 用地測量等業務発注														
H26			57	▲ 57	H26.4 用地測量等業務契約変更														
H27			0	0															
H28			0	0															
H29		▲ 234		▲ 234															
H30				0															
H31				0															
H32				0															
累計	11,775	▲ 234	11,540	1															

女川町 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
29	D	-	23	-	8	-	防災集団移転 促進事業(計 画作成)	野々浜地区	町	町	直接	完了	40,747	24	~	28	H23			0	H24.9 基本設計業務委託発注	
																	H24	29,550		28,053	1,497	H24.9 測量調査等業務委託発注
																	H25		268	1,765	▲ 1,497	H25.10 用地測量等業務発注
																	H26		917	741	176	H26.4 用地測量等業務契約変更
																	H27			0	0	
																	H28			0	0	
																	H29		▲ 175		▲ 175	
																	H30				0	
																	H31				0	
																	H32				0	
																	累計	29,550	1,010	30,559	1	
																	30	D	-	23	-	9
H24	41,362		41,085	277	H24.9 測量調査等業務委託発注																	
H25		321	597	▲ 276	H25.10 用地測量等業務発注																	
H26		509	510	▲ 1	H26.4 用地測量等業務契約変更																	
H27			0	0																		
H28			0	0																		
H29				0																		
H30				0																		
H31				0																		
H32				0																		
累計	41,362	830	42,192	0																		
31	D	-	23	-	10	-	防災集団移転 促進事業(計 画作成)	寺間地区	町	町	直接	完了	30,045	24	~	28						
																	H24	23,625		21,417	2,208	H24.9 測量調査等業務委託発注
																	H25			667	▲ 667	H25.10 用地測量等業務発注
																	H26			284	▲ 284	H26.4 用地測量等業務契約変更
																	H27			165	▲ 165	H27.9 不動産鑑定業務発注
																	H28			0	0	
																	H29		▲ 1,091		▲ 1,091	
																	H30				0	
																	H31				0	
																	H32				0	
																	累計	23,625	▲ 1,091	22,533	1	
																	32	D	-	23	-	11
H24	22,500		8,089	14,411																		
H25			3,632	▲ 3,632	H25.7 旭が丘地区基本設計業務発注																	
H26		1,794	12,573	▲ 10,779	H26.4 旭が丘地区基本設計業務契約変更																	
H27		774	773	1	H27.7 不動産鑑定業務発注																	
H28			0	0																		
H29				0																		
H30				0																		
H31				0																		
H32				0																		
累計	22,500	2,568	25,067	1																		

女川町 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
33	D	-	23	-	12	防災集団移転 促進事業(事業費)	竹浦地区	町	町	直接	継続	1,789,062	24	~	32	H23			0	H25.2 URとCM事業一括契約締結済	
																H24	128,012		33,512	94,500	
																H25	369,162		411,171	▲ 42,009	H26.3 造成工事着手 移転費助成について随時交付決定
																H26	722,417	726,967	1,386,576	62,808	H27.3 URとのCM事業変更契約締結
																H27			13,446	▲ 13,446	用地買取契約締結、移転費助成について随時交付決定
																H28	21,910	▲ 266,843	▲ 297,184	52,251	H28.9 URとのCM事業変更契約締結
																H29			29,215	▲ 29,215	利子補給補助、移転費助成について随時交付決定
																H30		▲ 100,222	▲ 12,956	▲ 87,266	利子補給補助、移転費助成について随時交付決定
																H31		▲ 35,975		▲ 35,976	事業精算による変更契約締結
																H32				0	
																累計	1,241,501	323,927	1,563,781	1,647	
																34	D	-	23	-	13
H24	82,862		25,112	57,750	H24.10 UR・JV間で高台住宅地造成工事契約締結																
H25	92,225		113,445	▲ 21,220	H26.2 造成工事着手 移転費助成について随時交付決定																
H26	284,894	202,335	488,899	▲ 1,670	H27.3 URとのCM事業変更契約締結																
H27			25,284	▲ 25,284	用地買取契約締結、利子補給補助、移転費助成について随時																
H28		▲ 44,016	▲ 50,703	6,687	H28.9 URとのCM事業変更契約締結																
H29			1,619	▲ 1,619	利子補給補助、移転費助成について随時交付決定																
H30		▲ 23,527	▲ 22,856	▲ 671	移転費助成についての随時交付決定																
H31		▲ 12,999		▲ 12,999																	
H32				0																	
累計	459,981	121,793	580,800	974																	
35	D	-	23	-	14	防災集団移転 促進事業(事業費)	横浦地区	町	町	直接	継続	1,398,429	24	~	32						
																H24	119,962		37,712	82,250	
																H25	137,287		155,992	▲ 18,705	移転元用地買取契約締結
																H26	241,648		284,876	▲ 43,228	H26.12造成工事着手、H27.3 URとのCM事業変更契約締結
																H27	213,684		217,944	▲ 4,260	用地買取契約締結、移転費助成について随時交付決定
																H28	490,805	44,016	482,771	52,050	H28.9 URとのCM事業変更契約締結
																H29			1,599	▲ 1,599	利子補給補助、移転費助成について随時交付決定
																H30		▲ 13,371	7,710	▲ 21,081	利子補給補助、移転費助成について随時交付決定
																H31		▲ 10,408	33,505	▲ 43,913	事業精算による変更契約締結
																H32				0	
																累計	1,203,386	20,237	1,222,109	1,514	
																36	D	-	23	-	15
H24	119,875		37,625	82,250																	
H25	163,362		186,000	▲ 22,638	H26.3 造成工事着手																
H26	273,411		287,139	▲ 13,728	H27.3 URとのCM事業変更契約締結																
H27	390,191		392,998	▲ 2,807	用地買取契約締結、移転費助成について随時交付決定																
H28	457,614		394,186	63,428	H28.9 URとのCM事業変更契約締結																
H29			29,520	▲ 29,520	利子補給補助、移転費助成について随時交付決定																
H30		▲ 47,040	7,816	▲ 54,856	利子補給補助、移転費助成について随時交付決定																
H31		▲ 2,710	18,866	▲ 21,576	事業精算による変更契約締結																
H32				0																	
累計	1,404,453	▲ 49,750	1,354,150	553																	

女川町 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
37	D	-	23	-	16	防災集団移転 促進事業(事業費)	塚浜地区	町	町	直接	継続	1,168,068	24 ~ 32	H23				0	H25.2 URとCM事業一括契約締結済
														H24	119,262		33,512	85,750	
														H25	260,225		303,311	▲ 43,086	H26.3 造成工事着手 移転費助成について随時交付決定
														H26	426,055	223,189	672,944	▲ 23,700	H27.3 URとのCM事業変更契約締結
														H27	33,121		4,941	28,180	用地買取契約締結、移転費助成について随時交付決定
														H28	44,135	26,199	86,945	▲ 16,611	H28.6 集会所整備契約締結
														H29	▲ 89,300		12,552	▲ 101,852	利子補給補助、移転費助成について随時交付決定
														H30	▲ 20,214		▲ 93,534	73,320	利子補給補助、移転費助成について随時交付決定
														H31	▲ 614			▲ 614	
														H32				0	
														累計	882,798	139,260	1,020,671	1,387	
														38	D	-	23	-	17
H24	91,612		25,112	66,500	H24.10 UR・JV間で高台住宅地造成工事契約締結														
H25	167,475		195,959	▲ 28,484	H26.2 造成工事着手														
H26	263,086	658,526	909,724	11,888	H27.3 URとのCM事業変更契約締結														
H27			26,537	▲ 26,537	用地買取契約締結 H28.3 集会所整備契約締結														
H28			▲ 33,898	33,898	H28.9 URとのCM事業変更契約締結														
H29			283	▲ 283	移転費助成について随時交付決定														
H30	▲ 44,437		1,279	▲ 45,716	移転費助成について随時交付決定、用地買取契約締結														
H31	▲ 8,953		▲ 500	▲ 8,453	事業精算による変更契約締結														
H32				0															
累計	522,173	605,136	1,124,496	2,813															
39	D	-	23	-	18	防災集団移転 促進事業(事業費)	御前浜地区	町	町	直接	継続	1,356,186	24 ~ 32						
														H24	117,162		20,912	96,250	H24.10 UR・JV間で高台住宅地造成工事契約締結
														H25	195,387		279,374	▲ 83,987	H26.2 造成工事着手
														H26	375,497	512,670	845,452	42,715	H27.3 URとのCM事業変更契約締結
														H27			4,365	▲ 4,365	用地買取契約締結、移転費助成について随時交付決定
														H28	21,364		25,607	▲ 4,243	H28.7 集会所整備契約締結
														H29			8,471	▲ 8,471	移転費助成について随時交付決定
														H30	▲ 14,789		1,498	▲ 16,287	移転費助成について随時交付決定
														H31	▲ 20,630		▲ 1,155	▲ 19,475	事業精算による変更契約締結
														H32				0	
														累計	709,410	477,251	1,184,524	2,137	
														40	D	-	23	-	19
H24	136,062		29,312	106,750	H24.10 UR・JV間で高台住宅地造成工事契約締結														
H25	595,962		654,932	▲ 58,970	H26.3 造成工事着手 移転費助成について随時交付決定														
H26	1,150,940		1,094,977	55,963	H27.3 URとのCM事業変更契約締結														
H27	528,612		532,890	▲ 4,278	用地買取契約締結、移転費助成について随時交付決定														
H28	1,585,864		1,584,723	1,141	H28.9 URとのCM事業変更契約締結														
H29			17,256	▲ 17,256	利子補給補助、移転費助成について随時交付決定														
H30	▲ 6,026		26,004	▲ 32,030	利子補給補助、移転費助成について随時交付決定														
H31	▲ 46,444		4,323	▲ 50,767	事業精算による変更契約締結														
H32				0															
累計	3,997,440	▲ 52,470	3,944,417	553															

女川町 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
41	D	-	23	-	20	防災集団移転 促進事業(事業費)	高白浜地区	町	町	直接	継続	672,878	24	~	32	H23			0	H24.9 URとCM事業一括契約締結済	
																H24	54,600		12,600	42,000	H24.10 UR・JV間で高台住宅地造成工事契約締結
																H25	110,075		144,585	▲ 34,510	H25.12 造成工事着手 移転費助成について随時交付決定
																H26	268,474	62,218	315,972	14,720	H27.3 URとのCM事業変更契約締結
																H27	101,451		32,460	68,991	用地買取契約締結、利子補給補助、移転費助成について随時
																H28			77,268	▲ 77,268	H28.9 URとのCM事業変更契約締結
																H29			3,155	▲ 3,155	移転費助成について随時交付決定
																H30		▲ 350	▲ 165	▲ 185	移転費助成について随時交付決定
																H31		▲ 7,700		▲ 7,700	
																H32				0	
																累計	534,600	54,168	585,875	2,893	
42	D	-	23	-	21	防災集団移転 促進事業(事業費)	大石原浜地区	町	町	直接	継続	22,009	24	~	32	H23			0		
																H24	36,400			36,400	
																H25	32,987		13,089	19,898	
																H26	70,227	▲ 114,939	4,885	▲ 49,597	移転元用地買取契約締結、移転費助成について随時交付決定
																H27			75	▲ 75	移転費助成について随時交付決定
																H28			▲ 75	75	
																H29			308	▲ 308	移転費助成について随時交付決定
																H30				0	
																H31		▲ 5,418		▲ 5,418	
																H32				0	
																累計	139,614	▲ 120,357	18,282	975	
43	D	-	23	-	22	防災集団移転 促進事業(事業費)	野々浜地区	町	町	直接	継続	469,939	24	~	32	H23			0	H25.2 URとCM事業一括契約締結済	
																H24	99,662		20,912	78,750	
																H25	103,862		128,378	▲ 24,516	H25.12 造成工事着手
																H26	184,161		237,391	▲ 53,230	移転元用地買取契約締結、移転費助成について随時交付決
																H27	38,630		20,529	18,101	用地買取契約締結、移転費助成について随時交付決定
																H28			▲ 910	910	H28.9 URとのCM事業変更契約締結
																H29			766	▲ 766	移転費助成について随時交付決定
																H30			3,190	▲ 3,190	移転費助成について随時交付決定、用地買取契約締結
																H31		▲ 15,120		▲ 15,120	
																H32				0	
																累計	426,315	▲ 15,120	410,256	939	
44	D	-	23	-	23	防災集団移転 促進事業(事業費)	出島地区	町	町	直接	継続	449,135	24	~	32	H23			0	H25.2 URとCM事業一括契約締結済、H25.2 土質調査業務発注、H25.3 詳細設計業務発注、H25.3 造成工事発注	
																H24	127,312		29,312	98,000	
																H25	103,425		189,057	▲ 85,632	H25.6 URとのCM事業一括契約変更、H26.2 宅地引渡し
																H26	135,511	58,647	201,807	▲ 7,649	H27.3 URとのCM事業変更契約締結
																H27			4,221	▲ 4,221	用地買取契約締結、利子補給補助、移転費助成について随時
																H28			▲ 43,197	43,197	H28.9 URとのCM事業変更契約締結
																H29			2,364	▲ 2,364	移転費助成について随時交付決定
																H30		▲ 2,255	1,104	▲ 3,359	移転費助成について随時交付決定
																H31		▲ 29,647		▲ 29,647	
																H32				0	
																累計	366,248	26,745	384,668	8,325	

女川町 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況			
45	D	-	23	-	24	防災集団移転 促進事業(事業費)	寺間地区	町	町	直接	継続	690,068	24	~	32	H23			0	H24.9 URとCM事業一括契約締結済		
																H24	72,624		16,625	55,999	H24.10 UR・JV間で高台住宅地造成工事契約締結	
																H25	326,462		351,004	▲ 24,542	H25.12 造成工事着手 移転費助成について随時交付決定	
																H26	550,611	▲ 291,076	249,442	10,093	H27.3 URとのCM事業変更契約締結	
																H27	27,952		27,419	533	用地買取契約締結、移転費助成について随時交付決定	
																H28		▲ 26,199	▲ 18,898	▲ 7,301	H28.9 URとのCM事業変更契約締結	
																H29		▲ 35,702	4,210	▲ 39,912	移転費助成について随時交付決定	
																H30		▲ 4,156	▲ 31,632	27,476	移転費助成について随時交付決定	
																H31		▲ 16,707	940	▲ 17,647	事業精算による変更契約締結	
																H32				0		
																累計	977,649	▲ 373,840	599,110	4,699		
																47	D	-	1	-	5	道路事業(市 街地相互の接 続道路)
H24	116,250		10,740	105,510																		
H25	1,395,000		56,813	1,338,187	25年9月橋梁設計契約、11月詳細設計契約。12月地質調査契																	
H26	465,000		22,953	442,047	26年10月林地開発委託契約。																	
H27	358,050		50,067	307,983	28年2月トンネル工事契約、28年3月橋梁下部工事契約。																	
H28			970,744	▲ 970,744	29年2月上旬工事契約。																	
H29			803,909	▲ 803,909	29年10月迂回路設計業務委託契約。																	
H30			220,402	▲ 220,402	改良工事及び橋梁上部工事の推進。																	
H31		▲ 7,750	93,636	▲ 101,386	改良工事の推進。																	
H32				0																		
累計	2,334,300	▲ 7,750	2,229,264	97,286																		
49	★	F	-	2	-	1	市街地復興効 果促進事業	女川町	町	町	直接	継続	17,529,281	24	~							
																H24	4,670,006		3,109,158	1,560,848		
																H25	2,518,696		2,190,367	328,329		
																H26	237,836		2,481,327	▲ 2,243,491		
																H27	4,153,257		244,829	3,908,428		
																H28	2,443,623		2,014,441	429,182		
																H29			2,743,216	▲ 2,743,216		
																H30			682,516	▲ 682,516		
																H31			▲ 250,445	250,445		
																H32				0		
																累計	14,023,418	0	13,215,409	808,009		
																50	D	-	23	-	25	防災集団移転 促進事業(事業費)
H24	4,675,125		2,875,490	1,799,635	H24.12 利子補給、移転費助成補助受付開始																	
H25	1,066,275		1,399,805	▲ 333,530	移転元地随時契約締結、移転費助成について随時交付決定																	
H26	2,691,150	▲ 2,038,537	375,770	276,843	移転元地随時契約締結、移転費助成について随時交付決定																	
H27			218,674	▲ 218,674	利子補給補助、移転費助成について随時交付決定																	
H28		▲ 400,001	217,045	▲ 617,046	移転元用地及び補償契約締結																	
H29			320,273	▲ 320,273	移転元用地及び補償契約締結																	
H30			162,456	▲ 162,456	移転元用地及び補償契約締結																	
H31		▲ 315,051	8,757	▲ 323,808	利子補給補助、移転費助成について随時交付決定																	
H32				0																		
累計	8,432,550	▲ 2,753,589	5,578,270	100,691																		

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
51	D	-	17	-	3	都市再生区画 整理事業(事業費)	荒立地区	町	町	直接	完了	839,213	24	~	27	H23			0	H24.9 URとCM事業一括契約締結済	
																H24	629,409		629,409	0	H24.10 UR・JV間で高台住宅地造成工事契約締結
																H25				0	H25.4 UR・コンサル間で換地設計業務契約締結
																H26				0	
																H27				0	H28.3 事業完了
																H28				0	
																H29				0	
																H30				0	
																H31				0	
																H32				0	
																累計	629,409	0	629,409	0	
52	D	-	17	-	4	都市再生区画 整理事業(事業費)	陸上競技 場跡地地区	町	町	直接	完了	37,034	24	~	24	H23			0	H24.9 URとCM事業一括契約締結済	
																H24	30,204		30,204	0	H25.3 UR・コンサル間で換地設計業務契約締結
																H25				0	H26.3 区画道路竣工
																H26			▲ 2,429	2,429	H26.5 URとCM事業変更契約締結(精算減額)
																H27				0	
																H28		▲ 2,428		▲ 2,428	
																H29				0	
																H30				0	
																H31				0	
																H32				0	
																累計	30,204	▲ 2,428	27,775	1	
53	D	-	1	-	6	道路事業(竹 浦団地取付道 路)	竹浦地区	町	町	直接	完了	676,997	24	~	30	H23			0	H25.2 URとCM事業一括契約締結済	
																H24	31,739			31,739	(H25.8 詳細設計業務発注予定)
																H25	272,877		272,877	0	H25.9 UR・JV間で詳細設計業務契約締結 H26.3 造成工事着
																H26			10,752	▲ 10,752	道路用地取得
																H27			1,366	▲ 1,366	道路用地取得
																H28		237,509	237,509	0	H28.9 URとのCM事業変更契約締結
																H29				0	
																H30			2,166	▲ 2,166	
																H31		▲ 17,454		▲ 17,454	
																H32				0	
																累計	304,616	220,055	524,670	1	
54	D	-	1	-	7	道路事業(横 浦団地取付道 路)	横浦地区	町	町	直接	完了	411,524	24	~	31	H23			0	H25.2 URとCM事業一括契約締結済	
																H24	25,469			25,469	(H25.8 詳細設計業務発注予定)
																H25	194,215		194,215	0	H25.9 UR・JV間で地質調査業務契約締結
																H26			8,612	▲ 8,612	道路用地取得
																H27			613	▲ 613	道路用地取得
																H28		99,245	99,246	▲ 1	H28.9 URとのCM事業変更契約締結
																H29			320	▲ 320	道路用地取得
																H30				0	
																H31			15,923	▲ 15,923	
																H32				0	
																累計	219,684	99,245	318,929	0	

女川町 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
55	D	-	1	-	8	道路事業(飯子浜団地取付道路)	飯子浜地区	町	町	直接	完了	172,845	24	~	29	H23			0	H25.2 URとCM事業一括契約締結済	
																H24	23,883		23,883	(H25.8 詳細設計業務発注予定)	
																H25	166,082		166,082	H25.9 UR・JV間で詳細設計業務契約締結 H26.3 造成工事着	
																H26			20,228	▲ 20,228 道路用地取得	
																H27			3,655	▲ 3,655 道路用地取得	
																H28		▲ 50,073	▲ 56,011	5,938 H28.9 URとのCM事業変更契約締結	
																H29			0		
																H30		▲ 5,937		▲ 5,937	
																H31			0		
																H32			0		
																累計	189,965	▲ 56,010	133,954	1	
56	D	-	1	-	9	道路事業(塚浜団地取付道路)	塚浜地区	町	町	直接	完了	153,963	24	~	29	H23			0	H25.2 URとCM事業一括契約締結済	
																H24	21,070		21,070	(H25.8 詳細設計業務発注予定)	
																H25	151,280		151,280	H25.9 UR・JV間で詳細設計業務契約締結 H26.3 造成工事着	
																H26			2,104	▲ 2,104 道路用地取得	
																H27			151	▲ 151 道路用地取得	
																H28		▲ 19,838	▲ 34,215	14,377 H28.9 URとのCM事業変更契約締結	
																H29			0		
																H30		▲ 33,190		▲ 33,190	
																H31			0		
																H32			0		
																累計	172,350	▲ 53,028	119,320	2	
57	D	-	1	-	10	道路事業(市街地相互の接続道路)	(主)女川 杜鹿線 (高白)	県	県	直接	継続	2,317,000	24	~	32	H23			0	24年7月道路予備設計契約。	
																H24	46,500		5,239	41,261	
																H25	193,750		45,968	147,782	25年8月地質調査契約。26年2月詳細設計契約。
																H26	186,000		14,437	171,563	26年10月林地開発委託契約。
																H27	127,100		7,667	119,433	27年7月用地監理業務委託、建物調査算定業務委託契約。
																H28	0		331,331	▲ 331,331	28年4月用地測量業務委託契約。28年11月改良工事契約。
																H29	310,000		199,881	110,119	30年3月改良工事契約。
																H30	224,750		350,194	▲ 125,444	改良工事の推進。
																H31	381,300	186,000	55,915	511,385	改良工事の推進。
																H32	140,275			140,275	
																累計	1,609,675	186,000	1,010,632	785,043	
59	D	-	4	-	3	女川町災害公営住宅整備事業(その3)	指ヶ浜地区	町	町	直接	完了	201,991	24	~	28	H23			0	敷地造成 H25.2 URとCM事業一括契約締結	
																H24	1,155		1,155	(防集事業と面積により事業費按分)	
																H25	49,827		45,215	4,612	H26.2 造成工事着手
																H26	99,799		▲ 8,282	108,081	H26.5 検討業務発注、敷地造成 H27.3 URとCM事業変更契約
																H27			113,848	▲ 113,848	H27.6 支援業務発注、H27.10 買取契約締結
																H28	26,174		25,959	215	H28.9 URとのCM事業変更契約締結
																H29		▲ 214		▲ 214	
																H30			0		
																H31			▲ 20	20	過年度取崩し額誤りに伴う修正
																H32			0		
																累計	176,955	▲ 214	176,720	21	

女川町 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
60	D	-	4	-	4	女川町災害公営住宅整備事業(その4)	御前浜地区	町	町	直接	完了	125,054	24	~	30	H23			0	敷地造成 H25.2 URとCM事業一括契約締結	
																H24	1,155		1,155	(防集事業と面積により事業費按分)	
																H25	40,780		4,838	H26.2 造成工事着手	
																H26	87,909	▲ 3,254	91,163	H26.5 検討業務発注、敷地造成 H27.3 URとCM事業変更契約	
																H27		1,719	▲ 1,719	H27.12 支援業務発注	
																H28		75,017	▲ 75,017	H28.6 買取契約締結	
																H29		▲ 20,420	▲ 20,420		
																H30		▲ 3	3	H31.3 事業費の精算による変更	
																H31		▲ 10,208	10,208	建設予定戸数変更に伴う変更	
																H32			0		
																累計	129,844	▲ 20,420	99,213	10,211	
																61	D	-	4	-	5
H24	4,331		4,331	(防集事業と面積により事業費按分)																	
H25	354,716		18,296	H26.3 造成工事着手																	
H26	368,992	▲ 121,907	490,899	H26.5 検討業務発注、敷地造成 H27.3 URとCM事業変更契約																	
H27		2,609	▲ 2,609	H27.12 支援業務発注																	
H28		578,741	▲ 578,741	H28.9 URとのCM事業変更契約締結																	
H29	133,569	▲ 82,464	51,105	H29.8 建物完成																	
H30		▲ 1,263	▲ 17,984	H31.3 事業費の精算による変更																	
H31			0																		
H32			0																		
累計	861,608	▲ 83,727	777,879	2																	
62	D	-	4	-	6	女川町災害公営住宅整備事業(その6)	竹浦地区	町	町	直接	完了	294,187	24	~	30						
																H24	2,021		2,021	(防集事業と面積により事業費按分)	
																H25	106,357		97,782	H26.3 造成工事着手	
																H26	156,675	▲ 25,663	182,338	H26.5 検討業務発注、敷地造成 H27.3 URとCM事業変更契約	
																H27		1,719	▲ 1,719	H27.12 支援業務発注	
																H28		27,914	▲ 155,661	H28.7 買取契約締結	
																H29		▲ 35,554	▲ 35,554		
																H30		▲ 1	1	H31.3 事業費の精算による変更	
																H31			0		
																H32			0		
																累計	265,053	▲ 7,640	257,412	1	
																63	D	-	4	-	7
H24	2,021		2,021	(防集事業と面積により事業費按分)																	
H25	77,225		68,651	H26.2 造成工事着手																	
H26	154,878	▲ 31,458	186,336	H26.5 検討業務発注、敷地造成 H27.3 URとCM事業変更契約																	
H27		9,185	206,116	H27.6 支援業務発注 H27.9 買取契約締結																	
H28			▲ 47	H28.9 URとのCM事業変更契約締結																	
H29		▲ 46	▲ 46																		
H30			0																		
H31			0																		
H32			0																		
累計	234,124	9,139	243,262	1																	

女川町 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
64	D	-	4	-	8	女川町災害公営住宅整備事業(その8)	高浜地区	町	町	直接	完了	247,950	24	~	28	H23			0	敷地造成 H25.2 URとCM事業一括契約締結(防集事業と面積により事業費按分)
																H24	1,732		1,732	
																H25	43,755		36,671	7,084
																H26	137,532		▲ 5,399	142,931
																H27		40,987	183,690	▲ 142,703
																H28			1,992	▲ 1,992
																H29		▲ 7,051		▲ 7,051
																H30				0
																H31				0
																H32				0
																累計	183,019	33,936	216,954	1
																65	D	-	4	-
H24	2,454		2,454																	
H25	128,352		117,940	10,412																
H26	204,400		▲ 75,715	280,115																
H27			0	0																
H28		▲ 115,414	8,888	▲ 124,302																
H29		▲ 44,554	123,634	▲ 168,188																
H30		▲ 490	▲ 1	▲ 489																
H31			▲ 20	20																
H32				0																
累計	335,206	▲ 160,458	174,726	22																
66	D	-	4	-	10	女川町災害公営住宅整備事業(その10)	大石原浜地区	町	町	直接	完了	19,157	24	~	26					
																H24	144		144	
																H25	6,284		6,290	▲ 6
																H26	11,158		10,469	689
																H27				0
																H28		▲ 826		▲ 826
																H29				0
																H30				0
																H31				0
																H32				0
																累計	17,586	▲ 826	16,759	1
																67	D	-	4	-
H24	1,010		1,010																	
H25	29,665	▲ 8,072	25,398	▲ 3,805																
H26	79,513		66,772	12,741																
H27			0	0																
H28		▲ 12,230	▲ 3,371	▲ 8,859																
H29		▲ 1,085		▲ 1,085																
H30				0																
H31				0																
H32				0																
累計	110,188	▲ 21,387	88,799	2																

女川町 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況																		
68	D	-	4	-	12	-	女川町災害公営住宅整備事業(その12)	飯子浜地区	町	町	直接	完了	40,085	24	~	30	H23			0	敷地造成 H25.2 URとCM事業一括契約締結(防集事業と面積により事業費按分)																	
																	H24	577		577																		
																	H25	32,000		29,551	2,449	H26.3 造成工事着手																
																	H26	43,954		▲ 9,847	53,801	H26.5 検討業務発注、敷地造成 H27.3 URとCM事業変更契約																
																	H27			1,215	▲ 1,215	H28.1 業務支援契約																
																	H28			14,154	▲ 14,154	H28.9 URとのCM事業変更契約締結																
																	H29		▲ 41,108	0	▲ 41,108	H29.7 建物完成																
																	H30		▲ 349		▲ 349	H31.3 事業費の精算による変更																
																	H31			0	0																	
																	H32			0	0																	
																	累計	76,531	▲ 41,457	35,073	1																	
																	69	D	-	4	-	13	-	女川町災害公営住宅整備事業(その13)	塚浜地区	町	町	直接	完了	58,993	24	~	28	H23			0	敷地造成 H25.2 URとCM事業一括契約締結(防集事業と面積により事業費按分)
																																		H24	144		144	
H25	10,042		9,430	612	H26.3 造成工事着手																																	
H26	12,544		▲ 212	12,756	H26.5 検討業務発注、敷地造成 H27.3 URとCM事業変更契約																																	
H27			13,512	▲ 13,512	H28.1 業務支援契約、H28.3 買取契約締結																																	
H28	34,104		28,887	5,217	H28.9 URとのCM事業変更契約締結																																	
H29		▲ 5,216		▲ 5,216																																		
H30			0	0																																		
H31			0	0																																		
H32			0	0																																		
累計	56,834	▲ 5,216	51,617	1																																		
70	D	-	4	-	14	-	女川町災害公営住宅整備事業(その14)	小屋取地区	町	町	直接	完了	37,878	24	~	29																		H23			0	
																																		H24	144		144	
																	H25	10,036			10,036																	
																	H26	12,544		9,522	3,022	H26.5 検討業務発注、H26.6 URとのCM事業契約締結、随時用																
																	H27			1,255	▲ 1,255	H28.1 業務支援契約、随時用地購入契約締結																
																	H28		12,230	21,228	▲ 8,998	H28.9 買取契約締結、支障物件移設補償契約締結																
																	H29			1,137	▲ 1,137	H29.4 建物完成																
																	H30		▲ 1,812		▲ 1,812																	
																	H31			0	0																	
																	H32			0	0																	
																	累計	22,724	10,418	33,142	0																	
																	71	D	-	4	-	15	-	女川町災害公営住宅整備事業(その15)	出島地区	町	町	直接	完了	664,532	24	~	26	H23			0	敷地造成 H25.2 URとCM事業一括契約締結(防集事業と面積により事業費按分)
																																		H24	3,609		60,033	▲ 56,424
H25	142,922		65,216	77,706	敷地造成 H27.3 URとCM事業変更契約締結																																	
H26	526,031		494,081	31,950																																		
H27		▲ 50,172	0	▲ 50,172	H26.9 入居開始。現在、事業費の精算中																																	
H28		▲ 40,924	▲ 37,867	▲ 3,057	H28.9 URとのCM事業変更契約締結																																	
H29			0	0																																		
H30			0	0																																		
H31			0	0																																		
H32			0	0																																		
累計	672,562	▲ 91,096	581,463	3																																		

女川町 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
72	D	-	4	-	16	女川町災害公営住宅整備事業(その16)	寺間地区	町	町	直接	完了	212,300	24 ~ 28	H23				0	敷地造成 H25.2 URとCM事業一括契約締結
														H24	1,155			1,155	(防集事業と面積により事業費按分)
														H25	95,229		90,523	4,706	H25.12 造成工事着手
														H26	98,001		▲ 55,361	153,362	H26.5 検討業務発注、H26.5 支援業務発注、敷地造成 H27.3
														H27			150,396	▲ 150,396	H27.4 買取契約締結
														H28			203	▲ 203	H28.9 URとのCM事業変更契約締結
														H29		▲ 8,623		▲ 8,623	
														H30				0	
														H31				0	
														H32				0	
														累計	194,385	▲ 8,623	185,761	1	
														73	D	-	4	-	17
H24				0															
H25	69,965		643	69,322	H26.3 中心部災害公営住宅整備基本計画検討業務契約														
H26	227			227															
H27			2,512	▲ 2,512	H28.3基本設計業務契約変更														
H28	430,780	▲ 52,500	442,259	▲ 63,979	H28.4 支援業務発注、H28.6 用地購入、H28.9 買取契約締結														
H29		▲ 3,056	0	▲ 3,056	H29.4 建物完成														
H30				0															
H31				0															
H32				0															
累計	500,972	▲ 55,556	445,414	2															
74	D	-	4	-	18	女川町災害公営住宅整備事業(その18)	宮ヶ崎地 区	町	町	直接	完了	1,985,795	25 ~ 29						
														H24				0	
														H25	87,456	95,528	2,572	180,412	H26.3 中心部災害公営住宅整備基本計画検討業務契約
														H26	109,224		8,705	100,519	H26.5 検討業務発注
														H27			588	▲ 588	H28.3基本設計業務契約変更
														H28		1,727,959	1,567,742	160,217	H28.9 支援業務発注、H28.9 硬岩掘削契約(区画整理事業と
														H29		▲ 223,634	157,958	▲ 381,592	H29.5 用地購入(後発地区)
														H30		▲ 58,967		▲ 58,967	
														H31				0	
														H32				0	
														累計	196,680	1,540,886	1,737,565	1	
														75	D	-	4	-	19
H24				0															
H25	34,982		372	34,610	H26.3 中心部災害公営住宅整備基本計画検討業務契約														
H26	10,074		1,492	8,582	H26.5 検討業務発注														
H27			101	▲ 101	H28.3基本設計業務契約変更														
H28		248,023	5,351	242,672	H28.9 支援業務発注														
H29		▲ 36,765	248,997	▲ 285,762	H29.5 用地購入、買取契約締結														
H30				0															
H31				0															
H32				0															
累計	45,056	211,258	256,313	1															

女川町 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
	事業費	事業期間																			
76	D	-	4	-	20	女川町災害公営住宅整備事業(その20)	旭が丘地区	町	町	直接	廃止	0	25	~	27	H23				0	住宅配置計画に基づき整備を取りやめ。既配分事業費はD-4-
																H24				0	
																H25	87,456	▲ 87,456		0	
																H26				0	
																H27				0	
																H28				0	
																H29				0	
																H30				0	
																H31				0	
																H32				0	
																累計	87,456	▲ 87,456	0	0	
																77	D	-	4	-	
H24				0																	
H25	585,956	174,912	8,799	752,069																	
H26	137,790	102,896	111,172	129,514																	
H27	3,126,353		4,007,936	▲ 881,583																	
H28	3,318,932	▲ 131,250	3,187,682	0																	
H29	309,201	▲ 280,240	12,066	16,895																	
H30		▲ 16,893		▲ 16,893																	
H31				0																	
H32				0																	
累計	7,478,232	▲ 150,575	7,327,655	2																	
78	D	-	4	-	22	女川町災害公営住宅整備事業(その22)	中心部区画整理事業区域外地区	町	町	直接	廃止	0	25	~	27						H23
																H24				0	
																H25	174,912	▲ 174,912		0	
																H26				0	
																H27				0	
																H28				0	
																H29				0	
																H30				0	
																H31				0	
																H32				0	
																累計	174,912	▲ 174,912	0	0	
																79	D	-	5	-	1
H24				0																	
H25	4,762			4,762																	
H26	118,104	26,613	148,538	▲ 3,821																	
H27	192,979		189,838	3,141																	
H28	297,108		255,755	41,353																	
H29	792,469	270,839	541,440	521,868																	
H30	321,488	20,173	817,641	▲ 475,980																	
H31	585,382		664,069	▲ 78,687																	
H32	618,275			618,275																	
累計	2,930,567	317,625	2,617,281	630,911																	

女川町 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
80	D	-	6	-	1	東日本大震災 特別家賃低減 事業	女川町内	町	町	直接	継続	391,473	25 ~ 32	H23				0		
														H24				0		
														H25	345			345		
														H26	7,748	14,431	22,477	▲ 298	運動公園住宅、大石原浜、出島入居者分	
														H27	27,867		24,685	3,182	運動公園住宅外6地区	
														H28	33,505		30,954	2,551	運動公園住宅外13地区	
														H29	50,372	6,672	53,565	3,479	運動公園住宅外23地区	
														H30	78,003		66,810	11,193	運動公園住宅外26地区	
														H31	57,343		47,951	9,392	運動公園住宅外26地区	
														H32	17,315			17,315		
														累計	272,498	21,103	246,442	47,159		
81	D	-	13	-	1	がけ地近接等 危険住宅移転 事業	女川町内	町	町	直接	完了	713,084	24 ~ 31	H23				0		
														H24	348,336			348,336		
														H25	1,393,344		54,426	1,338,918	利子補給補助について随時交付決定	
														H26			111,341	▲ 111,341	利子補給補助について随時交付決定	
														H27			104,784	▲ 104,784	利子補給補助について随時交付決定	
														H28			49,490	▲ 49,490	利子補給補助について随時交付決定	
														H29	▲ 1,165,437		45,163	▲ 1,210,600	利子補給補助について随時交付決定	
														H30			88,144	▲ 88,144	利子補給補助について随時交付決定	
														H31	▲ 41,430		▲ 22,037	▲ 19,393	利子補給補助について随時交付決定	
														H32				0		
														累計	1,741,680	▲ 1,206,867	431,311	103,502		
82	D	-	17	-	5	都市再生区画 整理事業(事 業費)	宮ヶ崎	町	町	直接	完了	5,872,442	25 ~ 31	H23				0	H25.3 URとCM事業一括契約締結	
														H24				0	(H24年度は契約行為のみ)	
														H25	400,050		400,050		0	H25.10 造成工事着手
														H26	1,191,525		1,191,525		0	H26.10 第1回契約変更
														H27	655,125		655,125		0	継続して宅地整備を実施
														H28	584,957	175,955	584,957	175,955	0	H28.9 URとのCM事業委託の第2回契約変更
														H29	1,396,716		1,396,716		0	URとのCM事業委託を継続
														H30			134,076	▲ 134,076	0	URとのCM事業委託を継続
														H31			22,087	▲ 22,087	0	
														H32				0		
														累計	4,228,373	175,955	4,384,536	19,792		
83	D	-	17	-	6	都市再生区画 整理事業(事 業費)	中心部	町	町	直接	継続	45,225,194	25 ~ 32	H23				0	H25.3 URとCM事業一括契約締結	
														H24				0	(H24年度は契約行為のみ)	
														H25	6,103,723		5,327,768	775,955	0	H25.4 造成工事着手 支障物件について随時契約締結
														H26	5,696,752		5,919,762	▲ 223,010	0	H27.3 駅周辺エリア一部供用開始、支障物件随時補償契約締結
														H27	5,158,152		5,314,297	▲ 156,145	0	支障物件随時補償契約締結
														H28	4,012,570		4,305,331	▲ 292,761	0	H28.9 URとのCM事業委託の第2回契約変更、支障物件随時補償契約
														H29	7,348,763	1,653,930	7,195,935	1,806,758	0	継続してURとのCM事業委託を継続、支障物件随時補償契約
														H30			1,220,112	▲ 1,220,112	0	継続してURとのCM事業委託を継続、支障物件随時補償契約
														H31			627,547	▲ 627,547	0	継続してURとのCM事業委託を継続、街区公園工事契約締結
														H32	3,945,000			3,945,000		
														累計	32,264,960	1,653,930	29,910,752	4,008,138		

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
84	D	-	21	-	1	-	下水道事業 (汚水)	公共下水道区域 (石浜、小乗浜地区)	町	町	直接	完了	269,933	25	~	31	H23				0	他事業との調整により事業実施が遅れている H26.6 URとCM事業一括契約 H28.3 公共下水道(汚水)整備事業契約締結 土地区画整理事業の進捗状況に合わせ施工中 土地区画整理事業の進捗状況に合わせ施工中 土地区画整理事業の進捗状況に合わせ施工中 R2.3 事業費の精算による変更
																	H24				0	
																	H25	22,500		17,359	22,500	
																	H26			17,359	▲ 17,359	
																	H27	188,250		185,281	2,969	
																	H28			0	0	
																	H29			0	0	
																	H30		▲ 8,110		▲ 8,110	
																	H31		▲ 190	▲ 191	1	
																	H32				0	
																	累計	210,750	▲ 8,300	202,449	1	
85	D	-	1	-	11	-	道路事業(市街地相互の接続道路)	(国)398号(市街地2)	県	県	直接	完了	1,363,000	24	~	31	H23				0	25年5月詳細設計契約。 26年9月道路改良工事契約及び公管金協定締結。 27年9月公管金協定締結。28年3月用地測量業務契約。 28年8月公管金協定締結。28年11月工事委託契約締結。 29年10月公管金協定締結。30年1月工事委託契約締結。 改良工事の推進。 工事完成・供用開始
																	H24	31,000			31,000	
																	H25	465,000		11,444	453,556	
																	H26	79,050		167,427	▲ 88,377	
																	H27	356,500		58,566	297,934	
																	H28	0		620,646	▲ 620,646	
																	H29	77,500			77,500	
																	H30	47,275		192,251	▲ 144,976	
																	H31			2,932	▲ 2,932	
																	H32				0	
																	累計	1,056,325	0	1,053,266	3,059	
88	D	-	2	-	1	-	道路事業(高台移転等に伴う道路整備(区画整理))	中心部(堀切山駅前線、駅前清水線、清水本通線)	町	町	直接	完了	5,777,427	25	~	31	H23				0	H25.3 URとCM事業一括契約締結 (H24年度は契約行為のみ) H25.4 造成工事着手 H27.3 駅周辺エリア一部路線供用開始、支障物件補償契約締結 継続して道路整備を実施 H28.9 URとのCM事業委託の第2回契約変更 継続して道路整備を実施
																	H24				0	
																	H25	429,592		421,162	8,430	
																	H26	500,543		501,011	▲ 468	
																	H27	986,701		984,434	2,267	
																	H28	627,040		627,040	0	
																	H29	1,556,329	377,297	1,832,626	101,000	
																	H30			111,229	▲ 111,229	
																	H31			▲ 1,125	1,125	
																	H32				0	
																	累計	4,100,205	377,297	4,476,377	1,125	
89	◆	-	4	-	2	-	女川町災害公営住宅整備事業に係る駐車場整備事業(その1)	陸上競技場跡地地区	町	町	直接	完了	23,100	25	~	25	H23				0	H26.2 譲渡代金確定契約締結
																	H24				0	
																	H25	18,480		18,480	0	
																	H26				0	
																	H27				0	
																	H28				0	
																	H29				0	
																	H30				0	
																	H31				0	
																	H32				0	
																	累計	18,480	0	18,480	0	

女川町 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況				
	1	2	3	4	5	6																		
90	◆	D	-	4	-	15	-	1	女川町災害公営住宅整備事業に係る駐車場整備事業(その2)	出島地区	町	町	直接	完了	3,720	25	~	25	H23			0		
																			H24			0		
																			H25	3,348		2,976	372	H25.11 譲渡契約締結
																			H26				0	H26.8 完了
																			H27				0	
																			H28				0	
																			H29		▲ 372		▲ 372	
																			H30				0	
																			H31				0	
																			H32				0	
																			累計	3,348	▲ 372	2,976	0	
91	D	-	15	-	2	-	津波復興拠点整備事業	鷺神浜・女川浜地区	町	町	直接	完了	1,499,497	25	~	28	H23			0	H25.3 URとCM事業一括契約締結			
																	H24			0	(H24年度は契約行為のみ)			
																	H25	318,184		300,934	17,250	H25.12 用地購入契約締結		
																	H26	612,779		612,779	0	H26.4 実施設計業務発注、H26.9URとのCM事業変更契約締		
																	H27	223,474		210,908	12,566	H27.8(仮称)地域交流C建設工事変更契約締結		
																	H28				0	H28.12完了		
																	H29		▲ 29,816		▲ 29,816			
																	H30				0			
																	H31				0			
																	H32				0			
																	累計	1,154,437	▲ 29,816	1,124,621	0			
93	★	F	-	4	-	1	-	1	市街地復興効果促進事業(県分)	女川町	県	県	直接	継続	233,688	25	~	32	H23			0		
																			H24			0		
																			H25	553,960		5,160	548,800	
																			H26			16,664	▲ 16,664	
																			H27			70,530	▲ 70,530	
																			H28			0	0	
																			H29			0	0	
																			H30		0	0	0	
																			H31		▲ 367,009	▲ 44,322	▲ 322,687	
																			H32				0	
																			累計	553,960	▲ 367,009	48,032	138,919	
94	D	-	21	-	2		下水道事業(雨水)	公共下水道区域	町	町	直接	完了	1,831,711	25	~	31	H23			0				
																	H24			0				
																	H25	212,400		212,400	0	H25.6 URとCM事業一括契約締結		
																	H26	93,750		93,750	0	H26.4 水路整備着手		
																	H27	80,475		80,475	0	土地区画整理の進捗状況に合わせ施工中		
																	H28	437,348		437,348	0	H28.9変更契約締結。土地区画整理事業の進捗状況に合わせ		
																	H29	552,774		552,774	0	土地区画整理の進捗状況に合わせ施工中		
																	H30				0	土地区画整理の進捗状況に合わせ施工中		
																	H31		▲ 2,965	▲ 2,965	0	R2.3 事業費の精算による変更		
																	H32				0			
																	累計	1,376,747	▲ 2,965	1,373,782	0			

女川町 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況				
	1	2	3	4	5	6																		
95	◆	D	-	21	-	2	-	1	下水道冠水対策検討事業	安住地区	町	町	直接	完了	6,663	25	~	25	H23			0	H25.10 検討業務委託契約(H26.3完了)	
																			H24			0		
																			H25	8,800		5,330		3,470
																			H26			0		
																			H27			0		
																			H28		▲ 3,469			▲ 3,469
																			H29			0		
																			H30			0		
																			H31			0		
																			H32			0		
																			累計	8,800	▲ 3,469	5,330		1
96	◆	D	-	4	-	10	-	1	女川町災害公営住宅整備事業に係る駐車場整備事業(その3)	大石原浜地区	町	町	直接	完了	155	26	~	26	H23			0	H26.6 譲渡契約締結	
																			H24			0		
																			H25			0		
																			H26	124		124		0
																			H27			0		
																			H28			0		
																			H29			0		
																			H30			0		
																			H31			0		
																			H32			0		
																			累計	124	0	124		0
108		D	-	1	-	12			道路事業(市街地相互の接続道路)	浦宿猪落線	町	町	直接	完了	164,423	26	~	28	H23			0	H26.5 測量設計業務委託契約、H27.3変更契約締結(H27.3完 H27.6 請負工事契約締結 H28.3変更契約締結(H28.4完了) H28.4 完成	
																			H24			0		
																			H25			0		
																			H26	3,875		3,547		328
																			H27	112,375	15,500	123,880		3,995
																			H28			0		0
																			H29		▲ 4,322			▲ 4,322
																			H30			0		
																			H31			0		
																			H32			0		
																			累計	116,250	11,178	127,427		1
109		D	-	4	-	23			女川町災害公営住宅整備事業(その23)	石浜地区	町	町	直接	完了	412,029	25	~	28	H23			0	H26.3 中心部災害公営住宅整備基本計画検討業務契約締結 H26.5 基本設計等発注 H27.9 買取契約、H28.3 基本計画変更契約締結 等 H29.1 バリアフリー工事契約締結、按分額変更	
																			H24			0		
																			H25	78,675		812		77,863
																			H26	506,863		2,860		504,003
																			H27			364,189		▲ 364,189
																			H28		▲ 224,470	▲ 7,337		▲ 217,133
																			H29		▲ 543			▲ 543
																			H30			0		
																			H31			0		
																			H32			0		
																			累計	585,538	▲ 225,013	360,524		1

女川町 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況			
	1	2	3	4	5																	
110	D	-	4	-	24	女川町災害公営住宅整備事業(その24)	鷺神浜地区	町	町	直接	完了	6,393,704	25 ~ 30	H23				0	H26.3 中心部災害公営住宅整備基本計画検討業務契約締結 H26.5 基本設計等、H26.9基本設計(西区その1、荒立・大道 H27.6荒立・大道①買取契約 H27.11荒立・大道③、西区地盤 用地購入(H28.6 西区集合、桜ヶ丘、H28.7 荒立・大道①)、 H29.9西区集合確定契約締結 荒立・大道③地区 仮設浄化槽撤去に伴うインターロッキング			
														H24				0				
														H25	773,293		6,938	766,355				
														H26	198,346		392,719	▲ 194,373				
														H27	320,012		891,994	▲ 571,982				
														H28	2,875,898		2,875,898	0				
														H29	1,890,039	▲ 441,290	1,425,882	22,867				
														H30		▲ 21,629	1,054	▲ 22,683				
														H31		▲ 181		▲ 181				
														H32				0				
														累計	6,057,588	▲ 463,100	5,594,485	3				
														111	D	-	23	-		26	防災集団移転促進事業(事業費)	旭が丘地区
H24				0																		
H25				0																		
H26	198,884		195,148	3,736																		
H27	222,339		223,030	▲ 691																		
H28			▲ 65,575	65,575																		
H29			11,642	▲ 11,642																		
H30		▲ 21,477	4,812	▲ 26,289																		
H31		▲ 30,688		▲ 30,688																		
H32				0																		
累計	421,223	▲ 52,165	369,057	1																		
112	◆	D	-	4	-	11	-	1	女川町災害公営住宅整備事業に係る駐車場整備事業(その4)	野々浜地区	町	町	直接						完了			
														H24				0				
														H25				0				
														H26	496		496	0				
														H27				0				
														H28				0				
														H29				0				
														H30				0				
														H31				0				
														H32				0				
														累計	496	0	496	0				
														113	◆	D	-	4		-	23	-
H24				0																		
H25				0																		
H26	2,976			2,976																		
H27			2,036	▲ 2,036																		
H28			0	0																		
H29		▲ 940		▲ 940																		
H30				0																		
H31				0																		
H32				0																		
累計	2,976	▲ 940	2,036	0																		

女川町 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況			
	1	2	3	4	5	6																	
114	◆	D	-	4	-	24	-	1	女川町災害公営住宅整備事業に係る駐車場整備事業(その6)	鷺神浜地区	町	町	直接	完了	1,550	26	~	27	H23			0	
																			H24			0	
																			H25			0	
																			H26	1,240		1,240	H27.3 買取り契約締結
																			H27			0	H27.12 完了
																			H28			0	
																			H29			0	
																			H30			0	
																			H31			0	
																			H32			0	
																			累計	1,240	0	1,240	0
																			115	◆	D	-	23
H24			0																				
H25			0																				
H26	314,212		160,283	153,929 H26.6 URとCM事業一括契約、用地借地契約締結																			
H27			134,130	▲ 134,130 H27.4 用地借地契約 H27.6 UR事業変更契約																			
H28			2,944	▲ 2,944 H28.4 用地借地契約																			
H29			2,276	▲ 2,276 H29.4 用地借地契約																			
H30	306,638	142,767	308,872	140,533 H30.4 用地借地契約 UR事業変更契約																			
H31		▲ 1,096	150,417	▲ 151,513 事業完了																			
H32			0																				
累計	620,850	141,671	758,922	3,599																			
120	◆	D	-	21	-	3	-	1	安住地区下水道冠水対策事業	安住地区	町	町	直接	完了	378,885	26	~	28					
																			H24			0	
																			H25			0	
																			H26	21,750		18,630	3,120 H26.8 実施設計業務契約締結
																			H27	263,738		266,849	▲ 3,111 H27.9 冠水対策ポンプ施設建設工事契約締結
																			H28			▲ 1,316	1,316 H28.9変更契約締結。 H28.9完成
																			H29		▲ 1,324		▲ 1,324
																			H30			0	
																			H31			0	
																			H32			0	
																			累計	285,488	▲ 1,324	284,163	1
																			122	◆	D	-	21
H24			0																				
H25			0																				
H26			0																				
H27	40,000		36,312	3,688 H28.3 公共下水道(汚水)整備事業契約締結																			
H28			0	0 土地区画整理事業の進捗状況に合わせ施工中																			
H29			0	0 土地区画整理事業の進捗状況に合わせ施工中																			
H30		▲ 3,688		▲ 3,688 土地区画整理事業の進捗状況に合わせ施工中																			
H31			0	0 事業完了																			
H32			0																				
累計	40,000	▲ 3,688	36,312	0																			

女川町 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況				
	1	2	3	4	5	6																		
136	◆	D	-	17	-	6	-	1	清水公園整備事業	清水地区	町	町	直接	継続	1,201,145	29	~	32	H23				0	運動施設整備基本計画業務、基本設計業務及び清水公園修 実施設設計及びグラウンド整備工事契約締結
																			H24				0	
																			H25				0	
																			H26				0	
																			H27				0	
																			H28				0	
																			H29				0	
																			H30	72,916		31,190	41,726	
																			H31	441,360	444,515	897,963	▲ 12,088	
																			H32	2,124			2,124	
累計															516,400	444,515	929,153	31,762						
137	◆	D	-	23	-	25	-	1	メモリアル公園整備事業	女川浜地区	町	町	直接	継続	563,261	29	~	32	H23				0	設計業務契約締結、URとCM事業締結 公園整備工事契約締結
																			H24				0	
																			H25				0	
																			H26				0	
																			H27				0	
																			H28				0	
																			H29				0	
																			H30	37,808	234,934	272,660	82	
																			H31		177,865	153,455	24,410	
																			H32				0	
累計															37,808	412,799	426,115	24,492						
138	◆	D	-	17	-	6	-	2	都市再生区画 整理事業(調査設計費)	中心部	町	町	直接	継続	1,305,309	30	~	32	H23				0	委託業務締結 変更契約締結
																			H24				0	
																			H25				0	
																			H26				0	
																			H27				0	
																			H28				0	
																			H29		284,265		284,265	
																			H30	375,588	52,318	297,840	130,066	
																			H31	332,075		746,406	▲ 414,331	
																			H32				0	
累計															707,663	336,583	1,044,246	0						
139	◆	D	-	17	-	6	-	3	災害復旧工事 統括マネジメント事業	中心部他	町	町	直接	完了	355,987	30	~	31	H23				0	水道災害復旧事業の進捗状況に合わせて実施中 事業完了
																			H24				0	
																			H25				0	
																			H26				0	
																			H27				0	
																			H28				0	
																			H29				0	
																			H30	284,789		284,789	0	
																			H31				0	
																			H32				0	
累計															284,789	0	284,789	0						

女川町 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
												全体 事業費	全体 事業 期間								
140	D	5	2		災害公営住宅 家賃低廉化事業 [補助率変更分]	女川町内	町	町	直接	継続	385,163	31	～	32	H23				0	運動公園住宅外26地区	
															H24				0		
															H25				0		
															H26				0		
															H27				0		
															H28				0		
															H29				0		
															H30				0		
															H31	154,110			144,550		9,560
															H32	166,858					166,858
															累計	320,968	0		144,550		176,418
															H23	617,083	0		0		617,083
															H24	16,393,440	0		10,950,537		5,442,903
															H25	23,472,746	0		19,576,635		3,896,111
H26	19,597,130	0		19,695,158	▲ 98,028																
H27	17,084,738	0		16,255,782	828,956																
H28	17,743,731	0		19,881,883	▲ 2,138,152																
H29	14,030,232	0		16,776,938	▲ 2,746,706																
H30	1,477,230	0		4,355,836	▲ 2,878,606																
H31	1,570,270	0		3,248,094	▲ 1,677,824																
H32	4,749,572	0		0	4,749,572																
145,057,049											市町村交付分 計	116,736,172	0	110,740,863	5,995,309						
都道府県 交付分											各年度 別合計	H23	149,575	0	0	149,575					
H24	799,800	0	90,837	708,963																	
H25	4,307,710	0	308,420	3,999,290																	
H26	2,018,799	0	464,969	1,553,830																	
H27	2,583,075	0	1,113,211	1,469,864																	
H28	116,250	0	4,345,505	▲ 4,229,255																	
H29	798,300	0	1,258,479	▲ 460,179																	
H30	693,100	106,565	2,196,569	▲ 1,396,904																	
H31	1,396,550	▲ 188,759	1,017,736	190,055																	
H32	1,588,750	0	0	1,588,750																	
18,509,676											都道府県交付分 計	14,451,909	▲ 82,194	10,795,726	3,573,989						
市町村 都道府県 計											各年度 別合計	H23	766,658	0	0	766,658					
H24	17,193,240	0	11,041,374	6,151,866																	
H25	27,780,456	0	19,885,055	7,895,401																	
H26	21,615,929	0	20,160,127	1,455,802																	
H27	19,667,813	0	17,368,993	2,298,820																	
H28	17,859,981	0	24,227,388	▲ 6,367,407																	
H29	14,828,532	0	18,035,417	▲ 3,206,885																	
H30	2,170,330	106,565	6,552,405	▲ 4,275,510																	
H31	2,966,820	▲ 188,759	4,265,830	▲ 1,487,769																	
H32	6,338,322	0	0	6,338,322																	
163,566,725											合計	131,188,081	▲ 82,194	121,536,589	9,569,298						