

(様式1)

石巻市 復興交付金事業計画 令和元年度進捗状況報告 総括表

令和2年3月末時点

(単位:千円)

石巻市 交付分	年度	交付額 (国費)	契約済額 (国費相当額)
	H23	842,381	68,408
	H24	38,433,924	20,409,835
	H25	63,659,691	41,927,401
	H26	79,429,825	82,612,770
	H27	114,720,600	81,975,630
	H28	55,709,509	63,424,313
	H29	20,118,366	40,446,174
	H30	23,676,829	62,880,202
	H31	43,911,347	45,459,641
	H32	35,059,644	0
合計	475,562,116	439,204,374	

(単位:千円)

<参考>	復興交付金基金の状況				
	基金残高 A+B-C-D	交付額累計 A	利息額累計 B	取崩額累計 C	国庫返還額累計 D
	111,291,237	475,562,116	204,589	364,415,087	60,381

(単位:千円)

<参考> 都道県交付分 (うち、当該市町 村分)	年度	交付額 (国費)	契約済額 (国費相当額)
	H23	561,800	48,750
	H24	7,833,524	2,257,998
	H25	20,128,757	3,629,953
	H26	11,647,218	2,377,284
	H27	11,980,651	2,838,810
	H28	2,016,230	12,337,578
	H29	2,297,492	11,421,196
	H30	2,547,325	9,404,361
	H31	5,904,517	11,717,524
	H32	9,709,700	0
合計	74,627,214	56,033,454	

<交付実績>

(単位:千円)

区分	交付実績 A+B-C-D	交付済額 (令和元年度事業分まで) A	事業間流用増減額 (令和元年度事業分まで) B	単年度型事業 執行残額 C	基金型事業 国庫返還済額 D
市町村交付分	440,442,091	440,502,472	0	0	60,381
都道県交付分	65,448,578	64,917,514	535,907	0	4,843
合計	505,890,669	505,419,986	535,907	0	65,224

※令和元年度末までに執行が可能な実績として、令和元年度事業分までの交付額・事業間流用増減額から、執行残額として国庫に返還した金額を減じた額。

(様式2A)

石巻市

復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 文部科学省

令和2年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
1	A	-	4	-	1	-	埋蔵文化財発掘調査事業	渡波、鹿妻、南境、雄勝、河上、北上、牡鹿地区	市	市	直接	継続	199,134	23	~	32	H23	258		165	93	23年3月、鹿又地区民家新築確認調査実施。24年、南境館跡(民家新築)、藤畑遺跡(被災工場移転新築)、細谷遺跡(民家事業未実施) 妻害館跡試掘実施(26年10月) 藤畑遺跡試掘実施(28年5月) 羽黒下遺跡発掘調査事業整理作業実施(29年4月) 羽黒下遺跡発掘調査事業整理作業実施中 中沢遺跡確認調査実施(1年12月) 羽黒下遺跡発掘調査事業整理作業実施中 立浜貝塚発掘調査事業報告書刊行(2年3月)
																	H24	34,844		172	34,672	
																	H25	32,239		0	32,239	
																	H26	0		632	▲ 632	
																	H27			35	▲ 35	
																	H28			1,584	▲ 1,584	
																	H29		17,289	5,421	11,868	
																	H30	64,719		27,356	37,363	
																	H31			18,722	▲ 18,722	
																	H32				0	
																	累計	132,060	17,289	54,087	95,262	
36	A	-	4	-	1	-	埋蔵文化財発掘調査事業	石巻市全域	県	県	直接	継続	21,658	24	~	32	H23			0	24年5月~25年3月 分布調査・試掘(一部成果品完成) 25年4月~26年3月 分布調査・試掘(一部成果品完成) 26年4月~27年3月 分布調査・試掘(一部成果品完成) 27年4月~28年3月 分布調査・試掘(一部成果品完成) 28年4月~29年3月 分布調査・試掘(一部成果品完成) 29年4月~30年3月 分布調査・試掘(一部成果品完成) 30年4月~31年3月 分布調査・試掘(一部成果品完成) 31年4月~32年3月 分布調査・試掘(一部成果品完成)	
																	H24	3,146		7,872		▲ 4,726
																	H25	2,891	5,513	909		7,495
																	H26	4,692		1,945		2,747
																	H27			545		▲ 545
																	H28			1,125		▲ 1,125
																	H29			773		▲ 773
																	H30			147		▲ 147
																	H31			1,056		▲ 1,056
																	H32					0
																	累計	10,729	5,513	14,372		1,870
43	◆	A	-	4	-	1	出土遺物整理収蔵施設整備事業	稲井地区	市	市	直接	完了	90,888	24	~	24	H23			0	24年10月、工事発注。25年3月、工事完成、備品購入。	
																	H24	84,000		72,709		11,291
																	H25					0
																	H26					0
																	H27					0
																	H28					0
																	H29		▲ 11,289			▲ 11,289
																	H30					0
																	H31					0
																	H32					0
																	累計	84,000	▲ 11,289	72,709		2
115	A	-	2	-	1	-	湊小学校再建事業	石巻地区	市	市	直接	完了	78,359	24	~	25	H23			0	24年11月、実施設計発注。 25年6月、工事発注。26年3月、完成。	
																	H24	23,200		3,882		19,318
																	H25	18,866	10,173	48,356		▲ 19,317
																	H26					0
																	H27					0
																	H28					0
																	H29					0
																	H30					0
																	H31					0
																	H32					0
																	累計	42,066	10,173	52,238		1

(様式2A)

石巻市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 文部科学省

令和2年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
116	A	-	2	-	2	-	渡波小学校再 建事業	石巻地区	市	市	直接	完了	69,839	24	~	25	H23			0	24年10月、実施設計発注。 25年6月、工事発注。26年3月、完成。	
																	H24	30,800		4,580		26,220
																	H25	24,800		41,978		▲ 17,178
																	H26		▲ 9,041			▲ 9,041
																	H27					0
																	H28					0
																	H29					0
																	H30					0
																	H31					0
																	H32					0
																	累計	55,600	▲ 9,041	46,558		1
117	A	-	2	-	3	-	湊中学校再建 事業	石巻地区	市	市	直接	完了	46,502	24	~	25	H23			0	24年11月、実施設計発注。 25年6月、工事発注。26年3月、完成。	
																	H24	17,766		2,459		15,307
																	H25	14,366		28,541		▲ 14,175
																	H26		▲ 1,132			▲ 1,132
																	H27					0
																	H28					0
																	H29					0
																	H30					0
																	H31					0
																	H32					0
																	累計	32,132	▲ 1,132	31,000		0
128	A	-	3	-	1	-	湊こども園等 移転新築事業	湊地区	県	市	間接	完了	15,335	24	~	26	H23			0	24年12月~25年8月 設計業務 26年 3月~移転新築工事発注 27年 3月 移転新築工事完了	
																	H24	338		338		0
																	H25	2,302		2,302		0
																	H26	8,859		4,016		4,843
																	H27					0
																	H28					0
																	H29					0
																	H30					0
																	H31					0
																	H32					0
																	累計	11,499	0	6,656		4,843
244	◆	A	-	2	-	1	適応指導教室 整備事業	石巻地区	市	市	直接	完了	88,950	25	~	26	H23			0	25年11月、用地取得。26年1月、設計業務完了。26年2月、工 施設完成。	
																	H24					0
																	H25	71,160		69,179		1,981
																	H26			667		▲ 667
																	H27					0
																	H28					0
																	H29					0
																	H30					0
																	H31					0
																	H32					0
																	累計	71,160	0	69,846		1,314

(様式2A)

石巻市

復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 文部科学省

令和2年3月末時点

(千円)

No.	事業番号							事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
265	◆	A	-	2	-	1	-	2	新学校給食センター整備事業	湊地区	市	市	直接	完了	401,031	25	~	28	H23			0	25年、地質調査業務、敷地造成設計業務実施。建設工事基本 26年9月、実施設計完了。12月、建設工事発注。27年1月、敷地 27年9月建築工事増額変更、28年1月建築・機械設備・電気工 平成28年5月竣工、同年8月開設
																			H24			0	
																			H25	35,641	10,674	24,967	
																			H26	129,881	292,821	▲ 162,940	
																			H27	161,301	17,326	143,975	
																			H28			0	
																			H29		▲ 6,000	▲ 6,000	
																			H30			0	
																			H31			0	
																			H32			0	
																			累計	326,823	▲ 6,000	320,821	
334		A	-	2	-	4	-	新学校給食センター整備事業	湊地区	市	市	直接	完了	630,576	26	~	28	H23			0	26年9月、実施設計完了。12月、建設工事発注。27年1月、敷地 27年9月建築工事増額変更、28年1月建築・機械設備・電気工 平成28年5月竣工、同年8月開設	
																		H24			0		
																		H25			0		
																		H26	210,485	344,471	▲ 133,986		
																		H27	209,898	66,110	143,788		
																		H28			0		
																		H29			0		
																		H30			0		
																		H31			0		
																		H32			0		
																		累計	420,383	0	410,581		9,802
361		A	-	2	-	5	-	渡波中学校移転新築事業 (中学校武道場新築事業)	渡波中学校	市	市	直接	完了	145,342	27	~	28	H23			0	27年9月、電気・機械工事発注。27年11月、建築工事・工事監理	
																		H24			0		
																		H25			0		
																		H26			0		
																		H27	39,854	14,763	25,091		
																		H28	72,211	80,453	▲ 8,242		
																		H29			0		
																		H30		▲ 15,170	▲ 15,170		
																		H31			0		
																		H32			0		
																		累計	112,065	▲ 15,170	95,216		1,679
362		A	-	2	-	6	-	雄勝地区小学校統合移転新築事業 (屋外教育環境施設整備事業)	雄勝地区小学校	市	市	直接	完了	31,535	27	~	29	H23			0	28年2月、実施設計完了。 28年10月工事発注、29年7月末工事完成予定 29年8月工事完成	
																		H24			0		
																		H25			0		
																		H26			0		
																		H27	7,958	3,762	4,196		
																		H28	13,065	9,546	3,519		
																		H29		5,843	▲ 5,843		
																		H30			0		
																		H31			0		
																		H32			0		
																		累計	21,023	0	19,151		1,872

(様式2A)

石巻市

復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 文部科学省

令和2年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
363	A	-	2	-	7	-	雄勝地区中 学校統合移 転新築事業 (屋外教育環 境施設整備 事業)	雄勝地区 中学校	市	市	直接	完了	26,586	27	~	29	H23				0	28年2月、実施設計完了。 28年10月工事発注、29年7月末工事完成予定 29年8月工事完成
																	H24				0	
																	H25				0	
																	H26				0	
																	H27	6,708		3,171	3,537	
																	H28	11,015		9,546	1,469	
																	H29			3,427	▲ 3,427	
																	H30				0	
																	H31				0	
																	H32				0	
																	累計	17,723	0	16,144	1,579	
370	A	-	2	-	8	-	渡波中学校移 転新築事業 (屋外教育環 境施設整備 事業)	渡波中学 校	市	市	直接	完了	6,798	27	~	28	H23				0	29年3月 移転新築工事完了
																	H24				0	
																	H25				0	
																	H26				0	
																	H27				0	
																	H28	4,532		4,010	522	
																	H29				0	
																	H30				0	
																	H31				0	
																	H32				0	
																	累計	4,532	0	4,010	522	
371	A	-	2	-	9	-	渡波中学校移 転新築事業 (太陽光発電 等導入事業)	渡波中学 校	市	市	直接	完了	34,479	27	~	28	H23				0	事業完了
																	H24				0	
																	H25				0	
																	H26				0	
																	H27				0	
																	H28	25,859		17,244	8,615	
																	H29				0	
																	H30				0	
																	H31				0	
																	H32				0	
																	累計	25,859	0	17,244	8,615	
372	A	-	2	-	10	-	雄勝地区小 学校統合移 転新築事業 (太陽光発電 等導入事業)	雄勝地区 小学校	市	市	直接	完了	21,211	27	~	29	H23				0	27年9月工事契約 29年6月完成予定 29年7月工事完成
																	H24				0	
																	H25				0	
																	H26				0	
																	H27			13,170	▲ 13,170	
																	H28	15,908		0	15,908	
																	H29				0	
																	H30				0	
																	H31				0	
																	H32				0	
																	累計	15,908	0	13,170	2,738	

(様式2A)

石巻市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 文部科学省

令和2年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
373	A	-	2	-	11	-	雄勝地区中学校統合移転新築事業 (太陽光発電等導入事業)	雄勝地区 中学校	市	市	直接	完了	13,592	27	~	29	H23			0		
																	H24			0		
																	H25			0		
																	H26			0		
																	H27		8,861	▲ 8,861	27年9月工事契約	
																	H28	10,194	0	10,194	29年6月完成予定	
																	H29			0	29年7月工事完成	
																	H30			0		
																	H31			0		
																	H32			0		
																	累計	10,194	0	8,861	1,333	
411	A	-	2	-	12	-	北上小学校移転新築事業 (太陽光発電等導入事業)	北上小学 校	市	市	直接	完了	22,784	29	~	31	H23			0		
																	H24			0		
																	H25			0		
																	H26			0		
																	H27			0		
																	H28			0		
																	H29	1,917	632	1,285	29年9月基本設計・実施設計業務契約	
																	H30		15,170	12,064	3,106	30年10月設計完了、30年12月本工事契約
																	H31			0	0	令和2年3月事業完了
																	H32			0	0	
																	累計	1,917	15,170	12,696	4,391	

(様式2A)

石巻市

復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 文部科学省

令和2年3月末時点

(千円)

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
										H23	258	0	165	93	
										H24	190,610	0	83,802	106,808	
										H25	197,072	10,173	198,728	8,517	
										H26	340,366	▲ 10,173	638,591	▲ 308,398	
										H27	425,719	0	127,198	298,521	
										H28	152,784	0	122,383	30,401	
										H29	1,917	0	15,323	▲ 13,406	
										H30	64,719	0	39,420	25,299	
										H31	0	0	18,722	▲ 18,722	
										H32	0	0	0	0	
								1,907,606	市町村交付分 計		1,373,445	0	1,244,332	129,113	
										H23	0	0	0	0	
										H24	3,484	0	8,210	▲ 4,726	
										H25	5,193	5,513	3,211	7,495	
										H26	13,551	0	5,961	7,590	
										H27	0	0	545	▲ 545	
										H28	0	0	1,125	▲ 1,125	
										H29	0	0	773	▲ 773	
										H30	0	0	147	▲ 147	
										H31	0	0	1,056	▲ 1,056	
										H32	0	0	0	0	
								36,993	都道県交付分 計		22,228	5,513	21,028	6,713	
										H23	258	0	165	93	
										H24	194,094	0	92,012	102,082	
										H25	202,265	15,686	201,939	16,012	
										H26	353,917	▲ 10,173	644,552	▲ 300,808	
										H27	425,719	0	127,743	297,976	
										H28	152,784	0	123,508	29,276	
										H29	1,917	0	16,096	▲ 14,179	
										H30	64,719	0	39,567	25,152	
										H31	0	0	19,778	▲ 19,778	
										H32	0	0	0	0	
								1,944,599	合計		1,395,673	5,513	1,265,360	135,826	

(様式2B)

石巻市

復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 厚生労働省

令和2年3月末時点

(千円)

No.	事業番号							事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
118	◆	B	-	3	-	1	-	総合福祉会館 「みなと荘」移 転新築事業	湊地区	市	市	直接	完了	523,595	24	~	26	H23				0	24年11月、実施設計発注。 25年12月、電気、機械設備工事。H26.2月建設工事発注 26年11月電気設備、機械設備工事変更契約。26年9月、27年2 月、27年3月建設工事変更契約。
																		H24	24,532		15,656	8,876	
																		H25	386,790		395,666	▲ 8,876	
																		H26	7,553		7,553	0	
																		H27				0	
																		H28				0	
																		H29				0	
																		H30				0	
																		H31				0	
																		H32				0	
																		累計	418,875	0	418,875	0	
																		129	B	-	3	-	
H24	2,338		2,338	0																			
H25	8,455		33,902	▲ 25,447																			
H26	25,447		0	25,447																			
H27				0																			
H28				0																			
H29				0																			
H30				0																			
H31				0																			
H32				0																			
累計	36,240	0	36,240	0																			
130	B	-	3	-	2	-	湊こども園等 移転新築事業 (放課後児童 クラブ)	湊地区	県	市	間接	完了	23,654	24	~	26	H23						
																	H24	946		946	0		
																	H25	3,420		14,822	▲ 11,402		
																	H26	11,402		0	11,402		
																	H27				0		
																	H28				0		
																	H29				0		
																	H30				0		
																	H31				0		
																	H32				0		
																	累計	15,768	0	15,768	0		

(様式2B)

石巻市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 厚生労働省

令和2年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況			
277	◆	B	-	3	-	3	-	1	門脇・大街道 地区保育所移 転新築用地取 得・造成工事・ 駐車場整備事 業	門脇地区	市	市	直接	完了	65,419	25	~	28	H23				0	25年12月、契約。26年1月、9筆 1,569.53㎡用地取得。 27.12 建築工事契約。工事は、平成28年度中に完了予定。 事業完了
																			H24				0	
																			H25	32,184		32,184	0	
																			H26	20,151		1,015	19,136	
																			H27			19,057	▲ 19,057	
																			H28				0	
																			H29				0	
																			H30				0	
																			H31				0	
																			H32				0	
																			累計	52,335	0	52,256	79	
302		B	-	3	-	3	-	門脇・大街道 地区保育所移 転新築事業 (子育て支援 スペース)	門脇地区	県	市	間接	完了	28,594	25	~	28	H23				0	H27.2月実施設計契約。 H27.12建築工事契約。工事はH28年度中に完了。 H28.12.13日工事完了	
																		H24				0		
																		H25				0		
																		H26	5,350		1,537	3,813		
																		H27	1,164		19,908	▲ 18,744		
																		H28	14,931			14,931		
																		H29				0		
																		H30				0		
																		H31				0		
																		H32				0		
																		累計	21,445	0	21,445	0		

(様式2B)

石巻市

復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 厚生労働省

令和2年3月末時点

(千円)

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
										H23	0	0	0	0	
										H24	24,532	0	15,656	8,876	
										H25	418,974	0	427,850	▲ 8,876	
										H26	27,704	0	8,568	19,136	
										H27	0	0	19,057	▲ 19,057	
										H28	0	0	0	0	
										H29	0	0	0	0	
										H30	0	0	0	0	
										H31	0	0	0	0	
										H32	0	0	0	0	
								589,014	市町村交付分 計		471,210	0	471,131	79	
										H23	0	0	0	0	
										H24	3,284	0	3,284	0	
										H25	11,875	0	48,724	▲ 36,849	
										H26	42,199	0	1,537	40,662	
										H27	1,164	0	19,908	▲ 18,744	
										H28	14,931	0	0	14,931	
										H29	0	0	0	0	
										H30	0	0	0	0	
										H31	0	0	0	0	
										H32	0	0	0	0	
								100,570	都道府県交付分 計		73,453	0	73,453	0	
										H23	0	0	0	0	
										H24	27,816	0	18,940	8,876	
										H25	430,849	0	476,574	▲ 45,725	
										H26	69,903	0	10,105	59,798	
										H27	1,164	0	38,965	▲ 37,801	
										H28	14,931	0	0	14,931	
										H29	0	0	0	0	
										H30	0	0	0	0	
										H31	0	0	0	0	
										H32	0	0	0	0	
								689,584	合計		544,663	0	544,584	79	

石巻市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 農林水産省

令和2年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
37	C	-	1	-	1	-	農山漁村地域復興基盤総合整備事業(農地整備事業)	(石巻市)大川地区	県	県	直接	継続	5,198,694	23	~	32	H23	144,150		0	144,150	24年6月、工事測量業務発注。24年7月、高度化支援業務発注。 25年7.8.9月施設機械、排水路、除塵機発注。H25年5.9.11月工事測量業務発注。25年11月、高度化支援業務発注。 26年7.11.12月排水樋管工、送水工、ゲート工契約。26年6月高度化支援契約 27年8.11月用水路工事、道路工事契約。 28年11月盤上げ工事契約 29年8月盤上げ工事契約、29年8月暗渠排水工事契約、30年3月30年10月区画整理工事契約、31年2月暗渠排水工時契約 R元9月工事発注。R元4月換地業務発注。
																	H24	105,867		205,162	▲ 99,295	
																	H25	287,912		100,012	187,900	
																	H26	321,237		123,408	197,829	
																	H27	573,587		352,858	220,729	
																	H28	310,465		715,176	▲ 404,711	
																	H29	1,081,400	35,748	673,032	444,116	
																	H30	785,386	164,145	737,885	211,646	
																	H31		219,088	511,307	▲ 292,219	
																	H32				0	
																	累計	3,610,004	418,981	3,418,840	610,145	
38	C	-	1	-	2	-	農山漁村地域復興基盤総合整備事業(農地整備事業)	(石巻市)北上地区	県	県	直接	継続	3,501,354	23	~	32	H23	178,250		0	178,250	24年6月、工事測量業務発注。24年7月、高度化支援業務発注。 25年8.12月暗渠排水、区画整理工事発注。25年5.9月工事測量業務発注。25年11月、高度化支援業務発注。 26年11.27年1月設計業務契約。26年6月高度化支援契約 27年12月区画整理外工事契約。 29年2月排水機場工事契約 29年8月、11月区画整理工事契約、30年3月排水路工事契約 30年6月区画整理工事契約、30年9月排水機場契約 R元5月工事発注。
																	H24	92,872		163,187	▲ 70,315	
																	H25	272,257		81,156	191,101	
																	H26	363,707		99,483	264,224	
																	H27	272,661		158,184	114,477	
																	H28			204,308	▲ 204,308	
																	H29	726,829	179,490	426,127	300,702	
																	H30	540,339	179,490	634,400	85,429	
																	H31		87,141	397,116	▲ 309,975	
																	H32				0	
																	累計	2,446,915	266,631	2,163,961	549,585	
39	C	-	1	-	3	-	農山漁村地域復興基盤総合整備事業(農地整備事業)	(石巻市)飯野川地区	県	県	直接	継続	611,194	23	~	31	H23	23,250		0	23,250	24年6月、工事測量業務発注。24年6月、換地業務発注。24年7月、高度化支援業務発注。 25年12月暗渠排水、区画整理工事発注。26年1月工事測量業務発注。25年11月、高度化支援業務発注。 26年6.11月換地業務契約。26年6月高度化支援契約。 27年12月区画整理外工事契約。 29年3月補完工事契約 30年1月除塵機設備工事契約 30年8月換地業務契約、30年6月高度化支援契約 R元4月換地業務発注。
																	H24	140,973		133,076	7,897	
																	H25	78,662	▲ 31,000	20,873	26,789	
																	H26	220,487	▲ 52,700	20,685	147,102	
																	H27			45,799	▲ 45,799	
																	H28			85,605	▲ 85,605	
																	H29	68,427	23,250	95,204	▲ 3,527	
																	H30			8,443	▲ 8,443	
																	H31			55,781	▲ 55,781	
																	H32				0	
																	累計	531,799	▲ 60,450	465,466	5,883	
40	C	-	1	-	4	-	農山漁村地域復興基盤総合整備事業(農地整備事業)	(石巻市)真野大谷地区	県	県	直接	完了	546,363	23	~	27	H23	48,750		0	48,750	24年6~9月、工事測量業務発注。24年7月、高度化支援業務発注。 26年2.3月区画整理工事発注。25年7月工事測量業務発注。 26年10月排水路工事契約。26年6月高度化支援契約。 27年8月区画整理付帯工事契約。
																	H24	101,457		101,457	0	
																	H25	45,975		45,975	0	
																	H26	256,340	▲ 65,250	176,090	15,000	
																	H27	22,500		37,500	▲ 15,000	
																	H28				0	
																	H29				0	
																	H30				0	
																	H31				0	
																	H32				0	
																	累計	475,022	▲ 65,250	409,772	0	

石巻市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 農林水産省

令和2年3月末時点

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
41	C	-	1	-	5	農山漁村地域 復興基盤総合 整備事業(農 地整備事業)	(石巻市) 三輪地区	県	県	直接	完了	1,689,823	23 ~ 29	H23	142,600		0	142,600	24年6月、工事換地業務発注。24年7月、高度化支援業務発注。24年10月、工事測量業務発注。25年6.12月暗渠排水、施設機械工事発注。25年5.12月工事測量業務発注。25年11月、高度化支援業務発注。26年10月暗渠排水路工事、26年12月排水樋管工、平成27年1月スライドゲート工契約。26年6月高度化支援契約。27年10月暗渠排水工事契約。28年6月機場建屋、同8月ポンプ設備契約。29年区画整理付帯工契約。
														H24	71,214		146,023	▲ 74,809	
														H25	256,835	31,000	166,401	121,434	
														H26	270,785	117,950	310,135	78,600	
														H27	279,417		186,979	92,438	
														H28	109,817		397,450	▲ 287,633	
														H29	29,992		102,622	▲ 72,630	
														H30				0	
														H31				0	
														H32				0	
累計	1,160,660	148,950	1,309,610	0	0														
44	C	-	1	-	2	林道利活用事 業	河北地区	市	市	直接	完了	417,094	24 ~ 30	H23			0	24年12月、測量設計発注。27年2月工事発注。29年3月1工区完了。29年9月工事契約。31年3月2工区完了(全線供用開始)	
														H24	10,875		9,828		1,047
														H25			407		▲ 407
														H26	91,052		85,050		6,002
														H27			1,193		▲ 1,193
														H28			▲ 29,406		29,406
														H29	147,036		169,967		▲ 22,931
														H30	44,597	37,016	75,779		5,834
														H31		▲ 17,758			▲ 17,758
														H32					0
累計	293,560	19,258	312,818	0	0														
45	C	-	3	-	1	釜幹線水路 改修事業	貞山地区、大街 道地区、 釜地区	市	市	直接	継続	703,289	24 ~ 32	H23			0	24年10月、測量調査設計発注。26年12月工事発注。28年度完了予定。29年1月部分完了、29年1月測量調査設計発注、30年度事業完了。29年3月測量設計発注。30年8月設計業務発注。R1年6月工事発注。	
														H24	21,000		12,600		8,400
														H25	69,000		349		68,651
														H26	343,407		344,717		▲ 1,310
														H27			9,717		▲ 9,717
														H28			22,103		▲ 22,103
														H29					0
														H30		12,813	4,293		8,520
														H31	36,516		39,816		▲ 3,300
														H32					0
累計	469,923	12,813	433,595	49,141	0														
46	C	-	7	-	1	漁業活動ソー ラー照明設置 事業	本庁地区 (半島)、 牡鹿地区、河北 地区、雄 勝地区、 北上地区	市	市	直接	継続	281,876	24 ~ 32	H23			0	24年11月、ソーラー照明設置業務発注。25年5月以降、ソーラー照明移設業務発注。26年4月以降、ソーラー照明移設業務発注。27年4月以降、ソーラー照明移設業務発注。28年4月以降、ソーラー照明移設業務発注。29年4月以降、ソーラー照明移設業務発注。30年4月以降、ソーラー照明移設業務発注。31年4月以降、ソーラー照明移設業務発注。	
														H24	258,750		135,828		122,922
														H25			9,777		▲ 9,777
														H26			1,539		▲ 1,539
														H27			2,454		▲ 2,454
														H28			7,621		▲ 7,621
														H29			4,354		▲ 4,354
														H30			679		▲ 679
														H31	▲ 47,343		1,068		▲ 48,411
														H32					0
累計	258,750	▲ 47,343	163,320	48,087	0														

石巻市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 農林水産省

令和2年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
96	C	-	4	-	1	-	共同乾燥調製 貯蔵施設整備 事業	(石巻市) 北上地区	県	市	間接	完了	1,136,785	24 ~ 27	H23				0	24年10月、地質調査業務発注。24年11月、用地測量業務発注。24年12月建築工事発注。 25年6月、外構工事発注。26年1月、本体工事完成。平成26年3 事業完了。
															H24	1,053,750		932,049	121,701	
															H25			109,058	▲ 109,058	
															H26			0	0	
															H27			▲ 188,518	188,518	
															H28				0	
															H29				0	
															H30		▲ 1,152		▲ 1,152	
															H31		▲ 200,008		▲ 200,008	
															H32				0	
累計	1,053,750	▲ 201,160	852,589		1															
97	◆ C	-	4	-	1	-	農業復興方針 策定事業	(石巻市) 市内全域	市	市	直接	完了	4,725	24 ~ 24	H23				0	24年10月、業務委託。25年3月、業務完了。
															H24	4,000		3,780	220	
															H25				0	
															H26				0	
															H27				0	
															H28				0	
															H29				0	
															H30		▲ 220		▲ 220	
															H31				0	
															H32				0	
累計	4,000	▲ 220	3,780		0															
98	C	-	6	-	1	-	漁港施設機能 強化事業 (漁港施設整 備事業)	市内漁港 (本土)	県	市	間接	完了	548,000	24 ~ 31	H23				0	24年7月、嵩上げ工事発注。 25年3月までで用地嵩上げ15地区を実施。 26年12月、名振外3漁港の用地嵩上げ工事発注 27年6月桑の浜漁港、27年12月牧ノ浜漁港、28年3月小淵漁港 28年6月熊沢漁港工事発注、前網漁港・鮫ノ浦漁港H28増工 船越漁港、小淵漁港、小網倉漁港の用地嵩上げの増工契約 船越、名振、水浜分浜、小淵、小網倉漁港の用地嵩上げの変 名振、水浜分浜、小淵漁港の用地嵩上げの変更契約
															H24	411,000		147,922	263,078	
															H25			88,687	▲ 88,687	
															H26			29,083	▲ 29,083	
															H27			20,810	▲ 20,810	
															H28			24,413	▲ 24,413	
															H29			21,445	▲ 21,445	
															H30			1,247	▲ 1,247	
															H31		▲ 9,279		9,279	
															H32				0	
累計	411,000	0	324,328		86,672															
99	C	-	6	-	2	-	漁港施設機能 強化事業 (漁港施設整 備事業)	市内漁港 離島(2)	県	市	間接	完了	52,000	24 ~ 29	H23				0	24年11月、嵩上げ工事発注。 25年3月までで用地嵩上げ2地区を実施。 26年12月、長渡漁港の用地嵩上げ工事発注。 27年12月、大泊漁港の用地嵩上げ工事発注。 大泊漁港H26予算事故繰越のため、減工 大泊漁港の増工契約
															H24	40,300		39,993	307	
															H25			▲ 28,995	28,995	
															H26			10,996	▲ 10,996	
															H27			11,966	▲ 11,966	
															H28			▲ 11,969	11,969	
															H29			18,308	▲ 18,308	
															H30				0	
															H31				0	
															H32				0	
累計	40,300	0	40,299		1															

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
119	C	-	7	-	2	-	水産加工業施設整備等支援事業	市内全域	市	民間	直接	完了	18,220,022	24 ~ 29	H23				0	24年12月、「石巻市水産加工業再生支援事業審査委員会」実施。25年3月、審査委員会で採択された12社に対し補助金交付。26年3月までに事業完了した2社と概算払い請求のあった2社に繰り越した10社の実績報告を受け、補助金を交付。1回目公募2回目公募を実施。選定委員会を開催。5社に交付決定し、すべて翌年度へ繰り越し。繰り越した5社の実績報告を受け補助金を交付。2回目公募事
															H24	11,000,750		9,783,329	1,217,421	
															H25			0	0	
															H26			▲ 7,703	7,703	
															H27		▲ 94,596	356	▲ 94,952	
															H28	1,620,226		2,749,860	▲ 1,129,634	
															H29			▲ 345	345	
															H30				0	
															H31				0	
															H32				0	
累計	12,620,976	▲ 94,596	12,525,497	883																
120	C	-	7	-	3	-	水産物地方卸売市場牡鹿売場・牡鹿製氷冷蔵庫・搬送砕氷塔施設整備事業	鮎川漁港	市	市	直接	完了	1,144,154	24 ~ 27	H23				0	24年11月、地質調査業務発注 15,935,000円。25年1月、設計業務発注 4,862,550円。設計構造計算適合性判定手数料 90,000円(H24分)26年8月、施設整備工事発注(27年3月増額変更契約)27年度、施設整備工事変更契約増額分 76,734,950円。
															H24	33,367		15,598	17,769	
															H25	356,461		67	356,394	
															H26	373,690		386,922	▲ 13,232	
															H27		94,596	455,520	▲ 360,924	
															H28				0	
															H29				0	
															H30				0	
															H31				0	
															H32				0	
累計	763,518	94,596	858,107	7																
121	C	-	7	-	4	-	牡鹿製氷冷蔵庫・搬送砕氷塔整備事業	鮎川漁港	市	市	直接	完了	462,480	24 ~ 27	H23				0	25年1月、設計業務発注 13,465,000円。設計構造計算適合性判定手数料 150,000円(H24分)26年8月、施設整備工事発注(27年3月増額変更契約)27年度、施設整備工事変更契約増額分 125,199,130円。
															H24	11,010		10,098	912	
															H25	335,850		113	335,737	
															H26			628,934	▲ 628,934	
															H27			▲ 292,288	292,288	
															H28				0	
															H29				0	
															H30				0	
															H31				0	
															H32				0	
累計	346,860	0	346,857	3																
131	C	-	4	-	2	-	被災地域農業復興総合支援事業(施設園芸団地化整備事業)	蛇田・須江地区	県	市	間接	完了	1,971,116	24 ~ 27	H23				0	25年2月、基本設計業務発注。25年2月、用地測量調査発注。25年7月、造成工事発注。9月、施設整備工事発注。10月、施工27年2月 場内整備工事発注(27年8月完了予定)。27年3月 農27年10月ホイールローダ購入。11月末場内整備工事完了。
															H24	1,758,000		16,702	1,741,298	
															H25			1,672,766	▲ 1,672,766	
															H26			44,462	▲ 44,462	
															H27			12,890	▲ 12,890	
															H28				0	
															H29			▲ 268,484	268,484	
															H30				0	
															H31		▲ 253,188		▲ 253,188	
															H32				0	
累計	1,758,000	▲ 253,188	1,478,336	26,476																

石巻市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 農林水産省

令和2年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
132	C	-	6	-	1	-	漁港施設機能強化事業(漁港施設整備事業)(直接補助分)	市内漁港(本土)	市	市	直接	継続	2,097,631	25 ~ 32	H23				0	事前着工承認 24年12月から工事発注(3件契約) 25年5月、実施設計業務発注。25年12月から工事施工2地区。 25年契約した実施設計業務を増額変更。災害復旧工事との合併施工により機能強化工事発注(変更契約) 災害復旧工事との合併施工により機能強化工事発注(変更契約) 継続工事の精査(購入土一流用土など)、新規工事発注 災害復旧工事との合併施工による機能強化工事(変更契約に 大須・泊漁港機能強化工事の新規契約、他漁港用地高上げの 北上・長面・泊漁港の機能強化工事の新規契約、他漁港用地
															H24		9,216	▲ 9,216		
															H25	600,000		165,725	434,275	
															H26	268,500		150,410	118,090	
															H27	75,750		177,359	▲ 101,609	
															H28			▲ 7,843	7,843	
															H29		21,564	28,382	▲ 6,818	
															H30			349,950	▲ 349,950	
															H31	477,356	130,052	512,874	94,534	
															H32				0	
															累計		1,421,606	151,616	1,386,073	
133	C	-	6	-	2	-	漁港施設機能強化事業(漁港施設整備事業)(直接補助分)	市内漁港離島(2)	市	市	直接	完了	172,556	25 ~ 31	H23				0	25年5月、実施設計業務発注。 25年契約した実施設計業務を増額変更。 事業継続中(現場施工中) 災害復旧工事との合併施工により機能強化工事発注(変更契約) 災害復旧工事との合併施工により機能強化工事発注(変更契約) 災害復旧工事との合併施工により機能強化工事の変更契約に 災害復旧工事との合併施工により機能強化工事の変更契約に
															H24				0	
															H25	108,500		11,730	96,770	
															H26	58,900		92,009	▲ 33,109	
															H27	11,625		0	11,625	
															H28			7,915	▲ 7,915	
															H29		▲ 18,236	9,957	▲ 28,193	
															H30			15,810	▲ 15,810	
															H31		▲ 27,060	▲ 5,278	▲ 21,782	
															H32				0	
															累計		179,025	▲ 45,296	132,143	
239	C	-	4	-	3	-	被災地域農業復興総合支援事業(大川地区農業用機械等整備事業)	大川地区	県	市	間接	継続	567,136	24 ~ 32	H23				0	25年8,12月、農業機械購入。10,11月、造成工事発注。12月、整 26年9月、農業機械購入。27年1月、格納庫設置業務発注。27 27年8月、冷蔵庫購入、28年2月敷地造成工事完成、3月農業機 28年5,7,8,12月農業機械購入、8月格納庫発注、9月育苗ハウス敷 (30年1月~3月)農業用機械購入、育苗ハウス建設 (31年3月)農業用機械(トラクター等) 2年3月、格納庫設置、農業用機械(田植機等)
															H24	97,390		0	97,390	
															H25	251,514		274,036	▲ 22,522	
															H26	134,544		48,480	86,064	
															H27			68,916	▲ 68,916	
															H28			41,471	▲ 41,471	
															H29			▲ 18,455	18,455	
															H30		1,152	10,208	▲ 9,056	
															H31			17,722	▲ 17,722	
															H32				0	
															累計		483,448	1,152	442,378	
240	C	-	4	-	4	-	被災地域農業復興総合支援事業(北上地区農業用機械等整備事業)	北上地区	県	市	間接	継続	262,930	24 ~ 31	H23				0	25年5,7,12月、農業機械購入。26年2月、育苗ハウス設置業務 26年9月、27年2月育苗ハウス設置業務発注。26年11月、格納 28年3月格納庫完成 29年1月農業機械購入 (29年8月~9月)農業機械購入
															H24	150,933		0	150,933	
															H25	55,863		133,032	▲ 77,169	
															H26			27,755	▲ 27,755	
															H27			4,892	▲ 4,892	
															H28			12,636	▲ 12,636	
															H29			15,349	▲ 15,349	
															H30			3,533	▲ 3,533	
															H31				0	
															H32				0	
															累計		206,796	0	197,197	

石巻市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 農林水産省

令和2年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
241	C	-	1	-	6	-	農山漁村地域復興基盤総合整備事業(復興整備実施計画)	牡鹿地区	県	県	直接	完了	3,999	24	~	25	H23				0	25年5月、設計業務発注。
																	H24	4,000		0	4,000	
																	H25			3,998	▲ 3,998	
																	H26				0	
																	H27				0	
																	H28				0	
																	H29		▲ 1		▲ 1	
																	H30				0	
																	H31				0	
																	H32				0	
累計	4,000	▲ 1	3,998	1																		
242	◆ C	-	1	-	7	-	農地整備推進支援事業	牡鹿地区	県	県	直接	完了	10,035	25	~	25	H23				0	25年4月、課題検討業務発注、6月、ワークショップ企画運営業務発注
																	H24				0	
																	H25	9,120		8,028	1,092	
																	H26				0	
																	H27				0	
																	H28				0	
																	H29		▲ 1,092		▲ 1,092	
																	H30				0	
																	H31				0	
																	H32				0	
累計	9,120	▲ 1,092	8,028	0																		
243	C	-	2	-	1	-	農山漁村活性化プロジェクト支援事業	網地地区	県	県	直接	完了	18,248	24	~	25	H23				0	25年9月、工事完了。
																	H24	1,500		0	1,500	
																	H25	16,500		13,686	2,814	
																	H26				0	
																	H27				0	
																	H28				0	
																	H29		▲ 4,314		▲ 4,314	
																	H30				0	
																	H31				0	
																	H32				0	
累計	18,000	▲ 4,314	13,686	0																		
245	C	-	5	-	1	-	漁業集落防災機能強化事業	小室地区	市	市	直接	継続	138,183	25	~	32	H23				0	26年2月、測量業務発注。 26年9月、管理CMR(提案・定型)委託契約 27年9月、施工CMR委託契約
																	H24				0	
																	H25	18,000		1,918	16,082	
																	H26	4,816		19,733	▲ 14,917	
																	H27	81,345		111,533	▲ 30,188	
																	H28	104,851		0	104,851	
																	H29				0	
																	H30		▲ 48,515		▲ 48,515	
																	H31		▲ 56,859	▲ 29,546	▲ 27,313	
																	H32				0	
累計	209,012	▲ 105,374	103,638	0																		

石巻市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 農林水産省

令和2年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
	1	2	3	4	5	6															
246	C	5	2	-	-	-	漁業集落防災機能強化事業	名振地区	市	市	直接	継続	161,980	25 ~ 32	H23				0	26年2月、測量業務発注。 26年9月、管理CMR(提案・定型)委託契約 27年9月、施工CMR委託契約	
															H24				0		
															H25	22,500		2,537	19,963		
															H26	8,720		20,430	▲ 11,710		
															H27	96,725		151,739	▲ 55,014		
															H28	127,546			127,546		
															H29				0		
															H30		▲ 42,362		▲ 42,362		
															H31		▲ 91,645	▲ 53,222	▲ 38,423		工事完了
															H32				0		
															累計	255,491	▲ 134,007	121,484	0		
247	C	5	3	-	-	-	漁業集落防災機能強化事業	船越地区	市	市	直接	継続	617,779	25 ~ 32	H23				0	26年2月、測量業務発注。 26年9月、管理CMR(提案・定型)委託契約 27年9月、施工CMR委託契約	
															H24				0		
															H25	48,675		5,494	43,181		
															H26	50,760	▲ 22,105	25,419	3,236		
															H27	176,689		374,250	▲ 197,561		
															H28	258,855			258,855		
															H29				0		
															H30			107,711	▲ 107,711		30年11月、施工CMR変更契約、用地及び調査設計契約
															H31		▲ 49,542	▲ 49,542	0		工事中
															H32				0		
															累計	534,979	▲ 71,647	463,332	0		
248	C	5	4	-	-	-	漁業集落防災機能強化事業	前網地区	市	市	直接	継続	174,219	25 ~ 32	H23				0	26年2月、測量業務発注。 26年9月、管理CMR(提案・定型)委託契約 27年9月、施工CMR委託契約	
															H24				0		
															H25	13,950		1,119	12,831		
															H26	3,576		13,577	▲ 10,001		
															H27	61,274		83,956	▲ 22,682		
															H28	91,114		0	91,114		
															H29			6,067	▲ 6,067		30年2月、施工CMR変更契約、用地及び調査設計契約
															H30			60,510	▲ 60,510		30年11月、施工CMR変更契約、用地及び調査設計契約
															H31		▲ 39,250	▲ 34,565	▲ 4,685		工事中
															H32				0		
															累計	169,914	▲ 39,250	130,664	0		
261	☆ F	1	1	-	-	-	漁業集落復興効果促進事業	石巻市	市	市	直接	継続	1,959,276	25 ~ 32	H23				0		
															H24				0		
															H25	41,938		16,880	25,058		
															H26	130,852		24,000	106,852		
															H27	633,130		0	633,130		
															H28	799,390			799,390		
															H29			332,637	▲ 332,637		
															H30				0		
															H31		▲ 37,891		▲ 37,891		
															H32				0		
															累計	1,605,310	▲ 37,891	373,517	1,193,902		

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
	25	～	27	25	～	32																
262	C	-	8	-	1	-	水産技術総合 センター公開 実験棟復旧整 備事業	魚町地区	県	県	直接	完了	406,300	25	～	27	H23				0	26年3月、設計業務完了。 26年8月、工事発注。 27年9月、工事完了
																	H24				0	
																	H25	10,122		3,033	7,089	
																	H26	348,193		190,005	158,188	
																	H27	0		111,686	▲ 111,686	
																	H28				0	
																	H29		▲ 53,591		▲ 53,591	
																	H30				0	
																	H31				0	
																	H32				0	
																	累計	358,315	▲ 53,591	304,724	0	
263	☆	F	-	3	-	1	漁業集落復興 効果促進事業 (県分)	石巻市	県	県	直接	継続	114,966	25	～	32	H23				0	
																	H24				0	
																	H25	2,200		0	2,200	
																	H26			0	0	
																	H27	89,772			89,772	
																	H28			34,063	▲ 34,063	
																	H29				0	
																	H30				0	
																	H31				0	
																	H32				0	
																	累計	91,972	0	34,063	57,909	
276	C	-	1	-	7	-	農山漁村地域 復興基盤総合 整備事業(復 興基盤総合整 備事業)	牡鹿地区	県	県	直接	継続	1,288,000	25	～	32	H23				0	26年2月、実施設計発注 26年6月、実施設計発注 27年9月、測量設計業務契・換地業務約。 28年4月、区画整理工事発注 29年9月、工事発注 30年8月工事発注 元年10月工事発注
																	H24				0	
																	H25	52,700		28,697	24,003	
																	H26	278,225		1,031	277,194	
																	H27	281,325		11,747	269,578	
																	H28	80,307		467,992	▲ 387,685	
																	H29	38,750		132,969	▲ 94,219	
																	H30		71,300	97,618	▲ 26,318	
																	H31		195,592	55,987	139,605	
																	H32				0	
																	累計	731,307	266,892	796,041	202,158	
278	C	-	5	-	5	-	漁業集落防災 機能強化事業	北上第1 地区	市	市	直接	継続	480,179	25	～	32	H23				0	26年2月、測量業務発注。 26年9月、管理CMR(提案・定型)委託契約 27年9月、施工CMR委託契約 用地及び補償契約 用地及び補償契約、調査設計契約 30年11月、施工CMR変更契約、用地及び調査設計契約 工事実施中
																	H24				0	
																	H25	16,575		3,778	12,797	
																	H26	36,450		51,353	▲ 14,903	
																	H27	164,287		236,289	▲ 72,002	
																	H28	185,434		12,435	172,999	
																	H29			37,272	▲ 37,272	
																	H30			61,619	▲ 61,619	
																	H31		▲ 42,614	▲ 42,614	0	
																	H32				0	
																	累計	402,746	▲ 42,614	360,132	0	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
	25	～	32																			
279	C	-	5	-	6	-	漁業集落防災機能強化事業	白浜地区	市	市	直接	継続	141,347	25	～	32	H23				0	26年2月、測量業務発注。 26年9月、管理CMR(提案・定型)委託契約 27年9月、施工CMR委託契約
																	H24				0	
																	H25	5,850		2,076	3,774	
																	H26	22,234		25,283	▲ 3,049	
																	H27	55,269		103,638	▲ 48,369	
																	H28	88,939		0	88,939	
																	H29				0	
																	H30				0	
																	H31		▲ 66,284	▲ 24,989	▲ 41,295	
																	H32				0	
																	累計	172,292	▲ 66,284	106,008	0	
280	C	-	5	-	7	-	漁業集落防災機能強化事業	雄勝第2地区	市	市	直接	継続	187,635	25	～	32	H23				0	26年2月、測量業務発注。 26年9月、管理CMR(提案・定型)委託契約 27年9月、施工CMR委託契約
																	H24				0	
																	H25	10,850		2,343	8,507	
																	H26	7,590		35,337	▲ 27,747	
																	H27	80,905		128,631	▲ 47,726	
																	H28	115,053		0	115,053	
																	H29				0	
																	H30		▲ 43,672	4,415	▲ 48,087	
																	H31		▲ 30,000	▲ 30,000	0	
																	H32				0	
																	累計	214,398	▲ 73,672	140,726	0	
281	C	-	5	-	8	-	漁業集落防災機能強化事業	雄勝第3地区	市	市	直接	継続	378,017	25	～	32	H23				0	26年2月、測量業務発注。 26年9月、管理CMR(提案・定型)委託契約 27年9月、施工CMR委託契約 29年3月、施工CMR変更契約、用地契約 30年2月、用地及び補償契約、調査設計契約 30年11月、施工CMR変更契約、調査設計契約
																	H24				0	
																	H25	11,958		2,291	9,667	
																	H26	31,857		30,256	1,601	
																	H27	99,916		207,516	▲ 107,600	
																	H28	172,781		10,478	162,303	
																	H29			2,390	▲ 2,390	
																	H30			63,581	▲ 63,581	
																	H31		▲ 33,000	▲ 33,000	0	
																	H32				0	
																	累計	316,512	▲ 33,000	283,512	0	
282	C	-	5	-	9	-	漁業集落防災機能強化事業	雄勝第4地区	市	市	直接	継続	341,842	25	～	32	H23				0	26年2月、測量業務発注。 26年9月、管理CMR(提案・定型)委託契約 27年9月、施工CMR委託契約 29年3月、施工CMR変更契約、用地及び補償契約 30年2月、施工CMR変更契約、調査設計契約 30年11月、施工CMR変更契約、調査設計契約
																	H24				0	
																	H25	11,010		2,782	8,228	
																	H26	12,423	1,898	31,164	▲ 16,843	
																	H27	74,847		146,064	▲ 71,217	
																	H28	118,224		36,494	81,730	
																	H29			1,898	▲ 1,898	
																	H30		19,618	19,618	0	
																	H31		18,360	18,360	0	
																	H32				0	
																	累計	216,504	39,876	256,380	0	

石巻市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 農林水産省

令和2年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
	事業 種別	事業 種別	事業 種別	事業 種別	事業 種別	事業 種別							事業 種別	事業 種別								
283	C	-	5	-	10	-	漁業集落防災機能強化事業	雄勝第6地区	市	市	直接	継続	423,460	25	~	32	H23				0	
																	H24				0	
																	H25	18,140		4,329	13,811	26年2月、測量業務発注。
																	H26	31,362		42,449	▲ 11,087	26年9月、管理CMR(提案・定型)委託契約
																	H27	94,381		174,534	▲ 80,153	27年9月、施工CMR委託契約
																	H28	145,194		67,765	77,429	29年3月、施工CMR変更契約、用地契約
																	H29			0	0	
																	H30		20,600	20,600	0	30年11月、施工CMR変更契約、調査設計契約
																	H31		7,914	7,914	0	工事実施中
																	H32				0	
累計	289,077	28,514	317,591	0																		
284	C	-	5	-	11	-	漁業集落防災機能強化事業	牡鹿第5地区	市	市	直接	継続	288,052	25	~	32	H23				0	
																	H24				0	
																	H25	5,195		2,301	2,894	26年2月、測量業務発注。
																	H26	15,864	312	39,543	▲ 23,367	26年9月、管理CMR(提案・定型)委託契約
																	H27	68,555		78,219	▲ 9,664	27年9月、施工CMR委託契約
																	H28	104,786		18,579	86,207	29年3月、施工CMR変更契約、用地契約
																	H29			34,718	▲ 34,718	30年2月、施工CMR変更契約、補償及び調査設計契約
																	H30			21,352	▲ 21,352	30年11月、施工CMR変更契約、調査設計契約
																	H31		21,325	21,325	0	工事完了
																	H32				0	
累計	194,400	21,637	216,037	0																		
285	C	-	5	-	12	-	漁業集落防災機能強化事業	本庁第1地区	市	市	直接	継続	103,273	25	~	32	H23				0	
																	H24				0	
																	H25	3,201		1,641	1,560	26年2月、測量業務発注。
																	H26	4,180	1,575	13,601	▲ 7,846	26年9月、管理CMR(提案・定型)委託契約
																	H27	28,834		45,950	▲ 17,116	27年9月、施工CMR委託契約
																	H28	39,663		0	39,663	
																	H29				0	
																	H30			13,474	▲ 13,474	30年11月、施工CMR変更契約、調査設計契約
																	H31			2,787	▲ 2,787	工事完了
																	H32				0	
累計	75,878	1,575	77,453	0																		
286	C	-	5	-	13	-	漁業集落防災機能強化事業	本庁第2地区	市	市	直接	継続	562,422	25	~	32	H23				0	
																	H24				0	
																	H25	4,639		2,213	2,426	26年2月、測量業務発注。
																	H26	9,445	2,032	33,458	▲ 21,981	26年9月、管理CMR(提案・定型)委託契約
																	H27	52,155		83,655	▲ 31,500	27年9月、施工CMR委託契約
																	H28	79,482		26,395	53,087	29年3月、施工CMR変更契約、用地契約
																	H29			2,032	▲ 2,032	30年2月、施工CMR変更契約、調査設計契約
																	H30		22,691	99,423	▲ 76,732	30年11月、施工CMR変更契約、用地及び調査設計契約
																	H31	76,732	105,090	174,636	7,186	工事実施中
																	H32	69,546			69,546	
累計	291,999	129,813	421,812	0																		

石巻市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 農林水産省

令和2年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
287	C	-	5	-	14	-	漁業集落防災機能強化事業	本庁第5地区	市	市	直接	継続	1,688,281	25	~	32	H23				0	26年2月、測量業務発注。 26年9月、管理CMR(提案・定型)委託契約 27年9月、施工CMR委託契約 29年3月、施工CMR変更契約、用地及び補償契約 30年11月、施工CMR変更契約、用地及び調査設計契約 工事実施中
																	H24				0	
																	H25	6,043		1,418	4,625	
																	H26	40,255		60,907	▲ 20,652	
																	H27	487,074		413,286	73,788	
																	H28	341,935		187,079	154,856	
																	H29				0	
																	H30			212,617	▲ 212,617	
																	H31			390,900	▲ 390,900	
																	H32	390,900			390,900	
																	累計	1,266,207	0	1,266,207	0	
305	C	-	5	-	15	-	漁業集落防災機能強化事業	北上第2地区	市	市	直接	継続	169,280	26	~	32	H23				0	26年4月、測量業務発注 26年9月、管理CMR(提案・定型)委 27年9月、施工CMR委託契約 29年3月、施工CMR変更契約、用地及び補償契約 30年2月、施工CMR変更契約、補償及び調査設計契約 30年11月、施工CMR変更契約、調査設計契約 工事完了
																	H24				0	
																	H25				0	
																	H26	9,372	3,748	19,026	▲ 5,906	
																	H27	37,899		74,997	▲ 37,098	
																	H28	56,630		6,136	50,494	
																	H29			7,490	▲ 7,490	
																	H30			2,144	2,144	
																	H31			17,166	17,166	
																	H32				0	
																	累計	103,901	23,058	126,959	0	
306	C	-	5	-	16	-	漁業集落防災機能強化事業	雄勝第1地区	市	市	直接	継続	149,335	26	~	32	H23				0	26年4月、測量業務発注 26年9月、管理CMR(提案・定型)委 27年9月、施工CMR委託契約 30年11月、施工CMR変更契約、調査設計契約 工事完了
																	H24				0	
																	H25				0	
																	H26	18,224	2,852	39,331	▲ 18,255	
																	H27	56,490		84,343	▲ 27,853	
																	H28	82,038		0	82,038	
																	H29				0	
																	H30			1,033	▲ 1,033	
																	H31		▲ 47,604	▲ 12,707	▲ 34,897	
																	H32				0	
																	累計	156,752	▲ 44,752	112,000	0	
307	C	-	5	-	17	-	漁業集落防災機能強化事業	雄勝第5地区	市	市	直接	継続	403,892	26	~	32	H23				0	26年4月、測量業務発注 26年9月、管理CMR(提案・定型)委 27年9月、施工CMR委託契約 29年3月、施工CMR変更契約、用地契約 30年2月、施工CMR変更契約、用地及び補償、調査設計契約 工事実施中
																	H24				0	
																	H25				0	
																	H26	6,732	2,402	15,860	▲ 6,726	
																	H27	27,499		43,015	▲ 15,516	
																	H28	199,999		171,144	28,855	
																	H29			6,613	▲ 6,613	
																	H30				0	
																	H31		66,284	66,284	0	
																	H32				0	
																	累計	234,230	68,686	302,916	0	

石巻市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 農林水産省

令和2年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
308	C	-	5	-	18	-	漁業集落防災機能強化事業	牡鹿第1地区	市	市	直接	継続	284,257	26	~	32	H23				0	26年4月、測量業務発注 26年9月、管理CMR(提案・定型)委 27年9月、施工CMR委託契約 29年3月、施工CMR変更契約、用地及び補償契約 30年2月、施工CMR変更契約、用地及び補償、調査設計契約 30年11月、施工CMR変更契約、用地及び調査設計契約 工事実施中
																	H24				0	
																	H25				0	
																	H26	13,754	2,279	20,537	▲ 4,504	
																	H27	53,002		86,468	▲ 33,466	
																	H28	78,398		25,186	53,212	
																	H29			15,242	▲ 15,242	
																	H30		43,672	43,672	0	
																	H31		22,084	22,084	0	
																	H32				0	
累計																	145,154	68,035	213,189	0		
309	C	-	5	-	19	-	漁業集落防災機能強化事業	牡鹿第2地区	市	市	直接	継続	911,154	26	~	32	H23				0	26年4月、測量業務発注 26年9月、管理CMR(提案・定型)委 27年9月、施工CMR委託契約 29年3月、施工CMR変更契約、用地及び補償契約 30年2月、施工CMR変更契約、用地及び調査設計契約 30年11月、施工CMR変更契約、用地及び調査設計契約 工事実施中
																	H24				0	
																	H25				0	
																	H26	58,007	5,007	72,819	▲ 9,805	
																	H27	217,712		364,453	▲ 146,741	
																	H28	312,419		28,185	284,234	
																	H29			23,279	▲ 23,279	
																	H30			104,409	▲ 104,409	
																	H31		90,218	90,218	0	
																	H32				0	
累計																	588,138	95,225	683,363	0		
310	C	-	5	-	20	-	漁業集落防災機能強化事業	牡鹿第3地区	市	市	直接	継続	729,075	26	~	32	H23				0	26年4月、測量業務発注 26年9月、管理CMR(提案・定型)委 27年9月、施工CMR委託契約 29年3月、施工CMR変更契約、用地契約 30年2月、施工CMR変更契約、用地及び調査設計契約 30年11月、施工CMR変更契約、用地及び調査設計契約 工事実施中
																	H24				0	
																	H25				0	
																	H26	83,082		45,367	37,715	
																	H27	132,930		287,395	▲ 154,465	
																	H28	234,366		90,590	143,776	
																	H29			16,816	▲ 16,816	
																	H30			10,210	▲ 10,210	
																	H31			96,425	▲ 96,425	
																	H32	96,425			96,425	
累計																	546,803	0	546,803	0		
311	C	-	5	-	21	-	漁業集落防災機能強化事業	牡鹿第4地区	市	市	直接	継続	1,332,879	26	~	32	H23				0	26年4月、測量業務発注 26年9月、管理CMR(提案・定型)委 29年3月、施工CMR変更契約、用地及び補償契約 30年11月、施工CMR変更契約、用地及び調査設計契約 工事実施中
																	H24				0	
																	H25				0	
																	H26	134,197		88,765	45,432	
																	H27	332,964		557,042	▲ 224,078	
																	H28	532,497		145,877	386,620	
																	H29				0	
																	H30			207,974	▲ 207,974	
																	H31			0	0	
																	H32				0	
累計																	999,658	0	999,658	0		

石巻市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 農林水産省

令和2年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
	26年度		27年度																			
312	C	-	5	-	22	-	漁業集落防災機能強化事業	本庁第3地区	市	市	直接	継続	430,100	26	~	32	H23				0	26年4月、測量業務発注 26年9月、管理CMR(提案・定型)委 27年9月、施工CMR委託契約 29年3月、施工CMR変更契約、用地契約
																	H24				0	
																	H25				0	
																	H26	35,535		30,314	5,221	
																	H27	78,068		131,866	▲ 53,798	
																	H28	131,735		83,158	48,577	
																	H29				0	
																	H30				0	
																	H31		77,235	77,235	0	
																	H32				0	
累計																245,338	77,235	322,573	0			
313	C	-	5	-	23	-	漁業集落防災機能強化事業	本庁第4地区	市	市	直接	継続	745,566	26	~	32	H23				0	26年4月、測量業務発注 26年9月、管理CMR(提案・定型)委 27年9月、施工CMR委託契約 29年3月、施工CMR変更契約、用地及び補償契約 30年2月、施工CMR変更契約、用地及び補償、調査設計契約 30年11月、施工CMR変更契約、用地及び調査設計契約
																	H24				0	
																	H25				0	
																	H26	138,875		84,016	54,859	
																	H27	151,730		197,684	▲ 45,954	
																	H28	219,027		51,286	167,741	
																	H29			39,769	▲ 39,769	
																	H30			130,914	▲ 130,914	
																	H31		49,542	55,505	▲ 5,963	
																	H32				0	
累計																509,632	49,542	559,174	0			
314	C	-	5	-	24	-	漁業集落防災機能強化事業	本庁第6地区	市	市	直接	継続	136,618	26	~	32	H23				0	26年4月、測量業務発注 26年9月、管理CMR(提案・定型)委 27年9月、施工CMR委託契約 30年11月、施工CMR変更契約、調査設計契約
																	H24				0	
																	H25				0	
																	H26	16,730		26,194	▲ 9,464	
																	H27	51,079		66,046	▲ 14,967	
																	H28	76,743		0	76,743	
																	H29				0	
																	H30			35,377	▲ 35,377	
																	H31		▲ 42,090	▲ 25,155	▲ 16,935	
																	H32				0	
累計																144,552	▲ 42,090	102,462	0			
315	C	-	7	-	5	-	(仮称)石巻市水産総合振興センター整備事業	魚町地区	市	市	直接	完了	966,776	26	~	28	H23				0	26年6月、建設工事設計業務及び地質調査業務発注。27年3 27年度分、センターの建設工事、電気設備工事、機械設備工 センターの建設工事その2発注。事業完了。
																	H24				0	
																	H25				0	
																	H26	113,250		84,157	29,093	
																	H27	626,850		433,188	193,662	
																	H28	18,816		208,061	▲ 189,245	
																	H29		▲ 3,328	▲ 327	▲ 3,001	
																	H30		▲ 30,509		▲ 30,509	
H31				0																		
H32				0																		
累計																758,916	▲ 33,837	725,079	0			

石巻市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 農林水産省

令和2年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況				
	26		27																					
316	◆	C	-	7	-	5	-	1	(仮称)石巻市 水産総合振興 センター整備 事業(効果促 進事業)	魚町地区	市	市	直接	完了	627,154	26	~	28	H23				0	26年6月、建設工事設計業務、地質調査業務発注。27年3月、 27年度分、センターの建設工事、電気設備工事、機械設備工 センターの建設工事その2発注。事業完了。
																			H24				0	
																			H25				0	
																			H26	46,400		35,892	10,508	
																			H27	404,656		412,169	▲ 7,513	
																			H28	50,667		53,662	▲ 2,995	
																			H29			▲ 2	2	
																			H30				0	
																			H31				0	
																			H32				0	
																			累計	501,723		0	501,721	
339		C	-	1	-	8	-		農山漁村地域 復興基盤総合 整備事業(本 土漁港環境整 備事業)	本土	県	県	直接	完了	403,000	26	~	30	H23				0	27年3月、設計業務契約済み 28年3月、設計業務完了 28年10月工事1、29年3月工事契約済み H30年9月完了予定
																			H24				0	
																			H25				0	
																			H26	302,250		11,255	290,995	
																			H27			2,334	▲ 2,334	
																			H28			259,305	▲ 259,305	
																			H29				0	
																			H30			27,945	▲ 27,945	
																			H31				0	
																			H32				0	
																			累計	302,250		0	300,839	
340		C	-	1	-	9	-		農山漁村地域 復興基盤総合 整備事業(離 島漁港環境整 備事業)	離島	県	県	直接	完了	70,000	26	~	30	H23				0	27年3月、設計業務契約済み 28年3月設計業務完了、28年3月、仁斗田漁港で工事発注 29年3月契約解除、29年4月再契約予定 現工事の増工契約。
																			H24				0	
																			H25				0	
																			H26	52,500		2,923	49,577	
																			H27			2,702	▲ 2,702	
																			H28			27,749	▲ 27,749	
																			H29				0	
																			H30			18,962	▲ 18,962	
																			H31				0	
																			H32				0	
																			累計	52,500		0	52,336	
364		C	-	5	-	25	-		漁業集落防災 機能強化事業	長面地区	市	市	直接	継続	176,860	27	~	32	H23				0	27年8月、測量業務発注 29年3月、施工CMR変更契約 30年2月、施工CMR変更契約、調査設計契約 工事実施中
																			H24				0	
																			H25				0	
																			H26				0	
																			H27	25,481		16,033	9,448	
																			H28	59,354		62,519	▲ 3,165	
																			H29	24,138		8,483	15,655	
																			H30				0	
																			H31		23,670	45,608	▲ 21,938	
																			H32				0	
																			累計	108,973	23,670		132,643	

石巻市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 農林水産省

令和2年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況			
	1	2	3	4	5	6								27	29									
365	◆	C	-	7	-	2	-	1	水産加工業高度化施設復興整備事業(設備支援)	市全域	市	市	直接	完了	552,258	27	~	29	H23				0	25社に交付決定し、21社が事業完了。4社は翌年度へ繰り越1社辞退。3社完成。28公募により27社に交付決定し、24社事業繰り越した3社の実績報告を受け、補助金を交付。事業完了
																			H24				0	
																			H25				0	
																			H26				0	
																			H27	240,000		105,377	134,623	
																			H28			115,523	▲ 115,523	
																			H29				0	
																			H30		▲ 19,100		▲ 19,100	
																			H31				0	
																			H32				0	
																			累計	240,000	▲ 19,100	220,900	0	
374		C	-	7	-	6	-	1	後川さけ人工心化場整備事業	牡鹿地区	市	市	直接	継続	419,067	27	~	31	H23				0	28年3月、測量・地質調査業務契約。 28年6月、測量地質調査変更契約、完了。28年11月、設計業務 29年9月、設計業務完了。29年12月、工事請負契約、工事監理 31年1月、水量確保のため井戸の横ポーリング工を変更契約 令和元年6月施設の工事完了
																			H24				0	
																			H25				0	
																			H26				0	
																			H27	5,192		4,536	656	
																			H28	20,881		14,012	6,869	
																			H29	262,402		257,175	5,227	
																			H30		25,824	23,990	1,834	
																			H31			12,443	▲ 12,443	
																			H32				0	
																			累計	288,475	25,824	312,156	2,143	
392	◆	C	-	1	-	9	-	1	網地漁港対策調査業務	網地漁港	県	県	直接	完了	17,631	28	~	29	H23				0	29年1月、設計業務契約済み 静音対策不要で業務完了
																			H24				0	
																			H25				0	
																			H26				0	
																			H27				0	
																			H28	14,104		11,396	2,708	
																			H29				0	
																			H30				0	
																			H31				0	
																			H32				0	
																			累計	14,104	0	11,396	2,708	
393		C	-	4	-	5	-	1	被災地域農業復興総合支援事業(牡鹿地区農業用機械施設等整備事業)	牡鹿地区	県	市	間接	継続	186,531	28	~	31	H23				0	28年12月農業用施設用地測量・地質調査業務発注、育苗ハウ 29年6月育苗ハウス給水管設置、農業用機械発注、29年7月外
																			H24				0	
																			H25				0	
																			H26				0	
																			H27				0	
																			H28	145,581		46,278	99,303	
																			H29			88,557	▲ 88,557	
																			H30			5,063	▲ 5,063	
																			H31				0	
																			H32				0	
																			累計	145,581	0	139,898	5,683	

石巻市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 農林水産省

令和2年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況				
	事業 種別	事業 種別	事業 種別	事業 種別	事業 種別	事業 種別							事業 種別	事業 種別										
419	◆	C	-	1	-	1	-	1	長面地区農地 周辺環境整備 事業	長面地区	市	市	直接	完了	404,462	30	~	30	H23			0	事業完了	
																			H24			0		
																			H25			0		
																			H26			0		
																			H27			0		
																			H28			0		
																			H29			0		
																			H30	323,569		323,569		0
																			H31			0		
																			H32			0		
																			累計	323,569	0	323,569		0
420	C	-	7	-	7	-	1	大原川さけ人 工ふ化場整備 事業	雄勝地区	市	市	直接	継続	562,210	30	~	32	H23			0	30年5月、井戸工事請負契約、本体工事設計業務契約、31年2 令和2年3月施設の工事完了		
																		H24			0			
																		H25			0			
																		H26			0			
																		H27			0			
																		H28			0			
																		H29			0			
																		H30	217,608		362,477		▲ 144,869	
																		H31	204,049		40,558		163,491	
																		H32			0		0	
																		累計	421,657	0	403,035		18,622	

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
										H23	0	0	0	0	
										H24	11,339,752	0	9,980,277	1,359,475	
										H25	1,708,335	0	241,288	1,467,047	
										H26	2,220,091	0	2,710,666	▲ 490,575	
										H27	4,784,313	0	5,558,183	▲ 773,870	
										H28	6,467,043	0	4,164,814	2,302,229	
										H29	433,576	0	1,003,867	▲ 570,291	
										H30	585,774	0	2,377,200	▲ 1,791,426	
										H31	794,653	0	1,352,588	▲ 557,935	
										H32	556,871	0	0	556,871	
								40,150,715	市町村交付分 計		28,890,408	0	27,388,883	1,501,525	
										H23	537,000	0	48,750	488,250	
										H24	4,029,256	0	1,885,571	2,143,685	
										H25	1,339,660	0	2,720,443	▲ 1,380,783	
										H26	2,548,268	0	1,095,791	1,452,477	
										H27	1,519,262	0	840,745	678,517	
										H28	660,274	0	2,315,873	▲ 1,655,599	
										H29	1,945,398	0	1,286,674	658,724	
										H30	1,325,725	414,935	1,545,304	195,356	
										H31	0	48,625	1,028,634	▲ 980,009	
										H32	0	0	0	0	
								18,604,105	都道府県交付分 計		13,904,843	463,560	12,767,785	1,600,618	
										H23	537,000	0	48,750	488,250	
										H24	15,369,008	0	11,865,848	3,503,160	
										H25	3,047,995	0	2,961,731	86,264	
										H26	4,768,359	0	3,806,457	961,902	
										H27	6,303,575	0	6,398,928	▲ 95,353	
										H28	7,127,317	0	6,480,687	646,630	
										H29	2,378,974	0	2,290,541	88,433	
										H30	1,911,499	414,935	3,922,504	▲ 1,596,070	
										H31	794,653	48,625	2,381,222	▲ 1,537,944	
										H32	556,871	0	0	556,871	
								58,754,820	合計		42,795,251	463,560	40,156,668	3,102,143	

(様式2D)

石巻市

復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
2	D	-	1	-	1	-	道路事業(市街地相互の接続道路等)	門脇稲井線	市	市	直接	完了	4,081	24	~	25	H23			0	24年6月、予備設計発注。24年11月、測量調査発注。 25年10月、調査設計完了。 事業完了	
																	H24	5,425		3,161		2,264
																	H25			0		0
																	H26			0		0
																	H27			0		0
																	H28			0		0
																	H29			0		0
																	H30		▲ 2,264			▲ 2,264
																	H31					0
																	H32					0
累計	5,425	▲ 2,264	3,161	0																		
3	D	-	1	-	2	-	道路事業(市街地相互の接続道路等)	石巻大橋・住吉跨線橋	市	市	直接	完了	52,411	23	~	24	H23	23,250	0	23,250	24年5月、予備設計発注。 25年6月、調査設計発注。26年1月、調査設計完了。 事業完了	
																	H24	40,300		17,668		22,632
																	H25			22,950		▲ 22,950
																	H26			0		0
																	H27			0		0
																	H28			0		0
																	H29			0		0
																	H30		▲ 22,932			▲ 22,932
																	H31					0
																	H32					0
累計	63,550	▲ 22,932	40,618	0																		
4	D	-	4	-	1	-	災害公営住宅整備事業	南光町一丁目地区	市	市	直接	廃止	0	24	~	26	H23			0	用地取得が見込めないため、廃止申請予定。 事業廃止	
																	H24	154,437		0		154,437
																	H25			0		0
																	H26	1,001,875		0		1,001,875
																	H27		▲ 883,158			▲ 883,158
																	H28		▲ 271,202			▲ 271,202
																	H29					0
																	H30		▲ 1,952			▲ 1,952
																	H31					0
																	H32					0
累計	1,156,312	▲ 1,156,312	0	0																		
5	D	-	4	-	2	-	災害公営住宅整備事業	湊地区	市	市	直接	完了	3,546,410	23	~	26	H23	235,900	35,826	200,074	24年6月に用地買収完了、25年3月に実施設計(158戸)完了済み。現在工事発注準備中。 建築工事着手 建築工事完了	
																	H24	3,644,287	205,035	3,439,252		
																	H25		2,949,224	▲ 2,949,224		
																	H26		▲ 31,500	▲ 86,979		55,479
																	H27		▲ 362,619			▲ 362,619
																	H28		▲ 368,987			▲ 368,987
																	H29					0
																	H30		▲ 13,975			▲ 13,975
																	H31					0
																	H32					0
累計	3,880,187	▲ 777,081	3,103,106	0																		

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
6	D	-	4	-	3	災害公営住宅 整備事業	大街道西 三丁目地 区	市	市	直接	廃止	0	23	~	24	H23	106,225	0	106,225	用地取得が見込めないため、事業廃止。
														H24	50,225	0	50,225			
														H25		0	0			
														H26		0	0			
														H27	▲ 142,570		▲ 142,570			
														H28	▲ 13,825		▲ 13,825			
														H29			0			
														H30	▲ 55		▲ 55			
														H31			0			
														H32			0			
累計	156,450	▲ 156,450	0	0																
7	D	-	4	-	4	災害公営住宅 整備事業	大街道北 三丁目地 区	市	市	直接	廃止	0	24	~	24	H23		0	0	用地取得が見込めないため、事業廃止。
														H24	128,975	0	128,975			
														H25		0	0			
														H26		0	0			
														H27			0			
														H28	▲ 128,975		▲ 128,975			
														H29			0			
														H30			0			
														H31			0			
														H32			0			
累計	128,975	▲ 128,975	0	0																
8	D	-	4	-	5	災害公営住宅 整備事業	向陽地区	市	市	直接	廃止	0	24	~	24	H23		0	0	用地取得が見込めないため、事業廃止。
														H24	551,600	0	551,600			
														H25		0	0			
														H26		0	0			
														H27	▲ 78,612		▲ 78,612			
														H28	▲ 469,124		▲ 469,124			
														H29			0			
														H30	▲ 3,864		▲ 3,864			
														H31			0			
														H32			0			
累計	551,600	▲ 551,600	0	0																
9	D	-	4	-	6	災害公営住宅 整備事業	流留地区	市	市	直接	廃止	0	23	~	24	H23	56,875	0	56,875	用地取得が見込めないため、事業廃止。
														H24	32,637	0	32,637			
														H25		0	0			
														H26		0	0			
														H27	▲ 65,537		▲ 65,537			
														H28	▲ 23,975		▲ 23,975			
														H29			0			
														H30			0			
														H31			0			
														H32			0			
累計	89,512	▲ 89,512	0	0																

石巻市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
10	D	-	4	-	7	災害公営住宅 整備事業	鹿妻地区	市	市	直接	廃止	0	24	~	24	H23			0	0	用地取得が見込めないため、事業廃止。
																H24	181,650		0	181,650	
																H25			0	0	
																H26			0	0	
																H27		▲ 174,683		▲ 174,683	
																H28		▲ 4,132		▲ 4,132	
																H29				0	
																H30		▲ 2,835		▲ 2,835	
																H31				0	
																H32				0	
累計	181,650	▲ 181,650	0	0																	
11	D	-	4	-	8	災害公営住宅 整備事業	黄金浜① 地区	市	市	直接	完了	2,630,642	23	~	27	H23	90,387		0	90,387	24年9月に用地買収完了、現在実施設計中。
																H24	46,900		147,560	▲ 100,660	
																H25	655,375		2,168,564	▲ 1,513,189	
																H26	1,523,462		▲ 2,262	1,525,724	
																H27			▲ 12,053	12,053	
																H28				0	
																H29				0	
																H30		▲ 14,313		▲ 14,313	
																H31				0	
																H32				0	
累計	2,316,124	▲ 14,313	2,301,809	2																	
12	D	-	4	-	9	災害公営住宅 整備事業	黄金浜② 地区	市	市	直接	完了	1,694,747	23	~	26	H23	104,650	25,172	79,478	24年6月、用地買収完了。25年3月、実施設計(58戸)完了済み。現在工事発注準備中。	
																H24	1,475,337		90,111		1,385,226
																H25			114,015		▲ 114,015
																H26			1,253,581		▲ 1,253,581
																H27		▲ 20,125			▲ 20,125
																H28					0
																H29		▲ 76,500			▲ 76,500
																H30		▲ 460			▲ 460
																H31					0
																H32					0
累計	1,579,987	▲ 97,085	1,482,879	23																	
13	D	-	4	-	10	災害公営住宅 整備事業	大街道西 二丁目地区	市	市	直接	完了	671,994	23	~	26	H23	24,325		0	24,325	24年6月、用地買収完了。現在実施設計中。
																H24	24,500		88,090	▲ 63,590	
																H25			0	0	
																H26	441,875		499,904	▲ 58,029	
																H27			97,303	97,303	
																H28				0	
																H29				0	
																H30		▲ 9		▲ 9	
																H31				0	
																H32				0	
累計	490,700	97,294	587,994	0																	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
14	D	-	4	-	11	-	災害公営住宅 整備事業	駅前北通 り一丁目 地区	市	市	直接	完了	1,919,221	24	~	27	H23	94,762	0	94,762	24年12月、用地買収完了。現在実施設計中。	
																	H24	39,375	131,283	▲ 91,908		
																	H25		0	0		
																	H26	1,466,500	0	1,466,500		
																	H27	45,675	45,500	1,548,034		▲ 1,456,859
																	H28			0		
																	H29			0		
																	H30		▲ 12,495	▲ 12,495		
																	H31			0		
																	H32			0		
累計	1,646,312	33,005	1,679,317	0																		
15	D	-	4	-	12	-	災害公営住宅 整備事業	蛇田境谷 地地区	市	市	直接	廃止	0	24	~	24	H23		0	0	用地取得が見込めないため、事業廃止。	
																	H24	252,087	0	252,087		
																	H25		0	0		
																	H26		0	0		
																	H27		▲ 203,724	▲ 203,724		
																	H28		▲ 48,363	▲ 48,363		
																	H29			0		
																	H30			0		
																	H31			0		
																	H32			0		
累計	252,087	▲ 252,087	0	0																		
16	D	-	4	-	13	-	災害公営住宅 整備事業	蛇田二番 谷地地区	市	市	直接	廃止	0	24	~	24	H23		0	0	用地取得が見込めないため、事業廃止。	
																	H24	178,587	0	178,587		
																	H25		0	0		
																	H26		0	0		
																	H27			0		
																	H28		▲ 170,753	▲ 170,753		
																	H29			0		
																	H30		▲ 7,834	▲ 7,834		
																	H31			0		
																	H32			0		
累計	178,587	▲ 178,587	0	0																		
17	D	-	4	-	14	-	災害公営住宅 整備事業	南中里一 丁目地区	市	市	直接	廃止	0	24	~	24	H23		0	0	用地取得が見込めないため、事業廃止。	
																	H24	115,150	0	115,150		
																	H25		0	0		
																	H26		0	0		
																	H27		▲ 113,095	▲ 113,095		
																	H28			0		
																	H29			0		
																	H30		▲ 2,055	▲ 2,055		
																	H31			0		
																	H32			0		
累計	115,150	▲ 115,150	0	0																		

石巻市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
18	D	-	4	-	15	借上公営型地域優良賃貸住宅事業	本庁地区 (市街地)	市	市	直接	完了	545,134	24	~	29	H23			0	1地区(20戸)入居開始。4地区(129戸)において工事中。	
																H24	1,975,400		27,594	1,947,806	
																H25		▲ 16,000	350,000	▲ 366,000	4地区(129戸)工事完了
																H26			0	0	
																H27			0	0	
																H28			0	0	
																H29			0	0	事業完了
																H30		▲ 1,581,806		▲ 1,581,806	
																H31				0	
																H32				0	
累計	1,975,400	▲ 1,597,806	377,594	0																	
19	D	-	17	-	1	都市再生区画 整理事業(都市 再生事業計 画案作成事業)	釜・大街 道地区	市	市	直接	完了	573,779	24	~	27	H23			0	24年6月、実施計画策定業務発注。24年9月、測量調査業務発注。	
																H24	288,000		282,861	5,139	
																H25			▲ 7	7	25年12月、測量調査業務完了。
																H26	153,750	▲ 5,093	149,261	▲ 604	
																H27			▲ 1,782	1,782	実施計画策定業務完了
																H28			0	0	
																H29			0	0	
																H30		▲ 6,324		▲ 6,324	
																H31				0	
																H32				0	
累計	441,750	▲ 11,417	430,333	0																	
20	D	-	17	-	2	都市再生区画 整理事業(都市 再生事業計 画案作成事業)	門脇地区	市	市	直接	完了	160,208	24	~	25	H23			0	24年6月、実施計画策定業務発注。24年9月、測量調査業務発注。	
																H24	108,000		117,945	▲ 9,945	
																H25		9,945	2,210	7,735	25年12月、現況測量業務完了。
																H26		3,000		3,000	
																H27			0	0	
																H28			0	0	
																H29			0	0	
																H30		▲ 790		▲ 790	
																H31				0	
																H32				0	
累計	108,000	12,155	120,155	0																	
21	D	-	17	-	3	都市再生区画 整理事業(都市 再生事業計 画案作成事業)	湊地区	市	市	直接	完了	359,403	24	~	25	H23			0	24年6月、実施計画策定業務発注。24年10月、湊東地区現況測量調査業務発注。24年12月、湊北地区現況測量調査業務発注。	
																H24	210,750		214,458	▲ 3,708	
																H25		60,408	55,094	5,314	25年9月、実施設計策定業務完了(湊東・湊北地区)。
																H26				0	
																H27			0	0	
																H28			0	0	
																H29			0	0	
																H30		▲ 1,606		▲ 1,606	
																H31				0	
																H32				0	
累計	210,750	58,802	269,552	0																	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
22	D	-	17	-	4	-	都市再生区画 整理事業(都 市再生事業計 画案作成事 業)	新蛇田地 区	市	市	直接	完了	514,554	24	~	25	H23			0	24年5月、測量調査業務、地質調査業務(新蛇田)発注。24年12月、現況測量(新蛇田南・あけぼの北)業務、地質調査業務(新蛇田)業務、地質調査業務(新蛇田)業務他完了。	
																	H24	387,000		366,891		20,109
																	H25		▲ 13,653	19,023		▲ 32,676
																	H26		13,344			13,344
																	H27					0
																	H28					0
																	H29					0
																	H30		▲ 777			▲ 777
																	H31					0
																	H32					0
累計	387,000	▲ 1,086	385,914	0																		
23	D	-	17	-	5	-	都市再生区画 整理事業(都 市再生事業計 画案作成事 業)	新渡波地 区	市	市	直接	完了	289,999	24	~	25	H23			0	24年6月、実施計画策定業務発注。24年9月、測量調査業務、地質調査業務(新渡波)発注。24年12月、現況測量調査、地質調査業務(新渡波)業務完了。	
																	H24	228,750		217,498		11,252
																	H25			0		0
																	H26		▲ 11,251			▲ 11,251
																	H27					0
																	H28					0
																	H29					0
																	H30					0
																	H31					0
																	H32					0
累計	228,750	▲ 11,251	217,498	1																		
24	D	-	20	-	1	-	都市防災総合 推進事業(復 興まちづくり計 画策定支援)	本庁地区 (市街地・ 半島)、牡 鹿地区、 河北地 区、雄勝 地区、北 上地区	市	市	直接	完了	468,068	24	~	29	H23	7,500	7,245	255	24年5月、復興まちづくり計画策定業務発注。24年8月、災害公営住宅整備・供給に係る実施計画策定検討業務発注。24年10月、災害公営住宅整備・供給に係る実施計画策定検討業務発注。24年12月、津波シミュレーション業務を発注。	
																	H24	376,125	270,386	105,739		
																	H25		73,420	▲ 73,420		
																	H26		▲ 2	2		
																	H27			0		
																	H28			0		
																	H29			0		
																	H30		▲ 32,576	▲ 32,576		
																	H31			0		
																	H32			0		
累計	383,625	▲ 32,576	351,049	0																		
25	D	-	20	-	2	-	都市防災総合 推進事業(災 害危険度判定 調査)	本庁地区	市	市	直接	完了	9,500	24	~	25	H23	7,500	7,124	376	24年5月、復興まちづくり計画策定業務の中で津波シミュレーション業務を発注。	
																	H24			0		
																	H25			0		
																	H26			0		
																	H27			0		
																	H28			0		
																	H29			0		
																	H30		▲ 376	▲ 376		
																	H31			0		
																	H32			0		
累計	7,500	▲ 376	7,124	0																		

石巻市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
	1	2	3	4	5	6															
26	D	-	21	-	1	-	下水道事業	本庁地区	市	市	直接	完了	2,341,000	23	~	30	H23	43,500	0	43,500	24年7月、業務委託。25年3月、完了。 下水道事業団設計委託済。(H25)
																	H24	37,500	68,282	▲ 30,782	
																	H25	1,674,750	312,499	1,362,251	
																	H26		0	0	
																	H27		409,696	▲ 409,696	
																	H28		484,866	▲ 484,866	
																	H29		465,912	▲ 465,912	
																	H30		13,270	▲ 13,270	
																	H31			0	
																	H32			0	
累計	1,755,750	0	1,754,525	1,225																	
27	◆	D	-	22	-	1	公園基本計画 策定事業	鎮魂の杜 (シンボル 公園)	市	市	直接	完了	29,929	24	~	25	H23		0	0	24年6月、復興まちづくり実施計画策定(その1)業務の中で基本計画業務を発注。 25年9月、基本計画業務完了。 事業完了
																	H24	28,000	27,608	392	
																	H25		▲ 3,666	3,666	
																	H26			0	
																	H27		▲ 4,000	▲ 4,000	
																	H28			0	
																	H29			0	
																	H30		▲ 58	▲ 58	
																	H31			0	
																	H32			0	
累計	28,000	▲ 4,058	23,942	0																	
28	◆	D	-	22	-	1	公園基本計画 策定事業	中瀬公園	市	市	直接	完了	12,714	24	~	25	H23		0	0	24年6月、復興まちづくり実施計画策定(その1)業務の中で基本計画業務を発注。 25年9月、基本計画業務完了。 事業完了
																	H24	13,600	13,408	192	
																	H25		▲ 3,237	3,237	
																	H26			0	
																	H27		▲ 2,806	▲ 2,806	
																	H28			0	
																	H29			0	
																	H30		▲ 623	▲ 623	
																	H31			0	
																	H32			0	
累計	13,600	▲ 3,429	10,171	0																	
29	◆	D	-	22	-	1	公園基本計画 策定事業	長浜海 岸・渡波 緑地	市	市	直接	完了	27,207	24	~	25	H23		0	0	24年6月、復興まちづくり実施計画策定(その1)業務の中で基本計画業務を発注。 25年9月、基本計画業務完了。 事業完了
																	H24	26,800	26,424	376	
																	H25		▲ 4,660	4,660	
																	H26			0	
																	H27			0	
																	H28			0	
																	H29			0	
																	H30		▲ 5,036	▲ 5,036	
																	H31			0	
																	H32			0	
累計	26,800	▲ 5,036	21,764	0																	

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
30	D	-	23	-	1	-	防災集団移転 促進事業(事業 計画策定)	本庁地区 (市街地)	市	市	直接	完了	179,535	24	~	30	H23			0	24年6月、実施計画策定業務発注。	
																	H24	716,418		126,623		589,795
																	H25	77,250	▲ 103,750	0		▲ 26,500
																	H26		▲ 186,277	3,361		▲ 189,638
																	H27		▲ 368,977	4,666		▲ 373,643
																	H28					0
																	H29					0
																	H30					0
																	H31		▲ 14			▲ 14
																	H32					0
																	累計	793,668	▲ 659,018	134,650		0
																	31	◆	D	-		23
H24	40,800		40,770	30																		
H25	297,980		669,021	▲ 371,041																		
H26	382,624		11,613	371,011																		
H27			0	0																		
H28				0																		
H29				0																		
H30				0																		
H31				0																		
H32				0																		
累計	721,404	0	721,404	0																		
32	D	-	23	-	2	-	防災集団移転 促進事業(事業 計画策定)	本庁地区 (石巻)	市	市	直接	完了	549,569	23	~	30					H23	
																	H24	355,921		369,916	▲ 13,995	
																	H25	31,739	12,008	42,259	1,488	
																	H26		5,645	0	5,645	
																	H27			0	0	
																	H28			0	0	
																	H29				0	
																	H30				0	
																	H31		▲ 2,895		▲ 2,895	
																	H32				0	
																	累計	397,417	14,758	412,175	0	
																	33	D	-	23	-	3
H24	431,120		680,124	▲ 249,004																		
H25	172,974	268,830	203,879	237,925																		
H26	53,975	186,277	145,436	94,816																		
H27		368,977	182,167	186,810																		
H28			96,484	▲ 96,484																		
H29			9,917	▲ 9,917																		
H30				0																		
H31		▲ 183,601		▲ 183,601																		
H32				0																		
累計	677,524	640,483	1,318,007	0																		

(様式2D)

石巻市

復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
34	D	-	23	-	4	防災集団移転 促進事業(事業 計画策定)	雄勝地区	市	市	直接	完了	679,463	23	~	30	H23	10,755	0	10,755	24年6月、実施計画策定業務発注。 25年5月、用地測量・地形測量発注。 26年5月、埋蔵文化財発掘関連業務発注 28年5月、事業進捗による変更業務発注	
																H24	745,387	434,695	310,692		
																H25	155,856	▲ 280,838	46,637		▲ 171,619
																H26		▲ 5,645	19,757		▲ 25,402
																H27			0		0
																H28			8,505		▲ 8,505
																H29			0		0
																H30			0		0
																H31		▲ 115,921			▲ 115,921
																H32					0
																累計	911,998	▲ 402,404	509,594		0
35	D	-	23	-	5	防災集団移転 促進事業(事業 計画策定)	北上地区	市	市	直接	完了	769,493	23	~	30	H23	14,782	0	14,782	24年6月、実施計画策定業務発注。 25年5月、用地測量・地形測量発注。	
																H24	547,665	514,384	33,281		
																H25	58,843	62,734	▲ 3,891		
																H26	47,250	0	47,250		
																H27		0	0		
																H28		0	0		
																H29		0	0		
																H30		0	0		
																H31		▲ 91,422	▲ 91,422		
																H32			0		
																累計	668,540	▲ 91,422	577,118		0
42	D	-	1	-	2	道路事業(市 街地相互の接 続道路)	大街道石 巻港線	県	県	直接	継続	804,000	23	~	31	H23	24,800	0	24,800	24年6月、道路詳細設計契約。 25年8月、道路用地測量業務委託契約。 26年4月、用地買収開始。27年3月、道路改築工事契約。 用地買収及び工事継続施工中。 用地買収及び工事継続施工中。 用地買収及び工事継続施工中。 工事継続中 事業完了。	
																H24		9,432	▲ 9,432		
																H25	992,000	6,700	985,300		
																H26	193,750	109,046	84,704		
																H27		43,632	▲ 43,632		
																H28		156,532	▲ 156,532		
																H29		▲ 232,550	263,376		▲ 495,926
																H30		▲ 40,767	40,767		
																H31		▲ 354,900	53,036		▲ 407,936
																H32			0		
																累計	1,210,550	▲ 587,450	600,987		22,113
47	D	-	1	-	3	道路事業(市 街地相互の接 続道路等)	御所入湊 線	市	市	直接	継続	891,500	24	~	32	H23		0	0	24年8月、測量調査、地質調査、予備設計を発注。 26年3月、予備設計完了。26年2月、詳細設計発注。 26年6月、不動産鑑定評価完了。26年8月、補償調査完了。27 29年9月一部工事発注 31年2月道路改良工事発注 工事継続中	
																H24	46,500		46,500		
																H25	19,375	22,837	▲ 3,462		
																H26	322,400	16,798	305,602		
																H27	249,937	145,910	104,027		
																H28		129,044	▲ 129,044		
																H29		61,807	▲ 61,807		
																H30		52,700	52,124		576
																H31			101,462		▲ 101,462
																H32			0		
																累計	638,212	52,700	529,982		160,930

石巻市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
48	D	-	1	-	4	道路事業(市街地相互の接続道路等)	(仮)湊中央線	市	市	直接	完了	24,205	24	~	25	H23			0	24年8月、測量調査、地質調査、予備設計を発注。	
																H24	46,500		17,170	29,330	
																H25			1,588	▲ 1,588	25年6月、測量調査、地質調査、予備設計完了。
																H26				0	事業完了
																H27				0	
																H28				0	
																H29		▲ 27,700		▲ 27,700	
																H30		▲ 42		▲ 42	
																H31				0	
																H32				0	
累計	46,500	▲ 27,742	18,758	0																	
49	D	-	1	-	5	道路事業(市街地相互の接続道路等)	石巻工業港運河線	市	市	直接	継続	2,198,780	24	~	32	H23			0	24年8月、測量調査、地質調査、予備設計を発注。	
																H24	29,450		0	29,450	
																H25			10,433	▲ 10,433	25年6月、測量調査、地質調査、予備設計完了。
																H26	757,950		0	757,950	26年4月、詳細設計発注。26年10月、補償調査、不動産鑑定評
																H27	502,200		90,413	411,787	28年3月、一部工事発注。詳細設計、補償調査、不動産検定評
																H28			475,117	▲ 475,117	用地取得中。
																H29			361,712	▲ 361,712	用地取得中。契約率81%
																H30	207,855	206,599	332,440	82,014	30年9月道路改良工事発注
																H31			106,619	▲ 106,619	工事継続中
																H32				0	
累計	1,497,455	206,599	1,376,734	327,320																	
50	D	-	1	-	6	道路事業(市街地相互の接続道路等)	(仮)鎮守大橋	市	市	直接	完了	11,728	24	~	25	H23			0	24年8月、測量調査、地質調査、予備設計を発注。	
																H24	15,500		8,255	7,245	
																H25			833	▲ 833	26年3月、測量調査、地質調査、予備設計完了。
																H26				0	事業完了
																H27				0	
																H28				0	
																H29				0	
																H30		▲ 6,412		▲ 6,412	
																H31				0	
																H32				0	
累計	15,500	▲ 6,412	9,088	0																	
51	D	-	1	-	7	道路事業(市街地相互の接続道路等)	福貴浦浜付近	市	市	直接	廃止	2,723	24	~	28	H23			0	24年12月、概略設計業務発注。	
																H24	15,500		2,109	13,391	
																H25			0	0	事業調整中
																H26			0	0	事業調整中
																H27			0	0	
																H28			0	0	事業廃止
																H29				0	
																H30		▲ 13,391		▲ 13,391	
																H31				0	
																H32				0	
累計	15,500	▲ 13,391	2,109	0																	

石巻市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
52	D	-	1	-	8	-	道路事業(市街地相互の接続道路等)	狐崎浜付近	市	市	直接	廃止	1,420	24	~	28	H23			0	24年12月、概略設計業務発注。
																	H24	9,300	1,100	8,200	
																	H25		0	0	事業調整中
																	H26		0	0	事業調整中
																	H27		0	0	
																	H28		0	0	事業廃止
																	H29		0	0	
																	H30		▲ 8,200	▲ 8,200	
																	H31			0	
																	H32			0	
																	累計	9,300	▲ 8,200	1,100	0
																	53	D	-	1	-
H24	13,950	1,100	12,850																		
H25		0	0	事業調整中																	
H26		0	0	事業調整中																	
H27		0	0																		
H28		0	0	事業廃止																	
H29		0	0																		
H30		▲ 12,850	▲ 12,850																		
H31			0																		
H32			0																		
累計	13,950	▲ 12,850	1,100	0																	
54	D	-	1	-	10	-	道路事業(市街地相互の接続道路等)	蛤浜・折浜付近	市	市	直接	廃止	2,249	24	~	28					
																	H24	13,950	1,742	12,208	
																	H25		0	0	事業調整中
																	H26		0	0	事業調整中
																	H27		0	0	
																	H28		0	0	事業廃止
																	H29		0	0	
																	H30		▲ 12,208	▲ 12,208	
																	H31			0	
																	H32			0	
																	累計	13,950	▲ 12,208	1,742	0
																	55	D	-	1	-
H24	9,300		8,475																		
H25		0	0	事業調整中																	
H26		0	0	事業調整中																	
H27		0	0																		
H28		0	0	事業廃止																	
H29		0	0																		
H30		▲ 8,475	▲ 8,475																		
H31			0																		
H32			0																		
累計	9,300	▲ 8,475	825	0																	

石巻市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
56	D	-	1	-	12	-	道路事業(市街地相互の接続道路等)	佐須付近	市	市	直接	廃止	1,776	24	H23				0	24年12月、概略設計業務発注。
															H24	9,300		1,376	7,924	
															H25			0	0	事業調整中
															H26			0	0	事業調整中
															H27			0	0	
															H28			0	0	事業廃止
															H29			0	0	
															H30		▲ 7,924		▲ 7,924	
															H31				0	
															H32				0	
															累計	9,300	▲ 7,924	1,376	0	
															57	◆	D	-	4	-
H24	16,000		10,708	5,292																
H25			0	0																
H26			0	0																
H27			0	0																
H28			0	0																
H29			0	0																
H30		▲ 5,292		▲ 5,292																
H31				0																
H32				0																
累計	16,000	▲ 5,292	10,708	0																
58	D	-	13	-	1	-	がけ地近接等危険住宅移転事業	市全域	市	市	直接	継続	3,222,288	24						
															H24	294,750		444,029	▲ 149,279	
															H25	1,992,750		721,378	1,271,372	補助金交付継続中
															H26			526,783	▲ 526,783	補助金交付継続中
															H27			296,355	▲ 296,355	補助金交付継続中
															H28			139,499	▲ 139,499	補助金交付継続中
															H29			87,987	▲ 87,987	補助金交付継続中
															H30		129,216	59,487	69,729	補助金交付継続中
															H31			18,659	▲ 18,659	補助金交付継続中
															H32				0	
															累計	2,287,500	129,216	2,294,177	122,539	
															59	D	-	16	-	1
H24	79,524		12,000	67,524																
H25	516,384		58,509	457,875	25年7月、補助金交付決定。25年12月、変更承認。26年3月、補															
H26	335,514		846,792	▲ 511,278	26年4月、補助金(施設建築物工事等)交付決定。26年12月、補															
H27	71,460		80,015	▲ 8,555	27年11月、変更承認。28年1月、補助金(権利変換計画作成費)															
H28				0																
H29				0																
H30		▲ 5,566		▲ 5,566																
H31				0																
H32				0																
累計	1,002,882	▲ 5,566	997,316	0																

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
60	D	-	16	-	2	-	市街地再開発 事業	立町二丁 目5番地区	市	組合	直接	完了	934,716	24	~	28	H23			0	25年3月、補助金(現況調査、基本設計、資金計画作成)交付決定。 25年3月、期日の変更。25年5月、期日の変更。25年12月、補助 27年6月、補助金(建築物除却費等)確定通知。27年6月、補助 28年8月、補助金(法101条登記)交付決定。28年9月、補助金
																	H24	18,000		18,000	
																	H25	64,380		64,380	
																	H26	372,016		64,281	
																	H27	107,949		475,386	
																	H28			3,161	
																	H29			0	
																	H30		▲ 1,517	▲ 1,517	
																	H31			0	
																	H32			0	
累計	562,345	▲ 1,517	560,828	0																	
61	◆	D	-	17	-	1	国際拠点港湾 「石巻港」復興 活性化プロ ジェクト	石巻港	市	市	直接	完了	4,688	24	~	24	H23			0	24年9月、備品購入契約、納入。
																	H24	5,784		3,749	
																	H25			0	
																	H26			0	
																	H27			0	
																	H28			0	
																	H29			0	
																	H30		▲ 2,035	▲ 2,035	
																	H31			0	
																	H32			0	
累計	5,784	▲ 2,035	3,749	0																	
62	◆	D	-	20	-	1	震災記録収集 整理事業	市全域	市	市	直接	完了	9,870	24	~	24	H23			0	24年7月、業務委託。25年3月、災害記録映像動画版、写真版を 制作。
																	H24	9,028		7,896	
																	H25			0	
																	H26			0	
																	H27			0	
																	H28			0	
																	H29			0	
																	H30		▲ 1,132	▲ 1,132	
																	H31			0	
																	H32			0	
累計	9,028	▲ 1,132	7,896	0																	
63	D	-	20	-	3	-	都市防災総合 推進事業(地区 公共施設整備)	本庁地区	市	市	直接	完了	28,933	24	~	25	H23			0	24年12月、高台避難場所及び高台避難路測量設計業務発注。 26年3月、高台避難場所及び高台避難路測量設計業務完了
																	H24	34,500		21,656	
																	H25			36	
																	H26			0	
																	H27			0	
																	H28			0	
																	H29			0	
																	H30		▲ 12,800	▲ 12,800	
																	H31			0	
																	H32			0	
累計	34,500	▲ 12,800	21,692	8																	

石巻市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況					
64	◆	D	-	20	-	3	-	1	災害情報一斉 配信事業	本庁地区	市	市	直接	廃止	0	24	~	24	H23		0	0	別事業「災害に強い連携情報システム」で構築することとしたため、事業廃止。	
																			H24	10,680	0	10,680		
																			H25		0	0		
																			H26		0	0		
																			H27		▲ 10,020	▲ 10,020		
																			H28			0		
																			H29			0		
																			H30		▲ 660	▲ 660		
																			H31			0		
																			H32			0		
																			累計	10,680	▲ 10,680	0		0
																			65	◆	D	-		20
H24	141,120	5,541	135,579																					
H25		66,182	▲ 66,182																					
H26		0	0																					
H27		4,095	▲ 4,095																					
H28		60,648	▲ 60,648																					
H29		0	0																					
H30		▲ 4,654	▲ 4,654																					
H31			0																					
H32			0																					
累計	141,120	▲ 4,654	136,466	0																				
66	◆	D	-	21	-	1	-	1	下水道復興整備 円滑化事業	市全域	市	市	直接	完了	83,480	24	~	24					H23	
																			H24	72,000	66,783	5,217		
																			H25			0		
																			H26			0		
																			H27			0		
																			H28			0		
																			H29			0		
																			H30		▲ 5,217	▲ 5,217		
																			H31			0		
																			H32			0		
																			累計	72,000	▲ 5,217	66,783	0	
																			67	◆	D	-	23	-
H24	143,361	143,361	0																					
H25	840,676	1,382,033	▲ 541,357																					
H26	805,121	140,838	664,283																					
H27		106,185	▲ 106,185																					
H28			0																					
H29			0																					
H30		▲ 16,741	▲ 16,741																					
H31			0																					
H32			0																					
累計	1,789,158	▲ 16,741	1,772,417	0																				

石巻市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
	1	2	3	4	5	6																
68	D	-	23	-	6	-	防災集団移転 促進事業(事業 計画策定)	河北地区	市	市	直接	完了	348,452	24	~	30	H23			0	24年6月、実施計画策定業務発注。	
																	H24	144,465		▲ 101,781		
																	H25	91,855	103,750	15,091	180,514	25年5月、用地測量・地形測量発注。
																	H26			0	0	
																	H27			0	0	
																	H28			0	0	
																	H29			0	0	
																	H30			0	0	
																	H31		▲ 78,733		▲ 78,733	
																	H32				0	
																	累計	236,320	25,017	261,337	0	
69	D	-	23	-	7	-	防災集団移転 促進事業	【石巻】桃 浦地区	市	市	直接	継続	609,141	24	~	32	H23			0		
																	H24	53,814		3,217	50,597	
																	H25	611,072		33,972	577,100	25年7月、造成工事発注。
																	H26		▲ 152,998	315,164	▲ 468,162	造成工事完了
																	H27	8,890		88,541	▲ 79,651	
																	H28		12,218	5,441	6,777	補助金交付・被災元地買取継続中
																	H29			7,487	▲ 7,487	補助金交付・被災元地買取継続中
																	H30			3,560	▲ 3,560	補助金交付・被災元地買取継続中
																	H31			3,312	▲ 3,312	補助金交付・被災元地買取継続中
																	H32				0	
																	累計	673,776	▲ 140,780	460,694	72,302	
70	D	-	23	-	8	-	防災集団移転 促進事業	【石巻】荻 浜地区	市	市	直接	継続	1,743,473	24	~	32	H23			0		
																	H24	48,291		3,338	44,953	
																	H25	525,218		19,115	506,103	25年12月、造成工事発注(CM方式)。
																	H26	365,464		224,686	140,778	CM方式発注工事の進捗に伴う按分率の変更及び年度割変更
																	H27	182,535	256,298	654,300	▲ 215,467	造成工事施工中
																	H28	138,608	9,121	436,962	▲ 289,233	造成工事完了、宅地供給開始、補助金交付・被災元地買取継
																	H29			110,315	▲ 110,315	補助金交付・被災元地買取継続中
																	H30			5,040	▲ 5,040	補助金交付・被災元地買取継続中
																	H31				0	補助金交付・被災元地買取継続中
																	H32				0	
																	累計	1,260,116	265,419	1,453,756	71,779	
71	D	-	23	-	9	-	防災集団移転 促進事業	【石巻】竹 浜地区	市	市	直接	継続	266,316	24	~	32	H23			0	25年3月、用地買取補償開始、造成工事発注。	
																	H24	188,900		148,426	40,474	
																	H25			7,623	▲ 7,623	造成工事施工中
																	H26		46,271	17,772	28,499	造成工事完了、宅地供給開始
																	H27		▲ 5,835	5,853	▲ 11,688	
																	H28		3,689	1,700	1,989	補助金交付・被災元地買取継続中
																	H29			5,457	▲ 5,457	補助金交付・被災元地買取継続中
																	H30			19,067	▲ 19,067	補助金交付・被災元地買取継続中
																	H31				0	補助金交付・被災元地買取継続中
																	H32				0	
																	累計	188,900	44,125	205,898	27,127	

石巻市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
72	D	-	23	-	10	防災集団移転 促進事業	【石巻】鹿 立浜地区	市	市	直接	継続	717,735	24	~	32	H23			0	25年3月、用地買収補償開始、造成工事発注。	
																H24	366,349		385,088	▲ 18,739	
																H25	44,641		14,085	30,556	造成工事施工中
																H26	24,975		113,479	▲ 88,504	造成工事完了
																H27	57,606	102,954	50,388	110,172	
																H28		31,491	6,584	24,907	補助金交付・被災元地買取継続中
																H29			24,519	▲ 24,519	補助金交付・被災元地買取継続中
																H30				0	補助金交付・被災元地買取継続中
																H31				0	補助金交付・被災元地買取継続中
																H32				0	補助金交付・被災元地買取継続中
																累計	493,571	134,445	594,143	33,873	
																73	D	-	23	-	11
H24	29,624		2,493	27,131																	
H25	594,176		257,465	336,711	25年7月、造成工事発注。																
H26			345,685	▲ 345,685	造成工事中																
H27		203,724	40,275	163,449	造成工事完了、宅地供給開始																
H28		▲ 19,243	20,861	▲ 40,104	補助金交付・被災元地買取継続中																
H29			14,004	▲ 14,004	補助金交付・被災元地買取継続中																
H30			40,091	▲ 40,091	補助金交付・被災元地買取継続中																
H31				0	補助金交付・被災元地買取継続中																
H32				0	補助金交付・被災元地買取継続中																
累計	623,800	184,481	720,874	87,407																	
74	D	-	23	-	12	防災集団移転 促進事業	【牡鹿】給 分浜地区	市	市	直接	継続	710,572	24	~	32						
																H24	59,333		32,235	27,098	
																H25	773,381		181,387	591,994	25年7月、造成工事発注。
																H26			242,004	▲ 242,004	造成工事中
																H27	43,086		49,243	▲ 6,157	造成工事完了、宅地供給開始
																H28		▲ 76,914	7,670	▲ 84,584	補助金交付・被災元地買取継続中
																H29			12,086	▲ 12,086	補助金交付・被災元地買取継続中
																H30			4,798	▲ 4,798	補助金交付・被災元地買取継続中
																H31		▲ 177,136		▲ 177,136	補助金交付・被災元地買取継続中
																H32				0	補助金交付・被災元地買取継続中
																累計	875,800	▲ 254,050	529,423	92,327	
																75	D	-	23	-	13
H24	65,911		3,623	62,288																	
H25	1,036,401		207,067	829,334	25年7月、造成工事発注。																
H26			370,056	▲ 370,056	造成工事中																
H27		▲ 324,113	47,926	▲ 372,039	造成工事完了、宅地供給開始																
H28			11,996	▲ 11,996	補助金交付・被災元地買取継続中																
H29			11,041	▲ 11,041	補助金交付・被災元地買取継続中																
H30				0	補助金交付・被災元地買取継続中																
H31				0	補助金交付・被災元地買取継続中																
H32				0	補助金交付・被災元地買取継続中																
累計	1,102,312	▲ 324,113	651,709	126,490																	

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
76	D-23-14-	防災集団移転 促進事業	【牡鹿】泊 浜地区	市	市	直接	継続	178,826	24	～	32	H23			0		
												H24	19,923		1,644	18,279	
												H25	305,200		54,471	250,729	25年7月、造成工事発注。
												H26		▲ 142,096	67,019	▲ 209,115	造成工事中
												H27		▲ 26,553	9,711	▲ 36,264	造成工事完了、宅地供給開始
												H28			2,905	▲ 2,905	補助金交付・被災元地買取継続中
												H29			3,793	▲ 3,793	補助金交付・被災元地買取継続中
												H30				0	補助金交付・被災元地買取継続中
												H31			139	▲ 139	補助金交付・被災元地買取継続中
												H32				0	
												累計	325,123	▲ 168,649	139,682	16,792	
77	D-23-15-	防災集団移転 促進事業	【牡鹿】大 谷川地区	市	市	直接	継続	773,554	24	～	32	H23			0		
												H24	21,253		3,059	18,194	
												H25	440,378		52,691	387,687	25年12月、造成工事発注(CM方式)。
												H26	142,216		100,945	41,271	CM方式発注工事の進捗に伴う按分率の変更及び年度割変更
												H27		178,031	416,270	▲ 238,239	造成工事完了、宅地供給開始
												H28		▲ 105,021	15,131	▲ 120,152	補助金交付・被災元地買取継続中
												H29			3,717	▲ 3,717	補助金交付・被災元地買取継続中
												H30			606	▲ 606	補助金交付・被災元地買取継続中
												H31			5,258	▲ 5,258	補助金交付・被災元地買取継続中
												H32				0	
												累計	603,847	73,010	597,677	79,180	
78	D-23-16-	防災集団移転 促進事業	【牡鹿】鮫 浦地区	市	市	直接	継続	583,870	24	～	32	H23			0	25年3月、用地買取補償開始、造成工事発注。	
												H24	315,868		128,352	187,516	
												H25	116,770		24,315	92,455	造成工事施工中
												H26			63,240	▲ 63,240	鮫浦①団地の造成工事完了、宅地供給開始
												H27	7,019		131,182	▲ 124,163	鮫浦②団地の造成工事施工中
												H28	71,228		110,734	▲ 39,506	造成工事完了、宅地供給開始、補助金交付・被災元地買取継
												H29			17,048	▲ 17,048	補助金交付・被災元地買取継続中
												H30				0	補助金交付・被災元地買取継続中
												H31			2,737	▲ 2,737	補助金交付・被災元地買取継続中
												H32				0	
												累計	510,885	0	477,608	33,277	
79	D-23-17-	防災集団移転 促進事業	【牡鹿】前 網浜地区	市	市	直接	継続	296,550	24	～	32	H23			0	25年3月、用地買取補償開始、造成工事発注。	
												H24	260,128		150,213	109,915	
												H25	45,591		12,593	32,998	造成工事施工中
												H26			15,264	▲ 15,264	造成工事完了、宅地供給開始
												H27		▲ 57,126	22,067	▲ 79,193	
												H28		10,887	26,541	▲ 15,654	補助金交付・被災元地買取継続中
												H29			7,855	▲ 7,855	補助金交付・被災元地買取継続中
												H30				0	補助金交付・被災元地買取継続中
												H31			4,263	▲ 4,263	補助金交付・被災元地買取継続中
												H32				0	
												累計	305,719	▲ 46,239	238,796	20,684	

石巻市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
80	D-23-18-	防災集団移転 促進事業	【牡鹿】寄 磯浜地区	市	市	直接	継続	1,512,342	24	～	32	H23			0	25年12月、造成工事発注(CM方式)。 CM方式発注工事の進捗に伴う按分率の変更及び年度割変更 造成工事施工中 造成工事完了、宅地供給開始、補助金交付・被災元地買取継 補助金交付・被災元地買取継続中 補助金交付・被災元地買取継続中 補助金交付・被災元地買取継続中 補助金交付・被災元地買取継続中 0 0	
												H24	13,282		3,078		10,204
												H25	316,615		22,397		294,218
												H26	158,306		170,661		▲ 12,355
												H27	401,404		500,472		▲ 99,068
												H28	388,503	45,186	533,890		▲ 100,201
												H29			15,595		▲ 15,595
												H30			320		▲ 320
												H31			729		▲ 729
												H32					0
												累計	1,278,110	45,186	1,247,142		76,154
81	D-23-19-	防災集団移転 促進事業	【雄勝】名 振地区	市	市	直接	継続	755,949	24	～	32	H23			0	25年3月、用地買取補償開始、造成工事発注。 造成工事施工中 造成工事完了、宅地供給開始 補助金交付・被災元地買取継続中 補助金交付・被災元地買取継続中 補助金交付・被災元地買取継続中 補助金交付・被災元地買取継続中 0 0	
												H24	654,528		391,296		263,232
												H25			14,480		▲ 14,480
												H26			136,747		▲ 136,747
												H27	24,885		54,886		▲ 30,001
												H28		▲ 17,958	9,939		▲ 27,897
												H29			8,884		▲ 8,884
												H30			5,856		▲ 5,856
												H31					0
												H32					0
												累計	679,413	▲ 17,958	622,088		39,367
82	D-23-20-	防災集団移転 促進事業	【雄勝】船 越地区	市	市	直接	継続	1,688,443	24	～	32	H23			0	25年12月、造成工事発注(CM方式)。 CM方式発注工事の進捗に伴う按分率の変更及び年度割変更 造成工事完了、宅地供給開始 補助金交付・被災元地買取継続中 補助金交付・被災元地買取継続中 補助金交付・被災元地買取継続中 0 0	
												H24	37,558		670		36,888
												H25	1,107,022		24,713		1,082,309
												H26			309,444		▲ 309,444
												H27			400,712		▲ 400,712
												H28	196,020	136,785	504,462		▲ 171,657
												H29			88,508		▲ 88,508
												H30			32,647		▲ 32,647
												H31					0
												H32					0
												累計	1,340,600	136,785	1,361,156		116,229
83	D-23-21-	防災集団移転 促進事業	【雄勝】熊 沢・大須 地区	市	市	直接	継続	237,270	24	～	32	H23			0	25年3月、用地買取補償開始、造成工事発注。 造成工事施工中 大須団地の造成工事完了、宅地供給開始 熊沢団地の造成工事完了、宅地供給開始 補助金交付・被災元地買取継続中 補助金交付・被災元地買取継続中 補助金交付・被災元地買取継続中 0 0	
												H24	122,530		33,553		88,977
												H25			15,862		▲ 15,862
												H26	66,332		72,874		▲ 6,542
												H27	39,984		16,600		23,384
												H28		▲ 21,236	1,999		▲ 23,235
												H29			3,770		▲ 3,770
												H30					0
												H31					0
												H32					0
												累計	228,846	▲ 21,236	144,658		62,952

石巻市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
84	D	-	23	-	22	防災集団移転 促進事業	【雄勝】羽 坂地区	市	市	直接	完了	18,114	24	~	30	H23			0	25年7月、造成工事発注。 造成工事完了 (No.85 桑浜地区に統合)	
																H24	6,641	139	6,502		
																H25	45,097	15,709	29,388		
																H26		0	0		
																H27		▲ 35,889	▲ 35,889		
																H28		0	0		
																H29			0		
																H30			0		
																H31			0		
																H32			0		
																累計	51,738	▲ 35,889	15,848		1
																85	D	-	23		-
H24	9,301	1,123	8,178																		
H25	72,056	26,057	45,999																		
H26		25,482	▲ 25,482																		
H27		7,209	▲ 7,209																		
H28		▲ 15,935	▲ 17,482																		
H29			▲ 41																		
H30			0																		
H31			0																		
H32			0																		
累計	81,357	▲ 15,935	61,459	3,963																	
86	D	-	23	-	24	防災集団移転 促進事業	【雄勝】立 浜地区	市	市	直接	継続	938,679	24	~	32					H23	
																H24	38,517	1,506	37,011		
																H25	470,365	15,273	455,092		
																H26		111,900	▲ 111,900		
																H27	268,436	440,344	▲ 171,908		
																H28		44,025	▲ 3,452		
																H29		47,477	▲ 28,282		
																H30		28,282	▲ 7,997		
																H31		7,997	▲ 1,333		
																H32		1,333	0		
																累計	777,318	44,025	654,112	167,231	
																87	D	-	23	-	25
H24	19,923	949	18,974																		
H25	413,603	18,214	395,389																		
H26		347,157	▲ 347,157																		
H27		174,683	34,186																		
H28		▲ 139,187	▲ 14,989																		
H29			4,767																		
H30			0																		
H31			0																		
H32			0																		
累計	433,526	35,496	420,262	48,760																	

石巻市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
	1	2	3	4	5	6																
88	D	-	23	-	26	-	防災集団移転 促進事業	【雄勝】明 神地区	市	市	直接	継続	904,522	24	~	32	H23			0	25年12月、造成工事発注(CM方式)。 造成工事施工中 造成工事完了、宅地供給開始 補助金交付・被災元地買取継続中 補助金交付・被災元地買取継続中 補助金交付・被災元地買取継続中 補助金交付・被災元地買取継続中 補助金交付・被災元地買取継続中	
																	H24	50,478		530		49,948
																	H25	1,053,228		14,594		1,038,634
																	H26			286,528		▲ 286,528
																	H27		▲ 278,113	331,738		▲ 609,851
																	H28		▲ 34,137	10,588		▲ 44,725
																	H29			59,484		▲ 59,484
																	H30			4,542		▲ 4,542
																	H31			3,985		▲ 3,985
																	H32					0
累計															1,103,706	▲ 312,250	711,989	79,467				
89	D	-	23	-	27	-	防災集団移転 促進事業	【雄勝】波 板地区	市	市	直接	継続	218,895	24	~	32	H23			0	25年12月、造成工事発注(CM方式)。 CM方式発注工事の進捗に伴う按分率の変更及び年度割変更 造成工事完了、宅地供給開始 補助金交付・被災元地買取継続中 補助金交付・被災元地買取継続中 補助金交付・被災元地買取継続中 補助金交付・被災元地買取継続中	
																	H24	14,612		2,177		12,435
																	H25	164,657		3,748		160,909
																	H26			27,903		▲ 27,903
																	H27		▲ 9,174	117,836		▲ 127,010
																	H28		21,438	6,986		14,452
																	H29			1,992		▲ 1,992
																	H30					0
																	H31					0
																	H32					0
累計															179,269	12,264	160,642	30,891				
90	D	-	23	-	28	-	防災集団移転 促進事業	【北上】大 指地区	市	市	直接	完了	131,440	24	~	30	H23			0	25年12月、造成工事発注(CM方式)。 (No.29 大指・小指地区に統合)	
																	H24	11,961		139		11,822
																	H25	103,048		326		102,722
																	H26			114,543		▲ 114,543
																	H27			0		0
																	H28			0		0
																	H29			0		0
																	H30			0		0
																	H31			0		0
																	H32			0		0
累計															115,009	0	115,008	1				
91	D	-	23	-	29	-	防災集団移転 促進事業	【北上】大 指・小指 地区	市	市	直接	継続	769,247	24	~	32	H23			0	25年3月、用地買取補償開始、造成工事発注。 造成工事施工中 CM方式発注工事の進捗に伴う按分率の変更及び年度割変更 補助金交付・被災元地買取継続中 補助金交付・被災元地買取継続中 補助金交付・被災元地買取継続中	
																	H24	418,182		428,314		▲ 10,132
																	H25	108,621		18,035		90,586
																	H26	81,616		56,709		24,907
																	H27	61,742	65,537	40,529		86,750
																	H28		▲ 62,609	24,162		▲ 86,771
																	H29			17,561		▲ 17,561
																	H30			3,994		▲ 3,994
																	H31			3,988		▲ 3,988
																	H32					0
累計															670,161	2,928	593,292	79,797				

石巻市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
92	D	-	23	-	30	防災集団移転 促進事業	【北上】相 川・小泊・ 大室地区	市	市	直接	継続	4,216,499	24	~	32	H23			0	25年12月、造成工事発注(CM方式)。 CM方式発注工事の進捗に伴う按分率の変更及び年度割変更 相川北団地の造成工事完了、宅地供給開始 小泊・猪の沢・大室団地の造成工事完了、宅地供給開始、補助 造成工事完了、宅地供給開始、補助金交付・被災元地買取継 補助金交付・被災元地買取継続中 補助金交付・被災元地買取継続中	
																H24	42,507	4,631	37,876		
																H25	1,161,323	27,535	1,133,788		
																H26		580,989	▲ 580,989		
																H27	741,517	1,133,923	▲ 392,406		
																H28	1,744,087	464,590	1,279,497		
																H29		1,024,048	▲ 1,024,048		
																H30		21,380	▲ 21,380		
																H31		16,699	▲ 16,699		
																H32			0		
																累計	3,689,434	0	3,273,795		415,639
93	D	-	23	-	31	防災集団移転 促進事業	【北上】小 室地区	市	市	直接	継続	711,136	24	~	32	H23			0	25年3月、用地買取補償開始、造成工事発注。 造成工事施工中 造成工事完了 補助金交付・被災元地買取継続中 補助金交付・被災元地買取継続中 補助金交付・被災元地買取継続中 補助金交付・被災元地買取継続中	
																H24	277,984	336,138	▲ 58,154		
																H25	160,286	8,511	151,775		
																H26		95,825	33,905		61,920
																H27		7,310	147,362		▲ 140,052
																H28		80,837	7,394		73,443
																H29			2,387		▲ 2,387
																H30			0		0
																H31			0		0
																H32			0		0
																累計	438,270	183,972	535,697		86,545
94	D	-	23	-	32	防災集団移転 促進事業	【北上】白 浜地区	市	市	直接	継続	1,365,760	24	~	32	H23			0	25年12月、造成工事発注(CM方式)。 CM方式発注工事の進捗に伴う按分率の変更及び年度割変更 造成工事完了、宅地供給開始 補助金交付・被災元地買取継続中 補助金交付・被災元地買取継続中 補助金交付・被災元地買取継続中	
																H24	26,565	4,598	21,967		
																H25	293,536	14,478	279,058		
																H26	118,306	211,374	▲ 93,068		
																H27	397,444	525,345	▲ 127,901		
																H28	359,188	229,133	130,055		
																H29		43,635	▲ 43,635		
																H30			0		0
																H31		5,674	▲ 5,674		
																H32			0		0
																累計	1,195,039	0	1,034,237		160,802
95	D	-	23	-	33	防災集団移転 促進事業	【北上】 にっこり 団地地区	市	市	直接	継続	3,741,469	24	~	32	H23			0	25年12月、造成工事発注(CM方式)。 CM方式発注工事の進捗に伴う按分率の変更及び年度割変更 造成工事施工中 造成工事完了、宅地供給開始、補助金交付・被災元地買取継 補助金交付・被災元地買取継続中 補助金交付・被災元地買取継続中 補助金交付・被災元地買取継続中	
																H24	57,111	2,064	55,047		
																H25	1,736,301	61,562	1,674,739		
																H26	868,150	832,634	35,516		
																H27		1,141,614	▲ 1,141,614		
																H28	349,322	203,316	408,904		
																H29		657,538	▲ 657,538		
																H30		3,978	▲ 3,978		
																H31		39,219	▲ 39,219		
																H32			0		0
																累計	3,010,884	262,898	2,941,925		331,857

(様式2D)

石巻市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
100	D	-	1	-	3	道路事業(市街地相互の接続道路)	矢本流留線 ②工区	県	県	直接	継続	22,884,684	24	~	32	H23			0	24年7月、道路予備設計契約。	
																H24	160,425		18,672	141,753	
																H25	8,654,425		168,976	8,485,449	25年7月、道路用地測量・道路詳細設計・橋梁予備設計業務委託
																H26	1,957,650		263,287	1,694,363	26年11月、用地買収開始。
																H27	2,735,750		798,765	1,936,985	用地買収継続中
																H28			2,752,830	▲ 2,752,830	用地買収継続中、道路改築工事契約。
																H29			3,544,075	▲ 3,544,075	用地買収継続中、道路改築工事契約。
																H30			2,873,135	▲ 2,873,135	用地買収継続中、道路改築工事契約。
																H31	1,875,500		3,521,420	▲ 1,645,920	工事施工継続中
																H32	2,351,880			2,351,880	
																累計	17,735,630	0	13,941,160	3,794,470	
																101	D	-	1	-	4
H24	19,375		5,109	14,266																	
H25	759,500		35,962	723,538	25年10月、道路用地測量・道路設計業務委託契約。																
H26	166,625		▲ 2,181	168,806	26年6月、道路詳細設計業務委託契約。																
H27	219,170		4,861	214,309	用地交渉等継続中																
H28			30,905	▲ 30,905	用地交渉等継続中																
H29			6,775	▲ 6,775	用地交渉等継続中																
H30			13,818	▲ 13,818	用地買収継続中、道路改築工事契約。																
H31		▲ 77,500	251,486	▲ 328,986	工事施工継続中																
H32				0																	
累計	1,164,670	▲ 77,500	346,735	740,435																	
102	D	-	1	-	5	道路事業(市街地相互の接続道路)	矢本流留線 ④⑤工区	県	県	直接	継続	11,274,394	24	~	32						
																H24	827,700		74,472	753,228	
																H25	2,117,300		30,117	2,087,183	25年12月、道路地質調査業務委託契約。
																H26	271,250		193,242	78,008	26年11月、道路改築工事契約。
																H27	2,271,525		42,312	2,229,213	工事施工継続中
																H28			1,067,781	▲ 1,067,781	工事施工継続中
																H29		155,000	2,237,002	▲ 2,082,002	用地買収及び工事施工継続中
																H30			1,357,346	▲ 1,357,346	用地買収継続中、道路改築工事契約。
																H31	1,015,491		1,575,211	▲ 559,720	工事施工継続中
																H32	2,079,388			2,079,388	
																累計	8,582,654	155,000	6,577,483	2,160,171	
																103	D	-	1	-	6
H24	275,900		13,918	261,982																	
H25			▲ 9,411	9,411																	
H26			0	0																	
H27			0	0																	
H28		▲ 267,843	3,550	▲ 271,393																	
H29				0																	
H30				0																	
H31				0																	
H32				0																	
累計	275,900	▲ 267,843	8,057	0																	

石巻市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
104	D	-	1	-	7	-	道路事業(市街地相互の接続道路)	(主)石巻鮎川線(小網倉浜)	県	県	直接	完了	1,790,000	24	~	31	H23			0	24年7月道路予備設計及び道路測量業務契約。	
																	H24	354,175		15,645	338,530	
																	H25	310,000		69,099	240,901	25年12月詳細設計契約。26年用地測量、地質調査契約。
																	H26	157,325		30,215	127,110	26年10月林地開発委託契約。27年3月事業認定委託契約。
																	H27	170,500		213,046	▲ 42,546	27年7月用地監理業務委託契約。27年11月改良工事契約。
																	H28		224,750	808,845	▲ 584,095	29年2月改良工事契約。
																	H29			61,145	▲ 61,145	29年7月改良工事契約。
																	H30	93,000		106,329	▲ 13,329	改良工事の推進。
																	H31		77,500	70,795	6,705	工事完成・供用開始。
																	H32				0	
																	累計	1,085,000	302,250	1,375,119	12,131	
																	105	D	-	1	-	8
H24	666,500		39,940	626,560																		
H25	348,750		41,105	307,645	25年11月詳細設計契約。26年1月用地測量契約。																	
H26	155,000		44,407	110,593	27年2月構造物詳細設計契約。27年3月事業認定委託契約。																	
H27	511,500		2,473	509,027	27年7月用地監理業務委託契約。28年1月建物調査業務委託																	
H28			92,646	▲ 92,646	29年2月道路詳細設計業務委託契約。																	
H29			85,314	▲ 85,314	29年8月建物等調査再算定業務委託契約。																	
H30		345,953	211,381	134,572	30年12月改良工事契約。																	
H31	429,046		784,007	▲ 354,961	改良工事の推進。																	
H32	953,250			953,250																		
累計	3,064,046	345,953	1,301,273	2,108,726																		
106	D	-	1	-	9	-	道路事業(市街地相互の接続道路)	(主)石巻鮎川線(十八成浜)	県	県	直接	継続	3,644,000	24	~	32						
																	H24	638,600		44,225	594,375	
																	H25	387,500		38,520	348,980	25年12月詳細設計契約。用地測量契約。
																	H26	275,900		26,263	249,637	27年2月構造物詳細設計契約。27年3月事業認定委託契約。
																	H27	619,225		79,795	539,430	27年12月橋梁下部工事契約。28年1月用地総合支援業務契
																	H28			437,155	▲ 437,155	28年11月改良工事契約。29年2月橋梁上部工事契約。
																	H29			169,070	▲ 169,070	29年5月建物等調査再算定業務委託契約。
																	H30			660,328	▲ 660,328	30年5月改良工事契約。
																	H31	310,000		455,684	▲ 145,684	改良工事の推進。
																	H32	592,875			592,875	
																	累計	2,824,100	0	1,911,040	913,060	
																	107	D	-	1	-	10
H24	155,000		23,976	131,024																		
H25	914,500		75,779	838,721	25年12月調査設計契約。26年2月用地測量、地質調査契約。																	
H26	1,937,500		18,508	1,918,992	26年4月道路詳細設計契約。26年10月用地測量契約。																	
H27	761,050		▲ 33,917	794,967																		
H28			334,368	▲ 334,368	29年3月道路修正設計業務契約。橋梁下部工事契約。																	
H29			427,593	▲ 427,593	改良工事及び橋梁下部工事の推進。																	
H30			387,714	▲ 387,714	改良工事の推進。																	
H31			786,992	▲ 786,992	改良工事の推進。																	
H32	1,815,050			1,815,050																		
累計	5,583,100	0	2,021,013	3,562,087																		

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
108	D	-	1	-	11	道路事業(市街地相互の接続道路)	(国)398号線(相川)	県	県	直接	継続	8,821,000	24	~	32	H23			0	24年7月道路予備設計及び道路測量業務契約。25年2月橋梁予備設計・土質調査契約。	
																H24	209,250		40,524	168,726	
																H25	530,875		137,706	393,169	25年12月詳細設計、地質調査契約。26年1月橋梁詳細設計契約
																H26	1,395,000		300,816	1,094,184	26年9月用地測量業務契約。27年1月トンネル工事契約。
																H27	1,044,700		369,582	675,118	27年12月用地補償総合技術業務委託、橋梁下部工事契約。
																H28	824,600	1,120,649	2,049,637	▲ 104,388	28年5月橋梁下部工事契約。28年10月道路改良工事契約。
																H29			1,318,234	▲ 1,318,234	改良工事及び橋梁下部工事の推進。
																H30	227,850		963,298	▲ 735,448	30年12月改良工事契約。
																H31	868,000	286,750	842,731	312,019	改良工事の推進。
																H32	328,600			328,600	
																累計	5,428,875	1,407,399	6,022,528	813,746	
109	D	-	1	-	12	道路事業(市街地相互の接続道路)	(主)女川牡鹿線(鮫浦)	県	県	直接	完了	1,500,000	24	~	31	H23			0	24年7月道路予備設計及び路線測量業務契約。	
																H24	387,500		13,295	374,205	
																H25	465,000		404,873	60,127	25年12月地質調査契約。26年1月詳細設計契約。26年2月用地
																H26	232,500		22,199	210,301	26年10月林地開発委託契約。
																H27	232,500		31,075	201,425	27年7月用地監理業務委託契約。28年1月詳細設計業務契約。
																H28			284,216	▲ 284,216	28年6月改良工事契約。28年12月改良工事契約。
																H29			380,165	▲ 380,165	30年1月改良工事契約。
																H30			39,359	▲ 39,359	30年10月改良工事契約。
																H31		▲ 155,000	106,063	▲ 261,063	工事完成・供用開始。
																H32				0	
																累計	1,317,500	▲ 155,000	936,499	226,001	
110	D	-	1	-	13	道路事業(市街地相互の接続道路)	(主)女川牡鹿線(大谷川)	県	県	直接	完了	1,420,000	24	~	31	H23			0	24年7月道路予備設計及び路線測量業務契約。	
																H24	23,250		14,193	9,057	
																H25	491,350		42,036	449,314	25年12月地質調査契約。26年1月詳細設計契約。26年2月用地
																H26	465,000		7,113	457,887	26年10月林地開発委託契約。
																H27	144,150		14,259	129,891	27年7月用地監理業務委託契約。28年1月用地測量業務契約。
																H28			309,931	▲ 309,931	28年12月改良工事契約。
																H29			172,066	▲ 172,066	改良工事の推進。
																H30			265,508	▲ 265,508	30年10月改良工事契約。
																H31		▲ 23,250	121,224	▲ 144,474	工事完成・供用開始。
																H32				0	
																累計	1,123,750	▲ 23,250	946,330	154,170	
111	D	-	1	-	14	道路事業(市街地相互の接続道路)	(主)女川牡鹿線(谷川浜)	県	県	直接	完了	1,350,000	24	~	31	H23			0	24年7月道路予備設計及び路線測量業務契約。	
																H24	23,250		12,008	11,242	
																H25	427,800		76,524	351,276	26年2月詳細設計、地質調査契約。26年3月用地測量契約。
																H26	246,450		13,716	232,734	26年10月林地開発委託契約。
																H27	232,500		25,682	206,818	27年7月用地監理業務委託契約。27年10月用地補償総合技術
																H28			566,154	▲ 566,154	28年6月橋梁下部工事契約。28年9月橋梁上部工事契約
																H29			81,041	▲ 81,041	29年10月改良工事契約。29年10月橋梁下部外工事契約。
																H30			91,135	▲ 91,135	改良工事の推進。
																H31	116,250		130,058	▲ 13,808	工事完成・供用開始。
																H32				0	
																累計	1,046,250	0	996,318	49,932	

(様式2D)

石巻市

復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
112	D	-	1	-	15	-	道路事業(市街地相互の接続道路)	(国)398号(湊他)	県	県	直接	継続	2,240,000	24	~	32	H23			0	24年7月道路詳細設計及び道路測量業務契約。25年1月道路用地測量業務契約。
																	H24	17,825		17,825	0
																	H25	532,425		19,478	512,947
																	H26	387,500		208,242	179,258
																	H27	635,500		78,270	557,230
																	H28			541,351	▲ 541,351
																	H29	193,750		535,099	▲ 341,349
																	H30	38,750			38,750
																	H31		▲ 69,750	201,788	▲ 271,538
																	H32				0
																	累計	1,805,750	▲ 69,750	1,573,069	162,931
																	113	D	-	1	-
H24	38,750		17,699	21,051																	
H25	740,900		862	740,038																	
H26	697,500		0	697,500																	
H27	465,000		0	465,000																	
H28		▲ 1,077,556	1,600	▲ 1,079,156																	
H29			124,593	▲ 124,593																	
H30			167,101	▲ 167,101																	
H31	387,500		699,153	▲ 311,653																	
H32	576,906			576,906																	
累計	2,906,556	▲ 1,077,556	1,011,008	817,992																	
114	★	F	-	2	-	1	市街地復興効果促進事業	石巻市	市	市	直接	継続	50,000,000	24	~	32					
																	H24	5,870,998		113,760	5,757,238
																	H25	5,449,339		4,153,528	1,295,811
																	H26	299,074		5,871,292	▲ 5,572,218
																	H27	8,357,107		3,959,871	4,397,236
																	H28	20,023,480		14,509,700	5,513,780
																	H29			6,596,747	▲ 6,596,747
																	H30				0
																	H31				0
																	H32				0
																	累計	39,999,998	0	35,204,898	4,795,100
																	122	D	-	1	-
H24	49,600		0	49,600																	
H25	833,900		24,302	809,598																	
H26	816,849		49,089	767,760																	
H27			224,601	▲ 224,601																	
H28			340,590	▲ 340,590																	
H29	1,280,106		621,513	658,593																	
H30	1,377,758	1,775,917	1,204,365	1,949,310																	
H31		1,147,262	1,202,750	▲ 55,488																	
H32				0																	
累計	4,358,213	2,923,179	3,667,210	3,614,182																	

石巻市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況			
123	D	-	1	-	14	-	屋敷浜猪落線 道路改良事業	渡波地区	市	市	直接	継続	1,283,216	24	~	32	H23			0	24年11月、測量設計発注。25年8月、より用地買収開始。終了 箇所より埋蔵文化財調査。 26年12月より本体工事発注予定。 26年10月修正測量設計発注。27年3月本体工事発注。 28年1月本体工事(その2)発注。 28年7月用地・補償契約 29年9月本体工事(その3)発注。 31年2月本体工事(その4)発注。30年6月~31年3月補償契約。 2年3月変更契約。		
																	H24	55,025	34,340	20,685			
																	H25	147,250	3,698	143,552			
																	H26	147,250	145,067	2,183			
																	H27	35,596	51,472	▲ 15,876			
																	H28	104,625	42,430	62,195			
																	H29	353,787	417,353	▲ 63,566			
																	H30		149,173	▲ 149,173			
																	H31		150,958	149,479			
																	H32			0			
																	累計	843,533	150,958	845,012		149,479	
																	124	D	-	4		-	16
H24	141,750	94,307	47,443																				
H25	490,000	0	490,000																				
H26	107,625	0	107,625																				
H27	124,687	142,625	903,654																				
H28			0																				
H29			0																				
H30		▲ 8,726	▲ 8,726																				
H31			0																				
H32			0																				
累計	864,062	133,899	997,961	0																			
125	◆	D	-	20	-	1	2	津波避難場所 整備事業	沿岸地域	市	民間	直接	完了	86,140	24	~					30		
																	H24	76,514	8,000	68,514			
																	H25		24,000	▲ 24,000			
																	H26		24,629	▲ 24,629			
																	H27	26,400	4,282	22,118			
																	H28	17,314		17,314			
																	H29		8,000	▲ 8,000			
																	H30			0			
																	H31		▲ 51,317	▲ 51,317			
																	H32			0			
																	累計	120,228	▲ 51,317	68,911		0	
																	126	D	-	23		-	34
H24	16,422	1,706	14,716																				
H25	263,046	142,776	120,270																				
H26	30,620	44,285	▲ 13,665																				
H27		▲ 37,702	30,844																				
H28		▲ 4,375	5,971																				
H29		2,756	▲ 2,756																				
H30			0																				
H31		4,660	▲ 4,660																				
H32			0																				
累計	310,088	▲ 42,077	232,998	35,013																			

(様式2D)

石巻市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
127	D	-	23	-	35	防災集団移転 促進事業	【北上】釜 谷崎地区	市	市	直接	継続	463,378	24	~	32	H23			0	25年3月、用地買収補償開始、造成工事発注。	
																H24	13,886	243,494	▲ 229,608		
																H25	289,748	29,706	260,042	造成工事施工中	
																H26		152,998	61,008	91,990	造成工事完了
																H27		▲ 31,152	48,414	▲ 79,566	
																H28			0	▲ 20,025	補助金交付・被災元地買収継続中
																H29			2,241	▲ 2,241	補助金交付・被災元地買収継続中
																H30			8,417	▲ 8,417	補助金交付・被災元地買収継続中
																H31			0	0	補助金交付・被災元地買収継続中
																H32			0	0	
																累計	303,634	101,821	393,280	12,175	
																134	D	-	1	-	15
H24	29,867	0	29,867																		
H25	268,811	0	268,811	造成工事との調整中																	
H26		0	0	0	造成工事との調整中																
H27			0	0																	
H28		▲ 298,678	▲ 298,678	0	事業廃止																
H29			0	0																	
H30			0	0																	
H31			0	0																	
H32			0	0																	
累計	298,678	▲ 298,678	0	0																	
135	D	-	1	-	16	道路事業(高 台移転等に伴 う道路整備)	【石巻】荻 浜地区	市	市	直接	完了	808,459	24	~	28						
																H24	8,033	0	8,033		
																H25	72,305	0	72,305	造成工事との調整中	
																H26		87,332	▲ 87,332	0	工事着手
																H27		299,495	▲ 299,495	0	
																H28		546,215	239,724	306,491	工事完了
																H29			0	0	
																H30			0	0	
																H31			0	0	
																H32			0	0	
																累計	80,338	546,215	626,551	2	
																136	D	-	1	-	17
H24	2,952	0	2,952																		
H25	26,576	0	26,576	造成工事との調整中																	
H26		0	0	0	造成工事との調整中																
H27			0	0																	
H28		▲ 29,528	▲ 29,528	0	事業廃止																
H29			0	0																	
H30			0	0																	
H31			0	0																	
H32			0	0																	
累計	29,528	▲ 29,528	0	0																	

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
137	D	-	1	-	18	-	道路事業(高 台移転等に伴 う道路整備)	【雄勝】小 島地区	市	市	直接	完了	234,310	24	~	28	H23			0		
																	H24	6,275		0	6,275	
																	H25	56,484		0	56,484	造成工事との調整中
																	H26			179,632	▲ 179,632	工事着手
																	H27			1,956	▲ 1,956	
																	H28		118,829	0	118,829	工事完了
																	H29				0	
																	H30				0	
																	H31				0	
																	H32				0	
																	累計	62,759	118,829	181,588	0	
																	138	D	-	1	-	19
H24	5,483		0	5,483																		
H25	49,355		0	49,355	造成工事との調整中																	
H26			23,467	▲ 23,467	工事着手																	
H27			97,500	▲ 97,500																		
H28		113,316	47,187	66,129	工事完了																	
H29				0																		
H30				0																		
H31				0																		
H32				0																		
累計	54,838	113,316	168,154	0																		
139	D	-	2	-	1	-	道路事業(高 台移転等に伴 う道路整備 (区画整理))	新蛇田地 区	市	市	直接	完了	76,920	25	~	26						
																	H24				0	
																	H25	31,000		60,095	▲ 29,095	25年9月、宅地造成(その2)工事発注。
																	H26	54,250		▲ 483	54,733	27年3月 宅地造成(その2)工事完了。
																	H27				0	
																	H28				0	
																	H29		▲ 25,500		▲ 25,500	
																	H30		▲ 138		▲ 138	
																	H31				0	
																	H32				0	
																	累計	85,250	▲ 25,638	59,612	0	
																	140	D	-	2	-	2
H24				0																		
H25	8,525		0	8,525																		
H26	6,200		16,645	▲ 10,445	26年5月 宅地造成(その2)工事発注。 26年8月 宅地造成(そ																	
H27	12,400		807	11,593																		
H28			▲ 1,267	1,267	28年11月 宅地造成(その2)工事完了。																	
H29				0																		
H30		▲ 10,940		▲ 10,940																		
H31				0																		
H32				0																		
累計	27,125	▲ 10,940	16,185	0																		

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
	1	2	3	4	5														
141	D	-	2	-	3	道路事業(高台移転に伴う道路整備(区画整理))	新門脇地区	市	市	直接	完了	3,164,444	25 ~ 30	H23				0	用地買収開始。実施設計着手。 用地買取及び実施設計完了。移転補償着手。道路築造及び住宅移転補償継続中。道路築造及び住宅地造成工事施工中。 移転補償継続中。道路築造及び住宅地造成工事施工中。 移転補償継続中。道路築造及び住宅地造成工事施工中。 移転補償継続中。道路築造及び住宅地造成工事施工中。 道路築造及び住宅地造成工事完了。
														H24				0	
														H25	561,255		1,929,999	▲ 1,368,744	
														H26	1,240,000		167,178	1,072,822	
														H27	490,575		181,892	308,683	
														H28	130,820		172,047	▲ 41,227	
														H29			1,281	▲ 1,281	
														H30	178,250		40	178,210	
														H31		▲ 148,463		▲ 148,463	
														H32				0	
														累計	2,600,900	▲ 148,463	2,452,437	0	
142	D	-	2	-	4	道路事業(高台移転に伴う道路整備(区画整理))	湊北地区	市	市	直接	完了	395,000	25 ~ 31	H23				0	用地買収開始。実施設計着手。 用地買取及び実施設計完了。移転補償着手。道路築造及び住宅移転補償継続中。道路築造及び住宅地造成工事施工中。 移転補償継続中。道路築造及び住宅地造成工事施工中。 移転補償継続中。道路築造及び住宅地造成工事施工中。 移転補償継続中。道路築造及び住宅地造成工事施工中。 道路築造工事完了
														H24				0	
														H25	58,125		63,550	▲ 5,425	
														H26	144,925		150,810	▲ 5,885	
														H27	103,075		66,015	37,060	
														H28			0	0	
														H29			60	▲ 60	
														H30			386	▲ 386	
														H31			▲ 11,347	11,347	
														H32				0	
														累計	306,125	0	269,474	36,651	
143	D	-	2	-	5	道路事業(高台移転に伴う道路整備(区画整理))	新渡波西地区	市	市	直接	完了	100,117	25 ~ 27	H23				0	25年9月、宅地造成工事発注。 宅地造成工事継続中[工期:28年3月完了予定] 28年3月 宅地造成工事完了。事業完了。
														H24				0	
														H25	14,360		35,360	▲ 21,000	
														H26	57,443		45,592	11,851	
														H27	32,821		▲ 3,364	36,185	
														H28				0	
														H29		▲ 27,000		▲ 27,000	
														H30		▲ 36		▲ 36	
														H31				0	
														H32				0	
														累計	104,624	▲ 27,036	77,588	0	
144	◆	D	-	4	-	1	災害公営住宅駐車場整備事業	市内全域	市	市	直接	完了	25 ~ 28	H23				0	工事発注準備中 工事着手 工事中 工事完了
														H24				0	
														H25	54,640		0	54,640	
														H26	110,560		86,690	23,870	
														H27	56,480		35,736	20,744	
														H28			97,207	▲ 97,207	
														H29				0	
														H30		▲ 2,047		▲ 2,047	
														H31				0	
														H32				0	
														累計	221,680	▲ 2,047	219,633	0	

石巻市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況				
	1	2	3	4	5	6																		
145	◆	D	-	4	-	2	-	1	災害公営住宅 周辺道路整備 事業	湊地区	市	市	直接	完了	137,508	24	~	27	H23			0	路線測量、実施設計中。	
																			H24	86,400		4,587	81,813	
																			H25	19,200	16,000		35,200	用地買収、工事着手。
																			H26			104,551	▲ 104,551	工事中
																			H27			866	▲ 866	工事完了
																			H28				0	
																			H29				0	
																			H30		▲ 11,596		▲ 11,596	
																			H31				0	
																			H32				0	
																			累計	105,600	4,404	110,004	0	
																			146	◆	D	-	4	-
H24				0																				
H25	3,200		1,585	1,615	用地買収																			
H26	5,600		0	5,600	工事中																			
H27		3,520	10,685	▲ 7,165	工事完了																			
H28				0																				
H29				0																				
H30		▲ 50		▲ 50																				
H31				0																				
H32				0																				
累計	8,800	3,470	12,270	0																				
147	D	-	4	-	17	-	-	1	災害公営住宅 整備事業	泉町四丁 目地区	市	市	直接	完了	885,510	24	~	27						
																			H24	60,375		33,425	26,950	
																			H25			▲ 831	831	UR建設要請により着工
																			H26	617,750		0	617,750	建築工事中
																			H27	74,375	28,787	742,226	▲ 639,064	建築工事完了
																			H28				0	
																			H29				0	
																			H30		▲ 6,467		▲ 6,467	
																			H31				0	
																			H32				0	
																			累計	752,500	22,320	774,820	0	
																			148	D	-	4	-	18
H24	100,625		89,889	10,736																				
H25			0	0	UR建設要請により着工																			
H26	844,375		0	844,375	建築工事中																			
H27	101,062	28,437	978,456	▲ 848,957	建築工事完了																			
H28				0																				
H29				0																				
H30		▲ 6,154		▲ 6,154																				
H31				0																				
H32				0																				
累計	1,046,062	22,283	1,068,345	0																				

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
149	D	-	4	-	19	災害公営住宅 整備事業	中央一丁 目地区	市	市	直接	完了	1,474,853	24	H23				0	24年12月、用地買収完了。現在実施設計中。	
														H24	58,625		40,216	18,409		
														H25			0	0		UR建設要請により着工
														H26	1,064,875		0	1,064,875		建築工事中
														H27	132,562	39,375	1,250,279	▲ 1,078,342		建築工事了
														H28				0		
														H29				0		
														H30		▲ 4,942		▲ 4,942		
														H31				0		
														H32				0		
														累計	1,256,062	34,433	1,290,495	0		
150	D	-	4	-	20	災害公営住宅 整備事業	日和が丘 一丁目地 区	市	市	直接	完了	1,100,025	25	H23				0	基本計画策定中	
														H24				0		
														H25	133,000		8,282	124,718		既存建築物解体設計完了
														H26			959,148	▲ 959,148		建築工事中
														H27	852,075		0	852,075		建築工事中
														H28			▲ 4,911	4,911		建築工事了
														H29				0		
														H30		▲ 22,556		▲ 22,556		
														H31				0		
														H32				0		
														累計	985,075	▲ 22,556	962,519	0		
151	D	-	4	-	21	災害公営住宅 整備事業	黄金浜③ 地区	市	市	直接	完了	347,338	24	H23				0	24年12月、用地買収完了、建物買収による整備を予定してお り、業者を募集中。	
														H24	62,125		30,565	31,560		
														H25	181,125		0	181,125		買収公募実施
														H26	422,625		273,356	149,269		建築工事了
														H27				0		
														H28				0		
														H29		▲ 361,954		▲ 361,954		
														H30				0		
														H31				0		
														H32				0		
														累計	665,875	▲ 361,954	303,921	0		
152	D	-	4	-	22	災害公営住宅 整備事業	渡波新沼 地区	市	市	直接	完了	995,965	24	H23				0	24年12月、用地買収完了。現在実施設計中。	
														H24	61,250		51,454	9,796		
														H25	206,500		898,444	▲ 691,944		設計業務完了
														H26	504,000		0	504,000		建築工事中
														H27	199,500		▲ 78,428	277,928		建築工事了
														H28				0		
														H29		▲ 99,780		▲ 99,780		
														H30				0		
														H31				0		
														H32				0		
														累計	971,250	▲ 99,780	871,470	0		

石巻市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
153	D	-	4	-	23	災害公営住宅 整備事業	浜松町地区	市	市	直接	完了	636,656	24	~	26	H23			0	25年3月、用地買収完了。建物買取による整備を予定しており、業者を募集中。 買取公募実施 建築工事完了
																H24	98,875	68,794	30,081	
																H25	239,750	0	239,750	
																H26	382,375	488,279	▲ 105,904	
																H27		▲ 135,396	▲ 135,396	
																H28			0	
																H29		▲ 28,000	▲ 28,000	
																H30		▲ 531	▲ 531	
																H31			0	
																H32			0	
																累計	721,000	▲ 163,927	557,073	
																154	D	-	4	
H24	59,500	27,416	32,084																	
H25	125,125	0	125,125																	
H26	207,375	290,172	▲ 82,797																	
H27			0																	
H28			0																	
H29		▲ 72,604	▲ 72,604																	
H30		▲ 1,808	▲ 1,808																	
H31			0																	
H32			0																	
累計	392,000	▲ 74,412	317,588																	
155	D	-	4	-	25	災害公営住宅 整備事業	湊筒場地区	市	市	直接	完了	1,246,400	24	~	27					H23
																H24	91,000	85,343	5,657	
																H25	257,250	1,077,720	▲ 820,470	
																H26	757,750	0	757,750	
																H27		▲ 72,464	72,464	
																H28			0	
																H29			0	
																H30		▲ 15,400	▲ 15,400	
																H31			0	
																H32			0	
																累計	1,106,000	▲ 15,400	1,090,599	
																156	D	-	4	-
H24			0																	
H25	125,125	127,369	▲ 2,244																	
H26	122,500	21,000	123,973																	
H27	3,150,875	3,401,033	▲ 250,158																	
H28	196,875	▲ 88,822	285,697																	
H29		▲ 52,500	▲ 52,500																	
H30		▲ 322	▲ 322																	
H31			0																	
H32			0																	
累計	3,595,375	▲ 31,822	3,563,553																	

石巻市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
157	D	-	4	-	27	災害公営住宅 整備事業	下釜第一 地区	市	市	直接	完了	6,309,844	25	~	28	H23			0	用地交渉、基本計画策定中。	
																H24		3,489	▲ 3,489		
																H25	190,750		399,964		▲ 209,214
																H26	336,875	10,500	73,239		274,136
																H27	5,103,875		4,701,974		401,901
																H28			342,443		▲ 342,443
																H29		▲ 120,500			▲ 120,500
																H30		▲ 391			▲ 391
																H31					0
																H32					0
																累計	5,631,500	▲ 110,391	5,521,109		0
																158	D	-	4		-
H24				0																	
H25	373,625		36,402	337,223																	
H26	684,250		301,715	382,535																	
H27	2,737,875		0	2,737,875																	
H28	914,375	336,875	4,706,645	▲ 3,455,395																	
H29				0																	
H30		▲ 2,238		▲ 2,238																	
H31				0																	
H32				0																	
累計	4,710,125	334,637	5,044,762	0																	
159	D	-	4	-	29	災害公営住宅 整備事業	湊北地区	市	市	直接	完了	2,543,646	25	~	28					H23	
																H24				0	
																H25	222,950		119,190	103,760	
																H26	456,400		50,546	405,854	
																H27	1,825,775		0	1,825,775	
																H28			2,055,952	▲ 2,055,952	
																H29		▲ 233,099		▲ 233,099	
																H30		▲ 46,338		▲ 46,338	
																H31				0	
																H32				0	
																累計	2,505,125	▲ 279,437	2,225,688	0	
																160	D	-	4	-	30
H24				0																	
H25	252,700		147,589	105,111																	
H26	456,400		220,925	235,475																	
H27	1,825,775		0	1,825,775																	
H28	693,875		2,858,189	▲ 2,164,314																	
H29				0																	
H30		▲ 2,047		▲ 2,047																	
H31				0																	
H32				0																	
累計	3,228,750	▲ 2,047	3,226,703	0																	

石巻市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
161	D	-	4	-	31	-	災害公営住宅 整備事業	市街地地区	市	市	直接	完了	4,200,088	25	~	29	H23			0	建物買取による整備を予定しており、業者を募集中。	
																	H24			0		
																	H25	4,184,250		12,391		4,171,859
																	H26			3,198,500		▲ 3,198,500
																	H27			475,588		▲ 475,588
																	H28			0		0
																	H29			0		0
																	H30		▲ 509,175	▲ 11,404		▲ 497,771
																	H31			0		0
																	H32			0		0
																	累計	4,184,250	▲ 509,175	3,675,075		0
162	D	-	4	-	32	-	災害公営住宅 整備事業	新蛇田地区	市	市	直接	完了	16,329,676	24	~	29	H23			0	実施設計中	
																	H24	252,875		107,625		145,250
																	H25	2,049,250		8,333,251		▲ 6,284,001
																	H26	6,956,250		5,466,441		1,489,809
																	H27	5,592,300		381,148		5,211,152
																	H28			0		0
																	H29		▲ 557,222			▲ 557,222
																	H30		▲ 4,988			▲ 4,988
																	H31			0		0
																	H32			0		0
																	累計	14,850,675	▲ 562,210	14,288,465		0
163	D	-	4	-	33	-	災害公営住宅 整備事業	新蛇田南地区	市	市	直接	完了	13,968,448	25	~	30	H23			0	実施設計発注準備中	
																	H24			0		
																	H25	153,125		95,291		57,834
																	H26	1,396,500		963,643		432,857
																	H27	8,924,125		9,341,233		▲ 417,108
																	H28			676		▲ 676
																	H29	161,875	1,596,612	1,044,198		714,289
																	H30			777,348		▲ 777,348
																	H31		▲ 9,848			▲ 9,848
																	H32			0		0
																	累計	10,635,625	1,586,764	12,222,389		0
164	D	-	4	-	34	-	災害公営住宅 整備事業	あけぼの 北地区	市	市	直接	完了	4,037,714	25	~	27	H23			0	実施設計発注準備中	
																	H24			0		
																	H25	119,875		12,782		107,093
																	H26	683,375		724,185		▲ 40,810
																	H27	3,381,000		2,796,031		584,969
																	H28		▲ 648,644			▲ 648,644
																	H29			0		0
																	H30		▲ 2,608			▲ 2,608
																	H31			0		0
																	H32			0		0
																	累計	4,184,250	▲ 651,252	3,532,998		0

石巻市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況			
165	D	-	4	-	35	-	災害公営住宅 整備事業	新渡波地区	市	市	直接	完了	3,562,995	25	~	30	H23				0	実施設計発注準備中	
																	H24				0		
																	H25	87,500		1,329	86,171	買取公募実施	
																	H26	1,477,875		1,446,274	31,601	51戸/109戸建築工事完了	
																	H27	1,249,500		1,117,489	132,011	58戸/149戸建築工事完了	
																	H28			2,055	▲ 2,055	新規40戸分基本計画	
																	H29	658,525	68,512	654,610	72,427	建築工事中	
																	H30		▲ 424,294	▲ 104,139	▲ 320,155	事業完了	
																	H31				0		
																	H32				0		
																	累計	3,473,400	▲ 355,782	3,117,618	0		
166	D	-	4	-	36	-	災害公営住宅 整備事業	【石巻】祝 田地区	市	市	直接	完了	83,809	25	~	27	H23				0	用地交渉、造成工事発注準備中	
																	H24				0		
																	H25	17,150		17,949	▲ 799	基本計画策定・用地造成工事発注済み	
																	H26	61,250		9,902	51,348	建築工事着手	
																	H27			50,347	▲ 50,347	建築工事完了	
																	H28				0		
																	H29				0		
																	H30			▲ 4,868	4,868		
																	H31		▲ 5,070		▲ 5,070		
																	H32				0		
																	累計	78,400	▲ 5,070	73,330	0		
167	D	-	4	-	37	-	災害公営住宅 整備事業	【石巻】佐 須地区	市	市	直接	完了	148,952	25	~	30	H23				0	用地交渉、造成工事発注準備中	
																	H24				0		
																	H25	61,162		63,137	▲ 1,975	用地造成工事発注済み	
																	H26	192,500		1,848	190,652	用地交渉中	
																	H27				0	造成工事中	
																	H28			931	▲ 931	建築工事中	
																	H29			63,139	▲ 63,139	工事本体29年度完了	
																	H30		▲ 122,500	1,220	▲ 123,720	CM変更契約	
																	H31		▲ 829		▲ 829		
																	H32				0		
																	累計	253,662	▲ 123,329	130,275	58		
168	D	-	4	-	38	-	災害公営住宅 整備事業	【石巻】小 竹浜地区	市	市	直接	完了	168,790	25	~	30	H23				0	用地交渉、造成工事発注準備中	
																	H24				0		
																	H25	26,250		21,409	4,841	用地買取、用地造成工事発注済み	
																	H26	104,125		2,098	102,027	造成工事中	
																	H27			17,500	123,971	▲ 106,471	工事本体27年度完了
																	H28				0		
																	H29				0		
																	H30			210	▲ 210	CM変更契約	
																	H31		▲ 187		▲ 187		
																	H32				0		
																	累計	130,375	17,313	147,688	0		

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
169	D	-	4	-	39	-	災害公営住宅 整備事業	【石巻】折 浜・蛤浜 地区	市	市	直接	完了	211,317	25	~	28	H23			0	用地交渉、造成工事発注準備中	
																	H24			0		
																	H25	36,750		38,537	▲ 1,787	用地買収、用地造成工事発注済み
																	H26	10,325		954	9,371	造成工事中
																	H27	162,925		32,801	130,124	建築工事中
																	H28			112,607	▲ 112,607	事業完了
																	H29				0	
																	H30		▲ 25,000		▲ 25,000	
																	H31		▲ 101		▲ 101	
																	H32				0	
																	累計	210,000	▲ 25,101	184,899	0	
																	170	D	-	4	-	40
H24			0																			
H25	17,762		8,790	8,972	造成工事着手																	
H26	52,500		955	51,545	造成工事中																	
H27			31,394	▲ 31,394	建築工事完了																	
H28				0																		
H29		▲ 29,000		▲ 29,000																		
H30		▲ 123		▲ 123																		
H31				0																		
H32				0																		
累計	70,262	▲ 29,123	41,139	0																		
171	D	-	4	-	41	-	災害公営住宅 整備事業	【石巻】月 浦地区	市	市	直接	完了	93,628	25	~	27						
																	H24			0		
																	H25	28,437		18,987	9,450	造成工事着手
																	H26	116,375		0	116,375	造成工事中
																	H27			62,937	▲ 62,937	建築工事完了
																	H28				0	
																	H29		▲ 62,500		▲ 62,500	
																	H30		▲ 388		▲ 388	
																	H31				0	
																	H32				0	
																	累計	144,812	▲ 62,888	81,924	0	
																	172	D	-	4	-	42
H24			0																			
H25	26,250		43,048	▲ 16,798	用地造成工事発注済み																	
H26	48,912		1,753	47,159	造成工事中																	
H27	73,325		0	73,325	造成工事中																	
H28			4,437	▲ 4,437	工事本体28年度完了																	
H29			897	▲ 897																		
H30		▲ 97,325	366	▲ 97,691	CM変更契約																	
H31		▲ 661		▲ 661																		
H32				0																		
累計	148,487	▲ 97,986	50,501	0																		

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
173	D	-	4	-	43	-	災害公営住宅 整備事業	【石巻】牧 浜地区	市	市	直接	完了	187,373	25	~	30	H23			0	用地交渉、造成工事発注準備中	
																	H24			0		
																	H25	41,125	34,438	6,687	用地造成工事発注済み	
																	H26	189,000	1,753	187,247	造成工事中	
																	H27		5,337	▲ 5,337	造成工事中	
																	H28		122,263	▲ 122,263	工事本体28年度完了	
																	H29			0		
																	H30		▲ 66,000	158	▲ 66,158	CM変更契約
																	H31		▲ 176		▲ 176	
																	H32				0	
																	累計	230,125	▲ 66,176	163,949	0	
174	D	-	4	-	44	-	災害公営住宅 整備事業	【石巻】竹 浜地区	市	市	直接	完了	84,602	24	~	26	H23			0	25年2月、用地買収。現在造成工事中。	
																	H24	18,375	15,904	2,471		
																	H25	10,500	13,389	▲ 2,889	造成工事中	
																	H26	64,750	44,730	20,020	建築工事完了	
																	H27			0		
																	H28			0		
																	H29			0		
																	H30		▲ 19,602		▲ 19,602	
																	H31				0	
																	H32				0	
																	累計	93,625	▲ 19,602	74,023	0	
175	D	-	4	-	45	-	災害公営住宅 整備事業	【石巻】福 貴浦地区	市	市	直接	完了	52,123	25	~	29	H23			0	用地交渉、造成工事発注準備中	
																	H24			0		
																	H25	25,725	63,410	▲ 37,685	用地買収、用地造成工事発注済み	
																	H26	78,750	1,367	77,383	造成工事中	
																	H27		160	▲ 160	建築工事着工	
																	H28		▲ 19,436	19,436	建築工事完了	
																	H29		103	▲ 103	CM変更契約	
																	H30		▲ 58,000		▲ 58,000	
																	H31		▲ 871		▲ 871	
																	H32				0	
																	累計	104,475	▲ 58,871	45,604	0	
176	D	-	4	-	46	-	災害公営住宅 整備事業	【牡鹿】小 網倉浜・ 清水田浜 地区	市	市	直接	完了	287,864	25	~	27	H23			0	用地交渉、造成工事発注準備中	
																	H24			0		
																	H25	57,750	68,508	▲ 10,758	用地買収、造成工事中	
																	H26	18,462	0	18,462	造成工事中	
																	H27	309,050	183,369	125,681	建築工事完了	
																	H28			0		
																	H29		▲ 133,000		▲ 133,000	
																	H30		▲ 385		▲ 385	
																	H31				0	
																	H32				0	
																	累計	385,262	▲ 133,385	251,877	0	

石巻市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
177	D	-	4	-	47	災害公営住宅 整備事業	【牡鹿】大 原浜地区	市	市	直接	完了	114,641	25	~	29	H23				0	用地交渉、造成工事発注準備中
																H24				0	
																H25	36,750		60,256	▲ 23,506	用地買収、用地造成工事発注済み
																H26	19,250		0	19,250	造成工事中
																H27	224,787		40,012	184,775	建築工事完了
																H28				0	
																H29			40	▲ 40	CM変更契約
																H30		▲ 180,000		▲ 180,000	
																H31		▲ 479		▲ 479	
																H32				0	
																累計	280,787	▲ 180,479	100,308	0	
178	D	-	4	-	48	災害公営住宅 整備事業	【牡鹿】給 分浜地区	市	市	直接	完了	289,289	25	~	27	H23				0	用地交渉、造成工事発注準備中
																H24				0	
																H25	66,062		62,337	3,725	用地買収、造成工事中
																H26	257,250		0	257,250	造成工事中
																H27			190,789	▲ 190,789	建築工事完了
																H28				0	
																H29		▲ 70,000		▲ 70,000	
																H30		▲ 186		▲ 186	
																H31				0	
																H32				0	
																累計	323,312	▲ 70,186	253,126	0	
179	D	-	4	-	49	災害公営住宅 整備事業	【牡鹿】小 湊浜地区	市	市	直接	完了	637,028	25	~	30	H23				0	用地交渉、造成工事発注準備中
																H24				0	
																H25	97,125		218,555	▲ 121,430	用地造成工事発注済み
																H26	76,475		5,366	71,109	造成工事中
																H27	646,712		0	646,712	造成工事中
																H28			▲ 90,436	90,436	造成工事中
																H29			418,837	▲ 418,837	工事本体29年度完了
																H30		▲ 262,919	5,071	▲ 267,990	事業完了
																H31				0	
																H32				0	
																累計	820,312	▲ 262,919	557,393	0	
180	D	-	4	-	50	災害公営住宅 整備事業	【牡鹿】十 八成浜地区	市	市	直接	完了	516,908	25	~	28	H23				0	用地交渉、造成工事発注準備中
																H24				0	
																H25	107,625		146,065	▲ 38,440	用地買収、造成工事中
																H26	93,450		0	93,450	造成工事中
																H27	599,725		▲ 61,000	660,725	造成工事中
																H28			367,227	▲ 367,227	建築工事完了
																H29		▲ 348,000		▲ 348,000	
																H30		▲ 508		▲ 508	
																H31				0	
																H32				0	
																累計	800,800	▲ 348,508	452,292	0	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況			
181	D	-	4	-	51	-	災害公営住宅 整備事業	【牡鹿】鮎 川浜地区	市	市	直接	完了	1,169,323	24	~	30	H23			0	用地交渉、造成工事発注準備中		
																	H24	78,750		5,034	73,716		
																	H25	753,375		306,022	447,353	用地買収、用地造成工事発注済み	
																	H26	1,379,000		0	1,379,000	造成工事中	
																	H27			0	0	建築工事着手	
																	H28			537,696	▲ 537,696	一部建築工事完了	
																	H29			151,409	▲ 151,409	工事本体29年度完了	
																	H30		▲ 1,186,500	22,991	▲ 1,209,491	CM変更契約	
																	H31		▲ 1,473		▲ 1,473		
																	H32				0		
																	累計	2,211,125	▲ 1,187,973	1,023,152	0		
																	182	◆	D	-	4	-	51
H24			0	0																			
H25	17,600		0	17,600																			
H26			0	0	廃止																		
H27			0	0																			
H28			0	0																			
H29			0	0																			
H30		▲ 17,600		▲ 17,600																			
H31				0																			
H32				0																			
累計	17,600	▲ 17,600	0	0																			
183	D	-	4	-	52	-	災害公営住宅 整備事業	【牡鹿】泊 浜地区	市	市	直接	完了	126,421	25	~	27							
																	H24			0	0		
																	H25	32,550		27,498	5,052	用地買収、造成工事中	
																	H26	122,500		0	122,500	造成工事中	
																	H27			83,118	▲ 83,118	建築工事完了	
																	H28			0	0		
																	H29		▲ 44,000		▲ 44,000		
																	H30		▲ 434		▲ 434		
																	H31				0		
																	H32				0		
																	累計	155,050	▲ 44,434	110,616	0		
																	184	D	-	4	-	53	-
H24			0	0																			
H25	42,000		40,178	1,822	用地造成工事発注済み																		
H26	34,037		▲ 40,178	74,215	意向変化により事業廃止																		
H27	14,525			14,525																			
H28		▲ 90,562		▲ 90,562																			
H29				0																			
H30				0																			
H31				0																			
H32				0																			
累計	90,562	▲ 90,562	0	0																			

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
185	D	-	4	-	54	-	災害公営住宅 整備事業	【牡鹿】大 谷川浜地区	市	市	直接	完了	22,483	25	~	28	H23				0	用地交渉、造成工事発注準備中
																	H24				0	
																	H25	28,875		28,875	0	用地造成工事発注済み
																	H26			0	0	造成工事中
																	H27			8	▲ 8	造成工事着工
																	H28			▲ 9,258	9,258	建築工事完了
																	H29				0	
																	H30		▲ 9,000		▲ 9,000	
																	H31		▲ 203		▲ 203	
																	H32				0	
																	累計	28,875	▲ 9,203	19,625	47	
186	D	-	4	-	55	-	災害公営住宅 整備事業	【牡鹿】鮫 浦地区	市	市	直接	完了	229,169	24	~	28	H23				0	25年2月、用地買収。現在造成工事中。
																	H24	30,100		29,901	199	
																	H25	44,625		24,547	20,078	造成工事中
																	H26	119,875		99,612	20,263	建築工事6戸/12戸完了
																	H27			0	0	
																	H28	67,900		46,456	21,444	建築工事完了
																	H29				0	
																	H30		▲ 61,391		▲ 61,391	
																	H31		▲ 593		▲ 593	
																	H32				0	
																	累計	262,500	▲ 61,984	200,516	0	
187	D	-	4	-	56	-	災害公営住宅 整備事業	【牡鹿】前 網浜地区	市	市	直接	完了	133,094	24	~	27	H23				0	25年2月、用地買収。現在造成工事中。
																	H24	16,887		11,974	4,913	
																	H25	13,125		5,987	7,138	造成工事中
																	H26	91,000		78,677	12,323	建築工事5戸/6戸完了
																	H27			19,816	▲ 19,816	建築工事完了
																	H28				0	
																	H29				0	
																	H30		▲ 4,558		▲ 4,558	
																	H31				0	
																	H32				0	
																	累計	121,012	▲ 4,558	116,454	0	
188	D	-	4	-	57	-	災害公営住宅 整備事業	【牡鹿】寄 磯浜地区	市	市	直接	完了	187,300	25	~	29	H23				0	用地交渉、造成工事発注準備中。
																	H24				0	
																	H25	44,625		50,141	▲ 5,516	用地買収、用地造成工事発注済み。
																	H26	69,912		79	69,833	造成工事中
																	H27	29,925		483	29,442	造成工事中
																	H28			94,242	▲ 94,242	事業完了
																	H29		19,425	18,939	486	
																	H30				0	
																	H31				0	
																	H32				0	
																	累計	144,462	19,425	163,884	3	

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
189	D	-	4	-	58	-	災害公営住宅 整備事業	【雄勝】名 振地区	市	市	直接	完了	451,073	24	~	27	H23				0	25年2月、用地買収。現在造成工事中。 造成工事中 建築工事着工 建築工事完了
																	H24	102,375		89,861	12,514	
																	H25	65,625		30,072	35,553	
																	H26	413,875		87	413,788	
																	H27			274,666	▲ 274,666	
																	H28				0	
																	H29		▲ 182,787		▲ 182,787	
																	H30		▲ 4,402		▲ 4,402	
																	H31				0	
																	H32				0	
																	累計	581,875	▲ 187,189	394,686	0	
																	190	D	-	4	-	
H24				0																		
H25	116,462		78,481	37,981																		
H26	328,125		3,501	324,624																		
H27			9,618	▲ 9,618																		
H28			69,544	▲ 69,544																		
H29			229,575	▲ 229,575																		
H30		▲ 50,000		▲ 50,000																		
H31		▲ 3,868		▲ 3,868																		
H32				0																		
累計	444,587	▲ 53,868	390,719	0																		
191	D	-	4	-	60	-	災害公営住宅 整備事業	【雄勝】熊 沢・大須 地区	市	市	直接	完了	121,996	24	~	27						H23
																	H24	5,600		4,560	1,040	
																	H25	114,625		32,138	82,487	
																	H26			0	0	
																	H27			70,045	▲ 70,045	
																	H28				0	
																	H29				0	
																	H30		▲ 13,000		▲ 13,000	
																	H31		▲ 482		▲ 482	
																	H32				0	
																	累計	120,225	▲ 13,482	106,743	0	
																	192	D	-	4	-	61
H24				0																		
H25	16,975		43,570	▲ 26,595																		
H26	60,725		▲ 4,597	65,322																		
H27				0																		
H28				0																		
H29		▲ 38,500		▲ 38,500																		
H30		▲ 227		▲ 227																		
H31				0																		
H32				0																		
累計	77,700	▲ 38,727	38,973	0																		

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
193	D	-	4	-	62	-	災害公営住宅 整備事業	【雄勝】立 浜地区	市	市	直接	完了	79,568	25	~	30	H23				0	用地交渉、造成工事発注準備中
																	H24				0	
																	H25	8,750		40,383	▲ 31,633	用地買収、用地造成工事発注済み。
																	H26	4,375		1,628	2,747	造成工事中
																	H27	59,587		0	59,587	建築工事着工
																	H28			26,826	▲ 26,826	建築工事完了
																	H29			605	▲ 605	工事本体28年度完了
																	H30			176	▲ 176	建築工事完了
																	H31		▲ 3,094		▲ 3,094	
																	H32				0	
累計	72,712	▲ 3,094	69,618	0																		
194	D	-	4	-	63	-	災害公営住宅 整備事業	【雄勝】大 浜地区	市	市	直接	完了	46,493	25	~	27	H23				0	用地交渉、造成工事発注準備中
																	H24				0	
																	H25	13,562		10,530	3,032	用地買収、造成工事中
																	H26	52,500		27	52,473	建築工事着工
																	H27			30,123	▲ 30,123	建築工事完了
																	H28				0	
																	H29		▲ 22,625		▲ 22,625	
																	H30		▲ 2,757		▲ 2,757	
																	H31				0	
																	H32				0	
累計	66,062	▲ 25,382	40,680	0																		
195	D	-	4	-	64	-	災害公営住宅 整備事業	【雄勝】小 島地区	市	市	直接	完了	87,881	25	~	27	H23				0	用地交渉、造成工事発注準備中
																	H24				0	
																	H25	15,750		26,396	▲ 10,646	用地買収、造成工事発注済み。
																	H26	5,425		954	4,471	造成工事中
																	H27	99,312		49,542	49,770	建築工事完了
																	H28				0	
																	H29				0	
																	H30		▲ 43,000		▲ 43,000	
																	H31		▲ 595		▲ 595	
																	H32				0	
累計	120,487	▲ 43,595	76,892	0																		
196	D	-	4	-	65	-	災害公営住宅 整備事業	【雄勝】明 神地区	市	市	直接	完了	76,251	25	~	27	H23				0	用地交渉、造成工事発注準備中
																	H24				0	
																	H25	21,000		30,259	▲ 9,259	用地買収、用地造成工事発注済み。
																	H26	75,250		954	74,296	造成工事中
																	H27			35,503	▲ 35,503	建築工事完了
																	H28				0	
																	H29				0	
																	H30		▲ 29,025		▲ 29,025	
																	H31		▲ 509		▲ 509	
																	H32				0	
累計	96,250	▲ 29,534	66,716	0																		

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
197	D	-	4	-	66	-	災害公営住宅整備事業	【雄勝】雄勝中心地区	市	市	直接	完了	727,807	25	~	30	H23			0	用地交渉、造成工事発注準備中	
																	H24			0		
																	H25	532,875		155,146	377,729	用地造成工事発注済み。
																	H26	109,462		7,506	101,956	造成工事中
																	H27	164,237		0	164,237	建築工事着工
																	H28			177,396	▲ 177,396	一部建築工事完了
																	H29			287,447	▲ 287,447	工事本体29年度完了
																	H30		▲ 164,000	9,332	▲ 173,332	CM変更契約
																	H31		▲ 5,747		▲ 5,747	
																	H32				0	
																	累計	806,574	▲ 169,747	636,827	0	
																	198	D	-	4	-	67
H24			0																			
H25	13,125		26,000	▲ 12,875	用地買収、用地造成工事発注済み。																	
H26	10,762		954	9,808	造成工事中																	
H27	24,500		55	24,445	造成工事中																	
H28			9,836	▲ 9,836	建築工事完了。																	
H29			47	▲ 47	CM変更契約																	
H30		▲ 11,000		▲ 11,000																		
H31		▲ 495		▲ 495																		
H32				0																		
累計	48,387	▲ 11,495	36,892	0																		
199	D	-	4	-	68	-	災害公営住宅整備事業	【雄勝】水浜地区	市	市	直接	完了	269,971	25	~	27						
																	H24			0		
																	H25	82,775		72,360	10,415	用地買収、用地造成工事発注済み。
																	H26	308,000		2,357	305,643	造成工事中
																	H27			161,506	▲ 161,506	建築工事完了
																	H28				0	
																	H29				0	
																	H30		▲ 154,000		▲ 154,000	
																	H31		▲ 552		▲ 552	
																	H32				0	
																	累計	390,775	▲ 154,552	236,223	0	
																	200	D	-	4	-	69
H24			0																			
H25	4,375		22,976	▲ 18,601	用地買収、用地造成工事発注済み。																	
H26	21,525		▲ 22,976	44,501	意向変化により廃止																	
H27				0																		
H28		▲ 25,900		▲ 25,900																		
H29				0																		
H30				0																		
H31				0																		
H32				0																		
累計	25,900	▲ 25,900	0	0																		

(様式2D)

石巻市

復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
201	D	-	4	-	70	-	災害公営住宅 整備事業	【雄勝】波 板地区	市	市	直接	完了	139,964	25	~	28	H23				0	用地交渉、造成工事発注準備中
																	H24				0	
																	H25	23,625		20,868	2,757	用地買収、用地造成工事発注済み。
																	H26	153,650		1,230	152,420	造成工事中
																	H27			13,474	▲ 13,474	建築着工
																	H28			86,894	▲ 86,894	建築工事完了
																	H29				0	
																	H30		▲ 52,700		▲ 52,700	
																	H31		▲ 2,109		▲ 2,109	
																	H32				0	
																	累計	177,275	▲ 54,809	122,466	0	
202	D	-	4	-	71	-	災害公営住宅 整備事業	【北上】小 泊・大室 地区	市	市	直接	完了	395,313	25	~	29	H23				0	用地交渉、造成工事発注準備中
																	H24				0	
																	H25	23,625		182,875	▲ 159,250	用地造成工事発注済み。
																	H26	71,750		0	71,750	造成工事中
																	H27	87,500		0	87,500	建築工事着工
																	H28				0	
																	H29		163,362	163,019	343	事業完了
																	H30				0	
																	H31		▲ 343		▲ 343	
																	H32				0	
																	累計	182,875	163,019	345,894	0	
203	D	-	4	-	72	-	災害公営住宅 整備事業	【北上】 にっこり 団地南地 区	市	市	直接	完了	1,368,575	25	~	30	H23				0	用地交渉、造成工事発注準備中
																	H24				0	
																	H25	126,000		255,421	▲ 129,421	用地造成工事発注済み。
																	H26	161,612		4,466	157,146	造成工事中
																	H27	1,253,787		0	1,253,787	造成工事中
																	H28			956,288	▲ 956,288	造成工事中
																	H29			▲ 10,972	10,972	工事本体29年度完了
																	H30		▲ 343,897	▲ 7,707	▲ 336,190	建築工事完了
																	H31				0	
																	H32				0	
																	累計	1,541,399	▲ 343,897	1,197,496	6	
204	D	-	4	-	73	-	災害公営住宅 整備事業	【河北】河 北地区	市	市	直接	完了	6,451,940	24	~	30	H23				0	25年3月、用地買収完了。造成工事発注準備中。
																	H24	151,375		141,367	10,008	
																	H25	2,030,000		1,275,436	754,564	用地買収、用地造成工事発注済み。
																	H26	3,472,000		578	3,471,422	造成工事中
																	H27			48,002	▲ 48,002	造成工事中
																	H28			2,012,037	▲ 2,012,037	建築工事中
																	H29		195,737	2,306,083	▲ 2,110,346	建築工事中
																	H30		▲ 85,383	▲ 139,960	54,577	建築工事完了
																	H31		▲ 118,281		▲ 118,281	
																	H32				0	
																	累計	5,653,375	▲ 7,927	5,643,543	1,905	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
205	D	-	4	-	74	-	災害公営住宅 整備事業	【河北】間 垣地区	市	市	直接	完了	59,449	25	~	27	H23				0	用地造成工事発注済み。 造成工事中 建築工事完了
																	H24				0	
																	H25	8,750		8,750	0	
																	H26			1,773	▲ 1,773	
																	H27	41,125	2,625	41,492	2,258	
																	H28				0	
																	H29				0	
																	H30				0	
																	H31		▲ 485		▲ 485	
																	H32				0	
																	累計	49,875	2,140	52,015	0	
																	206	D	-	4	-	
H24				0																		
H25	688,625		0	688,625																		
H26			462,325	▲ 462,325																		
H27				0																		
H28		▲ 167,945	0	▲ 167,945																		
H29		▲ 58,000		▲ 58,000																		
H30		▲ 355		▲ 355																		
H31				0																		
H32				0																		
累計	688,625	▲ 226,300	462,325	0																		
207	D	-	4	-	76	-	災害公営住宅 整備事業	河北地区	市	市	直接	完了	1,159,421	25	~	26						H23
																	H24				0	
																	H25	688,625		0	688,625	
																	H26	326,375		1,014,493	▲ 688,118	
																	H27				0	
																	H28				0	
																	H29				0	
																	H30		▲ 507		▲ 507	
																	H31				0	
																	H32				0	
																	累計	1,015,000	▲ 507	1,014,493	0	
																	208	D	-	4	-	77
H24				0																		
H25	1,795,500		0	1,795,500																		
H26			0	0																		
H27				0																		
H28		▲ 1,795,500		▲ 1,795,500																		
H29				0																		
H30				0																		
H31				0																		
H32				0																		
累計	1,795,500	▲ 1,795,500	0	0																		

石巻市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
	1	2	3	4	5	6																
209	D	-	5	-	1	-	災害公営住宅 家賃低廉化事業	市内全域	市	市	直接	継続	19,454,162	25	~	32	H23				0	
																	H24				0	
																	H25	85,575		16,692	68,883	149戸管理開始
																	H26			75,429	▲ 75,429	410戸管理開始
																	H27	1,141,778		1,044,068	97,710	1942戸管理開始
																	H28	2,315,826		2,539,080	▲ 223,254	3510戸管理開始
																	H29	3,461,840		3,413,289	48,551	4255戸管理開始
																	H30	3,923,995		3,836,526	87,469	4420戸管理開始(4戸用途開始)
																	H31	3,734,218		3,715,155	19,063	
																	H32	2,359,155			2,359,155	
																	累計	17,022,387	0	14,640,239	2,382,148	
210	D	-	6	-	1	-	東日本大震災 特別家賃低減 事業	市内全域	市	市	直接	継続	2,460,210	25	~	32	H23				0	
																	H24				0	
																	H25	16,800		4,902	11,898	149戸管理開始
																	H26	5,576		20,242	▲ 14,666	410戸管理開始
																	H27	210,317		145,794	64,523	1942戸管理開始
																	H28	411,153		293,185	117,968	3510戸管理開始
																	H29	328,108		362,856	▲ 34,748	4255戸管理開始
																	H30	297,690		366,980	▲ 69,290	4420戸管理開始(4戸用途開始)
																	H31	294,252		343,125	▲ 48,873	
																	H32	281,259			281,259	
																	累計	1,845,155	0	1,537,084	308,071	
211	D	-	17	-	6	-	都市再生区画 整理事業(被災市街地復興 土地区画整理事業)	新蛇田地区	市	市	直接	完了	2,444,212	24	~	28	H23				0	24年11月、宅地造成工事発注。
																	H24	300,000		942,079	▲ 642,079	
																	H25	748,312		677,816	70,496	25年9月、宅地造成(その2)工事、調整池築造工事発注。
																	H26	798,825		126,654	672,171	27年3月 宅地造成(その2)工事、調整池築造工事完了。
																	H27			49,145	▲ 49,145	宅地造成(その3)工事継続中[工期:29年3月完了予定]
																	H28			37,461	▲ 37,461	
																	H29				0	
																	H30		▲ 13,982		▲ 13,982	
																	H31				0	
																	H32				0	
																	累計	1,847,137	▲ 13,982	1,833,155	0	
212	D	-	17	-	7	-	都市再生区画 整理事業(被災市街地復興 土地区画整理事業)	新蛇田南地区	市	市	直接	完了	2,126,707	25	~	29	H23				0	
																	H24				0	
																	H25	251,250		133,725	117,525	25年11月 宅地造成工事発注。
																	H26	445,500		1,286,324	▲ 840,824	26年3月 調整池築造工事発注。26年5月 宅地造成工事完了。
																	H27	702,750		149,236	553,514	宅地造成(その3)工事継続中[工期:29年3月完了予定]
																	H28	227,250		35,560	191,690	H29年2月 宅地造成(その4)工事発注。
																	H29			▲ 9,820	9,820	H29年2月 宅地造成(その4)工事完了。
																	H30		▲ 31,725		▲ 31,725	
																	H31				0	
																	H32				0	
																	累計	1,626,750	▲ 31,725	1,595,025	0	

石巻市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
213	D	-	17	-	8	都市再生区画 整理事業(被 災市街地復興 土地区画整理 事業)	新渡波地 区	市	市	直接	完了	984,857	24 ~ 28	H23				0	25年3月、宅地造成工事発注。 25年9月 宅地造成(その2)工事発注。 宅地造成(その2)工事継続中[工期:28年3月完了予定]
														H24	97,500		31,696	65,804	
														H25	279,000		579,895	▲ 300,895	
														H26	474,750		118,749	356,001	
														H27			8,427	▲ 8,427	
														H28			▲ 130	130	
														H29		▲ 112,000		▲ 112,000	
														H30		▲ 613		▲ 613	
														H31				0	
														H32				0	
														累計	851,250	▲ 112,613	738,637	0	
214	D	-	17	-	9	都市再生区画 整理事業(被 災市街地復興 土地区画整理 事業)	新渡波西 地区	市	市	直接	完了	648,691	25 ~ 27	H23				0	25年9月、宅地造成工事発注。 宅地造成工事継続中[工期:28年3月完了予定]
														H24				0	
														H25	267,780		334,384	▲ 66,604	
														H26	121,050		134,988	▲ 13,938	
														H27	117,420		17,144	100,276	
														H28				0	
														H29				0	
														H30		▲ 19,734		▲ 19,734	
														H31				0	
														H32				0	
														累計	506,250	▲ 19,734	486,516	0	
215	D	-	17	-	10	都市再生区画 整理事業(被 災市街地復興 土地区画整理 事業)	新門脇地 区	市	市	直接	完了	3,675,333	25 ~ 30	H23				0	用地買収開始。実施設計着手。 用地買取及び実施設計完了。移転補償着手。道路築造及び宅 移転補償継続中。道路築造及び宅地造成工事施工中。 移転補償継続中。道路築造及び宅地造成工事施工中。 移転補償継続中。道路築造及び宅地造成工事施工中。 移転補償継続中。道路築造及び宅地造成工事施工中。 道路築造及び宅地造成工事完了
														H24				0	
														H25	990,000		2,456,962	▲ 1,466,962	
														H26	661,500		104,170	557,330	
														H27	803,250		170,993	632,257	
														H28	255,000		12,942	242,058	
														H29				0	
														H30	96,750			96,750	
														H31		▲ 50,000		▲ 50,000	
														H32				0	
														累計	2,806,500	▲ 50,000	2,745,067	11,433	
216	D	-	17	-	11	都市再生区画 整理事業(被 災市街地復興 土地区画整理 事業)	湊東地区	市	市	直接	継続	2,993,000	25 ~ 32	H23				0	25年12月、用地買収開始。実施設計着手。 用地買取及び実施設計完了。移転補償着手。道路築造及び宅 移転補償継続中。道路築造及び宅地造成工事施工中。 移転補償継続中。道路築造及び宅地造成工事施工中。 移転補償継続中。道路築造及び宅地造成工事施工中。 移転補償継続中。道路築造及び宅地造成工事施工中。 道路築造及び宅地造成工事施工中。
														H24				0	
														H25	432,300		261,597	170,703	
														H26	741,000		1,139,256	▲ 398,256	
														H27	786,750		209,986	576,764	
														H28		75,450	180,318	▲ 104,868	
														H29			174,159	▲ 174,159	
														H30		150,000	116,416	33,584	
														H31		59,250	▲ 74,980	134,230	
														H32				0	
														累計	1,960,050	284,700	2,006,752	237,998	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
	1	2	3	4	5	6																
217	D	-	17	-	12	-	都市再生区画 整理事業(被 災市街地復興 土地区画整理 事業)	湊北地区	市	市	直接	完了	2,002,000	25	~	31	H23				0	
																	H24				0	
																	H25	391,200		223,301	167,899	用地買収開始。実施設計着手。
																	H26	558,450		640,773	▲ 82,323	用地買収及び実施設計完了。移転補償着手。道路築造及び宅
																	H27	471,600		195,277	276,323	移転補償継続中。道路築造及び宅地造成工事施工中。
																	H28			141,388	▲ 141,388	移転補償継続中。道路築造及び宅地造成工事施工中。
																	H29			167,014	▲ 167,014	移転補償継続中。道路築造及び宅地造成工事施工中。
																	H30		80,250	102,337	▲ 22,087	移転補償継続中。道路築造及び宅地造成工事施工中。
																	H31			▲ 10,523	10,523	道路築造及び宅地造成工事完了
																	H32				0	
																	累計	1,421,250	80,250	1,459,567	41,933	
218	◆	D	-	20	-	1	避難タワー一 整備事業	沿岸地域	市	市	直接	完了	882,262	25	~	27	H23				0	大宮町(25年9月、地質調査完了。26年1月、設計完了。)
																	H24				0	魚町一丁目(26年5月、地質調査完了。26年2月、設計発注。)
																	H25	488,400		25,724	462,676	魚町三丁目(26年2月、地質調査完了。設計業務は魚町一丁目
																	H26	86,948		353,378	▲ 266,430	魚町一・三丁目(設計業務完了、建設工事発注)西浜町(地質
																	H27	121,767	10,020	326,704	▲ 194,917	魚町一丁目・三丁目(建設工事完了)西浜町(建設工事完了)
																	H28				0	
																	H29				0	
																	H30		▲ 1,329		▲ 1,329	
																	H31				0	
																	H32				0	
																	累計	697,115	8,691	705,806	0	
219	D	-	22	-	1	-	都市公園事業	防災緑地 1号	市	市	直接	完了	171,600	25	~	32	H23				0	
																	H24				0	
																	H25	7,500		7,480	20	26年3月、測量調査、設計業務を発注。
																	H26	63,900		0	63,900	27年2月、測量調査、設計業務完了。
																	H27	1,200		62,370	▲ 61,170	28年2月、本体工事発注。
																	H28	4,275		0	4,275	本体工事実施中
																	H29	51,825		▲ 32,260	84,085	引き続き本体工事実施中
																	H30			73,617	▲ 73,617	引き続き本体工事実施中
																	H31			1,758	▲ 1,758	R2年3月、本体工事完了、事業完了
																	H32				0	
																	累計	128,700	0	112,965	15,735	
220	D	-	22	-	2	-	都市公園事業 (用地)	防災緑地 1号	市	市	直接	完了	296,456	25	~	30	H23				0	
																	H24				0	
																	H25	136,586		0	136,586	
																	H26	189,533		0	189,533	
																	H27			24,708	▲ 24,708	27年10月、下水道管移設補償契約締結(27分)、28年3月、用地
																	H28			82,134	▲ 82,134	28年9月、下水道管移設補償契約締結(28分)
																	H29			90,801	▲ 90,801	29年5月、下水道管移設補償契約締結(29分)、30年2月、下水
																	H30			▲ 10	10	30年10月、下水道管移設補償完了(29分)、事業完了
																	H31		▲ 128,486		▲ 128,486	
																	H32				0	
																	累計	326,119	▲ 128,486	197,633	0	

石巻市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号			事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況							
221	◆	D	-	23	-	1	-	3	(仮称)石巻消防署西分署新築整備事業	蛇田地区	市	市	直接	完了	552,500	25	~	27	H23			0	25年8月、地質調査発注。25年11月、地質調査完了。	
																			H24			0		
																			H25	29,600		6,773		25年8月、設計業務発注。26年4月、設計業務完了。
																			H26	412,400		147,112		
																			H27			153,885		26年4月建設工事発注
																			H28			▲ 153,885		27年5月建設工事完了
																			H29			0		
																			H30			0		
																			H31			0		
																			H32			0		
																			累計	442,000	0	442,000		0
																			222	D	-	23		-
H24	20,504		1,533																					
H25	215,291		2,547																					
H26	235,263		282,718																					
H27	274,074		767,789																					
H28	563,000	637,267	164,887																					
H29			396,091																					
H30			211,834																					
H31			0																					
H32			0																					
累計	1,308,132	637,267	1,827,399	118,000																				
223	D	-	23	-	37	-			防災集団移転促進事業	【石巻】小竹浜地区	市	市	直接	継続	316,117	25	~	32					H23	
																			H24			1,116		
																			H25	115,381		10,169		
																			H26	75,599		146,394		
																			H27		66,879	56,330		
																			H28		18,741	3,623		
																			H29			2,306		
																			H30			2,119		
																			H31			0		
																			H32			0		
																			累計	190,980	85,620	222,057	54,543	
																			224	D	-	23	-	38
H24	28,613		1,506																					
H25	191,394		13,869																					
H26	129,295		147,289																					
H27	242,961	631,572	916,767																					
H28		89,485	12,972																					
H29			7,308																					
H30			253																					
H31		▲ 29,025	1,802																					
H32			0																					
累計	592,263	692,032	1,101,766	182,529																				

石巻市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
225	D-23-39-	防災集団移転 促進事業	【石巻】月 浦地区	市	市	直接	継続	239,241	24	～	32	H23			0	25年7月、造成工事発注。 造成工事完了	
												H24	21,426		1,714		19,712
												H25	195,220		117,309		77,911
												H26			21,372		▲ 21,372
												H27		▲ 7,310	22,788		▲ 30,098
												H28			1,011		▲ 1,011
												H29			5,733		▲ 5,733
												H30					0
												H31			1,605		▲ 1,605
												H32					0
												累計	216,646	▲ 7,310	171,532		37,804
226	D-23-40-	防災集団移転 促進事業	【石巻】牧 浜地区	市	市	直接	継続	599,139	24	～	32	H23			0	25年12月、造成工事発注(CM方式)。 CM方式発注工事の進捗に伴う按分率の変更及び年度割変更 造成工事完了、宅地供給開始	
												H24	22,278		976		21,302
												H25	148,635		5,614		143,021
												H26	87,101		77,140		9,961
												H27	36,181	142,570	365,148		▲ 186,397
												H28		87,478	7,881		79,597
												H29			12,465		▲ 12,465
												H30					0
												H31			2,539		▲ 2,539
												H32					0
												累計	294,195	230,048	471,763		52,480
227	D-23-41-	防災集団移転 促進事業	【石巻】福 貴浦地区	市	市	直接	継続	1,268,246	24	～	32	H23			0	25年12月、造成工事発注(CM方式)。 CM方式発注工事の進捗に伴う按分率の変更及び年度割変更 造成工事完了、宅地供給開始	
												H24	35,701		1,366		34,335
												H25	298,867		14,880		283,987
												H26	157,061		97,780		59,281
												H27	565,678		803,568		▲ 237,890
												H28		52,404	23,838		28,566
												H29			54,482		▲ 54,482
												H30			21,364		▲ 21,364
												H31					0
												H32					0
												累計	1,057,307	52,404	1,017,278		92,433
228	D-23-42-	防災集団移転 促進事業	【牡鹿】大 原浜地区	市	市	直接	継続	881,745	24	～	32	H23			0	25年12月、造成工事発注(CM方式)。 CM方式発注工事の進捗に伴う按分率の変更及び年度割変更 造成工事完了、宅地供給開始	
												H24	31,576		1,645		29,931
												H25	173,586		32,932		140,654
												H26	308,853		126,400		182,453
												H27	144,415	113,095	452,003		▲ 194,493
												H28			27,238		▲ 27,238
												H29			14,170		▲ 14,170
												H30			6,405		▲ 6,405
												H31					0
												H32					0
												累計	658,430	113,095	660,793		110,732

石巻市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
229	D-23-43-	防災集団移転 促進事業	【牡鹿】小 浜浜地区	市	市	直接	継続	2,512,073	24	~	32	H23			0	25年12月、造成工事発注(CM方式)。 CM方式発注工事の進捗に伴う按分率の変更及び年度割変更 造成工事施工中 小浜浜南団地の造成工事完了、宅地供給開始、補助金交付・ 小浜浜南団地の造成工事完了、宅地供給開始、補助金交付・ 補助金交付・被災元地買取継続中 補助金交付・被災元地買取継続中	
												H24	115,861		1,785		114,076
												H25	274,966		11,558		263,408
												H26	715,221		334,055		381,166
												H27	353,363		391,725		▲ 38,362
												H28	647,453	323,703	476,425		494,731
												H29			731,745		▲ 731,745
												H30			12,068		▲ 12,068
												H31		▲ 232,506	4,279		▲ 236,785
												H32					0
												累計	2,106,864	91,197	1,963,640		234,421
230	D-23-44-	防災集団移転 促進事業	【牡鹿】點 川浜地区	市	市	直接	継続	3,914,584	24	~	32	H23			0	25年12月、造成工事発注(CM方式)。 CM方式発注工事の進捗に伴う按分率の変更及び年度割変更 清崎公益・中学校前・寺前公営団地の造成工事完了、宅地供 清崎公営・熊野公営団地の造成工事完了、宅地供給開始、補 宅地部分の造成工事完了、宅地供給開始、補助金交付・被災 補助金交付・被災元地買取継続中 補助金交付・被災元地買取継続中	
												H24	101,856		3,464		98,392
												H25	519,336		217,962		301,374
												H26	1,166,652		507,301		659,351
												H27	520,590		851,422		▲ 330,832
												H28	695,766	421,058	385,510		731,314
												H29			652,782		▲ 652,782
												H30			250,357		▲ 250,357
												H31			1,498		▲ 1,498
												H32					0
												累計	3,004,200	421,058	2,870,296		554,962
231	D-23-45-	防災集団移転 促進事業	【牡鹿】谷 川浜・祝 浜地区	市	市	直接	継続	1,215,828	24	~	32	H23			0	25年12月、造成工事発注(CM方式)。 CM方式発注工事の進捗に伴う按分率の変更及び年度割変更 造成工事施工中 造成工事完了、宅地供給開始、補助金交付・被災元地買取継 補助金交付・被災元地買取継続中 補助金交付・被災元地買取継続中 補助金交付・被災元地買取継続中	
												H24	63,197		1,925		61,272
												H25	418,063		30,114		387,949
												H26	299,965		184,332		115,633
												H27			361,404		▲ 361,404
												H28	204,723	77,898	374,094		▲ 91,473
												H29			44,925		▲ 44,925
												H30			13,038		▲ 13,038
												H31					0
												H32					0
												累計	985,948	77,898	1,009,832		54,014
232	D-23-46-	防災集団移転 促進事業	【雄勝】雄 勝中心部 AB地区	市	市	直接	継続	4,883,253	24	~	32	H23			0	25年12月、造成工事発注(CM方式)。 造成工事中 宅地部分の造成工事完了、宅地供給開始、補助金交付・被災 補助金交付・被災元地買取継続中 補助金交付・被災元地買取継続中	
												H24	49,165		4,438		44,727
												H25	490,836		303,677		187,159
												H26	2,222,156		1,461,797		760,359
												H27	237,011		968,017		▲ 731,006
												H28	750,999	522,676	348,616		925,059
												H29			573,680		▲ 573,680
												H30			230,948		▲ 230,948
												H31			22,445		▲ 22,445
												H32					0
												累計	3,750,167	522,676	3,913,618		359,225

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
233	D - 23 - 47 -	防災集団移転 促進事業	【雄勝】唐 桑地区	市	市	直接	継続	725,923	24 ~ 32	H23				0	25年12月、造成工事発注(CM方式)。 CM方式発注工事の進捗に伴う按分率の変更及び年度割変更 造成工事施工中 造成工事完了、宅地供給開始、補助金交付・被災元地買取継 補助金交付・被災元地買取継続中 補助金交付・被災元地買取継続中 補助金交付・被災元地買取継続中 補助金交付・被災元地買取継続中 補助金交付・被災元地買取継続中 補助金交付・被災元地買取継続中 補助金交付・被災元地買取継続中 補助金交付・被災元地買取継続中 補助金交付・被災元地買取継続中
										H24	14,553		418	14,135	
										H25	112,413		19,815	92,598	
										H26	171,839		100,048	71,791	
										H27	294,527		334,756	▲ 40,229	
										H28	201,982	▲ 160,134	131,280	▲ 89,432	
										H29			6,585	▲ 6,585	
										H30				0	
										H31			5,411	▲ 5,411	
										H32				0	
										累計	795,314	▲ 160,134	598,313	36,867	
234	D - 23 - 48 -	防災集団移転 促進事業	【雄勝】水 浜地区	市	市	直接	継続	979,873	24 ~ 32	H23				0	25年12月、造成工事発注(CM方式)。 CM方式発注工事の進捗に伴う按分率の変更及び年度割変更 造成工事完了、宅地供給開始 補助金交付・被災元地買取継続中 補助金交付・被災元地買取継続中 補助金交付・被災元地買取継続中 補助金交付・被災元地買取継続中 補助金交付・被災元地買取継続中 補助金交付・被災元地買取継続中 補助金交付・被災元地買取継続中 補助金交付・被災元地買取継続中 補助金交付・被災元地買取継続中
										H24	15,222		1,785	13,437	
										H25	173,461		34,008	139,453	
										H26	355,568		417,690	▲ 62,122	
										H27	85,499	251,586	224,321	112,764	
										H28		▲ 23,950	7,731	▲ 31,681	
										H29			11,666	▲ 11,666	
										H30			2,425	▲ 2,425	
										H31			4,427	▲ 4,427	
										H32				0	
										累計	629,750	227,636	704,053	153,333	
235	D - 23 - 49 -	防災集団移転 促進事業	【雄勝】分 浜地区	市	市	直接	継続	495,338	24 ~ 32	H23				0	25年12月、造成工事発注(CM方式)。 造成工事中 造成工事完了、宅地供給開始 補助金交付・被災元地買取継続中 補助金交付・被災元地買取継続中 補助金交付・被災元地買取継続中 補助金交付・被災元地買取継続中 補助金交付・被災元地買取継続中 補助金交付・被災元地買取継続中 補助金交付・被災元地買取継続中 補助金交付・被災元地買取継続中
										H24	11,710		1,228	10,482	
										H25	188,922		8,280	180,642	
										H26			88,827	▲ 88,827	
										H27	172,081		263,189	▲ 91,108	
										H28		60,706	5,545	55,161	
										H29			12,717	▲ 12,717	
										H30			4,230	▲ 4,230	
										H31			7,256	▲ 7,256	
										H32				0	
										累計	372,713	60,706	391,272	42,147	
236	D - 23 - 50 -	防災集団移転 促進事業	【北上】月 浜・吉浜 地区	市	市	直接	継続	1,243,169	24 ~ 32	H23				0	25年12月、造成工事発注(CM方式)。 造成工事中 造成工事完了、宅地供給開始 補助金交付・被災元地買取継続中 補助金交付・被災元地買取継続中 補助金交付・被災元地買取継続中 補助金交付・被災元地買取継続中 補助金交付・被災元地買取継続中 補助金交付・被災元地買取継続中 補助金交付・被災元地買取継続中 補助金交付・被災元地買取継続中
										H24	28,365		3,473	24,892	
										H25	215,767		51,679	164,088	
										H26	512,257		754,972	▲ 242,715	
										H27	106,002	146,082	122,719	129,365	
										H28		79,297	31,531	47,766	
										H29			4,046	▲ 4,046	
										H30			3,667	▲ 3,667	
										H31				0	
										H32				0	
										累計	862,391	225,379	972,087	115,683	

(様式2D)

石巻市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
249	D	-	4	-	78	-	災害公営住宅 整備事業	不動町地区	市	市	直接	完了	895,710	24 ~ 28	H23				0	用地交渉、基本計画策定中	
															H24	1,750		808	942		
															H25	281,750		43,174	238,576		用地買収
															H26	425,250		0	425,250		建築工事着工
															H27		74,375	739,758	▲ 685,383		建築工事完了
															H28		621		621		
															H29				0		
															H30				0		
															H31				0		
															H32				0		
															累計	708,750	74,996	783,740			6
															250	D	-	16	-		3
H24				0																	
H25	107,910		12,618	95,292																	
H26	191,418		54,384	137,034																	
H27			166,980	▲ 166,980																	
H28			63,635	▲ 63,635																	
H29				0																	
H30		▲ 1,711		▲ 1,711																	
H31				0																	
H32				0																	
累計	299,328	▲ 1,711	297,617		0																
251	◆	D	-	17	-	10	効果促進事業 (内水排除事 業)	新門脇地区	市	市	直接	完了	547,000	25 ~ 28						H23	
															H24				0		
															H25	56,000		0	56,000		
															H26	80,000		200,800	▲ 120,800		
															H27	301,600		236,799	64,801		
															H28			0	0		
															H29				0		
															H30				0		
															H31				0		
															H32				0		
															累計	437,600	0	437,599		1	
															252	D	-	17	-	13	-
H24				0																	
H25	191,250		319,447	▲ 128,197																	
H26	137,250		▲ 554	137,804																	
H27			8,398	▲ 8,398																	
H28				0																	
H29				0																	
H30		▲ 1,209		▲ 1,209																	
H31				0																	
H32				0																	
累計	328,500	▲ 1,209	327,291		0																

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
253	D	-	17	-	14	-	都市再生区画 整理事業(被災市街地復興 土地区画整理事業)	下釜第一 地区	市	市	直接	完了	1,083,441	25	~	29	H23				0	用地買収開始。実施設計着手。 用地買取及び実施設計完了。移転補償着手。道路築造及び宅 移転補償継続中。道路築造及び宅地造成工事施工中。 移転補償継続中。道路築造及び宅地造成工事施工中。 移転補償継続中。道路築造及び宅地造成工事完了 道路築造及び宅地造成工事完了
																	H24				0	
																	H25	238,500		207,894	30,606	
																	H26	203,625		524,880	▲ 321,255	
																	H27	258,300		15,483	242,817	
																	H28	22,566	92,546	31,573	83,539	
																	H29			32,745	▲ 32,745	
																	H30		▲ 2,962		▲ 2,962	
																	H31				0	
																	H32				0	
																	累計	722,991	89,584	812,575	0	
254	◆	D	-	21	-	1	仮設排水ポン プ設置事業	本庁地区	市	市	直接	継続	1,973,900	25	~	32	H23				0	仮設ポンプ63基設置 仮設ポンプ68基設置 仮設ポンプ83基設置 仮設ポンプ83基設置 仮設ポンプ57基設置 仮設ポンプ54基設置 仮設ポンプ50基設置
																	H24				0	
																	H25	180,198		170,990	9,208	
																	H26	212,144		183,650	28,494	
																	H27	226,264		188,308	37,956	
																	H28	230,444		191,271	39,173	
																	H29	134,944		154,203	▲ 19,259	
																	H30	162,372		155,010	7,362	
																	H31	140,414	292,336	110,396	322,354	
																	H32				0	
																	累計	1,286,780	292,336	1,153,828	425,288	
255	D	-	22	-	3	-	都市公園事業	防災緑地 2号	市	市	直接	継続	1,557,700	25	~	32	H23				0	25年12月、測量調査、設計業務を発注。 26年10月、補償調査業務発注。 27年9月、補償調査業務完了、27年10月、設計業務完了、28年 29年3月、軟弱地盤解析業務完了、緑地整備工事発注。 引き続き緑地整備工事実施中 30年6月、残区間の緑地整備工事発注。 引き続き緑地整備工事実施中
																	H24				0	
																	H25	61,500		17,442	44,058	
																	H26	84,825		44,058	40,767	
																	H27	200,850		72,045	128,805	
																	H28			102,941	▲ 102,941	
																	H29		▲ 18,349		18,349	
																	H30	656,625	69,900	842,796	▲ 116,271	
																	H31		94,575	29,884	64,691	
																	H32				0	
																	累計	1,003,800	164,475	1,090,817	77,458	
256	D	-	22	-	4	-	都市公園事業 (用地)	防災緑地 2号	市	市	直接	継続	1,718,300	25	~	32	H23				0	27年4月、用地取得、物件移転補償開始。 引き続き用地取得、物件移転補償実施中。 引き続き用地取得、物件移転補償実施中。 引き続き用地取得、物件移転補償実施中。 引き続き用地取得、物件移転補償実施中。 引き続き用地取得、物件移転補償実施中。
																	H24				0	
																	H25	86,666		0	86,666	
																	H26	653,933		0	653,933	
																	H27			287,524	91,076	
																	H28	378,600		36,363	▲ 36,363	
																	H29			353,896	▲ 353,896	
																	H30		26,333	442,136	▲ 415,803	
																	H31			4,403	▲ 4,403	
																	H32				0	
																	累計	1,119,199	26,333	1,124,322	21,210	

石巻市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
257	D	-	23	-	51	防災集団移転 促進事業	【石巻】石 巻新市街 地	市	市	直接	継続	33,052,766	25 ~ 32	H23				0	
														H24			181	▲ 181	
														H25	3,962,990		1,232,643	2,730,347	
														H26	10,730,737		10,124,896	605,841	宅地の買取、従前地の買取実施中
														H27	13,172,633		7,464,612	5,708,021	
														H28	3,397,804		3,992,919	▲ 595,115	
														H29			1,293,949	▲ 1,293,949	補助金交付・被災元地買取継続中
														H30		▲ 694,807	681,723	▲ 1,376,530	宅地の買取、補助金交付・被災元地買取実施中
														H31		▲ 1,648,185	141,594	▲ 1,789,779	宅地の買取、補助金交付・被災元地買取実施中
														H32				0	
														累計	31,264,164	▲ 2,342,992	24,932,517	3,988,655	
258	D	-	23	-	52	防災集団移転 促進事業	【石巻】祝 田地区	市	市	直接	継続	225,412	25 ~ 32	H23				0	
														H24			558	▲ 558	
														H25	68,250		5,525	62,725	25年12月、造成工事発注(CM方式)。
														H26	156,420		129,321	27,099	CM方式発注工事の進捗に伴う按分率の変更及び年度割変更
														H27	16,857	▲ 8,126	12,371	▲ 3,640	祝田B団地の造成工事完了、宅地供給開始
														H28		▲ 36,167	3,161	▲ 39,328	補助金交付・被災元地買取継続中
														H29			4,257	▲ 4,257	補助金交付・被災元地買取継続中
														H30				0	補助金交付・被災元地買取継続中
														H31			220	▲ 220	補助金交付・被災元地買取継続中
														H32				0	
														累計	241,527	▲ 44,293	155,413	41,821	
259	D	-	23	-	53	防災集団移転 促進事業	【河北】河 北地区	市	市	直接	継続	12,160,121	24 ~ 32	H23				0	25年3月、用地買取補償開始。
														H24	434,000		410,768	23,232	
														H25	2,465,827		321,108	2,144,719	25年12月、造成工事発注(CM方式)。
														H26	2,639,570		1,566,359	1,073,211	CM方式発注工事の進捗に伴う按分率の変更及び年度割変更
														H27	1,042,598		2,493,863	▲ 1,451,265	造成工事施工中
														H28	2,638,446	167,945	639,241	2,167,150	第1工区の造成工事完了、宅地供給開始、補助金交付・被災元
														H29	2,398,980		4,011,747	▲ 1,612,767	宅地部分の造成工事完了、宅地供給開始、補助金交付・被災
														H30			635,617	▲ 635,617	補助金交付・被災元地買取継続中
														H31		▲ 1,147,262	64,485	▲ 1,211,747	補助金交付・被災元地買取継続中
														H32				0	
														累計	11,619,421	▲ 979,317	10,143,188	496,916	
260	D	-	23	-	54	防災集団移転 促進事業	【河北】間 垣地区	市	市	直接	完了	543,354	24 ~ 31	H23				0	
														H24	12,497		251	12,246	
														H25	216,712		24,684	192,028	25年12月、造成工事発注(CM方式)。
														H26	226,704		399,816	▲ 173,112	造成工事完了、宅地供給開始
														H27	22,479	63,539	28,968	57,050	
														H28		▲ 66,498	4,686	▲ 71,184	補助金交付・被災元地買取継続中
														H29			12,695	▲ 12,695	補助金交付・被災元地買取完了
														H30				0	
														H31				0	
														H32				0	
														累計	478,392	▲ 2,959	471,100	4,333	

石巻市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
264	★	F	-	4	-	1	市街地復興効果促進事業(県分)	石巻市	県	県	直接	継続	1,321,400	25	~	32	H23			0	
																	H24			0	
																	H25	1,022,204	29,678	992,526	
																	H26		51,619	▲ 51,619	
																	H27		268,411	▲ 268,411	
																	H28		6,782	▲ 6,782	
																	H29		69,987	▲ 69,987	
																	H30		0	▲ 18,564	
																	H31		34,916	▲ 75,965	110,881
																	H32			0	
																	累計	1,022,204	34,916	369,076	688,044
266	D	-	1	-	20	道路事業(市街地相互の接続道路等)	釜大街道線	市	市	直接	継続	3,957,100	25	~	32	H23			0		
																H24			0		
																H25	93,775	13,601	80,174	25年9月、測量調査、詳細設計発注。26年2月、補償調査等発	
																H26	2,704,827	77,416	2,627,411	26年5月、不動産鑑定完了。26年10月、用地測量、詳細設計完	
																H27	268,150	1,324,497	▲ 1,056,347	28年3月、工事発注。	
																H28		682,363	▲ 682,363		
																H29		425,727	▲ 425,727		
																H30		239,160	▲ 239,160	工事継続中	
																H31		25,415	▲ 25,415	工事継続中	
																H32			0		
																累計	3,066,752	0	2,788,179	278,573	
267	D	-	2	-	6	道路事業(高台移転に伴う道路整備(区画整理))	下釜第一地区	市	市	直接	完了	428,451	25	~	29	H23			0		
																H24			0		
																H25	30,225	29,827	398	用地買収開始。実施設計着手。	
																H26	219,790	180,908	38,882	用地買取及び実施設計完了。移転補償着手。道路築造及び宅	
																H27	76,415	121,309	▲ 44,894	移転補償継続中。道路築造及び宅地造成工事施工中。	
																H28		13,721	0	13,721	移転補償継続中。道路築造及び宅地造成工事施工中。
																H29			0	0	道路築造及び宅地造成工事完了
																H30		▲ 8,107	▲ 8,107		
																H31			0		
																H32			0		
																累計	326,430	5,614	332,044	0	
268	D	-	2	-	7	道路事業(高台移転に伴う道路整備(区画整理))	湊西地区	市	市	直接	継続	3,005,000	25	~	32	H23			0		
																H24			0		
																H25	115,552	0	115,552	26年4月から用地買収開始。	
																H26	199,485	1,295,875	▲ 1,096,390	用地買取及び実施設計完了。移転補償着手。道路築造及び宅	
																H27	479,646	173,780	305,866	移転補償継続中。道路築造及び宅地造成工事施工中。	
																H28	781,665	440,105	990,204	移転補償継続中。道路築造及び宅地造成工事施工中。	
																H29		128,281	▲ 128,281	移転補償継続中。道路築造及び宅地造成工事施工中。	
																H30	103,880	206,846	▲ 102,966	移転補償継続中。道路築造及び宅地造成工事施工中。	
																H31		▲ 71,732	71,732	道路築造及び宅地造成工事施工中。	
																H32			0		
																累計	1,680,228	648,644	2,173,155	155,717	

石巻市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
269	D	-	4	-	79	災害公営住宅 整備事業	【北上】月 浜・吉浜 地区	市	市	直接	完了	70,884	25	~	27	H23				0	用地買収、用地造成工事発注済み。 造成工事中 造成工事完了
																H24				0	
																H25	17,325		46,852	▲ 29,527	
																H26	70,000		954	69,046	
																H27			14,214	▲ 14,214	
																H28				0	
																H29		▲ 19,105		▲ 19,105	
																H30		▲ 6,000		▲ 6,000	
																H31		▲ 200		▲ 200	
																H32				0	
																累計	87,325	▲ 25,305	62,020	0	
																270	D	-	15	-	
H24				0																	
H25	58,236		24,023	34,213																	
H26	876,652		181,693	694,959																	
H27	170,100	38,093	437,897	▲ 229,704																	
H28	334,620		832,620	▲ 498,000																	
H29	993,291		848,722	144,569																	
H30	535,100	902,646	1,266,780	170,966																	
H31			26,633	▲ 26,633																	
H32				0																	
累計	2,967,999	940,739	3,618,368	290,370																	
271	D	-	17	-	15	都市再生区画 整理事業(都 市再生事業計 画案作成事 業)	中央一丁 目地区	市	市	直接	完了	88,416	25	~	27						H23
																H24				0	
																H25	67,500		66,311	1,189	
																H26			0	0	
																H27				0	
																H28				0	
																H29				0	
																H30		▲ 1,189		▲ 1,189	
																H31				0	
																H32				0	
																累計	67,500	▲ 1,189	66,311	0	
																272	D	-	17	-	16
H24				0																	
H25	253,875	▲ 56,700	56,700	140,475																	
H26	463,350		801,661	▲ 338,311																	
H27	665,850		108,710	557,140																	
H28	440,325		278,146	162,179																	
H29			354,387	▲ 354,387																	
H30			119,129	▲ 119,129																	
H31		157,500	53,685	103,815																	
H32				0																	
累計	1,823,400	100,800	1,772,418	151,782																	

石巻市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号				事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況															
273	D	-	20	-	4	-	-	-	-	-	-	-	H23				0	都市防災総合 推進事業(復興 まちづくり計 画策定支援)	市街地	市	市	直接	完了	41,506	25	~	26	H24				0	25年9月、東部地区復興まちづくり計画策定支援業務発注。 26年11月、東部地区復興まちづくり計画策定支援業務完了。
													H25	36,750		31,406	5,344																
													H26			▲ 277	277																
													H27				0																
													H28				0																
													H29				0																
													H30		▲ 5,621		▲ 5,621																
													H31				0																
													H32				0																
													累計	36,750	▲ 5,621	31,129	0																
274	◆	D	-	23	-	51	-	-	-	-	-	-	H23				0	非浸水区域産 業拠点形成事 業	須江地区	市	市	直接	完了	2,083,998	25	~	28	H24				0	25年12月、用地取得(売買契約)完了。26年3月、実施設計完 26年5月、造成工事(盛土工等)発注。26年12月、造成工事(道 造成工事(道路施設工等)の一部及び委託料は28年度へ繰越 29年3月事業完了
													H25	477,778		332,758	145,020																
													H26	886,727		1,135,679	▲ 248,952																
													H27	529,140		198,715	330,425																
													H28			45	▲ 45																
													H29		▲ 226,000		▲ 226,000																
													H30		▲ 448		▲ 448																
													H31				0																
													H32				0																
													累計	1,893,645	▲ 226,448	1,667,197	0																
275	◆	D	-	23	-	52	-	-	-	-	-	-	H23				0	浸水対策事業	渡波地区	市	市	直接	継続	1,069,339	25	~	32	H24				0	25年9月、詳細設計業務発注。26年8月、本工事発注予定。 26年8月本工事発注。 27年10月道路改良詳細設計発注。28年3月本工事発注。 28年8月本工事発注 30年2月損失補償契約 30年7月排水樋管等詳細設計発注。30年9月排水施設整備(そ 2年3月排水施設整備(その3)工事発注。
													H25	14,400		12,386	2,014																
													H26	193,920		160,461	33,459																
													H27	226,800		101,755	125,045																
													H28	182,764		64,149	118,615																
													H29			11,742	▲ 11,742																
													H30	166,337	71,248	336,859	▲ 99,274																
													H31			30,522	▲ 30,522																
													H32				0																
													累計	784,221	71,248	717,874	137,595																
288	D	-	2	-	8	-	-	-	-	-	-	-	H23				0	道路事業(高 台移転等に伴 う道路整備 (区画整理))	中央一丁 目地区	市	市	直接	完了	1,102,871	26	~	28	H24				0	用地買収完了。移転補償着手。道路築造及び宅地造成工事着 移転補償継続中。道路築造及び宅地造成工事施工中。 道路築造及び宅地造成工事完了
													H25				0																
													H26	774,225		815,650	▲ 41,425																
													H27	86,800		35,093	51,707																
													H28			3,979	▲ 3,979																
													H29				0																
													H30		▲ 6,303		▲ 6,303																
													H31				0																
													H32				0																
													累計	861,025	▲ 6,303	854,722	0																

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
289	D	-	2	-	9	道路事業(高台移転に伴う道路整備(区画整理))	あけぼの北地区	市	市	直接	完了	29,578	25 ~ 27	H23				0	25年12月、宅地造成(その2)工事発注。 宅地造成(その2)工事継続中[工期:28年3月完了予定] 28年3月完了
														H24				0	
														H25	2,325		8,903	▲ 6,578	
														H26	20,925		12,388	8,537	
														H27			1,630	▲ 1,630	
														H28				0	
														H29				0	
														H30		▲ 329		▲ 329	
														H31				0	
														H32				0	
														累計	23,250	▲ 329	22,921	0	
290	D	-	4	-	80	災害公営住宅整備事業	立町二丁目5番地区	市	市	直接	完了	386,061	25 ~ 28	H23				0	建築工事着工 建築工事完了
														H24				0	
														H25	41,125		0	41,125	
														H26	24,500		109	24,391	
														H27	266,875		0	266,875	
														H28	6,125		337,693	▲ 331,568	
														H29				0	
														H30		▲ 823		▲ 823	
														H31				0	
														H32				0	
														累計	338,625	▲ 823	337,802	0	
291	D	-	4	-	81	災害公営住宅整備事業	中央一丁目14・15番地区	市	市	直接	完了	1,965,586	25 ~ 28	H23				0	建築工事着工 建築工事完了
														H24				0	
														H25	64,750		0	64,750	
														H26	149,625		425	149,200	
														H27	1,374,625		0	1,374,625	
														H28	93,625		1,719,462	▲ 1,625,837	
														H29		37,362		37,362	
														H30		▲ 100		▲ 100	
														H31				0	
														H32				0	
														累計	1,682,625	37,262	1,719,887	0	
292	D	-	4	-	82	災害公営住宅整備事業	中央一丁目2番地区	市	市	直接	完了	1,205,414	25 ~ 28	H23				0	用地測量、基本計画策定 借地契約締結、建築工事着工 建築工事完了
														H24				0	
														H25	88,375		1,778	86,597	
														H26	70,000		20,690	49,310	
														H27			0	0	
														H28	916,562		1,032,252	▲ 115,690	
														H29				0	
														H30		▲ 20,200		▲ 20,200	
														H31				0	
														H32				0	
														累計	1,074,937	▲ 20,200	1,054,720	17	

石巻市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
293	D	-	11	-	1	-	優良建築物等 整備事業	松川横丁 地区	市	民間	直接	完了	57,202	25	~	27	H23			0	26年1月、補助金(基本計画、地盤調査、事業計画、建築設計) 27年1月、補助金(建築工事等)交付決定。27年3月、補助金(実 事業完了	
																	H24			0		
																	H25	13,440		13,440		0
																	H26	21,012		20,880		132
																	H27			0		0
																	H28			0		0
																	H29			0		0
																	H30		▲ 132			▲ 132
																	H31			0		0
																	H32			0		0
																	累計	34,452	▲ 132	34,320		0
																	294	◆	D	-		15
H24			0																			
H25	5,920		0	5,920																		
H26	4,080		2,803	1,277																		
H27			310	▲ 310																		
H28			0	0																		
H29			0	0																		
H30		▲ 6,887		▲ 6,887																		
H31			0	0																		
H32			0	0																		
累計	10,000	▲ 6,887	3,113	0																		
295	D	-	21	-	2	-	下水道事業 (污水)	新蛇田地 区	市	市	直接	完了	784,271	25	~	28					H23	
																	H24			0		
																	H25	64,500		202,500	▲ 138,000	
																	H26	261,750		242,786	18,964	
																	H27	201,000		140,628	60,372	
																	H28	65,250		2,286	62,964	
																	H29			0	0	
																	H30		▲ 4,300		▲ 4,300	
																	H31			0	0	
																	H32			0	0	
																	累計	592,500	▲ 4,300	588,200	0	
																	296	D	-	21	-	3
H24			0																			
H25			0	0																		
H26	129,750		128,993	757																		
H27	286,500		238,569	47,931																		
H28			0	0																		
H29			36,153	▲ 36,153																		
H30		▲ 12,535		▲ 12,535																		
H31			0	0																		
H32			0	0																		
累計	416,250	▲ 12,535	403,715	0																		

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
297	D	-	21	-	4	-	下水道事業 (汚水)	あけぼの 北地区	市	市	直接	完了	43,302	25	~	26	H23			0	工事竣工(完成年月日 H27.3.19)	
																	H24			0		
																	H25	13,500		27,933		▲ 14,433
																	H26	26,250		4,543		21,707
																	H27					0
																	H28					0
																	H29					0
																	H30		▲ 7,274			▲ 7,274
																	H31					0
																	H32					0
																	累計	39,750	▲ 7,274	32,476		0
																	298	D	-	21		-
H24			0																			
H25	48,000		146,205	▲ 98,205																		
H26	166,500	▲ 9,240	7,335	149,925																		
H27			746	▲ 746																		
H28				0																		
H29		▲ 42,750		▲ 42,750																		
H30		▲ 8,224		▲ 8,224																		
H31				0																		
H32				0																		
累計	214,500	▲ 60,214	154,286	0																		
299	D	-	21	-	6	-	下水道事業 (汚水)	新渡波西 地区	市	市	直接	完了	163,807	25	~	27					H23	
																	H24			0		
																	H25	7,500		97,686	▲ 90,186	
																	H26	111,750	9,240	20,009	100,981	
																	H27			5,159	▲ 5,159	
																	H28				0	
																	H29				0	
																	H30		▲ 5,636		▲ 5,636	
																	H31				0	
																	H32				0	
																	累計	119,250	3,604	122,854	0	
																	300	◆	D	-	23	-
H24			0																			
H25	3,394		0	3,394																		
H26	10,183		13,577	▲ 3,394																		
H27		6,806	3,128	3,678																		
H28				0																		
H29				0																		
H30		▲ 3,678		▲ 3,678																		
H31				0																		
H32				0																		
累計	13,577	3,128	16,705	0																		

石巻市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況			
	1	2	3	4	5	6																	
301	◆	D	-	23	-	46	-	1	雄勝中心部A 地区拠点工リ ア整備事業	雄勝地域 雄勝中心 部AB地 区	市	市	直接	完了	18,358	25	~	27	H23			0	
																			H24			0	
																			H25	3,423		3,423	26年7月、測量業務、調査設計業務発注予定。
																			H26	11,263		14,685	▲ 3,422 26年7月、測量業務、調査設計業務発注。
																			H27			0	事業完了
																			H28			0	
																			H29			0	
																			H30			0	
																			H31			0	
																			H32			0	
																			累計	14,686	0	14,685	1
303	D	-	1	-	17	-		道路事業(市 街地相互の接 続道路)	(一)釜谷 大須雄勝 線(伊勢 畑)	県	県	直接	継続	3,876,000	25	~	32	H23			0		
																		H24			0		
																		H25	77,500		34,317	43,183 26年2月測量・詳細設計契約。	
																		H26	488,250		4,315	483,935 26年3月橋梁詳細設計契約。	
																		H27	357,275		14,009	343,266 27年6月建物調査算定業務委託契約。27年7月用地監理業務	
																		H28	375,875		534,419	▲ 158,544 28年5月工事委託協定締結。28年12月道路修正設計業務契	
																		H29			457,325	▲ 457,325 改良工事の推進。	
																		H30	620,000		427,433	192,567 改良工事の推進。	
																		H31	310,000		722,385	▲ 412,385 改良工事の推進。	
																		H32	775,000		775,000		
																		累計	3,003,900	0	2,194,203	809,697	
304	D	-	17	-	17	-		都市再生区画 整理事業(被 災市街地復興 土地区画整理 事業)	中央一丁 目地区	市	市	直接	完了	94,432	26	~	28	H23			0		
																		H24			0		
																		H25			0		
																		H26	78,750		70,821	7,929 用地買収完了。移転補償完了。道路築造及び宅地造成工事着	
																		H27	1,500		0	1,500 道路築造及び宅地造成工事施工中。	
																		H28			0	0 道路築造及び宅地造成工事完了	
																		H29			0		
																		H30		▲ 9,429		▲ 9,429	
																		H31			0		
																		H32			0		
																		累計	80,250	▲ 9,429	70,821	0	
317	D	-	2	-	10	-		道路事業(高 台移転等に伴 う道路整備 (区画整理))	新蛇田南 第二地区	市	市	直接	完了	173,679	26	~	28	H23			0		
																		H24			0		
																		H25			0		
																		H26	20,925		123,211	▲ 102,286 27年1月、宅地造成(その2)工事発注。	
																		H27	115,862		13,576	102,286 27年度中の移転、移設補償契約。	
																		H28			▲ 2,187	2,187	
																		H29			0		
																		H30		▲ 2,187		▲ 2,187	
																		H31			0		
																		H32			0		
																		累計	136,787	▲ 2,187	134,600	0	

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
318	D	-	4	-	83	災害公営住宅 整備事業	新渡波西 地区	市	市	直接	完了	2,757,600	26 ~ 30	H23				0	
														H24				0	
														H25				0	
														H26	140,000		867	139,133	基本計画策定
														H27	3,142,125		843,039	2,299,086	建築工事中
														H28			1,568,992	▲ 1,568,992	建築工事完了
														H29		▲ 816,699		▲ 816,699	
														H30		▲ 52,528		▲ 52,528	
														H31				0	
														H32				0	
														累計	3,282,125	▲ 869,227	2,412,898	0	
														319	D	-	4	-	84
H24				0															
H25				0															
H26	154,000		3,080	150,920	建築工事着工														
H27	27,072		50,305	▲ 23,233	建築工事中														
H28			127,685	▲ 127,685	建築工事完了														
H29				0															
H30				0															
H31				0															
H32				0															
累計	181,072	0	181,070	2															
320	D	-	16	-	4	市街地再開 発事業	立町一丁 目4・5番 地区	市	組合	直接	廃止	0	26 ~ 26						
														H24				0	
														H25				0	
														H26	44,778		0	44,778	事業廃止
														H27				0	
														H28		▲ 44,778		▲ 44,778	
														H29				0	
														H30				0	
														H31				0	
														H32				0	
														累計	44,778	▲ 44,778	0	0	
														321	D	-	16	-	5
H24				0															
H25				0															
H26	36,321		0	36,321	事業廃止														
H27				0															
H28		▲ 36,321		▲ 36,321															
H29				0															
H30				0															
H31				0															
H32				0															
累計	36,321	▲ 36,321	0	0															

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
322	D	-	17	-	18	-	都市再生区画 整理事業(被 災市街地復興 土地区画整理 事業)	新蛇田南 第二地区	市	市	直接	完了	701,511	26	~	29	H23				0	H27.1月 宅地造成(その2)工事発注。 H28.3月 宅地造成(その3)工事発注。 H29.3月 宅地造成(その2)工事完了。 H29.8月 宅地造成(その3)工事完了。 事業完了
																	H24				0	
																	H25				0	
																	H26	210,750		329,729	▲ 118,979	
																	H27	578,250		128,176	450,074	
																	H28			68,079	▲ 68,079	
																	H29			146	▲ 146	
																	H30		▲ 262,870		▲ 262,870	
																	H31				0	
																	H32				0	
																	累計	789,000	▲ 262,870	526,130	0	
																	323	D	-	21	-	
H24				0																		
H25				0																		
H26	416,971		654,762	▲ 237,791																		
H27	575,095		0	575,095																		
H28			0	0																		
H29			0	0																		
H30		▲ 321,829		▲ 321,829																		
H31		▲ 15,475		▲ 15,475																		
H32				0																		
累計	992,066	▲ 337,304	654,762	0																		
324	D	-	21	-	8	-	下水道事業 (雨水)	折立第二 排水区	市	市	直接	完了	388,637	26	~	29						H23
																	H24				0	
																	H25				0	
																	H26	351,507		273,654	77,853	
																	H27	419,981		0	419,981	
																	H28			0	0	
																	H29			0	0	
																	H30		▲ 480,011		▲ 480,011	
																	H31				0	
																	H32				0	
																	累計	771,488	▲ 480,011	273,654	17,823	
																	325	D	-	21	-	9
H24				0																		
H25				0																		
H26	453,724		962,430	▲ 508,706																		
H27	508,706		0	508,706																		
H28			0	0																		
H29			0	0																		
H30				0																		
H31			▲ 394,087	394,087																		
H32				0																		
累計	962,430	0	568,343	394,087																		

石巻市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
326	D	-	21	-	10	-	下水道事業 (雨水)	流留第一 排水区	市	市	直接	継続	3,141,963	26	~	32	H23			0		
																	H24			0		
																	H25			0		
																	H26	249,397		1,490,373	▲ 1,240,976	下水道事業団一括発注済み
																	H27	1,240,976		0	1,240,976	
																	H28			0	0	
																	H29			0	0	
																	H30			37,084	▲ 37,084	下水道事業団一括発注済み
																	H31	866,098		780,937	85,161	下水道事業団一括発注済み
																	H32				0	
																	累計	2,356,471	0	2,308,394	48,077	
327	D	-	21	-	11	-	下水道事業 (雨水)	渡波排水 区	市	市	直接	継続	17,656,355	26	~	32	H23			0		
																	H24			0		
																	H25			0		
																	H26	596,037		4,079,714	▲ 3,483,677	下水道事業団一括発注済み
																	H27	3,483,677		0	3,483,677	
																	H28			0	0	
																	H29			0	0	
																	H30	828,285		4,926,360	▲ 4,098,075	下水道事業団一括発注済み
																	H31	5,305,813		3,126,676	2,179,137	下水道事業団一括発注済み
																	H32	3,028,452			3,028,452	
																	累計	13,242,264	0	12,132,750	1,109,514	
328	D	-	21	-	12	-	下水道事業 (雨水)	石巻中央 排水区	市	市	直接	継続	58,291,649	26	~	32	H23			0		
																	H24			0		
																	H25			0		
																	H26	99,305		5,634,674	▲ 5,535,369	下水道事業団一括発注済み
																	H27	5,535,369		0	5,535,369	
																	H28			0	0	
																	H29			0	0	
																	H30	6,976,575		25,493,674	▲ 18,517,099	下水道事業団一括発注済み
																	H31	14,699,647		10,380,402	4,319,245	下水道事業団一括発注済み
																	H32	16,407,839			16,407,839	
																	累計	43,718,735	0	41,508,750	2,209,985	
329	D	-	21	-	13	-	下水道事業 (汚水)	新門脇地 区	市	市	直接	完了	888,000	26	~	29	H23			0		
																	H24			0		
																	H25			0		
																	H26	166,500		518,250	▲ 351,750	管渠工事中
																	H27	351,750		147,748	204,002	管渠工事中
																	H28	147,750		0	147,750	
																	H29				0	事業完了
																	H30				0	
																	H31				0	
																	H32				0	
																	累計	666,000	0	665,998	2	

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
330	D	-	21	-	14	-	下水道事業 (雨水)	新門脇地区	市	市	直接	完了	391,000	26 ~ 28	H23				0	
															H24				0	
															H25				0	
															H26	118,500		180,750	▲ 62,250	管渠工事中
															H27	62,250		112,499	▲ 50,249	管渠工事中
															H28	112,500			112,500	事業完了
															H29				0	
															H30				0	
															H31				0	
															H32				0	
															累計	293,250	0	293,249	1	
															331	D	-	21	-	15
H24				0																
H25				0																
H26	17,250		32,250	▲ 15,000	管渠工事中															
H27	15,000	35,250	32,951	17,299	管渠工事中															
H28			1,115	▲ 1,115																
H29				0	事業完了															
H30		▲ 1,184		▲ 1,184																
H31				0																
H32				0																
累計	32,250	34,066	66,316	0																
332	D	-	21	-	16	-	下水道施設防 災機能強化事 業	釜、湊、 鹿妻排水 ポンプ場	市	市	直接	完了	390,000	26 ~ 29						
															H24				0	
															H25				0	
															H26	292,500		292,500	0	下水道事業団一括発注済み
															H27			0	0	
															H28			0	0	
															H29				0	事業完了
															H30				0	
															H31				0	
															H32				0	
															累計	292,500	0	292,500	0	
															333	◆	D	-	22	-
H24				0																
H25				0																
H26	16,000		12,172	3,828	26年7月公園基本計画契約。															
H27	0		7	▲ 7	27年9月公園基本計画完了															
H28			0	0																
H29				0																
H30		▲ 3,821		▲ 3,821																
H31				0																
H32				0																
累計	16,000	▲ 3,821	12,179	0																

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
335	D	-	4	-	85	災害公営住宅 整備事業	【石巻】鹿 立浜地区	市	市	直接	完了	26,036	25 ~ 27	H23				0	造成工事完了 事業完了
														H24				0	
														H25				0	
														H26	19,862		7,093	12,769	
														H27	35,000		15,687	19,313	
														H28				0	
														H29		▲ 32,000		▲ 32,000	
														H30		▲ 82		▲ 82	
														H31				0	
														H32				0	
														累計	54,862	▲ 32,082	22,780	0	
														336	D	-	16	-	
H24				0															
H25				0															
H26	45,900		0	45,900															
H27				0															
H28		▲ 12,731		▲ 12,731															
H29				0															
H30		▲ 33,169		▲ 33,169															
H31				0															
H32				0															
累計	45,900	▲ 45,900	0	0															
337	D	-	16	-	7	市街地再開 発事業	中央二丁 目11番 地区	市	市	直接	完了	104,204	26 ~ 27	H23				0	26年10月、事業計画等策定業務委託契約。26年12月、従前資 27年4月、用地測量業務委託契約。27年7月、都市計画図書等
														H24				0	
														H25				0	
														H26	80,150		74,221	5,929	
														H27	93,819		▲ 1,279	95,098	
														H28		▲ 87,187		▲ 87,187	
														H29				0	
														H30		▲ 13,840		▲ 13,840	
														H31				0	
														H32				0	
														累計	173,969	▲ 101,027	72,942	0	
														338	D	-	21	-	
H24				0															
H25				0															
H26	235,191		4,963,942	▲ 4,728,751															
H27	4,728,751		0	4,728,751															
H28			0	0															
H29				0															
H30	908,557		6,003,287	▲ 5,094,730															
H31	5,579,227		4,164,771	1,414,456															
H32	3,790,939			3,790,939															
累計	15,242,665	0	15,132,000	110,665															

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
341	D	-	21	-	18	-	下水道事業 (汚水)	新蛇田南 第二地区	市	市	直接	完了	151,411	27	~	28	H23			0		
																	H24			0		
																	H25			0		
																	H26			0		
																	H27	77,250		114,939	▲ 37,689	管渠工事中
																	H28	53,250		▲ 1,382	54,632	事業完了
																	H29				0	
																	H30		▲ 16,943		▲ 16,943	
																	H31				0	
																	H32				0	
																	累計	130,500	▲ 16,943	113,557	0	
342	D	-	21	-	19	-	下水道事業 (汚水)	下釜第一 地区	市	市	直接	完了	356,916	27	~	29	H23			0		
																	H24			0		
																	H25			0		
																	H26			27,359	▲ 27,359	実施設計完了
																	H27	224,325	43,362	205,652	62,035	管渠工事中
																	H28			0	0	管渠工事中
																	H29			34,674	▲ 34,674	事業完了
																	H30				0	
																	H31				0	
																	H32				0	
																	累計	224,325	43,362	267,685	2	
343	D	-	21	-	20	-	下水道事業 (雨水)	流留第二 排水区	市	市	直接	継続	4,263,071	27	~	32	H23			0		
																	H24			0		
																	H25			0		
																	H26			0		
																	H27	982,539		982,539	0	下水道事業団一括発注済み
																	H28			0	0	
																	H29		798,305		798,305	
																	H30			1,348,600	▲ 1,348,600	下水道事業団一括発注済み
																	H31	1,416,454		652,080	764,374	下水道事業団一括発注済み
																	H32				0	
																	累計	2,398,993	798,305	2,983,219	214,079	
344	D	-	21	-	21	-	下水道事業 (雨水)	不動沢排 水区	市	市	直接	継続	7,131,907	27	~	32	H23			0		
																	H24			0		
																	H25			0		
																	H26			0		
																	H27	956,127		956,127	0	下水道事業団一括発注済み
																	H28			0	0	
																	H29				0	
																	H30				0	
																	H31	1,830,144		3,388,873	▲ 1,558,729	下水道事業団一括発注済み
																	H32	2,562,657			2,562,657	
																	累計	5,348,928	0	4,345,000	1,003,928	

石巻市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
345	D	-	21	-	22	下水道事業 (雨水)	井内第一 排水区	市	市	直接	継続	2,203,377	27 ~ 32	H23				0	
														H24				0	
														H25				0	
														H26				0	
														H27	828,765		828,765	0	下水道事業団一括発注済み
														H28			0	0	
														H29				0	
														H30			314,039	▲ 314,039	下水道事業団一括発注済み
														H31	823,767		509,728	314,039	下水道事業団一括発注済み
														H32				0	
														累計	1,652,532	0	1,652,532	0	
346	D	-	21	-	23	下水道事業 (雨水)	北北上瀬 河右岸第 二排水区	市	市	直接	継続	9,312,370	27 ~ 32	H23				0	
														H24				0	
														H25				0	
														H26				0	
														H27	1,830,978		1,830,978	0	下水道事業団一括発注済み
														H28			0	0	
														H29				0	
														H30	832,272		3,667,334	▲ 2,835,062	下水道事業団一括発注済み
														H31	2,639,676		1,418,938	1,220,738	下水道事業団一括発注済み
														H32	1,681,351			1,681,351	
														累計	6,984,277	0	6,917,250	67,027	
347	D	-	21	-	24	下水道事業 (雨水)	湊西地区	市	市	直接	完了	674,300	26 ~ 31	H23				0	
														H24				0	
														H25				0	
														H26	10,500		10,500	0	実施設計完了
														H27	51,750		280,010	▲ 228,260	管渠工事中
														H28	237,750		0	237,750	管渠工事中
														H29	68,250		61,166	7,084	管渠工事中
														H30	66,450	71,025	126,680	10,795	管渠工事中
														H31			24,922	▲ 24,922	事業完了
														H32				0	
														累計	434,700	71,025	503,278	2,447	
348	D	-	21	-	25	下水道事業 (雨水)	湊東地区	市	市	直接	完了	744,300	26 ~ 31	H23				0	
														H24				0	
														H25				0	
														H26	8,475		0	8,475	
														H27	235,950		260,253	▲ 24,303	管渠工事中
														H28	37,275		3,375	33,900	管渠工事中
														H29	80,250			80,250	
														H30	196,275		14,744	181,531	管渠工事中
														H31			237,053	▲ 237,053	事業完了
														H32				0	
														累計	558,225	0	515,425	42,800	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
349	D	-	2	-	11	-	道路事業(高 台移転等に伴 う道路整備 (区画整理))	下釜南部 地区	市	市	直接	継続	232,500	27	~	32	H23			0	用地買取着手。実施設計着手。 用地買取中。工事施工中 用地買取中。工事施工中 道路築造工事施工中。 道路築造工事施工中。	
																	H24			0		
																	H25			0		
																	H26			0		
																	H27	30,225		6,240		23,985
																	H28	149,962		141,338		8,624
																	H29			3,856		▲ 3,856
																	H30			9,387		▲ 9,387
																	H31			15,053		▲ 15,053
																	H32					0
																	累計	180,187	0	175,874		4,313
																	350	D	-	4		-
H24			0																			
H25			0																			
H26	18,375		0	18,375																		
H27	190,750		204,411	▲ 13,661																		
H28				0																		
H29				0																		
H30		▲ 4,714		▲ 4,714																		
H31				0																		
H32				0																		
累計	209,125	▲ 4,714	204,411	0																		
351	D	-	4	-	87	-	災害公営住宅 整備事業	水明北一 丁目地区	市	市	直接	完了	611,787	26	~	27					H23	
																	H24			0		
																	H25			0		
																	H26	67,375		0	67,375	
																	H27	481,250	7,875	535,312	▲ 46,187	
																	H28				0	
																	H29		▲ 13,125		▲ 13,125	
																	H30		▲ 8,063		▲ 8,063	
																	H31				0	
																	H32				0	
																	累計	548,625	▲ 13,313	535,312	0	
																	352	D	-	4	-	88
H24			0																			
H25			0																			
H26			0																			
H27	1,019,375	▲ 7,875	774,174	237,326																		
H28				0																		
H29		▲ 237,066		▲ 237,066																		
H30		▲ 260		▲ 260																		
H31				0																		
H32				0																		
累計	1,019,375	▲ 245,201	774,174	0																		

石巻市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
353	D	-	4	-	89	-	災害公営住宅 整備事業	中里六丁 目地区	市	市	直接	完了	257,427	26	~	27	H23				0	
																	H24				0	
																	H25				0	
																	H26	30,187		0	30,187	
																	H27	282,625		225,248	57,377	建築工事完了
																	H28				0	
																	H29		▲ 74,333		▲ 74,333	
																	H30		▲ 13,231		▲ 13,231	
																	H31				0	
																	H32				0	
																	累計	312,812	▲ 87,564	225,248	0	
354	D	-	16	-	8	-	かんけい丸保 存活用事業	中央三丁 目1番地 区	市	市	直接	完了	170,041	27	~	28	H23				0	
																	H24				0	
																	H25				0	
																	H26				0	
																	H27	119,350		119,028	322	改修工事、工事管理発注 事業完了
																	H28				0	
																	H29				0	
																	H30		▲ 322		▲ 322	
																	H31				0	
																	H32				0	
																	累計	119,350	▲ 322	119,028	0	
355	D	-	17	-	19	-	都市再生区画 整理事業(被 災市街地復興 土地区画整理 事業)	上釜南部 地区	市	市	直接	継続	2,827,000	27	~	32	H23				0	
																	H24				0	
																	H25				0	
																	H26				0	
																	H27	106,500		109,490	▲ 2,990	用地交渉着手。実施設計着手。先行工事を発注。
																	H28	1,105,500		1,349,811	▲ 244,311	道路築造及び宅地造成工事施工中。
																	H29	528,750		82,255	446,495	道路築造及び宅地造成工事施工中。
																	H30	379,500		100,693	278,807	道路築造及び宅地造成工事施工中。
																	H31			150,080	▲ 150,080	道路築造及び宅地造成工事施工中。
																	H32				0	
																	累計	2,120,250	0	1,792,329	327,921	
356	D	-	17	-	20	-	都市再生区画 整理事業(被 災市街地復興 土地区画整理 事業)	下釜南部 地区	市	市	直接	継続	2,514,000	27	~	32	H23				0	
																	H24				0	
																	H25				0	
																	H26				0	
																	H27	88,500			88,500	実施設計着手。
																	H28	896,325		1,256,091	▲ 359,766	道路築造及び宅地造成工事施工中。
																	H29	323,250		56,391	266,859	道路築造及び宅地造成工事施工中。
																	H30	517,425		169,351	348,074	道路築造及び宅地造成工事施工中。
																	H31			348,733	▲ 348,733	道路築造及び宅地造成工事施工中。
																	H32	60,000			60,000	
																	累計	1,885,500	0	1,830,566	54,934	

石巻市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
357	D	-	21	-	26	-	下水道事業 (雨水)	石巻北部 排水区	市	市	直接	継続	6,199,457	27	~	32	H23			0		
																	H24			0		
																	H25			0		
																	H26			0		
																	H27	1,000,917		1,000,917	0	下水道事業団一括発注済み
																	H28			0	0	
																	H29		805,833		805,833	
																	H30			2,171,002	▲ 2,171,002	下水道事業団一括発注済み
																	H31	1,576,145		1,071,581	504,564	下水道事業団一括発注済み
																	H32	1,266,694			1,266,694	
累計	3,843,756	805,833	4,243,500	406,089																		
358	D	-	21	-	27	-	下水道事業 (雨水)遠方監 視制御システ ム	石巻市雨 水排水区	市	市	直接	継続	1,528,470	27	~	32	H23			0		
																	H24			0		
																	H25			0		
																	H26			0		
																	H27	572,092			572,092	
																	H28			0	0	
																	H29			0	0	
																	H30			816,966	▲ 816,966	下水道事業団一括発注済み
																	H31	54,157		329,385	▲ 275,228	下水道事業団一括発注済み
																	H32	520,102			520,102	
累計	1,146,351	0	1,146,351	0																		
359	D	-	21	-	28	-	下水道事業 (汚水)	上釜南部 地区	市	市	直接	完了	1,467,755	27	~	31	H23			0		
																	H24			0		
																	H25			0		
																	H26			0		
																	H27	91,759		24,816	66,943	実施設計完了
																	H28	228,000		81,009	146,991	管渠工事中
																	H29	510,221		292,926	217,295	管渠工事中
																	H30	270,835		172,868	97,967	管渠工事中
																	H31			146,132	▲ 146,132	事業完了
																	H32				0	
累計	1,100,815	0	717,751	383,064																		
360	D	-	21	-	29	-	下水道事業 (汚水)	下釜南部 地区	市	市	直接	継続	1,298,750	27	~	32	H23			0		
																	H24			0		
																	H25			0		
																	H26			0		
																	H27	91,863		27,995	63,868	実施設計完了
																	H28	329,383		260,361	69,022	管渠工事中
																	H29	318,509		230,619	87,890	管渠工事中
																	H30	234,306		160,670	73,636	管渠工事中
																	H31			38,843	▲ 38,843	管渠工事中
																	H32				0	
累計	974,061	0	718,488	255,573																		

石巻市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況					
366	D	-	4	-	90	災害公営住宅 整備事業	【北上】相 川地区	市	市	直接	完了	62,900	27	~	29	H23			0					
																H24			0					
																H25			0					
																H26			0					
																H27	26,250		4,344	21,906	建築工事着工			
																H28	25,812		44,430	▲ 18,618	建築工事完了			
																H29		2,975	6,263	▲ 3,288	事業完了			
																H30				0				
																H31				0				
																H32				0				
																累計	52,062	2,975	55,037	0				
367	◆	D	-	22	-	5	-	2	広場整備事業	南浜復興 祈念公園 (仮称)	市	市	直接	継続	2,082,615	27	~	32	H23			0		
																			H24			0		
																			H25			0		
																			H26			0		
																			H27	55,276		33,324	21,952	27年8月、測量業務発注、27年9月、基本設計業務発注。
																			H28	216,790		133,391	83,399	28年6月、基本設計業務完了、28年7月、実施設計業務発注、
																			H29	168,690	172,384	116,939	224,135	29年5月、用地取得開始、30年3月、実施設計業務完了、引き続
																			H30	531,952		662,162	▲ 130,210	引き続き用地取得及び公園整備工事実施中
																			H31	383,066	137,931	76,525	444,472	引き続き用地取得及び公園整備工事実施中。
																			H32				0	
																			累計	1,355,774	310,315	1,022,341	643,748	
368	D	-	22	-	5	-	-	-	都市公園整備 事業(防災公 園)(整備事 業)	石巻南浜 津波復興 祈念公園	県	県	直接	継続	1,318,149	26	~	32	H23			0		
																			H24			0		
																			H25			0		
																			H26			0		
																			H27	36,589	0	16,415	20,174	地形測量H28.3完了。基本設計H28.8契約済
																			H28	71,211		16,876	54,335	実施設計H28.6契約済
																			H29	16,350	36,750	80,056	▲ 26,956	H30.3基盤整備工事契約済
																			H30	210,000	16,475	217,275	9,200	
																			H31	450,750	▲ 40,649	334,614	75,487	
																			H32	191,134			191,134	
																			累計	976,034	12,576	665,236	323,374	
369	◆	D	-	22	-	5	-	3	広場整備事業	石巻南浜 津波復興 祈念公園	県	県	直接	継続	411,987	26	~	32	H23			0		
																			H24			0		
																			H25			0		
																			H26			0		
																			H27	23,291	0	8,935	14,356	地形測量H28.3完了。基本設計H28.8契約済
																			H28	48,743		25,002	23,741	実施設計H28.6契約済
																			H29	13,821	40,800	64,430	▲ 9,809	H30.3基盤整備工事契約済
																			H30	32,000		55,723	▲ 23,723	
																			H31	123,200	2,115	78,066	47,249	
																			H32	45,617			45,617	
																			累計	286,672	42,915	232,156	97,431	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
375	D	-	4	-	91	-	災害公営住宅 整備事業	大道東 三丁目	市	市	直接	完了	1,302,547	27	~	29	H23			0		
																	H24			0		
																	H25			0		
																	H26			0		
																	H27	54,250		52,955	1,295	用地契約完了
																	H28			1,916	▲ 1,916	建築工事中
																	H29	1,092,875		1,084,857	8,018	事業完了
																	H30		▲ 7,397		▲ 7,397	
																	H31				0	
																	H32				0	
																	累計	1,147,125	▲ 7,397	1,139,728	0	
																	377	D	-	2	-	12
H24			0																			
H25			0																			
H26			0																			
H27			0																			
H28	77,190	87,187	76,724	87,653	補償物件1件契約。減価補償分7件契約。																	
H29			63,909	▲ 63,909	29年8月 道路築造(その2)工事契約。																	
H30			23,014	▲ 23,014	30年8月 道路築造(その2)工事完了、電力柱等移設1件完																	
H31				0																		
H32				0																		
累計	77,190	87,187	163,647	730																		
378	D	-	4	-	92	-	災害公営住宅 整備事業	門脇青葉 西地区	市	市	直接	完了	849,700	28	~	28						
																	H24			0		
																	H25			0		
																	H26			0		
																	H27			0		
																	H28	752,500		743,487	9,013	建築工事完了
																	H29		▲ 9,012		▲ 9,012	
																	H30				0	
																	H31				0	
																	H32				0	
																	累計	752,500	▲ 9,012	743,487	1	
																	379	D	-	4	-	93
H24			0																			
H25			0																			
H26			0																			
H27			0																			
H28	510,562		505,793	4,769	建築工事完了																	
H29				0																		
H30		▲ 4,769		▲ 4,769																		
H31				0																		
H32				0																		
累計	510,562	▲ 4,769	505,793	0																		

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
380	D	-	4	-	94	災害公営住宅 整備事業	中浦二丁 目地区	市	市	直接	完了	591,717	28	~	28	H23			0	建築工事完了	
																H24			0		
																H25			0		
																H26			0		
																H27			0		
																H28	522,375		517,751		4,624
																H29			0		
																H30		▲ 4,624			▲ 4,624
																H31			0		
																H32			0		
					累計	522,375	▲ 4,624	517,751	0												
381	D	-	4	-	95	災害公営住宅 整備事業	三ツ股二 丁目地区	市	市	直接	完了	757,330	27	~	28	H23			0	用地契約完了 建築工事完了	
																H24			0		
																H25			0		
																H26			0		
																H27	35,437		34,041		1,396
																H28	634,375		628,621		5,754
																H29			0		
																H30		▲ 7,150			▲ 7,150
																H31			0		
																H32			0		
					累計	669,812	▲ 7,150	662,662	0												
382	D	-	4	-	96	災害公営住宅 整備事業	大街道東 二丁目地区	市	市	直接	完了	560,554	28	~	28	H23			0	建築工事完了	
																H24			0		
																H25			0		
																H26			0		
																H27			0		
																H28	496,125		490,484		5,641
																H29			0		
																H30		▲ 5,641			▲ 5,641
																H31			0		
																H32			0		
					累計	496,125	▲ 5,641	490,484	0												
383	D	-	4	-	97	災害公営住宅 整備事業	大街道東 三丁目② 地区	市	市	直接	完了	564,665	28	~	28	H23			0	建築工事完了	
																H24			0		
																H25			0		
																H26			0		
																H27			0		
																H28	500,500		494,081		6,419
																H29			0		
																H30		▲ 6,419			▲ 6,419
																H31			0		
																H32			0		
					累計	500,500	▲ 6,419	494,081	0												

石巻市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
384	D	-	11	-	2	優良建築物等 整備事業	立町二丁 目4番地区	市	民間	直接	継続	317,416	28 ~ 32	H23				0	28年10月、補助金(資金計画作成、現況調査)交付決定。29年3 30年3月補助金(地盤調査、実施設計)交付決定。 平成30年10月、補助金(地盤調査、実施設計)確定通知。
														H24				0	
														H25				0	
														H26				0	
														H27				0	
														H28	23,535		10,629	12,906	
														H29	67,804		9,411	58,393	
														H30	24,777			24,777	
														H31	74,331			74,331	
														H32				0	
														累計	190,447	0	20,040	170,407	
														385	D	-	11	-	
H24				0															
H25				0															
H26				0															
H27				0															
H28	17,016		0	17,016															
H29	16,021		33,037	▲ 17,016															
H30	60,624		60,624	0															
H31	46,527			46,527															
H32				0															
累計	140,188	0	93,661	46,527															
386	D	-	11	-	4	優良建築物等 整備事業	中央二丁 目3番地区 (A-2地区)	市	民間	直接	継続	260,084	28 ~ 32						H23
														H24				0	
														H25				0	
														H26				0	
														H27				0	
														H28	30,720		0	30,720	
														H29				0	
														H30			18,225	▲ 18,225	
														H31	125,330		7,968	117,362	
														H32				0	
														累計	156,050	0	26,193	129,857	
														387	D	-	11	-	5
H24				0															
H25				0															
H26				0															
H27				0															
H28	50,352		0	50,352															
H29	36,187		50,352	▲ 14,165															
H30	167,587		34,518	133,069															
H31	297,768			297,768															
H32				0															
累計	551,894	0	84,870	467,024															

石巻市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
388	D	-	16	-	9	暮らしにぎわい再生事業(観光交流施設)	中央二丁目地区	市	市	直接	完了	476,660	28	~	30	H23			0		
																H24			0		
																H25			0		
																H26			0		
																H27			0		
																H28	23,800	309,862	18,220	315,442	基本設計・実施設計完了
																H29			157,570	▲ 157,570	建設工事に着手し、平成30年8月に完成予定
																H30			151,423	▲ 151,423	平成30年8月工事完了(9月オープン)
																H31			0	0	
																H32			0	0	
																累計	23,800	309,862	327,213	6,449	
389	D	-	17	-	21	都市再生区画整理事業(被災市街地復興土地区画整理事業)	中央二丁目地区	市	市	直接	継続	394,700	28	~	32	H23			0		
																H24			0		
																H25			0		
																H26			0		
																H27			0		
																H28	162,975		51,841	111,134	道路築造工事1件契約済、減価補償1件完了、移転補償6件完
																H29	16,725		32,883	▲ 16,158	減価補償1件完了
																H30		87,300	204	87,096	電力柱等移設1件完了
																H31		29,025	41,140	▲ 12,115	道路築造工事1件契約済、電柱移設等5件完了
																H32			0	0	
																累計	179,700	116,325	126,068	169,957	
390	D	-	20	-	5	地域集会所建設補助事業	沿岸地域	市	民間	直接	完了	299,174	28	~	30	H23			0		
																H24			0		
																H25			0		
																H26			0		
																H27			0		
																H28	103,149		61,903	41,246	建設予定14カ所のうち6カ所の建設が完了した。
																H29	44,745		22,555	22,190	補助金交付継続中
																H30	8,601		63,197	▲ 54,596	事業完了。
																H31		▲ 6,909		▲ 6,909	
																H32			0	0	
																累計	156,495	▲ 6,909	147,655	1,931	
391	D	-	21	-	30	下水道事業(汚水)	中央二丁目地区	市	市	直接	完了	21,100	28	~	29	H23			0		
																H24			0		
																H25			0		
																H26			0		
																H27			0		
																H28	35,775		15,824	19,951	管渠工事中
																H29				0	工事竣工 事業完了
																H30		▲ 19,951		▲ 19,951	
																H31			0	0	
																H32			0	0	
																累計	35,775	▲ 19,951	15,824	0	

石巻市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
394	D	-	4	-	98	-	災害公営住宅 整備事業	丸井戸二 丁目地区	市	市	直接	完了	817,726	28	~	29	H23			0		
																	H24			0		
																	H25			0		
																	H26			0		
																	H27			0		
																	H28	89,337		56,488	32,849	用地契約完了
																	H29	716,187		659,022	57,165	建築工事完了
																	H30		▲ 90,014		▲ 90,014	
																	H31			0		
																	H32			0		
																	累計	805,524	▲ 90,014	715,510	0	
																	395	D	-	4	-	99
H24			0																			
H25			0																			
H26			0																			
H27			0																			
H28	72,800		70,514	2,286	用地契約完了																	
H29	617,750		562,257	55,493	建築工事完了																	
H30		▲ 57,779		▲ 57,779																		
H31			0																			
H32			0																			
累計	690,550	▲ 57,779	632,771	0																		
396	D	-	4	-	#	-	災害公営住宅 整備事業	蛇田字新 東前沼地区	市	市	直接	完了	728,094	28	~	29						
																	H24			0		
																	H25			0		
																	H26			0		
																	H27			0		
																	H28	57,750		56,495	1,255	用地契約完了
																	H29	580,125		580,586	▲ 461	建築工事完了
																	H30		▲ 794		▲ 794	
																	H31			0		
																	H32			0		
																	累計	637,875	▲ 794	637,081	0	
																	397	D	-	4	-	#
H24			0																			
H25			0																			
H26			0																			
H27			0																			
H28	62,387		61,137	1,250	用地契約完了																	
H29	396,987		398,214	▲ 1,227	建築工事完了																	
H30		▲ 23		▲ 23																		
H31			0																			
H32			0																			
累計	459,374	▲ 23	459,351	0																		

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
398	D	-	4	-	#	-	災害公営住宅 整備事業	駅前北通 り三丁目 地区	市	市	直接	完了	699,485	28	~	29	H23			0		
																	H24			0		
																	H25			0		
																	H26			0		
																	H27			0		
																	H28	34,650		34,595	55	用地契約完了
																	H29	577,500		577,453	47	建築工事完了
																	H30		▲ 102		▲ 102	
																	H31			0		
																	H32			0		
																	累計	612,150	▲ 102	612,048	0	
																	399	D	-	4	-	#
H24			0																			
H25			0																			
H26			0																			
H27			0																			
H28	33,687		32,757	930	用地契約完了																	
H29	270,375		270,139	236	建築工事完了																	
H30		▲ 1,166		▲ 1,166																		
H31			0																			
H32			0																			
累計	304,062	▲ 1,166	302,896	0																		
400	D	-	4	-	#	-	災害公営住宅 整備事業	住吉町二 丁目地区	市	市	直接	完了	432,469	28	~	29						
																	H24			0		
																	H25			0		
																	H26			0		
																	H27			0		
																	H28	44,800		44,172	628	用地契約完了
																	H29	324,625	9,012	334,236	▲ 599	建築工事完了
																	H30		▲ 29		▲ 29	
																	H31			0		
																	H32			0		
																	累計	369,425	8,983	378,408	0	
																	401	D	-	4	-	#
H24			0																			
H25			0																			
H26			0																			
H27			0																			
H28	78,137		77,785	352	用地契約完了																	
H29	832,125		832,026	99	建築工事完了																	
H30		▲ 451		▲ 451																		
H31			0																			
H32			0																			
累計	910,262	▲ 451	909,811	0																		

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
402	D	-	11	-	6	-	優良建築物等 整備事業	中央二丁 目4番北 地区	市	民間	直接	廃止	0	28	~	30	H23			0	
																	H24			0	
																	H25			0	
																	H26			0	
																	H27			0	
																	H28	18,303		0	18,303
																	H29	2,433			2,433
																	H30				0
																	H31		▲ 20,736		▲ 20,736
																	H32				0
																	累計	20,736	▲ 20,736	0	0
403	D	-	11	-	7	-	優良建築物等 整備事業	中央二丁 目4番南 地区	市	民間	直接	完了	1,789,795	28	~	31	H23			0	
																	H24			0	
																	H25			0	
																	H26			0	
																	H27			0	
																	H28	81,258		78,872	2,386
																	H29	428,821		428,079	742
																	H30	337,896		294,564	43,332
																	H31	225,900		269,185	▲ 43,285
																	H32				0
																	累計	1,073,875	0	1,070,700	3,175
平成28年9月、補助金(用地測量)交付決定。平成28年10月、補 平成29年8月、補助金(用地測量等及び地盤調査等)確定通 平成30年5月、補助金(H29工事監理費、H29共同施設整備費) 平成31年4月、補助金(工事監理費、共同施設整備費、通常損																					
404	D	-	4	-	#	-	災害公営住宅 整備事業	蛇田字下 中坪地区	市	市	直接	完了	469,845	28	~	29	H23			0	
																	H24			0	
																	H25			0	
																	H26			0	
																	H27			0	
																	H28	69,562		67,028	2,534
																	H29	343,525		344,086	▲ 561
																	H30		▲ 1,973		▲ 1,973
																	H31				0
																	H32				0
																	累計	413,087	▲ 1,973	411,114	0
用地契約完了 建築工事完了																					
405	D	-	4	-	#	-	災害公営住宅 整備事業	蛇田字中 坪地区	市	市	直接	完了	580,780	28	~	29	H23			0	
																	H24			0	
																	H25			0	
																	H26			0	
																	H27			0	
																	H28	35,875		34,461	1,414
																	H29	474,600		473,719	881
																	H30		▲ 2,295		▲ 2,295
																	H31				0
																	H32				0
																	累計	510,475	▲ 2,295	508,180	0
用地契約完了 建築工事完了																					

石巻市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
406	D	-	4	-	#	-	災害公営住宅 整備事業	新橋地区	市	市	直接	完了	359,785	28	~	29	H23				0	
																	H24				0	
																	H25				0	
																	H26				0	
																	H27				0	
																	H28	43,750		39,998	3,752	用地契約完了
																	H29	278,950	▲ 2,975	274,812	1,163	建築工事完了
																	H30		▲ 4,915		▲ 4,915	
																	H31				0	
																	H32				0	
																	累計	322,700	▲ 7,890	314,810	0	
																	407	D	-	4	-	#
H24				0																		
H25				0																		
H26				0																		
H27				0																		
H28	35,000		34,570	430	用地契約完了																	
H29	280,000		279,329	671	建築工事完了																	
H30		▲ 1,101		▲ 1,101																		
H31				0																		
H32				0																		
累計	315,000	▲ 1,101	313,899	0																		
408	D	-	4	-	#	-	災害公営住宅 整備事業	水明北一 丁目②地 区	市	市	直接	完了	196,516	28	~	29						
																	H24				0	
																	H25				0	
																	H26				0	
																	H27				0	
																	H28	27,562		26,842	720	用地契約完了
																	H29		146,368	145,108	1,260	建築工事完了
																	H30		▲ 1,980		▲ 1,980	
																	H31				0	
																	H32				0	
																	累計	27,562	144,388	171,950	0	
																	409	D	-	22	-	6
H24				0																		
H25				0																		
H26				0																		
H27				0																		
H28	5,828	0	0	5,828	H29. 3月用地測量開始																	
H29	75,217		44,335	30,882	用地取得率90.1%→96.9%まで進捗																	
H30		▲ 9,282	991	▲ 10,273																		
H31	18,780	568	29,086	▲ 9,738																		
H32				0																		
累計	99,825	▲ 8,714	74,412	16,699																		

石巻市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号				事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況						
410	◆	D	-	22	-	5	-	4	広場整備事業 (用地費)	石巻南浜 津波復興 祈念公園	県	県	直接	継続	130,542	28	~	32	H23				0	H29. 3月用地測量開始 用地取得率90.1%→96.9%まで進捗
																			H24				0	
																			H25				0	
																			H26				0	
																			H27				0	
																			H28	14,768	0	0	14,768	
																			H29	52,956		12,068	40,888	
																			H30		▲ 3,372	43,239	▲ 46,611	
																			H31		40,081		40,081	
																			H32				0	
																			累計	67,724	36,709	55,307	49,126	
																			412	D	-	4	-	
H24				0																				
H25				0																				
H26				0																				
H27				0																				
H28			0	0																				
H29	18,812		17,010	1,802																				
H30				0																				
H31		▲ 1,802		▲ 1,802																				
H32				0																				
累計	18,812	▲ 1,802	17,010	0																				
413	◆	D	-	23	-	51	-	2	南浜地区低平 地整備に係る 支障物除去・ 整地等事業	石巻南浜 津波復興 祈念公園	市	市	直接	継続	539,700	29	~	32						H23
																			H24				0	
																			H25				0	
																			H26				0	
																			H27				0	
																			H28			0	0	
																			H29	431,760		205,069	226,691	
																			H30			65,716	▲ 65,716	
																			H31			125,892	▲ 125,892	
																			H32				0	
																			累計	431,760	0	396,677	35,083	
																			414	D	-	4	-	#
H24				0																				
H25				0																				
H26				0																				
H27				0																				
H28			0	0																				
H29		162,750	162,640	110																				
H30			▲ 381	381																				
H31		▲ 491		▲ 491																				
H32				0																				
累計	0	162,259	162,259	0																				

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
415	D	-	21	-	31	-	下水道事業 (雨水)	井内第二 排水区	市	市	直接	継続	3,082,502	29 ~ 32	H23				0	
															H24				0	
															H25				0	
															H26				0	
															H27				0	
															H28				0	
															H29				42,750	42,750
															H30					▲ 42,750
															H31	1,312,500			1,938,250	▲ 625,750
															H32	956,626				956,626
															累計	2,269,126	42,750	1,981,000		330,876
															施工に向けて関係機関調整中 下水道事業団一括発注済み 下水道事業団一括発注済み					
416	D	-	5	-	2	-	災害公営住宅 家賃低廉化事業 〔補助率変更 更分〕	市内全域	市	市	直接	継続	2,174,351	30 ~ 32	H23				0	
															H24				0	
															H25				0	
															H26				0	
															H27				0	
															H28				0	
															H29				0	
															H30	70,948			70,948	0
															H31	244,767			235,740	9,027
															H32	1,496,243				1,496,243
															累計	1,811,958	0	306,688		1,505,270
417	◆	D	-	20	-	3	総合拠点備蓄 倉庫整備事業	南境地区	市	市	直接	廃止	0	29 ~ 30	H23				0	
															H24				0	
															H25				0	
															H26				0	
															H27				0	
															H28				0	
															H29	1,330				1,330
															H30					0
															H31		▲ 1,330			▲ 1,330
															H32					0
															累計	1,330	▲ 1,330	0		0
															事業廃止					
418	D	-	20	-	6	-	大川地区地域 交流センター 整備事業(調 査等)	大川地区	市	市	直接	廃止	357,307	29 ~ 29	H23				0	
															H24				0	
															H25				0	
															H26				0	
															H27				0	
															H28				0	
															H29	11,410				11,410
															H30	22,845				22,845
															H31					0
															H32					0
															累計	34,255	0	0		34,255
															事業廃止					

石巻市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況			
421	D	-	11	-	8	-	優良建築物等 整備事業	立町一丁 目5番(A 1)	市	民間	直接	継続	931,275	30	~	32	H23			0			
																	H24			0			
																	H25			0			
																	H26			0			
																	H27			0			
																	H28			0			
																	H29			0			
																	H30	98,466		52,749	45,717	交付30年5月、補助金(現況調査、基本設計、資金計画作成)交	
																	H31	460,299		44,712	415,587	令和1年11月、補助金(地盤調査、実施設計)交付決定。	
																	H32				0		
																	累計	558,765	0	97,461	461,304		
																	422	D	-	20	-	7	-
H24			0																				
H25			0																				
H26			0																				
H27			0																				
H28			0																				
H29		34,449		34,449																			
H30			15,280	▲ 15,280	測量・設計・用地購入																		
H31	107,936	107,936	199,220	16,652	設計・盛土・立木伐採・立木補償・建設工事																		
H32				0																			
累計	107,936	142,385	214,500	35,821																			
423	◆	D	-	21	-	11	-	下水道事業に 伴う発生残土 解消事業	市街地及 び長面地 区	市	市	直接	未着手	70	30	~							
																	H24			0			
																	H25			0			
																	H26			0			
																	H27			0			
																	H28			0			
																	H29			0			
																	H30	267,923			267,923		
																	H31		▲ 267,867		▲ 267,867		
																	H32				0		
																	累計	267,923	▲ 267,867	0	56		
																	424	◆	D	-	23	-	53
H24			0																				
H25			0																				
H26			0																				
H27			0																				
H28			0																				
H29			0																				
H30	2,313,613	1,928,273	321,148	3,920,738	測量・設計 残土運搬実施中																		
H31		565,789	4,486,527	▲ 3,920,738	盛土工事中																		
H32				0																			
累計	2,313,613	2,494,062	4,807,675	0																			

石巻市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況			
425	D	-	11	-	9	-	優良建築物等 整備事業	立町一丁 目5番(A 2)	市	民間	直接	継続	306,794	30	~	32	H23			0			
																	H24			0			
																	H25			0			
																	H26			0			
																	H27			0			
																	H28			0			
																	H29			0			
																	H30	60,306		31,980	28,326	交付決定10月、補助金(現況調査、基本設計、資金計画作成)	
																	H31	104,538		16,938	87,600	令和1年10月、補助金(地盤調査、実施設計)交付決定。	
																	H32	19,232			19,232		
																	累計	184,076	0	48,918	135,158		
426	D	-	20	-	8	-	大川地区高台 広場整備事業	大川地区	市	市	直接	継続	184,342	30	~	32	H23			0			
																	H24			0			
																	H25			0			
																	H26			0			
																	H27			0			
																	H28			0			
																	H29			0			
																	H30	10,536		4,981	5,555	測量・設計実施	
																	H31		127,720	35,236	92,484	用地取得済み、工事発注準備中	
																	H32				0		
																	累計	10,536	127,720	40,217	98,039		
427	◆	D	-	23	-	13	-	十八成浜地区 砂浜再生整備 事業	【牡鹿】十 八成浜地区	市	市	直接	継続	1,324,112	30	~	32	H23			0		
																		H24			0		
																		H25			0		
																		H26			0		
																		H27			0		
																		H28			0		
																		H29			0		
																		H30	133,170	282,400	282,400	133,170	調査設計 除去作業実施中
																		H31		643,719	776,889	▲ 133,170	工事実施中
																		H32				0	
																		累計	133,170	926,119	1,059,289	0	
428	◆	D	-	23	-	2	-	防集団地の造成 に伴う発生 残土解消事業	半島沿岸 部	市	市	直接	継続	2,915,566	30	~	32	H23			0		
																		H24			0		
																		H25			0		
																		H26			0		
																		H27			0		
																		H28			0		
																		H29			0		
																		H30		2,087,433		2,087,433	
																		H31	126,737	118,281	2,332,451	▲ 2,087,433	残土運搬中
																		H32				0	
																		累計	126,737	2,205,714	2,332,451	0	

石巻市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況				
429	◆	D	-	23	-	33	-	1	北上地区多目的広場整備事業	北上にっこり地区	市	市	直接	継続	370,821	31	~	32	H23			0		
																			H24			0		
																			H25			0		
																			H26			0		
																			H27			0		
																			H28			0		
																			H29			0		
																			H30		82,099	82,099		
																			H31	56,536	158,020	59,200	155,356	用地買収済、実施設計中
																			H32				0	
																			累計	56,536	240,119	59,200	237,455	
																			430	◆	D	-	23	-
H24			0																					
H25			0																					
H26			0																					
H27			0																					
H28			0																					
H29			0																					
H30		292,349	4,638	287,711	測量・設計実施中																			
H31		24,830	312,541	▲ 287,711	盛土工事、道路築造工事、水路高上げ工事実施中																			
H32				0																				
累計	0	317,179	317,179	0																				
431	◆	D	-	17	-	6	-	1	復旧・復興工事に伴う道路損傷部補修整備事業(区画整理事業効果促進事業分)	稲井地区、渡波地区、河北地区、河南地区	市	市	直接	継続	276,198	31	~	32						
																			H24			0		
																			H25			0		
																			H26			0		
																			H27			0		
																			H28			0		
																			H29			0		
																			H30			0		
																			H31	148,734		130,541	18,193	1年8月補修工事発注。
																			H32	72,224			72,224	
																			累計	220,958	0	130,541	90,417	
																			432	◆	D	-	20	-
H24			0																					
H25			0																					
H26			0																					
H27			0																					
H28			0																					
H29			0																					
H30			0																					
H31		4,925	1,148	3,777	設計完了、工事発注準備中																			
H32				0																				
累計	0	4,925	1,148	3,777																				

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況				
	1	2	3	4	5	6							7	8										
433	◆	D	-	23	-	2	-	2	雄勝地区	市	市	直接	完了	93,148	31	~	31	H23			0	1年8月補修工事発注。		
																		H24			0			
																		H25			0			
																		H26			0			
																		H27			0			
																		H28			0			
																		H29			0			
																		H30			0			
																		H31	74,518		61,270		13,248	
																		H32					0	
																		累計	74,518	0	61,270		13,248	
434	◆	D	-	23	-	53	-	3	尾崎地区	市	市	直接	継続	695,078	31	~	32	H23			0	仮設工事実施中		
																		H24			0			
																		H25			0			
																		H26			0			
																		H27			0			
																		H28			0			
																		H29			0			
																		H30			0			
																		H31	367,195	188,867	556,062		0	
																		H32					0	
																		累計	367,195	188,867	556,062		0	
435	◆	D	-	21	-	26	-	1	水明地区	市	市	直接	未着手	190,834	32	~	32	H23			0	R3. 3完了予定		
																		H24			0			
																		H25			0			
																		H26			0			
																		H27			0			
																		H28			0			
																		H29			0			
																		H30			0			
																		H31		152,667			152,667	
																		H32					0	
																		累計	0	152,667	0		152,667	
436	◆	D	-	23	-	2	-	2	半島沿岸部	市	市	直接	継続	47,346	31	~	32	H23			0	現地調査、地元ヒアリング実施中		
																		H24			0			
																		H25			0			
																		H26			0			
																		H27			0			
																		H28			0			
																		H29			0			
																		H30			0			
																		H31		37,876	37,876		0	
																		H32					0	
																		累計	0	37,876	37,876		0	
437	◆	D	-	23	-	46	-	1	雄勝中心部地区被災低平地整備事業	雄勝中心部地区	市	市	直接	継続	446,701	31	~	32	H23			0	計画精査中	
																			H24			0		
																			H25			0		
																			H26			0		
																			H27			0		
																			H28			0		
																			H29			0		
																			H30			0		
																			H31		357,360	0		357,360
																			H32					0
																			累計	0	357,360	0		357,360

(様式2D)

石巻市

復興交付金事業計画 令和元年度進捗状況報告 総括表

令和2年3月末時点

省庁名 国土交通省

(千円)

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
										H23	842,123	0	68,243	773,880			
										H24	26,873,435	0	10,327,862	16,545,573			
										H25	61,267,301	0	41,024,205	20,243,096			
										H26	76,754,664	0	79,215,081	▲ 2,460,417			
										H27	109,383,188	0	76,219,650	33,163,538			
										H28	49,049,947	0	59,083,793	▲ 10,033,846			
										H29	19,682,873	0	39,369,565	▲ 19,686,692			
										H30	23,026,336	0	60,435,881	▲ 37,409,545			
										H31	43,116,694	0	44,088,331	▲ 971,637			
										H32	34,502,773	0	0	34,502,773			
										549,069,999	市町村交付分 計	444,499,334	0	409,832,611		34,666,723	
										H23	24,800	0	0	24,800			
										H24	3,797,500	0	360,933	3,436,567			
										H25	18,772,029	0	857,575	17,914,454			
										H26	9,043,200	0	1,273,995	7,769,205			
										H27	10,460,225	0	1,977,612	8,482,613			
										H28	1,341,025	0	10,020,580	▲ 8,679,555			
										H29	352,094	0	10,133,749	▲ 9,781,655			
										H30	1,221,600	345,953	7,858,910	▲ 6,291,357			
										H31	5,904,517	▲ 279,119	10,687,834	▲ 5,062,436			
										H32	9,709,700	0	0	9,709,700			
										78,315,247	都道府県交付分 計	60,626,690	66,834	43,171,188			17,522,336
										H23	866,923	0	68,243	798,680			
										H24	30,670,935	0	10,688,795	19,982,140			
										H25	80,039,330	0	41,881,780	38,157,550			
										H26	85,797,864	0	80,489,076	5,308,788			
										H27	119,843,413	0	78,197,262	41,646,151			
										H28	50,390,972	0	69,104,373	▲ 18,713,401			
										H29	20,034,967	0	49,503,314	▲ 29,468,347			
										H30	24,247,936	345,953	68,294,791	▲ 43,700,902			
										H31	49,021,211	▲ 279,119	54,776,165	▲ 6,034,073			
										H32	44,212,473	0	0	44,212,473			
										627,385,246	合計	505,126,024	66,834	453,003,799		52,189,059	

(様式2E)

石巻市

復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 環境省

令和2年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
237	E	-	1	-	1	-	浄化槽集中導 入事業(個人 設置型)	石巻地 区・河北 地区・雄 勝地区・ 牡鹿地区	市	市	直接	完了	274,687	24	~	30	H23				0	24年12月から申請受付。	
																	H24	5,595		2,238	3,357		
																	H25	28,897		34,740	▲ 5,843		浄化槽128基補助(5人槽:83基、7人槽:44基、10人槽:1基)
																	H26	87,000		32,032	54,968		浄化槽113基補助(5人槽:66基、7人槽:37基、10槽:10基)
																	H27	21,238		30,100	▲ 8,862		浄化槽106基補助(5人槽:49基、7人槽:55基、10槽:2基)
																	H28	28,054		34,744	▲ 6,690		浄化槽124基補助(5人槽:66基、7人槽:55基、10槽:3基)
																	H29		35,229	28,128	7,101		浄化槽99基補助(5人槽:49基、7人槽:46基、10槽:9基)
																	H30			20,449	▲ 20,449		浄化槽74基補助(5人槽:46基、7人槽:25基、10槽:3基)事業完
																	H31				0		
																	H32				0		
																	累計	170,784	35,229	182,431	23,582		
																	H23				0		
																	H24				0		
H25	39,112		590	38,522	浄化槽1基整備(5人槽:1基)																		
H26			7,832	▲ 7,832	浄化槽11基補助(5人槽:5基、7人槽:6基)																		
H27	94,461		19,894	74,567	浄化槽28基補助(5人槽:13基、7人槽:15基)																		
H28			18,579	▲ 18,579	浄化槽28基補助(5人槽:16基、7人槽:11基)																		
H29		▲ 23,547	29,291	▲ 52,838	浄化槽41基補助(5人槽:18基、7人槽:23基)																		
H30			7,252	▲ 7,252	浄化槽12基補助(5人槽:10基、7人槽:2基) 事業完了																		
H31				0																			
H32				0																			
累計	133,573	▲ 23,547	83,438	26,588																			
376	E	-	1	-	3	-	浄化槽集中導 入事業(市町 村設置型B)	北上地区	市	市	直接	完了	33,375	27	~	30	H23				0	浄化槽2基補助(5人槽:1基、10人槽:1基)	
																	H24				0		
																	H25				0		
																	H26				0		
																	H27	11,681		1,548	10,133		
																	H28	11,681		0	11,681		
																	H29		▲ 11,682		▲ 11,682		
																	H30				0		事業完了
																	H31				0		
																	H32				0		
累計	23,362	▲ 11,682	1,548	10,132																			

(様式2E)

石巻市 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 環境省

令和2年3月末時点

(千円)

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
										H23	0	0	0	0	
										H24	5,595	0	2,238	3,357	
										H25	68,009	0	35,330	32,679	
										H26	87,000	0	39,864	47,136	
										H27	127,380	0	51,542	75,838	
										H28	39,735	0	53,323	▲ 13,588	
										H29	0	0	57,419	▲ 57,419	
										H30	0	0	27,701	▲ 27,701	
										H31	0	0	0	0	
										H32	0	0	0	0	
								625,989	市町村交付分 計		327,719	0	267,417	60,302	
										H23	0	0	0	0	
										H24	0	0	0	0	
										H25	0	0	0	0	
										H26	0	0	0	0	
										H27	0	0	0	0	
										H28	0	0	0	0	
										H29	0	0	0	0	
										H30	0	0	0	0	
										H31	0	0	0	0	
										H32	0	0	0	0	
								0	都道府県交付分 計		0	0	0	0	
										H23	0	0	0	0	
										H24	5,595	0	2,238	3,357	
										H25	68,009	0	35,330	32,679	
										H26	87,000	0	39,864	47,136	
										H27	127,380	0	51,542	75,838	
										H28	39,735	0	53,323	▲ 13,588	
										H29	0	0	57,419	▲ 57,419	
										H30	0	0	27,701	▲ 27,701	
										H31	0	0	0	0	
										H32	0	0	0	0	
								625,989	合計		327,719	0	267,417	60,302	