

(様式1)

## 松島町 復興交付金事業計画 令和元年度進捗状況報告 総括表

令和2年3月末時点

(単位:千円)

松島町 交付分	年度	交付額 (国費)	契約済額 (国費相当額)
	H23	9,000	0
H24	1,499,956	760,092	
H25	6,683,559	1,101,356	
H26	5,866,889	3,892,760	
H27	1,806,122	4,230,873	
H28	734,292	1,405,943	
H29	144,698	944,231	
H30	1,076,323	2,112,406	
H31	377,263	1,664,839	
H32	0	0	
合計	18,198,102	16,112,500	

(単位:千円)

<参考>	復興交付金基金の状況				
	基金残高 A+B-C-D	交付額累計 A	利息額累計 B	取崩額累計 C	国庫返還額累計 D
	1,568,993	18,198,102	9,333	16,638,442	0

(単位:千円)

<参考> 都道府県交付分 (うち、当該市町 村分)	年度	交付額 (国費)	契約済額 (国費相当額)
	H23	0	0
H24	68,131	56,305	
H25	115,278	23,044	
H26	58,380	67,846	
H27	108,150	146,069	
H28	205,700	211,210	
H29	2,703,420	2,137,604	
H30	324,074	953,274	
H31	446,515	1,011,855	
H32	0	0	
合計	4,029,648	4,607,207	

## &lt;交付実績&gt;

(単位:千円)

区分	交付実績 A+B-C-D	交付済額 (令和元年度事業分まで) A	事業間流用増減額 (令和元年度事業分まで) B	単年度型事業 執行残額 C	基金型事業 国庫返還済額 D
市町村交付分	18,198,102	18,198,102	0	0	0
都道府県交付分	4,817,029	4,029,648	787,381	0	0
合計	23,015,131	22,227,750	787,381	0	0

※令和元年度末までに執行が可能な実績として、令和元年度事業分までの交付額・事業間流用増減額から、執行残額として国庫に返還した金額を減じた額。

(様式2A)

松島町

復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 文部科学省

令和2年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
1	A	-	4	-	1	-	震災復興事業に係る埋蔵文化財包蔵地確認調査及び発掘調査事業	計画区域内	町	町	直接	継続	42,080	24	～	32	H23				0	24年7月、確認調査重機掘削業務発注。24年12月、確認調査実施(1件)。 26年3月、確認調査実施(1件)。事業計画と調整中 26年8月、確認調査実施(1件)。事業計画と調整中 24年9月、確認調査実施(1件)
																	H24	2,625		1,123	1,502	
																	H25			0	0	
																	H26			▲ 690	690	
																	H27			0	0	
																	H28			496	▲ 496	
																	H29	27,435		15,754	11,681	
																	H30			992	▲ 992	
																	H31				0	
																	H32				0	
																	累計	30,060	0	17,675	12,385	
																	12	A	-	4	-	
H24	2,934		0	2,934																		
H25			0	0																		
H26			1	▲ 1																		
H27			1	▲ 1																		
H28			4	▲ 4																		
H29			6	▲ 6																		
H30			0	0																		
H31				0																		
H32				0																		
累計	2,934	0	12	2,922																		

(様式2A)

松島町

復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 文部科学省

令和2年3月末時点

(千円)

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
										H23	0	0	0	0	
										H24	2,625	0	1,123	1,502	
										H25	0	0	0	0	
										H26	0	0	▲ 690	690	
										H27	0	0	0	0	
										H28	0	0	496	▲ 496	
										H29	27,435	0	15,754	11,681	
										H30	0	0	992	▲ 992	
										H31	0	0	0	0	
										H32	0	0	0	0	
								42,080	市町村交付分 計		30,060	0	17,675	12,385	
										H23	0	0	0	0	
										H24	2,934	0	0	2,934	
										H25	0	0	0	0	
										H26	0	0	1	▲ 1	
										H27	0	0	1	▲ 1	
										H28	0	0	4	▲ 4	
										H29	0	0	6	▲ 6	
										H30	0	0	0	0	
										H31	0	0	0	0	
										H32	0	0	0	0	
								3,912	都道府県交付分 計		2,934	0	12	2,922	
										H23	0	0	0	0	
										H24	5,559	0	1,123	4,436	
										H25	0	0	0	0	
										H26	0	0	▲ 689	689	
										H27	0	0	1	▲ 1	
										H28	0	0	500	▲ 500	
										H29	27,435	0	15,760	11,675	
										H30	0	0	992	▲ 992	
										H31	0	0	0	0	
										H32	0	0	0	0	
								45,992	合計		32,994	0	17,687	15,307	

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
	1	2	3	4	5	6																
22	C	-	5	-	1	-	漁業集落防災機能強化事業(手樽地区)	手樽地区	県	町	間接	完了	65,532	24	~	26	H23			0	24年10月、測量・実施設計発注。	
																	H24	53,340		51,801		1,539
																	H25			0		0
																	H26			▲ 2,652		2,652
																	H27			0		0
																	H28			0		0
																	H29		▲ 4,191			▲ 4,191
																	H30			0		0
																	H31			0		0
																	H32			0		0
累計	53,340	▲ 4,191	49,149	0																		
23	C	-	6	-	1	-	漁港施設機能強化事業(手樽地区)	手樽地区	県	町	間接	完了	6,006	24	~	26	H23			0	24年10月、測量・実施設計発注。	
																	H24	4,582		4,504		78
																	H25			0		0
																	H26			0		0
																	H27			0		0
																	H28			0		0
																	H29		▲ 78			▲ 78
																	H30			0		0
																	H31			0		0
																	H32			0		0
累計	4,582	▲ 78	4,504	0																		
26	☆	F	-	1	-	1	漁業集落復興効果促進事業	松島町	町	町	直接	継続	181,639	24	~	32	H23			0	平成25年3月、使途内訳提出。避難誘導施設に係る測量・設計業務発注準備中。	
																	H24	76,383		2,278		▲ 2,278
																	H25			6,965		12,686
																	H26	19,651		1,325		47,950
																	H27	49,275		0		0
																	H28			0		0
																	H29			0		0
																	H30			102,730		▲ 102,730
																	H31			18,512		▲ 18,512
																	H32			0		0
累計	145,309	0	131,810	13,499																		
27	C	-	5	-	2	-	漁業集落防災機能強化事業(手樽地区)[直接補助分]	手樽地区	町	町	直接	完了	807,275	24	~	29	H23			0	25年3月、測量・実施設計発注。	
																	H24	4,710		4,504		206
																	H25	300,000		0		300,000
																	H26	108,237		505,362		▲ 397,125
																	H27	214,863		61,203		153,660
																	H28	0		34,385		▲ 34,385
																	H29			0		0
																	H30		▲ 22,355			▲ 22,355
																	H31			0		0
																	H32			0		0
累計	627,810	▲ 22,355	605,454	1																		

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
	1	2	3	4	5	6							24	25							
35	C	-	1	-	-	農山漁村地域 復興基盤総合 整備事業(漁 港環境整備事 業)	磯崎地区	県	県	直接	完了	69,700	24	~	29	H23			0	測量・設計に係る発注準備・調整中。	
																H24	7,275		0	7,275	
																H25	45,000		8,674	36,326	26年2月、調査業務・設計業務発注。
																H26			0	0	
																H27			43,600	▲ 43,600	28年2月工事発注
																H28				0	
																H29				0	
																H30				0	
																H31				0	
																H32				0	
																累計	52,275	0	52,274	1	
37	C	-	7	-	1	磯崎漁港共同 利用施設復興 整備事業	磯崎地区	町	町	直接	完了	103,667	25	~	30	H23			0		
																H24				0	
																H25	4,822		3,882	940	25年12月、調査・実施設計発注。
																H26	28,352		10,994	17,358	26年12月解体工事発注、26年12月解体工事完了。
																H27	63,351		61,884	1,467	27年12月建設工事発注。
																H28				0	28年9月、工事完了。
																H29				0	
																H30		▲ 17,517	989	▲ 18,506	30年7月、用地測量業務発注。
																H31		▲ 1,260		▲ 1,260	
																H32				0	
																累計	96,525	▲ 18,777	77,749	▲ 1	
39	☆	F	-	3	-	1	松島町	県	県	直接	継続	13,148	25	~	32	H23			0		
																H24				0	
																H25	7,638		0	7,638	
																H26	0		0	0	
																H27	2,880		0	2,880	
																H28			1,079	▲ 1,079	
																H29				0	
																H30				0	
																H31				0	
																H32				0	
																累計	10,518	0	1,079	9,439	
42	C	-	6	-	2	漁港施設機能 強化事業(手 樽地区)[直接 補助分]	手樽地区	町	町	直接	完了	82,500	25	~	31	H23			0		
																H24				0	
																H25	61,875		0	61,875	漁港施設用地高上げ等に係る工事発注準備中。
																H26			51,030	▲ 51,030	27年3月、高上げ工事発注。
																H27			0	0	災害復旧工事と調整中
																H28			▲ 19,558	19,558	29年3月、一部工事完了
																H29				0	
																H30			15,795	▲ 15,795	30年11月工事発注。
																H31			9,805	▲ 9,805	32年1月工事発注。32年3月完了。
																H32				0	
																累計	61,875	0	57,072	4,803	
H23				0																	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
	～	～	～	～	～	～							～	～							
50	C	-	1	-	2	-	農山漁村地域 復興基盤総合 整備事業(復興 整備実施計画)	手樽地区	県	県	直接	完了	25,996	28	28				0	28年8月、基本計画策定業務発注。29年3月業務完了。	
															H24				0		
															H25				0		
															H26				0		
															H27				0		
															H28	26,000		25,995	5		
															H29		▲ 4		▲ 4		
															H30				0		
															H31				0		
															H32				0		
累計															26,000	▲ 4	25,995	1			
51	C	-	1	-	3	-	農山漁村地域 復興基盤総合 整備事業(復興 基盤総合整備 事業)	手樽地区	県	県	直接	継続	4,283,700	28	28				0	29年2月、測量設計業務発注。 29年9月、工事発注 30年7月、工事発注 元年8月、工事発注	
															H23				0		
															H24				0		
															H25				0		
															H26				0		
															H27				0		
															H28	78,750		72,090	6,660		
															H29	2,029,728	4,273	1,496,044	537,957		
															H30	324,074	752,475	946,767	129,782		
															H31		23,475	606,143	▲ 582,668		
H32				0																	
累計															2,432,552	780,223	3,121,044	91,731			
54	◆	C	-	5	-	2	-	1	松島町	町	松島町	直接	完了	164,094	30	30				0	30年9月工事発注。31年3月工事完了。
																H23				0	
																H24				0	
																H25				0	
																H26				0	
																H27				0	
																H28				0	
																H29				0	
																H30	156,159	39,872	131,251	64,780	
																H31		▲ 64,756		▲ 64,756	
H32				0																	
累計															156,159	▲ 24,884	131,251	24			
55	◆	C	-	5	-	2	-	2	松島町	町	松島町	直接	継続	160,514	31	31				0	32年2月工事発注。
																H23				0	
																H24				0	
																H25				0	
																H26				0	
																H27				0	
																H28				0	
																H29				0	
																H30				0	
																H31	62,395	66,016	79,605	48,806	
H32				0																	
累計															62,395	66,016	79,605	48,806			

(千円)

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
										H23	0	0	0	0	
										H24	81,093	0	4,504	76,589	
										H25	366,697	0	6,160	360,537	
										H26	156,240	0	574,351	▲ 418,111	
										H27	327,489	0	124,412	203,077	
										H28	0	0	14,827	▲ 14,827	
										H29	0	0	0	0	
										H30	156,159	0	250,765	▲ 94,606	
										H31	62,395	0	107,922	▲ 45,527	
										H32	0	0	0	0	
								1,499,689	市町村交付分 計		1,150,073	0	1,082,941	67,132	
										H23	0	0	0	0	
										H24	65,197	0	56,305	8,892	
										H25	52,638	0	8,674	43,964	
										H26	0	0	▲ 2,652	2,652	
										H27	2,880	0	43,600	▲ 40,720	
										H28	104,750	0	99,164	5,586	
										H29	2,029,728	0	1,496,044	533,684	
										H30	324,074	752,475	946,767	129,782	
										H31	0	23,475	606,143	▲ 582,668	
										H32	0	0	0	0	
								4,464,082	都道府県交付分 計		2,579,267	775,950	3,254,045	101,172	
										H23	0	0	0	0	
										H24	146,290	0	60,809	85,481	
										H25	419,335	0	14,834	404,501	
										H26	156,240	0	571,699	▲ 415,459	
										H27	330,369	0	168,012	162,357	
										H28	104,750	0	113,991	▲ 9,241	
										H29	2,029,728	0	1,496,044	533,684	
										H30	480,233	752,475	1,197,532	35,176	
										H31	62,395	23,475	714,065	▲ 628,195	
										H32	0	0	0	0	
								5,963,771	合計		3,729,340	775,950	4,336,986	168,304	

松島町 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
2	D	-	1	-	1	-	町道手樽富山 駅線道路整備 事業	手樽地区	町	町	直接	継続	1,640,933	24 ~ 32	H23				0	24年8月、調査・実施設計発注。
															H24	137,779		125,328	12,451	25年9月、調査・実施設計発注。25年10月、電柱移転補償開始。
															H25	845,588	▲ 29,025	12,718	803,845	26年11月、一部工事着手。27年3月、設計及び踏切工事完了。
															H26	317,381		355,601	▲ 38,220	27年7月、9月、10月、一部工事発注。
															H27			488,777	▲ 488,777	29年3月、一部工事完了。
															H28			6,601	▲ 6,601	29年12月用地購入、工事発注。30年3月工事発注。
															H29			97,102	▲ 97,102	30年9月用地購入。30年8月工事発注。
															H30			135,331	▲ 135,331	
															H31			46,106	▲ 46,106	
															H32				0	
															累計	1,300,748	▲ 29,025	1,267,564	4,159	
3	D	-	4	-	1	-	災害公営住宅 整備事業	磯崎地区	町	町	直接	完了	873,790	24 ~ 28	H23				0	24年10月用地買収開始。25年2月、宮城県と実施設計業務協定締結。25年2月、広場測量・実施設計発注。
															H24	489,527		177,640	311,887	26年1月、宮城県と建設工事・施工監理業務協定締結。26年2月、広場整備工事発注。
															H25	594,965		584,673	10,292	27年3月、40戸完成。
															H26		▲ 190,136	▲ 2,757	▲ 187,379	27年8月、防災広場トイレ設計発注。
															H27		▲ 108,494	5,008	▲ 113,502	28年4月、工事完了。
															H28		▲ 21,296		▲ 21,296	
															H29				0	
															H30				0	
															H31				0	
															H32				0	
															累計	1,084,492	▲ 319,926	764,564	2	
4	D	-	20	-	1	-	手樽柿ノ浦地区 避難路整備 事業	手樽地区 (柿ノ浦)	町	町	直接	完了	204,870	24 ~ 29	H23				0	24年8月、調査・実施設計発注。
															H24	30,100		9,356	20,744	25年9月、調査・実施設計発注。
															H25	138,251	3,450	4,126	137,575	27年3月、設計完了。用地買収中。
															H26			1,238	▲ 1,238	27年9月、工事発注。
															H27			127,561	▲ 127,561	29年3月、一部工事完了。
															H28	47,193		9,675	37,518	29年7月工事発注。
															H29			1,694	▲ 1,694	
															H30		▲ 65,343		▲ 65,343	
															H31				0	
															H32				0	
															累計	215,544	▲ 61,893	153,650	1	
5	D	-	20	-	2	-	松島地区安全・安心なまち づくり基盤整 備事業(避難 場所)	松島地区	町	町	直接	完了	606,165	24 ~ 29	H23				0	25年9月、調査・実施設計発注。26年2月、用地買収開始。26年3月、物件移転補償開始。
															H24	28,342		27,696	646	26年6月、造成工事着手。
															H25	150,652	4,350	16,783	138,219	27年7月、造成工事の2発注。
															H26	281,700		257,700	24,000	28年12月、県道改良工事発注。
															H27	89,381		125,559	▲ 36,178	29年10月、付帯工事発注。
															H28		▲ 74,187	25,110	▲ 99,297	
															H29			1,773	▲ 1,773	
															H30		▲ 25,616		▲ 25,616	
															H31				0	
															H32				0	
															累計	550,075	▲ 95,453	454,621	1	

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 / 間接	継続 / 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
6	D	-	20	-	3	松島東浜地区 避難場所整備 事業	松島地区 (東浜山 頂)	町	町	直接	完了	202,245	24	~	27	H23			0	24年8月、調査・実施設計発注。	
																H24	10,320		5,596	4,724	
																H25	18,658	4,650	3,829	19,479	25年9月、調査・実施設計発注。
																H26	119,212		142,257	▲ 23,045	26年6月、工事着手。27年6月、完成予定。
																H27				0	27年4月、工事完了。
																H28		▲ 1,157		▲ 1,157	
																H29				0	
																H30				0	
																H31				0	
																H32				0	
累計	148,190	3,493	151,682	1																	
7	D	-	20	-	4	松島地区復興 まちづくり拠点 施設整備事業	松島地区	町	町	直接	完了	104,806	24	~	29	H23			0	24年10月、調査・実施設計発注。	
																H24	2,445		2,445	0	
																H25	86,388		6,660	79,728	25年7月、測量設計発注。26年2月、造成工事発注。
																H26			0	0	建築工事発注準備中。
																H27		981	67,473	▲ 66,492	27年9月、建築工事発注。
																H28		▲ 5,735	2,025	▲ 7,760	29年1月、付帯工事発注。
																H29		▲ 5,475		▲ 5,475	
																H30				0	
																H31				0	
																H32				0	
累計	88,833	▲ 10,229	78,603	1																	
8	D	-	20	-	5	手樽地区復興 まちづくり拠点 施設整備事業	手樽地区	町	町	直接	完了	122,758	24	~	27	H23			0	24年10月、調査・実施設計発注。	
																H24	2,128		2,128	0	
																H25	90,405		8,535	81,870	25年7月、測量設計発注。26年2月、造成工事発注。
																H26			81,404	▲ 81,404	26年11月、建設工事発注。27年6月完成予定。
																H27				0	27年7月、工事完了。
																H28		▲ 435		▲ 435	
																H29				0	
																H30				0	
																H31		▲ 30		▲ 30	
																H32				0	
累計	92,533	▲ 465	92,067	1																	
9	D	-	20	-	6	津波シミュ レーション作 成事業	松島・高 城 磯崎・手 樽 地区	町	町	直接	完了	6,248	23	~	24	H23	9,000		0	9,000	24年6月、シミュレーション作成業務発注。
																H24			4,685	▲ 4,685	
																H25			0	0	
																H26		▲ 663	0	▲ 663	
																H27		▲ 981	0	▲ 981	
																H28		▲ 2,670		▲ 2,670	
																H29				0	
																H30				0	
																H31				0	
																H32				0	
累計	9,000	▲ 4,314	4,685	1																	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
	1	2	3	4	5	6																
10	D	-	20	-	7	-	松島地区等復興まちづくり推進事業	計画区域内	町	町	直接	継続	288,816	24	~	32	H23			0	24年4月、計画策定業務発注。	
																	H24	66,000		65,756	244	
																	H25	54,472		54,416	56	25年3月、復興まちづくり推進事業業務発注。
																	H26	27,187		27,094	93	26年5月、復興まちづくり推進事業業務発注。
																	H27	20,877	9,750	21,222	9,405	27年4月、復興まちづくり推進事業業務発注。
																	H28		9,750	9,558	192	28年5月、29年2月復興まちづくり推進事業業務発注。
																	H29		9,074	9,315	▲ 241	30年2月、復興まちづくり推進事業業務発注。
																	H30		9,315	9,315	0	31年4月、復興まちづくり推進事業業務発注。
																	H31		9,315	9,234	81	32年4月、復興まちづくり推進事業業務発注。
																	H32				0	
																	累計	168,536	47,204	205,910	9,830	
11	◆	D	-	21	-	1	松島地区外内水対策事業	松島・高城・磯崎地区	町	町	直接	完了	640,697	24	~	30	H23			0	24年9月、調査・実施設計発注(協定締結)。	
																	H24	124,000		76,192	47,808	
																	H25	142,880		39,480	103,400	26年1月、小石浜地区雨水排水実施設計発注。
																	H26	163,889		187,528	▲ 23,639	26年9月護岸嵩上工事発注。
																	H27	0	57,584	77,362	▲ 19,778	27年7月、9月、一部工事発注。
																	H28	70,000		128,122	▲ 58,122	28年3月、一部工事完了。
																	H29				0	
																	H30		▲ 22,539	3,870	▲ 26,409	30年5月工事発注。
																	H31		▲ 23,258		▲ 23,258	
																	H32				0	
																	累計	500,769	11,787	512,554	2	
13	D	-	1	-	2	-	根廻磯崎線道路築造事業(磯崎地区)	磯崎地区	町	町	直接	完了	1,457,390	24	~	31	H23			0	24年8月、調査・実施設計発注。	
																	H24	158,409		46,440	111,969	
																	H25	986,730		26,670	960,060	25年9月、調査・実施設計発注。26年2月、用地買収開始。26年
																	H26	165,230		285,868	▲ 120,638	27年3月、設計完了。工事発注準備中。
																	H27		▲ 180,892	365,538	▲ 546,430	27年9月、一部工事発注。
																	H28			52,087	▲ 52,087	28年9月、工事発注。
																	H29			32,166	▲ 32,166	29年8月、工事発注。
																	H30			177,503	▲ 177,503	30年6月、工事発注。
																	H31			141,510	▲ 141,510	
																	H32				0	
																	累計	1,310,369	▲ 180,892	1,127,782	1,695	
14	D	-	1	-	3	-	町道高城・松島線外道路整備事業	松島地区	町	町	直接	継続	1,403,146	24	~	32	H23			0	24年8月、調査・実施設計発注。	
																	H24	73,988		58,483	15,505	
																	H25	901,812		56,726	845,086	25年8月、法面工事発注。25年9月、調査・実施設計発注。
																	H26	193,974		221,707	▲ 27,733	26年4月用地買収開始。26年11月、一部工事発注。
																	H27		180,892	283,620	▲ 102,728	27年9月、一部工事発注。
																	H28			9,705	▲ 9,705	
																	H29			115,186	▲ 115,186	29年7月、工事発注。
																	H30			114,757	▲ 114,757	30年10月、工事発注。
																	H31		▲ 263,228	57,434	▲ 320,662	
																	H32				0	
																	累計	1,169,774	▲ 82,336	917,618	169,820	

松島町 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
15	D	-	1	-	4	町道上竹谷・高城線外道路整備事業	高城・磯崎地区	町	町	直接	継続	1,737,120	24	~	32	H23			0	24年8月、調査・実施設計発注。	
																H24	96,100		68,156	27,944	
																H25	916,688		7,241	909,447	25年9月、調査・実施設計発注。
																H26	200,480		205,000	▲ 4,520	26年5月用地買収開始。26年9月、一部工事発注。
																H27			477,059	▲ 477,059	27年5月、一部工事完了。27年12月、一部工事発注。
																H28			63,441	▲ 63,441	28年6月、一部工事発注。28年9月、29年3月、一部工事完了。
																H29			44,009	▲ 44,009	29年8月、工事発注。
																H30			68,482	▲ 68,482	30年6月、工事発注。
																H31		132,997	209,176	▲ 76,179	
																H32				0	
累計	1,213,268	132,997	1,142,564	203,701																	
16	D	-	20	-	8	松島地区安全・安心なまちづくり基盤整備事業(避難所)	松島地区(石田沢)	町	町	直接	完了	1,286,391	24	~	29	H23			0	24年8月、調査・実施設計発注。	
																H24	23,460		23,342	118	
																H25	257,991	16,575	57,511	217,055	25年9月、調査・実施設計発注。26年2月、用地買収開始。26年
																H26	297,382		295,478	1,904	26年6月、造成工事発注。
																H27	587,290		500,958	86,332	27年12月、建設工事発注。
																H28		▲ 38,450	86,306	▲ 124,756	29年3月、工事完了、境界復元測量開始。
																H29		▲ 24,113	1,195	▲ 25,308	29年10月、付帯工事発注。
																H30		▲ 155,343		▲ 155,343	
																H31				0	
																H32				0	
累計	1,166,123	▲ 201,331	964,790	2																	
17	D	-	20	-	9	松島地区等避難施設整備事業	計画区域内	町	町	直接	完了	923,724	24	~	28	H23			0	24年10月、調査・実施設計発注。	
																H24	22,642		14,574	8,068	
																H25	30,000		15,022	14,978	25年7月、測量設計発注。
																H26	582,292		367,828	214,464	26年7月、建築工事発注。27年3月、一部完成。
																H27	124,617		289,553	▲ 164,936	27年5月~12月、5地区建築工事発注。
																H28		▲ 52,172	5,814	▲ 57,986	29年3月、工事完了。
																H29		▲ 13,962		▲ 13,962	
																H30				0	
																H31		▲ 624		▲ 624	
																H32				0	
累計	759,551	▲ 66,758	692,791	2																	
18	D	-	20	-	10	復興まちづくり支援施設整備事業	松島地区(西行戻しの松公園内)	町	町	直接	完了	136,201	24	~	27	H23			0	24年11月、調査・実施設計発注。	
																H24	3,333		3,290	43	
																H25	88,666		8,147	80,519	25年10月、既存建物解体工事発注。
																H26			79,361	▲ 79,361	26年6月、建築工事発注。
																H27			0	0	27年6月、工事完了。
																H28		▲ 1,172		▲ 1,172	
																H29		▲ 27		▲ 27	
																H30				0	
																H31				0	
																H32				0	
累計	91,999	▲ 1,199	90,798	2																	

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
19	D	-	20	-	11	備蓄倉庫整備 事業	計画区域 内	町	町	直接	完了	573,565	24	~	29	H23			0	24年10月、調査・実施設計発注。	
																H24	34,979		17,668	17,311	
																H25	1,350		6,307	▲ 4,957	25年7月、進入路設計発注。26年1月、進入路整備工事発注。
																H26	310,627		57,276	253,351	26年11月、建設工事発注。(一部)
																H27		127,292	307,008	▲ 179,716	27年7月~12月、5地区建設工事発注。
																H28		▲ 29,049	41,913	▲ 70,962	29年3月、工事完了。
																H29		▲ 4,600		▲ 4,600	
																H30		▲ 10,427		▲ 10,427	
																H31				0	
																H32				0	
																累計	346,956	83,216	430,172	0	
20	D	-	20	-	12	耐震性貯水槽 整備事業	計画区域 内	町	町	直接	完了	138,020	24	~	27	H23			0	24年10月、調査・実施設計発注。	
																H24	17,325		5,033	12,292	
																H25			0	0	工事発注準備・調整中。
																H26	96,210		83,843	12,367	26年11月、一部建設工事発注。
																H27			14,638	▲ 14,638	27年11月、一部建設工事発注。28年3月工事完了。
																H28		▲ 10,020		▲ 10,020	
																H29				0	
																H30				0	
																H31				0	
																H32				0	
																累計	113,535	▲ 10,020	103,514	1	
21	D	-	20	-	13	自家発電設備 整備事業	計画区域 内	町	町	直接	完了	97,481	24	~	29	H23			0	24年10月、調査・実施設計発注。	
																H24	6,825		2,730	4,095	
																H25			0	0	工事発注準備・調整中。
																H26	45,127		0	45,127	工事発注準備・調整中。
																H27			32,359	▲ 32,359	27年12月、一部工事発注。
																H28		42,512	38,021	4,491	28年6月、9月、29年3月、一部工事完了。
																H29				0	
																H30		▲ 21,354		▲ 21,354	
																H31				0	
																H32				0	
																累計	51,952	21,158	73,110	0	
24	D	-	20	-	14	松島地区避難 路整備事業	松島地区	町	町	直接	継続	622,084	24	~	32	H23			0	測量・設計に係る発注準備・調整中。	
																H24	41,399		0	41,399	
																H25	155,639		16,916	138,723	25年9月、調査・実施設計発注。
																H26			21,221	▲ 21,221	26年10月、用地買収開始。
																H27	67,381		92,421	▲ 25,040	27年6月、用地購入。
																H28	202,141		33,939	168,202	29年3月、一部工事完了。
																H29			70,819	▲ 70,819	29年7月、工事発注。
																H30		▲ 21,649		21,649	31年3月、減額契約。
																H31		48,776		▲ 48,776	
																H32				0	
																累計	466,560	0	262,443	204,117	

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
25	D	-	20	-	15	-	松島地区安全・安心なまちづくり基盤整備事業(避難場所:西行戻しの松公園内)	松島地区	町	町	直接	完了	293,209	24	~	27	H23			0	24年11月、調査・実施設計発注。	
																	H24	15,000		14,961	39	
																	H25			0	0	工事発注準備・調整中。
																	H26	172,181		203,067	▲ 30,886	26年7月、工事発注。(一部)
																	H27	35,337		1,878	33,459	27年7月、工事完了。
																	H28		▲ 2,611		▲ 2,611	
																	H29				0	
																	H30				0	
																	H31				0	
																	H32				0	
																	累計	222,518	▲ 2,611	219,906		1
28	D	-	4	-	2	-	災害公営住宅整備事業(磯崎地区)	磯崎地区	町	町	直接	完了	267,468	24	~	27	H23			0	測量・設計に係る発注準備・調整中。	
																	H24	26,512		0	26,512	
																	H25	180,162		61,981	118,181	25年10月、用地買収開始。26年2月、宮城県と実施設計業務協
																	H26	86,625		172,053	▲ 85,428	26年9月、建設工事発注(12戸)。27年6月完成予定。
																	H27		▲ 22,292		▲ 22,292	27年6月、工事完了。
																	H28		▲ 36,973		▲ 36,973	
																	H29				0	
																	H30				0	
																	H31				0	
																	H32				0	
																	累計	293,299	▲ 59,265	234,034		0
29	D	-	20	-	16	-	高城地区津波避難施設整備事業	高城地区	町	町	直接	完了	229,971	25	~	27	H23			0		
																	H24				0	
																	H25	15,750		15,750	0	平成25年12月、仙台農業協同組合と実施設計業務協定締結。
																	H26	184,650		184,650	0	26年6月、仙台農業協同組合と建設協定締結。
																	H27			▲ 27,922	27,922	27年6月、工事完了。
																	H28		▲ 27,922		▲ 27,922	
																	H29				0	
																	H30				0	
																	H31				0	
																	H32				0	
																	累計	200,400	▲ 27,922	172,478		0
30	D	-	20	-	17	-	松島海岸公園避難施設整備事業	松島地区	町	町	直接	完了	8,208	25	~	26	H23			0		
																	H24				0	
																	H25	5,800		0	5,800	測量・設計に係る発注準備・調整中。
																	H26			5,471	▲ 5,471	26年11月、実施設計完了。
																	H27				0	
																	H28		▲ 328		▲ 328	
																	H29				0	
																	H30				0	
																	H31				0	
																	H32				0	
																	累計	5,800	▲ 328	5,471		1

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況				
31	D	-	20	-	18	-	本郷地区防災 広場整備事業	本郷地区	町	町	直接	完了	40,884	24	~	26	H23			0	25年2月、広場測量・実施設計発注。 26年1月、広場整備工事発注。 26年7月、広場整備工事完了。			
																	H24	5,625		2,966		2,659		
																	H25	24,375		26,775		▲ 2,400		
																	H26		663	922		▲ 259		
																	H27					0		
																	H28		0			0		
																	H29					0		
																	H30					0		
																	H31					0		
																	H32					0		
																	累計	30,000	663	30,663		0		
																	32	◆	D	-		1	-	3
H24				0																				
H25	16,400		8,111	8,289																				
H26			0	0																				
H27		254,633	0	254,633																				
H28	108,630		227,232	▲ 118,602																				
H29				0																				
H30		▲ 144,321		▲ 144,321																				
H31				0																				
H32				0																				
累計	125,030	110,312	235,343	▲ 1																				
33	◆	D	-	4	-	1	-	1	災害公営住宅 駐車場等整備 事業	磯崎地区	町	町	直接	完了	5,589	25					~			
																	H24					0		
																	H25	3,200		3,200		0		
																	H26		1,271	1,271		0		
																	H27					0		
																	H28					0		
																	H29					0		
																	H30					0		
																	H31					0		
																	H32					0		
																	累計	3,200	1,271	4,471		0		
																	34	◆	D	-		20	-	7
H24				0																				
H25	32,000		31,920	80																				
H26				0																				
H27				0																				
H28		▲ 80		▲ 80																				
H29				0																				
H30				0																				
H31				0																				
H32				0																				
累計	32,000	▲ 80	31,920	0																				

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
36	D	-	22	-	1	-	松島公園津波 防災緑地整備 事業	松島地区	県	県	直接	継続	1,998,945	25 ~ 32	H23				0	H25.7基本設計発注。H27.3詳細設計等完了。 H27.2工事開始(一部) H27.10工事契約。H28.8工事完了。 H29.1工事契約。H30.3工事完了。 H30.2工事契約。H31.3工事完了 R2.3設計完了
															H24				0	
															H25	62,640		14,370	48,270	
															H26	58,380		70,497	▲ 12,117	
															H27	105,270		102,468	2,802	
															H28	100,950		112,042	▲ 11,092	
															H29	656,092		626,070	30,022	
															H30		13,546	6,507	7,039	
															H31	446,515		405,712	40,803	
															H32				0	
															累計	1,429,847	13,546	1,337,666	105,727	
38	◆ D	-	20	-	11	-	防災まちづくり 広場整備事業 (三居山周辺)	本郷地区	町	町	直接	完了	64,082	25 ~ 26	H23				0	25年7月、測量設計発注。 26年6月、広場整備工事発注。26年12月、広場整備工事完了
															H24				0	
															H25	10,208		2,881	7,327	
															H26	55,840	▲ 1,271	48,384	6,185	
															H27		▲ 9,750		▲ 9,750	
															H28		▲ 3,761		▲ 3,761	
															H29				0	
															H30				0	
															H31				0	
															H32				0	
															累計	66,048	▲ 14,782	51,265	1	
40	D	-	20	-	19	-	普賢堂外避難 路整備事業	松島地区	町	町	直接	継続	443,867	25 ~ 32	H23				0	25年9月、測量設計発注。 27年3月、実施設計完了。 27年4月、用地買収開始。 29年3月、一部工事完了。 30年7月、測量設計発注。 31年9月、工事発注。
															H24				0	
															H25	12,007		7,306	4,701	
															H26		172,409	4,890	167,519	
															H27	138,020		169,811	▲ 31,791	
															H28		▲ 15,000	749	▲ 15,749	
															H29		14,963	0	14,963	
															H30			10,930	▲ 10,930	
															H31		10,500	99,979	▲ 89,479	
															H32				0	
															累計	150,027	182,872	293,665	39,234	
41	D	-	20	-	20	-	高城・磯崎地区 避難路整備 事業	高城・磯 崎地区	町	町	直接	継続	585,167	25 ~ 32	H23				0	25年9月、測量設計発注。 27年3月、設計完了(一部)。26年12月、用地買収開始。 27年6月、一部工事発注。 28年6月、29年3月、一部工事完了。 29年7月、工事発注。 30年6月、測量設計発注。 31年2月、工事発注。
															H24				0	
															H25	72,750		11,512	61,238	
															H26	5,255	17,727	30,744	▲ 7,762	
															H27	52,550	3,494	76,081	▲ 20,037	
															H28	4,605	120,225	15,827	109,003	
															H29			115,746	▲ 115,746	
															H30		87,192	13,483	73,709	
															H31		75,075	78,033	▲ 2,958	
															H32				0	
															累計	135,160	303,713	341,426	97,447	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
43	D	-	21	-	1	-	松島地区外下 水道事業	松島・高 城・磯崎 地区	町	町	直接	継続	5,528,942	25	~	32	H23				0	
																	H24				0	
																	H25	483,075		0	483,075	用地買収、工事発注準備・調整中。
																	H26	2,405,407		0	2,405,407	用地買収、工事発注準備中。
																	H27		▲ 312,217	504,965	▲ 817,182	27年7月~12月、一部工事発注。
																	H28	50,447		456,393	▲ 405,946	29年3月、一部工事完了。
																	H29		27	368,929	▲ 368,902	29年12月、工事発注。
																	H30	920,164		1,313,991	▲ 393,827	
																	H31	314,868	28,429	548,714	▲ 205,417	
																	H32				0	
																	累計	4,173,961	▲ 283,761	3,192,992	697,208	
44	★	F	-	2	-	1	市街地復興効 果促進事業	松島町	町	直接	継続	314,924	27	~	32	H23				0		
																H24				0		
																H25				0		
																H26				0		
																H27	251,938		3,310	248,628	27年7月、10月、一部使途協議。28年3月、一部調査設計開始。	
																H28			14,803	▲ 14,803	28年7月、一部使途協議。28年10月、一部工事開始。29年3月、	
																H29				0		
																H30			5,687	▲ 5,687	31年1月、測量設計発注。	
																H31			0	0		
																H32				0		
																累計	251,938	0	23,800	228,138		
45	D	-	5	-	1	-	災害公営住宅 家賃低廉化事 業	松島町	町	直接	継続	156,520	27	~	32	H23				0		
																H24				0		
																H25				0		
																H26				0		
																H27	25,595		17,965	7,630		
																H28	20,433		24,637	▲ 4,204		
																H29	20,160	20,771	22,293	18,638		
																H30		31,933	22,066	9,867		
																H31		1,313	31,933	▲ 30,620		
																H32				0		
																累計	66,188	54,017	118,894	1,311		
46	D	-	6	-	1	-	東日本大震災 特別家賃低減 事業	松島町	町	直接	継続	35,129	27	~	32	H23				0		
																H24				0		
																H25				0		
																H26				0		
																H27	3,557		2,648	909		
																H28	4,485		5,260	▲ 775		
																H29	4,475	3,342	3,789	4,028		
																H30		4,567	4,164	403		
																H31		2,498	4,567	▲ 2,069		
																H32				0		
																累計	12,517	10,407	20,428	2,496		

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
	20		21		27								28									
47	D	-	20	-	21	-	松島海岸公園 避難施設整備 事業【工事等】	松島地区	町	町	直接	完了	108,813	27	~	28	H23				0	27年6月、工事発注。 28年8月、工事完了。
																	H24				0	
																	H25				0	
																	H26				0	
																	H27	82,090		81,609	481	
																	H28		▲ 481		▲ 481	
																	H29				0	
																	H30				0	
																	H31				0	
																	H32				0	
																	累計	82,090	▲ 481	81,609	0	
																	48	D	-	1	-	
H24				0																		
H25				0																		
H26				0																		
H27				0																		
H28	226,358		133,402	92,956																		
H29			44,461	▲ 44,461																		
H30			2,719	▲ 2,719																		
H31			37,087	▲ 37,087																		
H32				0																		
累計	226,358	0	217,669	8,689																		
49	D	-	1	-	6	-	町道上竹谷・ 高城線外道路 整備事業【補 助率変更分】	高城・磯 崎地区	町	町	直接	継続	195,300	28	~	32						H23
																	H24				0	
																	H25				0	
																	H26				0	
																	H27				0	
																	H28		63,612		63,612	
																	H29	92,628			92,628	
																	H30				0	
																	H31			82,231	▲ 82,231	
																	H32				0	
																	累計	92,628	63,612	82,231	74,009	
																	52	◆	D	-	22	-
H24				0																		
H25				0																		
H26				0																		
H27				0																		
H28				0																		
H29	17,600		15,484	2,116																		
H30				0																		
H31		▲ 2,115		▲ 2,115																		
H32				0																		
累計	17,600	▲ 2,115	15,484	1																		

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
	～	～	～	～	～	～							～	～							
53	D	-	1	-	7	-	根廻磯崎線道 路築造事業 (磯崎地区) 【補助率変更 分】	磯崎地区	町	町	直接	継続	499,171	29	～	32	H23			0	31年7月、工事発注。
																	H24			0	
																	H25			0	
																	H26			0	
																	H27			0	
																	H28		87,400	87,400	
																	H29			0	
																	H30		311,936	311,936	
																	H31			▲ 162,137	
																	H32			0	
																	累計				
56	D	-	5	-	2	-	災害公営住宅 家賃低廉化事 業【補助率変 更分】	松島町	町	町	直接	継続	32,416	32	～	32	H23			0	
																	H24			0	
																	H25			0	
																	H26			0	
																	H27			0	
																	H28			0	
																	H29			0	
																	H30			0	
																	H31		27,013	27,013	
																	H32			0	
																	累計				

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
										H23	9,000	0	0	9,000	
										H24	1,416,238	0	754,465	661,773	
										H25	6,316,862	0	1,095,196	5,221,666	
										H26	5,710,649	0	3,319,099	2,391,550	
										H27	1,478,633	0	4,106,461	▲ 2,627,828	
										H28	734,292	0	1,390,620	▲ 656,328	
										H29	117,263	0	928,477	▲ 811,214	
										H30	920,164	0	1,860,649	▲ 940,485	
										H31	314,868	0	1,556,917	▲ 1,242,049	
										H32	0	0	0	0	
								22,493,137	市町村交付分 計		17,017,969	0	15,011,884	2,006,085	
										H23	0	0	0	0	
										H24	0	0	0	0	
										H25	62,640	0	14,370	48,270	
										H26	58,380	0	70,497	▲ 12,117	
										H27	105,270	0	102,468	2,802	
										H28	100,950	0	112,042	▲ 11,092	
										H29	673,692	0	641,554	32,138	
										H30	0	13,546	6,507	7,039	
										H31	446,515	▲ 2,115	405,712	38,688	
										H32	0	0	0	0	
								2,018,301	都道府県交付分 計		1,447,447	11,431	1,353,150	105,728	
										H23	9,000	0	0	9,000	
										H24	1,416,238	0	754,465	661,773	
										H25	6,379,502	0	1,109,566	5,269,936	
										H26	5,769,029	0	3,389,596	2,379,433	
										H27	1,583,903	0	4,208,929	▲ 2,625,026	
										H28	835,242	0	1,502,662	▲ 667,420	
										H29	790,955	0	1,570,031	▲ 779,076	
										H30	920,164	13,546	1,867,156	▲ 933,446	
										H31	761,383	▲ 2,115	1,962,629	▲ 1,203,361	
										H32	0	0	0	0	
								24,511,438	合計		18,465,416	11,431	16,365,034	2,111,813	