

(様式1)

宮城県 復興交付金事業計画 令和2年度進捗状況報告 総括表

令和3年3月末時点

(単位:千円)

| 宮城県 交付分 | 年度 | 交付額 (国費) | 契約済額 (国費相当額) |
|------------|-----|-------------|-----------------|
| | H23 | 1,984,049 | 242,211 |
| | H24 | 37,799,593 | 19,069,122 |
| | H25 | 61,931,425 | 22,230,850 |
| | H26 | 60,882,064 | 33,435,367 |
| | H27 | 36,172,243 | 27,951,763 |
| | H28 | 16,046,822 | 45,520,854 |
| | H29 | 14,729,086 | 28,200,221 |
| | H30 | 6,028,540 | 23,503,204 |
| | H31 | 9,163,533 | 22,402,271 |
| | H32 | 15,047,975 | 24,351,606 |
| | 合計 | 259,785,330 | 246,907,469 |

(単位:千円)

| <参考> | 復興交付金基金の状況 | | | | |
|------|-----------------|-------------|------------|-------------|--------------|
| | 基金残高 A+B-C-D | 交付額累計 A | 利息額累計 B | 取崩額累計 C | 国庫返還額累計 D |
| | 0 | 259,785,330 | 0 | 258,106,370 | 1,678,960 |

<交付実績>

(単位:千円)

| 区分 | 交付実績 A+B-C-D | 交付済額 (令和2年度事業分まで) A | 事業間流用増減額 (令和2年度事業分まで) B | 単年度型事業 執行残額 C | 基金型事業 国庫返還済額 D |
|---------|-----------------|---------------------------|-------------------------------|---------------------|----------------------|
| 市町村交付分 | 0 | 0 | 0 | 0 | 0 |
| 都道府県交付分 | 258,106,370 | 259,785,330 | 0 | 0 | 1,678,960 |
| 合計 | 258,106,370 | 259,785,330 | 0 | 0 | 1,678,960 |

※令和2年度までの交付額・事業間流用増減額から、執行残額として国庫に返還した金額を減じた額。

(様式2A)

宮城県 復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 文部科学省

令和3年3月末時点

(千円)

| 市町村 | No. | 事業番号 | | | | | | 事業名 | 地区名 施設名 | 交付 団体 | 事業 実施 主体 | 直接 ／ 間接 | 継続 ／ 完了 | 全体 事業費 | 全体 事業 期間 | 年度 | 交付額 (国費) | 事業間 流用額 (国費) | 契約済額 (国費相当額) | 執行残額 (国費相当額) | 事業の進捗状況 | | |
|------|--------|---------|--------|-------|---|---|---|--------------|------------|----------|----------------|---------------|---------------|-----------|----------------|----|-------------|--------------------|-----------------|-----------------|---------|------------------------------|------------------------------|
| | | | | | | | | | | | | | | | | | | | | | | | |
| 石巻市 | 36 | A | - | 4 | - | 1 | - | 埋蔵文化財発掘調査事業 | 石巻市全域 | 県 | 県 | 直接 | 完了 | 21,658 | 24 | ~ | 32 | H23 | | | 0 | 24年5月~25年3月 分布調査・試掘(一部成果品完成) | |
| | | | | | | | | | | | | | | | | | | H24 | 3,146 | | 7,872 | ▲ 4,726 | |
| | | | | | | | | | | | | | | | | | | H25 | 2,891 | 5,513 | 909 | 7,495 | 25年4月~26年3月 分布調査・試掘(一部成果品完成) |
| | | | | | | | | | | | | | | | | | | H26 | 4,692 | | 1,945 | 2,747 | 26年4月~27年3月 分布調査・試掘(一部成果品完成) |
| | | | | | | | | | | | | | | | | | | H27 | | | 545 | ▲ 545 | 27年4月~28年3月 分布調査・試掘(一部成果品完成) |
| | | | | | | | | | | | | | | | | | | H28 | | | 1,125 | ▲ 1,125 | 28年4月~29年3月 分布調査・試掘(一部成果品完成) |
| | | | | | | | | | | | | | | | | | | H29 | | | 773 | ▲ 773 | 29年4月~30年3月 分布調査・試掘(一部成果品完成) |
| | | | | | | | | | | | | | | | | | | H30 | | | 147 | ▲ 147 | 30年4月~31年3月 分布調査・試掘(一部成果品完成) |
| | | | | | | | | | | | | | | | | | | H31 | | | 1,055 | ▲ 1,055 | 31年4月~32年3月 分布調査・試掘(一部成果品完成) |
| | | | | | | | | | | | | | | | | | | H32 | | | 470 | ▲ 470 | |
| 累計 | 10,729 | 5,513 | 14,841 | 1,401 | | | | | | | | | | | | | | | | | | | |
| 石巻市 | 128 | A | - | 3 | - | 1 | - | 湊こども園等移転新築事業 | 湊地区 | 県 | 市 | 間接 | 完了 | 15,335 | 24 | ~ | 26 | H23 | | | 0 | 24年12月~25年8月 設計業務 | |
| | | | | | | | | | | | | | | | | | | H24 | 338 | | 338 | 0 | 26年3月~移転新築工事発注 |
| | | | | | | | | | | | | | | | | | | H25 | 2,302 | | 2,302 | 0 | |
| | | | | | | | | | | | | | | | | | | H26 | 8,859 | | 4,016 | 4,843 | 27年3月 移転新築工事完了 |
| | | | | | | | | | | | | | | | | | | H27 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H28 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H29 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H30 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H31 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H32 | | | | 0 | |
| 累計 | 11,499 | 0 | 6,656 | 4,843 | | | | | | | | | | | | | | | | | | | |
| 塩竈市 | 19 | A | - | 4 | - | 1 | - | 埋蔵文化財発掘調査事業 | 塩竈市全域 | 県 | 県 | 直接 | 完了 | 8,213 | 24 | ~ | 29 | H23 | | | 0 | 24年5月~25年3月 分布調査・試掘(一部成果品完成) | |
| | | | | | | | | | | | | | | | | | | H24 | 1,892 | | 2,442 | ▲ 550 | |
| | | | | | | | | | | | | | | | | | | H25 | 1,169 | 575 | 87 | 1,657 | 25年4月~26年3月 分布調査・試掘(一部成果品完成) |
| | | | | | | | | | | | | | | | | | | H26 | 2,523 | | 246 | 2,277 | 26年4月~27年3月 分布調査・試掘(一部成果品完成) |
| | | | | | | | | | | | | | | | | | | H27 | | | 140 | ▲ 140 | 27年4月~28年3月 分布調査・試掘(一部成果品完成) |
| | | | | | | | | | | | | | | | | | | H28 | | | 76 | ▲ 76 | 28年4月~29年3月 分布調査・試掘(一部成果品完成) |
| | | | | | | | | | | | | | | | | | | H29 | | | 3 | ▲ 3 | 29年4月~30年3月 分布調査・試掘(一部成果品完成) |
| | | | | | | | | | | | | | | | | | | H30 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H31 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H32 | | | | 0 | |
| 累計 | 5,584 | 575 | 2,994 | 3,165 | | | | | | | | | | | | | | | | | | | |
| 気仙沼市 | 20 | A | - | 4 | - | 1 | - | 埋蔵文化財発掘調査事業 | 気仙沼市全域 | 県 | 県 | 直接 | 完了 | 4,697 | 24 | ~ | 32 | H23 | | | 0 | 24年5月~25年3月 分布調査 | |
| | | | | | | | | | | | | | | | | | | H24 | 318 | | 198 | 120 | |
| | | | | | | | | | | | | | | | | | | H25 | 2,246 | 60 | 365 | 1,941 | 25年4月~26年3月 分布調査 |
| | | | | | | | | | | | | | | | | | | H26 | 897 | | 330 | 567 | 26年4月~27年3月 分布調査・試掘(一部成果品完成) |
| | | | | | | | | | | | | | | | | | | H27 | | | 411 | ▲ 411 | 27年4月~28年3月 分布調査・試掘(一部成果品完成) |
| | | | | | | | | | | | | | | | | | | H28 | | | 379 | ▲ 379 | 28年4月~29年3月 分布調査・試掘(一部成果品完成) |
| | | | | | | | | | | | | | | | | | | H29 | | | 443 | ▲ 443 | 29年4月~30年3月 分布調査・試掘(一部成果品完成) |
| | | | | | | | | | | | | | | | | | | H30 | | | 202 | ▲ 202 | 30年4月~31年3月 分布調査・試掘(一部成果品完成) |
| | | | | | | | | | | | | | | | | | | H31 | | | 376 | ▲ 376 | 31年4月~32年3月 分布調査・試掘(一部成果品完成) |
| | | | | | | | | | | | | | | | | | | H32 | | | 244 | ▲ 244 | |
| 累計 | 3,461 | 60 | 2,948 | 573 | | | | | | | | | | | | | | | | | | | |
| 名取市 | 29 | A | - | 4 | - | 1 | - | 埋蔵文化財発掘調査事業 | 名取市全域 | 県 | 県 | 直接 | 完了 | 9,217 | 24 | ~ | 32 | H23 | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H24 | 9,330 | | 0 | 9,330 | |
| | | | | | | | | | | | | | | | | | | H25 | | ▲ 2,418 | 0 | ▲ 2,418 | |
| | | | | | | | | | | | | | | | | | | H26 | | | 1 | ▲ 1 | 一部成果品完成 |
| | | | | | | | | | | | | | | | | | | H27 | | | 0 | 0 | |
| | | | | | | | | | | | | | | | | | | H28 | | | 0 | 0 | |
| | | | | | | | | | | | | | | | | | | H29 | | | 0 | 0 | |
| | | | | | | | | | | | | | | | | | | H30 | | | 0 | 0 | |
| | | | | | | | | | | | | | | | | | | H31 | | | 0 | 0 | |
| | | | | | | | | | | | | | | | | | | H32 | | | 0 | 0 | |
| 累計 | 9,330 | ▲ 2,418 | 1 | 6,911 | | | | | | | | | | | | | | | | | | | |

(様式2A)

宮城県 復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 文部科学省

令和3年3月末時点

(千円)

| 市町村 | No. | 事業番号 | | | | | | 事業名 | 地区名 施設名 | 交付 団体 | 事業 実施 主体 | 直接 ／ 間接 | 継続 ／ 完了 | 全体 事業費 | 全体 事業 期間 | 年度 | 交付額 (国費) | 事業間 流用額 (国費) | 契約済額 (国費相当額) | 執行残額 (国費相当額) | 事業の進捗状況 | | | |
|------|--------|---------|-------|-------|---|---|---|-------------|------------|----------|----------------|---------------|---------------|-----------|----------------|----|-------------|--------------------|-----------------|-----------------|---------|---------------------|------------------|------------------|
| | | | | | | | | | | | | | | | | | | | | | | | | |
| 多賀城市 | 15 | A | - | 4 | - | 1 | - | 埋蔵文化財発掘調査事業 | 多賀城市 全域 | 県 | 県 | 直接 | 完了 | 4,693 | 24 | ~ | 25 | H23 | | | 0 | 24年4月~25年3月 分布調査・試掘 | | |
| | | | | | | | | | | | | | | | | | | H24 | 1,736 | | 145 | 1,591 | | |
| | | | | | | | | | | | | | | | | | | H25 | | 1,783 | 3,374 | ▲ 1,591 | 25年4月~26年3月 調査完了 | |
| | | | | | | | | | | | | | | | | | | H26 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H27 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H28 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H29 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H30 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H31 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H32 | | | | 0 | | |
| 累計 | 1,736 | 1,783 | 3,519 | 0 | | | | | | | | | | | | | | | | | | | | |
| 岩沼市 | 18 | A | - | 4 | - | 1 | - | 埋蔵文化財発掘調査事業 | 岩沼市全 域 | 県 | 県 | 直接 | 完了 | 746 | 24 | ~ | 32 | H23 | | | 0 | 一部成果品完成 | | |
| | | | | | | | | | | | | | | | | | | H24 | 559 | | 1 | 558 | | |
| | | | | | | | | | | | | | | | | | | H25 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H26 | | | | 1 | ▲ 1 | 一部成果品完成 |
| | | | | | | | | | | | | | | | | | | H27 | | | | 0 | 0 | |
| | | | | | | | | | | | | | | | | | | H28 | | | | 0 | 0 | |
| | | | | | | | | | | | | | | | | | | H29 | | | | 1 | ▲ 1 | 一部成果品完成 |
| | | | | | | | | | | | | | | | | | | H30 | | | | 0 | 0 | |
| | | | | | | | | | | | | | | | | | | H31 | | | | 0 | 0 | |
| | | | | | | | | | | | | | | | | | | H32 | | | | 0 | 0 | |
| 累計 | 559 | 0 | 3 | 556 | | | | | | | | | | | | | | | | | | | | |
| 東松島市 | 12 | A | - | 4 | - | 1 | - | 埋蔵文化財発掘調査事業 | 東松島市 全域 | 県 | 県 | 直接 | 完了 | 8,703 | 24 | ~ | 32 | H23 | | | 0 | 24年10月~25年3月 分布調査 | | |
| | | | | | | | | | | | | | | | | | | H24 | 12,040 | | 9 | 12,031 | | |
| | | | | | | | | | | | | | | | | | | H25 | | ▲ 5,513 | 0 | ▲ 5,513 | | |
| | | | | | | | | | | | | | | | | | | H26 | | | | 4 | ▲ 4 | 一部成果品完成 |
| | | | | | | | | | | | | | | | | | | H27 | | | | 33 | ▲ 33 | 一部成果品完成 |
| | | | | | | | | | | | | | | | | | | H28 | | | | 5 | ▲ 5 | 一部成果品完成 |
| | | | | | | | | | | | | | | | | | | H29 | | | | 0 | 0 | |
| | | | | | | | | | | | | | | | | | | H30 | | | | 0 | 0 | |
| | | | | | | | | | | | | | | | | | | H31 | | | | 0 | 0 | |
| | | | | | | | | | | | | | | | | | | H32 | | | | 0 | 0 | |
| 累計 | 12,040 | ▲ 5,513 | 51 | 6,476 | | | | | | | | | | | | | | | | | | | | |
| 亘理町 | 10 | A | - | 4 | - | 1 | - | 埋蔵文化財発掘調査事業 | 亘理町全 域 | 県 | 県 | 直接 | 完了 | 1,124 | 24 | ~ | 29 | H23 | | | 0 | 24年5月~25年3月 分布調査 | | |
| | | | | | | | | | | | | | | | | | | H24 | 843 | | 14 | 829 | | |
| | | | | | | | | | | | | | | | | | | H25 | | | | 0 | 0 | |
| | | | | | | | | | | | | | | | | | | H26 | | | | 1 | ▲ 1 | 一部成果品完成 |
| | | | | | | | | | | | | | | | | | | H27 | | | | 0 | 0 | |
| | | | | | | | | | | | | | | | | | | H28 | | | | 7 | ▲ 7 | 一部成果品完成 |
| | | | | | | | | | | | | | | | | | | H29 | | | | 0 | 0 | |
| | | | | | | | | | | | | | | | | | | H30 | | | | 0 | 0 | |
| | | | | | | | | | | | | | | | | | | H31 | | | | 0 | 0 | |
| | | | | | | | | | | | | | | | | | | H32 | | | | 0 | 0 | |
| 累計 | 843 | 0 | 22 | 821 | | | | | | | | | | | | | | | | | | | | |
| 山元町 | 23 | A | - | 4 | - | 1 | - | 埋蔵文化財発掘調査事業 | 山元町全 域 | 県 | 県 | 直接 | 完了 | 7,314 | 24 | ~ | 32 | H23 | | | 0 | 24年12月~25年3月 分布調査 | | |
| | | | | | | | | | | | | | | | | | | H24 | 5,485 | | 4 | 5,481 | | |
| | | | | | | | | | | | | | | | | | | H25 | | | | 26 | ▲ 26 | 25年4月~26年3月 分布調査 |
| | | | | | | | | | | | | | | | | | | H26 | | | | 314 | ▲ 314 | 一部成果品完成 |
| | | | | | | | | | | | | | | | | | | H27 | | | | 267 | ▲ 267 | 一部成果品完成 |
| | | | | | | | | | | | | | | | | | | H28 | | | | 289 | ▲ 289 | 一部成果品完成 |
| | | | | | | | | | | | | | | | | | | H29 | | | | 724 | ▲ 724 | 一部成果品完成 |
| | | | | | | | | | | | | | | | | | | H30 | | | | 1,287 | ▲ 1,287 | 一部成果品完成 |
| | | | | | | | | | | | | | | | | | | H31 | | | | 585 | ▲ 585 | 一部成果品完成 |
| | | | | | | | | | | | | | | | | | | H32 | | | | 602 | ▲ 602 | |
| 累計 | 5,485 | 0 | 4,098 | 1,387 | | | | | | | | | | | | | | | | | | | | |

(様式2A)

宮城県 復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 文部科学省

令和3年3月末時点

(千円)

| 市町村 | No. | 事業番号 | | | | | | 事業名 | 地区名 施設名 | 交付 団体 | 事業 実施 主体 | 直接 ／ 間接 | 継続 ／ 完了 | 全体 事業費 | 全体 事業 期間 | 年度 | 交付額 (国費) | 事業間 流用額 (国費) | 契約済額 (国費相当額) | 執行残額 (国費相当額) | 事業の進捗状況 | | |
|------|-----|------|---|---|---|---|---|-----------------|------------|----------|----------------|---------------|---------------|-----------|----------------|----|-------------|--------------------|-----------------|-----------------|---------|------------------------------|------------------------------|
| | | | | | | | | | | | | | | | | | | | | | | | |
| 松島町 | 12 | A | - | 4 | - | 1 | - | 埋蔵文化財発 掘調査事業 | 松島町全 域 | 県 | 県 | 直接 | 完了 | 3,912 | 24 | ～ | 32 | H23 | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H24 | 2,934 | | 0 | 2,934 | |
| | | | | | | | | | | | | | | | | | | H25 | | | 0 | 0 | |
| | | | | | | | | | | | | | | | | | | H26 | | | 1 | ▲1 | 一部成果品完成 |
| | | | | | | | | | | | | | | | | | | H27 | | | 1 | ▲1 | 一部成果品完成 |
| | | | | | | | | | | | | | | | | | | H28 | | | 4 | ▲4 | 一部成果品完成 |
| | | | | | | | | | | | | | | | | | | H29 | | | 6 | ▲6 | 一部成果品完成 |
| | | | | | | | | | | | | | | | | | | H30 | | | 0 | 0 | |
| | | | | | | | | | | | | | | | | | | H31 | | | 0 | 0 | |
| | | | | | | | | | | | | | | | | | | H32 | | | 0 | 0 | |
| | | | | | | | | | | | | | | | | | | 累計 | 2,934 | 0 | 12 | 2,922 | |
| 七ヶ浜町 | 28 | A | - | 4 | - | 1 | - | 埋蔵文化財発 掘調査事業 | 七ヶ浜町全 域 | 県 | 県 | 直接 | 完了 | 737 | 24 | ～ | 32 | H23 | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H24 | 552 | | 0 | 552 | |
| | | | | | | | | | | | | | | | | | | H25 | | | 0 | 0 | |
| | | | | | | | | | | | | | | | | | | H26 | | | 1 | ▲1 | 一部成果品完成 |
| | | | | | | | | | | | | | | | | | | H27 | | | 0 | 0 | |
| | | | | | | | | | | | | | | | | | | H28 | | | 0 | 0 | |
| | | | | | | | | | | | | | | | | | | H29 | | | 0 | 0 | |
| | | | | | | | | | | | | | | | | | | H30 | | | 0 | 0 | |
| | | | | | | | | | | | | | | | | | | H31 | | | 0 | 0 | |
| | | | | | | | | | | | | | | | | | | H32 | | | 0 | 0 | |
| | | | | | | | | | | | | | | | | | | 累計 | 552 | 0 | 1 | 551 | |
| 女川町 | 14 | A | - | 4 | - | 1 | - | 埋蔵文化財発 掘調査事業 | 女川町全 域 | 県 | 県 | 直接 | 完了 | 27,102 | 24 | ～ | 29 | H23 | | | 0 | 24年4月～25年3月 分布調査・試掘(一部成果品完成) | |
| | | | | | | | | | | | | | | | | | | H24 | 8,397 | | 615 | 7,782 | |
| | | | | | | | | | | | | | | | | | | H25 | 4,336 | | 9,231 | ▲4,895 | 25年4月～26年3月 分布調査・試掘(一部成果品完成) |
| | | | | | | | | | | | | | | | | | | H26 | 3,944 | | 3,120 | 824 | 26年4月～27年3月 分布調査・試掘(一部成果品完成) |
| | | | | | | | | | | | | | | | | | | H27 | 3,648 | | 2,520 | 1,128 | 27年4月～28年3月 分布調査・試掘(一部成果品完成) |
| | | | | | | | | | | | | | | | | | | H28 | | | 2,126 | ▲2,126 | 28年4月～29年3月 分布調査・試掘(一部成果品完成) |
| | | | | | | | | | | | | | | | | | | H29 | | | 278 | ▲278 | 29年4月～30年3月 分布調査・試掘(一部成果品完成) |
| | | | | | | | | | | | | | | | | | | H30 | | | 0 | 0 | |
| | | | | | | | | | | | | | | | | | | H31 | | | 0 | 0 | |
| | | | | | | | | | | | | | | | | | | H32 | | | 0 | 0 | |
| | | | | | | | | | | | | | | | | | | 累計 | 20,325 | 0 | 17,890 | 2,435 | |
| 南三陸町 | 9 | A | - | 4 | - | 1 | - | 埋蔵文化財発 掘調査事業 | 南三陸町全 域 | 県 | 県 | 直接 | 完了 | 3,827 | 24 | ～ | 29 | H23 | | | 0 | 24年4月～25年3月 分布調査・試掘(一部成果品完成) | |
| | | | | | | | | | | | | | | | | | | H24 | 2,870 | | 1,078 | 1,792 | |
| | | | | | | | | | | | | | | | | | | H25 | | | 626 | ▲626 | 25年4月～26年3月 分布調査・試掘(一部成果品完成) |
| | | | | | | | | | | | | | | | | | | H26 | | | 433 | ▲433 | 26年4月～27年3月 分布調査・試掘(一部成果品完成) |
| | | | | | | | | | | | | | | | | | | H27 | | | 220 | ▲220 | 27年4月～28年3月 分布調査・試掘(一部成果品完成) |
| | | | | | | | | | | | | | | | | | | H28 | | | 85 | ▲85 | 28年4月～29年3月 分布調査・試掘(一部成果品完成) |
| | | | | | | | | | | | | | | | | | | H29 | | | 80 | ▲80 | 29年4月～30年3月 分布調査・試掘(一部成果品完成) |
| | | | | | | | | | | | | | | | | | | H30 | | | 0 | 0 | |
| | | | | | | | | | | | | | | | | | | H31 | | | 0 | 0 | |
| | | | | | | | | | | | | | | | | | | H32 | | | 0 | 0 | |
| | | | | | | | | | | | | | | | | | | 累計 | 2,870 | 0 | 2,522 | 348 | |

(様式2A)

宮城県 復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 文部科学省

令和3年3月末時点

(千円)

| 市町村 | No. | 事業番号 | 事業名 | 地区名 施設名 | 交付 団体 | 事業 実施 主体 | 直接 ／ 間接 | 継続 ／ 完了 | 全体 事業費 | 全体 事業 期間 | 年度 | 交付額 (国費) | 事業間 流用額 (国費) | 契約済額 (国費相当額) | 執行残額 (国費相当額) | 事業の進捗状況 | |
|-----|-----|------|-----|------------|----------|----------------|---------------|---------------|-----------|----------------|---------|-------------|--------------------|-----------------|-----------------|---------|--------|
| | | | | | | | | | | | H23 | 0 | 0 | 0 | 0 | | |
| | | | | | | | | | | | H24 | 0 | 0 | 0 | 0 | | |
| | | | | | | | | | | | H25 | 0 | 0 | 0 | 0 | | |
| | | | | | | | | | | | H26 | 0 | 0 | 0 | 0 | | |
| | | | | | | | | | | | H27 | 0 | 0 | 0 | 0 | | |
| | | | | | | | | | | | H28 | 0 | 0 | 0 | 0 | | |
| | | | | | | | | | | | H29 | 0 | 0 | 0 | 0 | | |
| | | | | | | | | | | | H30 | 0 | 0 | 0 | 0 | | |
| | | | | | | | | | | | H31 | 0 | 0 | 0 | 0 | | |
| | | | | | | | | | | | H32 | 0 | 0 | 0 | 0 | | |
| | | | | | | | | | | | 0 | 市町村交付分 計 | 0 | 0 | 0 | | |
| | | | | | | | | | | | H23 | 0 | 0 | 0 | 0 | | |
| | | | | | | | | | | | H24 | 50,440 | 0 | 12,716 | 37,724 | | |
| | | | | | | | | | | | H25 | 12,944 | 0 | 16,920 | ▲ 3,976 | | |
| | | | | | | | | | | | H26 | 20,915 | 0 | 10,413 | 10,502 | | |
| | | | | | | | | | | | H27 | 3,648 | 0 | 4,137 | ▲ 489 | | |
| | | | | | | | | | | | H28 | 0 | 0 | 4,096 | ▲ 4,096 | | |
| | | | | | | | | | | | H29 | 0 | 0 | 2,308 | ▲ 2,308 | | |
| | | | | | | | | | | | H30 | 0 | 0 | 1,636 | ▲ 1,636 | | |
| | | | | | | | | | | | H31 | 0 | 0 | 2,016 | ▲ 2,016 | | |
| | | | | | | | | | | | H32 | 0 | 0 | 1,316 | ▲ 1,316 | | |
| | | | | | | | | | | | 117,278 | 都道府県交付分 計 | 87,947 | 0 | 55,558 | | 32,389 |
| | | | | | | | | | | | H23 | 0 | 0 | 0 | 0 | | |
| | | | | | | | | | | | H24 | 50,440 | 0 | 12,716 | 37,724 | | |
| | | | | | | | | | | | H25 | 12,944 | 0 | 16,920 | ▲ 3,976 | | |
| | | | | | | | | | | | H26 | 20,915 | 0 | 10,413 | 10,502 | | |
| | | | | | | | | | | | H27 | 3,648 | 0 | 4,137 | ▲ 489 | | |
| | | | | | | | | | | | H28 | 0 | 0 | 4,096 | ▲ 4,096 | | |
| | | | | | | | | | | | H29 | 0 | 0 | 2,308 | ▲ 2,308 | | |
| | | | | | | | | | | | H30 | 0 | 0 | 1,636 | ▲ 1,636 | | |
| | | | | | | | | | | | H31 | 0 | 0 | 2,016 | ▲ 2,016 | | |
| | | | | | | | | | | | H32 | 0 | 0 | 1,316 | ▲ 1,316 | | |
| | | | | | | | | | | | 117,278 | 合計 | 87,947 | 0 | 55,558 | | 32,389 |

(様式2B)

宮城県

復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 厚生労働省

令和3年3月末時点

(千円)

| 市町村 | No. | 事業番号 | | | | | | 事業名 | 地区名 施設名 | 交付 団体 | 事業 実施 主体 | 直接 ／ 間接 | 継続 ／ 完了 | 全体 事業費 | 全体 事業 期間 | 年度 | 交付額 (国費) | 事業間 流用額 (国費) | 契約済額 (国費相当額) | 執行残額 (国費相当額) | 事業の進捗状況 | | |
|-----|-----|------|---|---|---|---|---|--|------------|----------|----------------|---------------|---------------|-----------|----------------|----|-------------|--------------------|-----------------|-----------------|---------|--|----------|
| | | | | | | | | | | | | | | | | | | | | | | | |
| 石巻市 | 129 | B | - | 3 | - | 1 | - | 湊こども園等 移転新築事業 | 湊地区 | 県 | 市 | 間接 | 完了 | 48,322 | 24 | ~ | 26 | H23 | | | 0 | 24年11月設計発注。 電気工事・機械工事がH25年12月、建設工事がH26年2月に契約済み。工事は26年度中に完了。 H27.3.27工事完了 | |
| | | | | | | | | | | | | | | | | | | H24 | 2,338 | | 2,338 | | 0 |
| | | | | | | | | | | | | | | | | | | H25 | 8,455 | | 33,902 | | ▲ 25,447 |
| | | | | | | | | | | | | | | | | | | H26 | 25,447 | | 0 | | 25,447 |
| | | | | | | | | | | | | | | | | | | H27 | | | | | 0 |
| | | | | | | | | | | | | | | | | | | H28 | | | | | 0 |
| | | | | | | | | | | | | | | | | | | H29 | | | | | 0 |
| | | | | | | | | | | | | | | | | | | H30 | | | | | 0 |
| | | | | | | | | | | | | | | | | | | H31 | | | | | 0 |
| | | | | | | | | | | | | | | | | | | H32 | | | | | 0 |
| | | | | | | | | | | | | | | | | | | 累計 | 36,240 | | 0 | | 36,240 |
| 石巻市 | 130 | B | - | 3 | - | 2 | - | 湊こども園等 移転新築事業 (放課後児童 クラブ) | 湊地区 | 県 | 市 | 間接 | 完了 | 23,654 | 24 | ~ | 26 | H23 | | | 0 | 24年11月設計発注。 電気工事・機械工事がH25年12月、建設工事がH26年2月に契約済み。工事は26年度中に完了。 H27.3.27工事完了 | |
| | | | | | | | | | | | | | | | | | | H24 | 946 | | 946 | | 0 |
| | | | | | | | | | | | | | | | | | | H25 | 3,420 | | 14,822 | | ▲ 11,402 |
| | | | | | | | | | | | | | | | | | | H26 | 11,402 | | 0 | | 11,402 |
| | | | | | | | | | | | | | | | | | | H27 | | | | | 0 |
| | | | | | | | | | | | | | | | | | | H28 | | | | | 0 |
| | | | | | | | | | | | | | | | | | | H29 | | | | | 0 |
| | | | | | | | | | | | | | | | | | | H30 | | | | | 0 |
| | | | | | | | | | | | | | | | | | | H31 | | | | | 0 |
| | | | | | | | | | | | | | | | | | | H32 | | | | | 0 |
| | | | | | | | | | | | | | | | | | | 累計 | 15,768 | | 0 | | 15,768 |
| 石巻市 | 302 | B | - | 3 | - | 3 | - | 門脇・大街道 地区保育所移 転新築事業 (子育て支援 スペース) | 門脇地区 | 県 | 市 | 間接 | 完了 | 28,594 | 25 | ~ | 28 | H23 | | | 0 | H27.2月実施設計契約。 H27.12建築工事契約。工事はH28年度中に完了。 H28.12.13日工事完了 | |
| | | | | | | | | | | | | | | | | | | H24 | | | | | 0 |
| | | | | | | | | | | | | | | | | | | H25 | | | | | 0 |
| | | | | | | | | | | | | | | | | | | H26 | 5,350 | | 1,537 | | 3,813 |
| | | | | | | | | | | | | | | | | | | H27 | 1,164 | | 19,908 | | ▲ 18,744 |
| | | | | | | | | | | | | | | | | | | H28 | 14,931 | | | | 14,931 |
| | | | | | | | | | | | | | | | | | | H29 | | | | | 0 |
| | | | | | | | | | | | | | | | | | | H30 | | | | | 0 |
| | | | | | | | | | | | | | | | | | | H31 | | | | | 0 |
| | | | | | | | | | | | | | | | | | | H32 | | | | | 0 |
| | | | | | | | | | | | | | | | | | | 累計 | 21,445 | | 0 | | 21,445 |
| 山元町 | 30 | B | - | 2 | - | 1 | - | 介護基盤復興 まちづくり整備 事業 | 合戦原地区 | 県 | 間事業 | 間接 | 完了 | 30,000 | 24 | ~ | 24 | H23 | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H24 | 30,000 | | 30,000 | | 0 |
| | | | | | | | | | | | | | | | | | | H25 | | | | | 0 |
| | | | | | | | | | | | | | | | | | | H26 | | | | | 0 |
| | | | | | | | | | | | | | | | | | | H27 | | | | | 0 |
| | | | | | | | | | | | | | | | | | | H28 | | | | | 0 |
| | | | | | | | | | | | | | | | | | | H29 | | | | | 0 |
| | | | | | | | | | | | | | | | | | | H30 | | | | | 0 |
| | | | | | | | | | | | | | | | | | | H31 | | | | | 0 |
| | | | | | | | | | | | | | | | | | | H32 | | | | | 0 |
| | | | | | | | | | | | | | | | | | | 累計 | 30,000 | | 0 | | 30,000 |
| 山元町 | 59 | B | - | 3 | - | 1 | - | 山元町子育て 拠点整備事業 (子育て支援 センター整備) | 山下地区 | 県 | 町 | 間接 | 完了 | 15,037 | 26 | ~ | 27 | H23 | | | 0 | 基本設計・実施設計業務完了(H27.5.29)。 建設工事着手(H27.8.4)、工事完了(H28.3.25)。 | |
| | | | | | | | | | | | | | | | | | | H24 | | | | | 0 |
| | | | | | | | | | | | | | | | | | | H25 | | | | | 0 |
| | | | | | | | | | | | | | | | | | | H26 | 656 | | 656 | | 0 |
| | | | | | | | | | | | | | | | | | | H27 | 10,621 | | 10,621 | | 0 |
| | | | | | | | | | | | | | | | | | | H28 | | | | | 0 |
| | | | | | | | | | | | | | | | | | | H29 | | | | | 0 |
| | | | | | | | | | | | | | | | | | | H30 | | | | | 0 |
| | | | | | | | | | | | | | | | | | | H31 | | | | | 0 |
| | | | | | | | | | | | | | | | | | | H32 | | | | | 0 |
| | | | | | | | | | | | | | | | | | | 累計 | 11,277 | | 0 | | 11,277 |

(様式2B)

宮城県

復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 厚生労働省

令和3年3月末時点

(千円)

| 市町村 | No. | 事業番号 | | | | | | 事業名 | 地区名 施設名 | 交付 団体 | 事業 実施 主体 | 直接 ／ 間接 | 継続 ／ 完了 | 全体 事業費 | 全体 事業 期間 | 年度 | 交付額 (国費) | 事業間 流用額 (国費) | 契約済額 (国費相当額) | 執行残額 (国費相当額) | 事業の進捗状況 | | | | | | | | | | | | | | | | | | | | |
|------|---------|------|---------|---|---|---|---|------------------------------|------------------|----------|----------------|---------------|---------------|-----------|----------------|----|-------------|--------------------|-----------------|-----------------|---------|---|---|---|---|-----------------------------|----------------------------------|------------------|---|----|----|--------|---------|----|----|-----|-----|--|---|---|---|
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 山元町 | 60 | B | - | 3 | - | 2 | - | 山元町子育て拠点整備事業 (児童館整備) | 山下地区 | 県 | 町 | 間接 | 完了 | 41,140 | 26 | ~ | 27 | H23 | | | 0 | 基本設計・実施設計業務完了(H27.5.29)。 建設工事着手(H27.8.4)、工事完了(H28.3.25)。 | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H24 | | | 0 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H25 | | | 0 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H26 | 1,809 | | 1,809 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H27 | 25,617 | | 25,617 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H28 | | | 0 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H29 | | | 0 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H30 | | | 0 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H31 | | | 0 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H32 | | | 0 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | 累計 | 27,426 | 0 | 27,426 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | 南三陸町 | 84 | B | - | | 3 | - | 1 | - | 歌津地区子育て拠点整備事業 (保育所・子育て支援センター) | 歌津地区 (児童福祉施設) | 県 | 町 | 間接 | 完了 | 155,105 | 25 | ~ | 27 | H23 | | | 0 | 設計業務完了後、H26建設工事予定 H26.8実施設計契約。H27.3実施設計完了。 H27.6建設工事契約。H28.2工事完了。 |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | H24 | | | 0 | |
| H25 | 6,763 | | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H26 | | | 6,763 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H27 | 109,565 | | 109,565 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H28 | | | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H29 | | | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H30 | | | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H31 | | | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H32 | | | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 累計 | 116,328 | 0 | 116,328 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 南三陸町 | 85 | B | - | 3 | - | 2 | - | 戸倉地区子育て拠点整備事業 (子育て支援センター) | 戸倉地区 (児童福祉施設) | 県 | 町 | 間接 | 完了 | 15,037 | 25 | ~ | 27 | | | | | H23 | | | | | | | | | | | | | | | | | 0 | H25設計業務完了後、H26建設工事予定 H26.5実施設計契約。H26.9実施設計完了。H26.12建設工事契約。 H28.1工事完了。 | |
| | | | | | | | | | | | | | | | | | | | | | | H24 | | | | | | | | | | | | | | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H25 | 267 | | 0 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H26 | 5,014 | | 11,277 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H27 | 5,996 | | 0 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H28 | | | 0 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H29 | | | 0 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H30 | | | 0 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H31 | | | 0 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H32 | | | 0 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | 累計 | 11,277 | 0 | 11,277 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | 南三陸町 | 86 | B | - | 3 | - | 3 | - | 戸倉地区子育て拠点整備事業 (放課後児童クラブ) | 戸倉地区 (児童福祉施設) | 県 | 町 | 間接 | 完了 | 25,911 | 25 | ~ | 27 | H23 | | | 0 | | H25設計業務完了後、H26建設工事予定 H26.5実施設計契約。H26.9実施設計完了。H26.12建設工事契約。 H28.1工事完了。 |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | H24 | | | 0 | | |
| H25 | 410 | | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H26 | 7,679 | | 17,273 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H27 | 9,184 | | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H28 | | | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H29 | | | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H30 | | | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H31 | | | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H32 | | | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 累計 | 17,273 | 0 | 17,273 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

(様式2B)

宮城県

復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 厚生労働省

令和3年3月末時点

(千円)

| 市町村 | No. | 事業番号 | 事業名 | 地区名 施設名 | 交付 団体 | 事業 実施 主体 | 直接 ／ 間接 | 継続 ／ 完了 | 全体 事業費 | 全体 事業 期間 | 年度 | 交付額 (国費) | 事業間 流用額 (国費) | 契約済額 (国費相当額) | 執行残額 (国費相当額) | 事業の進捗状況 |
|-----|-----|------|-----|------------|----------|----------------|---------------|---------------|-----------|----------------|---------|-------------|--------------------|-----------------|-----------------|---------|
| | | | | | | | | | | | H23 | 0 | 0 | 0 | 0 | |
| | | | | | | | | | | | H24 | 0 | 0 | 0 | 0 | |
| | | | | | | | | | | | H25 | 0 | 0 | 0 | 0 | |
| | | | | | | | | | | | H26 | 0 | 0 | 0 | 0 | |
| | | | | | | | | | | | H27 | 0 | 0 | 0 | 0 | |
| | | | | | | | | | | | H28 | 0 | 0 | 0 | 0 | |
| | | | | | | | | | | | H29 | 0 | 0 | 0 | 0 | |
| | | | | | | | | | | | H30 | 0 | 0 | 0 | 0 | |
| | | | | | | | | | | | H31 | 0 | 0 | 0 | 0 | |
| | | | | | | | | | | | H32 | 0 | 0 | 0 | 0 | |
| | | | | | | | | | | | 0 | 0 | 0 | 0 | 0 | |
| | | | | | | | | | | | 0 | 0 | 0 | 0 | 0 | |
| | | | | | | | | | | | H23 | 0 | 0 | 0 | 0 | |
| | | | | | | | | | | | H24 | 33,284 | 0 | 33,284 | 0 | |
| | | | | | | | | | | | H25 | 19,315 | 0 | 48,724 | ▲ 29,409 | |
| | | | | | | | | | | | H26 | 57,357 | 0 | 39,315 | 18,042 | |
| | | | | | | | | | | | H27 | 162,147 | 0 | 165,711 | ▲ 3,564 | |
| | | | | | | | | | | | H28 | 14,931 | 0 | 0 | 14,931 | |
| | | | | | | | | | | | H29 | 0 | 0 | 0 | 0 | |
| | | | | | | | | | | | H30 | 0 | 0 | 0 | 0 | |
| | | | | | | | | | | | H31 | 0 | 0 | 0 | 0 | |
| | | | | | | | | | | | H32 | 0 | 0 | 0 | 0 | |
| | | | | | | | | | | | 382,800 | 287,034 | 0 | 287,034 | 0 | |
| | | | | | | | | | | | H23 | 0 | 0 | 0 | 0 | |
| | | | | | | | | | | | H24 | 33,284 | 0 | 33,284 | 0 | |
| | | | | | | | | | | | H25 | 19,315 | 0 | 48,724 | ▲ 29,409 | |
| | | | | | | | | | | | H26 | 57,357 | 0 | 39,315 | 18,042 | |
| | | | | | | | | | | | H27 | 162,147 | 0 | 165,711 | ▲ 3,564 | |
| | | | | | | | | | | | H28 | 14,931 | 0 | 0 | 14,931 | |
| | | | | | | | | | | | H29 | 0 | 0 | 0 | 0 | |
| | | | | | | | | | | | H30 | 0 | 0 | 0 | 0 | |
| | | | | | | | | | | | H31 | 0 | 0 | 0 | 0 | |
| | | | | | | | | | | | H32 | 0 | 0 | 0 | 0 | |
| | | | | | | | | | | | 382,800 | 287,034 | 0 | 287,034 | 0 | |

| 市町村 | No. | 事業番号 | | | | | | 事業名 | 地区名 施設名 | 交付 団体 | 事業 実施 主体 | 直接 ／ 間接 | 継続 ／ 完了 | 全体 事業費 | 全体 事業 期間 | | 年度 | 交付額 (国費) | 事業間 流用額 (国費) | 契約済額 (国費相当額) | 執行残額 (国費相当額) | 事業の進捗状況 | | |
|-----|-----------|-----------|-----------|-----------|---|---|---|----------------------------|------------|----------|----------------|---------------|---------------|-----------|----------------|---|----|-------------|--------------------|-----------------|-----------------|-----------|-------------------------------------|-----|
| | | | | | | | | | | | | | | | | | | | | | | | | |
| 仙台市 | 30 | C | - | 1 | - | 1 | - | 農山漁村地域復興基盤総合整備事業(復興整備実施計画) | 名取地区 | 県 | 県 | 直接 | 完了 | 7,509 | 23 | ~ | 24 | H23 | 9,000 | | 0 | 9,000 | 24年4月、基本計画策定業務発注。24年6月、計画概要書策定業務発注。 | |
| | | | | | | | | | | | | | | | | | | H24 | 2,000 | | 7,508 | ▲ 5,508 | | |
| | | | | | | | | | | | | | | | | | | H25 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H26 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H27 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H28 | | | | 1 | | ▲ 1 |
| | | | | | | | | | | | | | | | | | | H29 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H30 | | ▲ 3,491 | | ▲ 3,491 | | |
| | | | | | | | | | | | | | | | | | | H31 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H32 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | 累計 | 11,000 | ▲ 3,491 | 7,509 | 0 | | |
| | | | | | | | | | | | | | | | | | | 仙台市 | 44 | C | - | 4 | | - |
| H24 | 1,019,400 | | 722,035 | 297,365 | | | | | | | | | | | | | | | | | | | | |
| H25 | 415,388 | | 314,029 | 101,359 | | | | | | | | | | | | | | | | | | | | |
| H26 | | | 45,516 | ▲ 45,516 | | | | | | | | | | | | | | | | | | | | |
| H27 | | | 518 | ▲ 518 | | | | | | | | | | | | | | | | | | | | |
| H28 | | | ▲ 1 | 1 | | | | | | | | | | | | | | | | | | | | |
| H29 | | ▲ 76,776 | | ▲ 76,776 | | | | | | | | | | | | | | | | | | | | |
| H30 | | ▲ 29,774 | | ▲ 29,774 | | | | | | | | | | | | | | | | | | | | |
| H31 | | ▲ 246,140 | | ▲ 246,140 | | | | | | | | | | | | | | | | | | | | |
| H32 | | | | 0 | | | | | | | | | | | | | | | | | | | | |
| 累計 | 1,434,788 | ▲ 352,690 | 1,082,097 | 1 | | | | | | | | | | | | | | | | | | | | |
| 仙台市 | 46 | C | - | 1 | - | 2 | - | 農山漁村地域復興基盤総合整備事業(農地整備事業) | 名取地区 | 県 | 県 | 直接 | 継続 | 1,761,936 | 24 | ~ | 33 | | | | | | H23 | |
| | | | | | | | | | | | | | | | | | | H24 | 30,000 | | 26,526 | 3,474 | | |
| | | | | | | | | | | | | | | | | | | H25 | 371,250 | | 225,365 | 145,885 | | |
| | | | | | | | | | | | | | | | | | | H26 | 760,500 | | 290,597 | 469,903 | | |
| | | | | | | | | | | | | | | | | | | H27 | | | 484,340 | ▲ 484,340 | | |
| | | | | | | | | | | | | | | | | | | H28 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H29 | 20,271 | 76,776 | 152,301 | ▲ 55,254 | | |
| | | | | | | | | | | | | | | | | | | H30 | | 42,225 | 67,094 | ▲ 24,869 | | |
| | | | | | | | | | | | | | | | | | | H31 | | 20,430 | 38,784 | ▲ 18,354 | | |
| | | | | | | | | | | | | | | | | | | H32 | | | 31,006 | ▲ 31,006 | | |
| | | | | | | | | | | | | | | | | | | 累計 | 1,182,021 | 139,431 | 1,316,013 | 5,439 | | |
| | | | | | | | | | | | | | | | | | | 仙台市 | 47 | ◆C | - | 1 | - | 2 |
| H24 | 6,000 | | 0 | 6,000 | | | | | | | | | | | | | | | | | | | | |
| H25 | 2,960 | | 0 | 2,960 | | | | | | | | | | | | | | | | | | | | |
| H26 | | | | 0 | | | | | | | | | | | | | | | | | | | | |
| H27 | | | | 0 | | | | | | | | | | | | | | | | | | | | |
| H28 | | | | 0 | | | | | | | | | | | | | | | | | | | | |
| H29 | | | | 0 | | | | | | | | | | | | | | | | | | | | |
| H30 | | ▲ 8,960 | | ▲ 8,960 | | | | | | | | | | | | | | | | | | | | |
| H31 | | | | 0 | | | | | | | | | | | | | | | | | | | | |
| H32 | | | | 0 | | | | | | | | | | | | | | | | | | | | |
| 累計 | 8,960 | ▲ 8,960 | 0 | 0 | | | | | | | | | | | | | | | | | | | | |
| 仙台市 | 68 | C | - | 4 | - | 2 | - | 被災地域農業復興総合支援事業(乾燥調製施設整備) | 六郷地区 | 県 | 市 | 間接 | 完了 | 412,249 | 25 | ~ | 26 | | | | | | | |
| | | | | | | | | | | | | | | | | | | H24 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H25 | 88,121 | | 5,354 | 82,767 | | |
| | | | | | | | | | | | | | | | | | | H26 | 270,663 | | 303,831 | ▲ 33,168 | | |
| | | | | | | | | | | | | | | | | | | H27 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H28 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H29 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H30 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H31 | | ▲ 49,598 | | ▲ 49,598 | | |
| | | | | | | | | | | | | | | | | | | H32 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | 累計 | 358,784 | ▲ 49,598 | 309,185 | 1 | | |

| 市町村 | No. | 事業番号 | | | | | | 事業名 | 地区名 施設名 | 交付 団体 | 事業 実施 主体 | 直接 ／ 間接 | 継続 ／ 完了 | 全体 事業費 | 全体 事業 期間 | | 年度 | 交付額 (国費) | 事業間 流用額 (国費) | 契約済額 (国費相当額) | 執行残額 (国費相当額) | 事業の進捗状況 | |
|-----|-----|------|---|---|---|---|---|--------------------------------------|----------------------|----------|----------------|---------------|---------------|-----------|----------------|---|----|-------------|--------------------|-----------------|-----------------|-----------|---|
| | | | | | | | | | | | | | | | | | | | | | | | |
| 石巻市 | 37 | C | - | 1 | - | 1 | - | 農山漁村地域 復興基盤総合 整備事業(農 地整備事業) | (石巻市) 大川地区 | 県 | 県 | 直接 | 継続 | 5,198,694 | 23 | ~ | 33 | H23 | 144,150 | | 0 | 144,150 | 24年6月、工事測量業務発注。24年7月、高度化支援業務発注。 25年7.8.9月施設機械、排水路、除塵機発注。H25年5.9.11月工 26年7.11.12月排水樋管工、送水工、ゲート工契約。26年6月高 度化支援契約 27年8.11月用水路工事、道路工事契約。 28年11月盤上げ工事契約 29年8月盤上げ工事契約、29年8月暗渠排水工事契約、30年3 月区画整理工事契約 30年10月区画整理工事契約、31年2月暗渠排水工事契約 R元9月工事発注。R元4月換地業務発注。 ▲ 582,223 R2年4月工事発注。R2年6月換地業務発注。 |
| | | | | | | | | | | | | | | | | | | H24 | 105,867 | | 205,162 | ▲ 99,295 | |
| | | | | | | | | | | | | | | | | | | H25 | 287,912 | | 100,012 | 187,900 | |
| | | | | | | | | | | | | | | | | | | H26 | 321,237 | | 123,408 | 197,829 | |
| | | | | | | | | | | | | | | | | | | H27 | 573,587 | | 352,858 | 220,729 | |
| | | | | | | | | | | | | | | | | | | H28 | 310,465 | | 715,176 | ▲ 404,711 | |
| | | | | | | | | | | | | | | | | | | H29 | 1,081,400 | 35,748 | 673,032 | 444,116 | |
| | | | | | | | | | | | | | | | | | | H30 | 785,386 | 164,145 | 737,885 | 211,646 | |
| | | | | | | | | | | | | | | | | | | H31 | | 219,088 | 511,307 | ▲ 292,219 | |
| | | | | | | | | | | | | | | | | | | H32 | | | 582,223 | ▲ 582,223 | |
| | | | | | | | | | | | | | | | | | | 累計 | 3,610,004 | 418,981 | 4,001,063 | 27,922 | |
| 石巻市 | 38 | C | - | 1 | - | 2 | - | 農山漁村地域 復興基盤総合 整備事業(農 地整備事業) | (石巻市) 北上地区 | 県 | 県 | 直接 | 継続 | 3,501,354 | 23 | ~ | 33 | H23 | 178,250 | | 0 | 178,250 | 24年6月、工事測量業務発注。24年7月、高度化支援業務発注。 25年8.12月暗渠排水、区画整理工事発注。25年5.9月工事測量 業務発注。25年11月、高度化支援業務発注。 26年11、27年1月設計業務契約。26年6月高度化支援発契約 27年12月区画整理外工事契約。 29年2月排水機場工事契約 29年8月、11月区画整理工事契約、30年3月排水路工事契約 30年6月区画整理工事契約、30年9月排水機場契約 R元5月工事発注。 ▲ 284,013 R2年8月工事発注。R2年5月換地業務発注。 |
| | | | | | | | | | | | | | | | | | | H24 | 92,872 | | 163,187 | ▲ 70,315 | |
| | | | | | | | | | | | | | | | | | | H25 | 272,257 | | 81,156 | 191,101 | |
| | | | | | | | | | | | | | | | | | | H26 | 363,707 | | 99,483 | 264,224 | |
| | | | | | | | | | | | | | | | | | | H27 | 272,661 | | 158,184 | 114,477 | |
| | | | | | | | | | | | | | | | | | | H28 | | | 204,308 | ▲ 204,308 | |
| | | | | | | | | | | | | | | | | | | H29 | 726,829 | | 426,127 | 300,702 | |
| | | | | | | | | | | | | | | | | | | H30 | 540,339 | 179,490 | 634,400 | 85,429 | |
| | | | | | | | | | | | | | | | | | | H31 | | 87,141 | 397,116 | ▲ 309,975 | |
| | | | | | | | | | | | | | | | | | | H32 | | | 284,013 | ▲ 284,013 | |
| | | | | | | | | | | | | | | | | | | 累計 | 2,446,915 | 266,631 | 2,447,974 | 265,572 | |
| 石巻市 | 39 | C | - | 1 | - | 3 | - | 農山漁村地域 復興基盤総合 整備事業(農 地整備事業) | (石巻市) 飯野川地 区 | 県 | 県 | 直接 | 完了 | 608,194 | 23 | ~ | 32 | H23 | 23,250 | | 0 | 23,250 | 24年6月、工事測量業務発注。24年6月、換地業務発注。24年7 月、高度化支援業務発注。 25年12月暗渠排水、区画整理工事発注。26年1月工事測量業 務発注。25年11月、高度化支援業務発注。 26年6.11月換地業務契約。26年6月高度化支援契約。 27年12月区画整理外工事契約。 29年3月補完工事契約 30年1月除塵機設備工事契約 30年8月換地業務契約、30年6月高度化支援契約 R元4月換地業務発注。 ▲ 5,099 事業完了。 |
| | | | | | | | | | | | | | | | | | | H24 | 140,973 | | 133,076 | 7,897 | |
| | | | | | | | | | | | | | | | | | | H25 | 78,662 | ▲ 31,000 | 20,873 | 26,789 | |
| | | | | | | | | | | | | | | | | | | H26 | 220,487 | ▲ 52,700 | 20,685 | 147,102 | |
| | | | | | | | | | | | | | | | | | | H27 | | | 45,799 | ▲ 45,799 | |
| | | | | | | | | | | | | | | | | | | H28 | | | 85,605 | ▲ 85,605 | |
| | | | | | | | | | | | | | | | | | | H29 | 68,427 | 23,250 | 95,204 | ▲ 3,527 | |
| | | | | | | | | | | | | | | | | | | H30 | | | 8,443 | ▲ 8,443 | |
| | | | | | | | | | | | | | | | | | | H31 | | | 55,781 | ▲ 55,781 | |
| | | | | | | | | | | | | | | | | | | H32 | | | ▲ 5,099 | 5,099 | |
| | | | | | | | | | | | | | | | | | | 累計 | 531,799 | ▲ 60,450 | 460,367 | 10,982 | |
| 石巻市 | 40 | C | - | 1 | - | 4 | - | 農山漁村地域 復興基盤総合 整備事業(農 地整備事業) | (石巻市) 真野大谷 地地区 | 県 | 県 | 直接 | 完了 | 546,363 | 23 | ~ | 27 | H23 | 48,750 | | 0 | 48,750 | 24年6~9月、工事測量業務発注。24年7月、高度化支援業務発 注。 26年2.3月区画整理工事発注。25年7月工事測量業務発注。 26年10月排水路工事契約。26年6月高度化支援契約。 27年8月区画整理付帯工事契約。 |
| | | | | | | | | | | | | | | | | | | H24 | 101,457 | | 101,457 | 0 | |
| | | | | | | | | | | | | | | | | | | H25 | 45,975 | | 45,975 | 0 | |
| | | | | | | | | | | | | | | | | | | H26 | 256,340 | ▲ 65,250 | 176,090 | 15,000 | |
| | | | | | | | | | | | | | | | | | | H27 | 22,500 | | 37,500 | ▲ 15,000 | |
| | | | | | | | | | | | | | | | | | | H28 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H29 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H30 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H31 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H32 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | 累計 | 475,022 | ▲ 65,250 | 409,772 | 0 | |

| 市町村 | No. | 事業番号 | | | | | | 事業名 | 地区名 施設名 | 交付 団体 | 事業 実施 主体 | 直接 ／ 間接 | 継続 ／ 完了 | 全体 事業費 | 全体 事業 期間 | | 年度 | 交付額 (国費) | 事業間 流用額 (国費) | 契約済額 (国費相当額) | 執行残額 (国費相当額) | 事業の進捗状況 |
|-----|-----|------|---|---|---|---|--------------------------------------|--------------------|------------|----------|----------------|---------------|---------------|-----------|----------------|----|-----|-------------|--------------------|-----------------|--|---|
| | | | | | | | | | | | | | | | | | | | | | | |
| 石巻市 | 41 | C | - | 1 | - | 5 | 農山漁村地域 復興基盤総合 整備事業(農 地整備事業) | (石巻市) 三輪田地 区 | 県 | 県 | 直接 | 完了 | 1,689,823 | 23 | ~ | 29 | H23 | 142,600 | | 0 | 142,600 | 24年6月、工事換地業務発注。24年7月、高度化支援業務発注。24年10月、工事測量業務発注。 25年6、12月暗渠排水、施設機械工事発注。25年5、12月工事測量業務発注。25年11月、高度化支援業務発注。 26年10月暗渠排水路工事、26年12月排水樋管工、平成27年1月スライドゲート工契約。26年6月高度化支援契約。 27年10月暗渠排水工事契約。 28年6月機場建屋、同8月ポンプ設備契約 29年区画整理付帯工契約 |
| | | | | | | | | | | | | | | | | | H24 | 71,214 | | 146,023 | ▲ 74,809 | |
| | | | | | | | | | | | | | | | | | H25 | 256,835 | 31,000 | 166,401 | 121,434 | |
| | | | | | | | | | | | | | | | | | H26 | 270,785 | 117,950 | 310,135 | 78,600 | |
| | | | | | | | | | | | | | | | | | H27 | 279,417 | | 186,979 | 92,438 | |
| | | | | | | | | | | | | | | | | | H28 | 109,817 | | 397,450 | ▲ 287,633 | |
| | | | | | | | | | | | | | | | | | H29 | 29,992 | | 102,622 | ▲ 72,630 | |
| | | | | | | | | | | | | | | | | | H30 | | | | 0 | |
| | | | | | | | | | | | | | | | | | H31 | | | | 0 | |
| | | | | | | | | | | | | | | | | | H32 | | | | 0 | |
| | | | | | | | | | | | | | | | | | 累計 | 1,160,660 | 148,950 | 1,309,610 | 0 | |
| 石巻市 | 96 | C | - | 4 | - | 1 | 共同乾燥調製 貯蔵施設整備 事業 | (石巻市) 北上地区 | 県 | 市 | 間接 | 完了 | 1,136,787 | 24 | ~ | 27 | H23 | | | 0 | 24年10月、地質調査業務発注。24年11月、用地測量業務発注。24年12月建築工事発注。 25年6月、外構工事発注。26年1月、本体工事完成。平成26年3月外構工事完了。 事業完了。 | |
| | | | | | | | | | | | | | | | | | H24 | 1,053,750 | | 932,049 | | 121,701 |
| | | | | | | | | | | | | | | | | | H25 | | | 109,058 | | ▲ 109,058 |
| | | | | | | | | | | | | | | | | | H26 | | | 0 | | 0 |
| | | | | | | | | | | | | | | | | | H27 | | | ▲ 188,518 | | 188,518 |
| | | | | | | | | | | | | | | | | | H28 | | | | | 0 |
| | | | | | | | | | | | | | | | | | H29 | | | | | 0 |
| | | | | | | | | | | | | | | | | | H30 | | ▲ 1,152 | | | ▲ 1,152 |
| | | | | | | | | | | | | | | | | | H31 | | ▲ 200,008 | | | ▲ 200,008 |
| | | | | | | | | | | | | | | | | | H32 | | | | | 0 |
| | | | | | | | | | | | | | | | | | 累計 | 1,053,750 | ▲ 201,160 | 852,589 | | 1 |
| 石巻市 | 98 | C | - | 6 | - | 1 | 漁港施設機能 強化事業 (漁港施設整 備事業) | 市内漁港 (本土) | 県 | 市 | 間接 | 完了 | 444,810 | 24 | ~ | 31 | H23 | | | 0 | 24年7月、嵩上げ工事発注。 25年3月までで用地嵩上げ15地区を実施。 26年12月、名振外3漁港の用地嵩上げ工事発注 27年6月桑の浜漁港、27年12月牧ノ浜漁港、28年3月小淵漁港の用地嵩上げ工事発注 28年6月熊沢漁港工事発注、前網漁港・鮫ノ浦漁港H28増工船越漁港、小淵漁港、小網倉漁港の用地嵩上げの増工契約 船越、名振、水浜分浜、小淵、小網倉漁港の用地嵩上げの変更契約 名振、水浜分浜、小淵漁港の用地嵩上げの変更契約 | |
| | | | | | | | | | | | | | | | | | H24 | 411,000 | | 147,922 | | 263,078 |
| | | | | | | | | | | | | | | | | | H25 | | | 88,687 | | ▲ 88,687 |
| | | | | | | | | | | | | | | | | | H26 | | | 29,083 | | ▲ 29,083 |
| | | | | | | | | | | | | | | | | | H27 | | | 20,810 | | ▲ 20,810 |
| | | | | | | | | | | | | | | | | | H28 | | | 24,413 | | ▲ 24,413 |
| | | | | | | | | | | | | | | | | | H29 | | | 21,445 | | ▲ 21,445 |
| | | | | | | | | | | | | | | | | | H30 | | | 1,247 | | ▲ 1,247 |
| | | | | | | | | | | | | | | | | | H31 | | | ▲ 9,279 | | 9,279 |
| | | | | | | | | | | | | | | | | | H32 | | ▲ 77,393 | | | ▲ 77,393 |
| | | | | | | | | | | | | | | | | | 累計 | 411,000 | ▲ 77,393 | 324,328 | | 9,279 |
| 石巻市 | 99 | C | - | 6 | - | 2 | 漁港施設機能 強化事業 (漁港施設整 備事業) | 市内漁港 離島(2) | 県 | 市 | 間接 | 完了 | 52,000 | 24 | ~ | 29 | H23 | | | 0 | 24年11月、嵩上げ工事発注。 25年3月までで用地嵩上げ2地区を実施。 26年12月、長渡漁港の用地嵩上げ工事発注。 27年12月、大泊漁港の用地嵩上げ工事発注。 大泊漁港H26予算事故繰越のため、減工 大泊漁港の増工契約 | |
| | | | | | | | | | | | | | | | | | H24 | 40,300 | | 39,993 | | 307 |
| | | | | | | | | | | | | | | | | | H25 | | | ▲ 28,995 | | 28,995 |
| | | | | | | | | | | | | | | | | | H26 | | | 10,996 | | ▲ 10,996 |
| | | | | | | | | | | | | | | | | | H27 | | | 11,966 | | ▲ 11,966 |
| | | | | | | | | | | | | | | | | | H28 | | | ▲ 11,969 | | 11,969 |
| | | | | | | | | | | | | | | | | | H29 | | | 18,308 | | ▲ 18,308 |
| | | | | | | | | | | | | | | | | | H30 | | | | | 0 |
| | | | | | | | | | | | | | | | | | H31 | | | | | 0 |
| | | | | | | | | | | | | | | | | | H32 | | | | | 0 |
| | | | | | | | | | | | | | | | | | 累計 | 40,300 | 0 | 40,299 | | 1 |

| 市町村 | No. | 事業番号 | | | | | | 事業名 | 地区名 施設名 | 交付 団体 | 事業 実施 主体 | 直接 ／ 間接 | 継続 ／ 完了 | 全体 事業費 | 全体 事業 期間 | | 年度 | 交付額 (国費) | 事業間 流用額 (国費) | 契約済額 (国費相当額) | 執行残額 (国費相当額) | 事業の進捗状況 |
|-----|-----|------|---|---|---|---|--------------------------------|---------|------------|----------|----------------|---------------|---------------|-----------|----------------|----|-----|-------------|--------------------|-----------------|-----------------|---|
| | | | | | | | | | | | | | | | | | | | | | | |
| 石巻市 | 131 | C | - | 4 | - | 2 | 被災地域農業復興総合支援事業(施設園芸圃地化整備事業) | 蛇田・須江地区 | 県 | 市 | 間接 | 完了 | 1,971,117 | 24 | ~ | 27 | H23 | | | | 0 | 25年2月、基本設計業務発注。25年2月、用地測量調査発注。 |
| | | | | | | | | | | | | | | | | | H24 | 1,758,000 | | 16,702 | 1,741,298 | |
| | | | | | | | | | | | | | | | | | H25 | | | 1,672,766 | ▲ 1,672,766 | 25年7月、造成工事発注。9月、施設整備工事発注。10月、施工管理業務発注。 |
| | | | | | | | | | | | | | | | | | H26 | | | 44,462 | ▲ 44,462 | 27年2月 場内整備工事発注(27年8月完了予定)。27年3月 農業機械購入。27年度中にホイールローダ購入予定 |
| | | | | | | | | | | | | | | | | | H27 | | | 12,890 | ▲ 12,890 | 27年10月ホイールローダ購入。11月末場内整備工事完了。 |
| | | | | | | | | | | | | | | | | | H28 | | | | 0 | |
| | | | | | | | | | | | | | | | | | H29 | | | ▲ 268,484 | 268,484 | |
| | | | | | | | | | | | | | | | | | H30 | | | | 0 | |
| | | | | | | | | | | | | | | | | | H31 | | ▲ 253,188 | | ▲ 253,188 | |
| | | | | | | | | | | | | | | | | | H32 | | ▲ 26,474 | | ▲ 26,474 | |
| | | | | | | | | | | | | | | | | | 累計 | 1,758,000 | ▲ 279,662 | 1,478,336 | 2 | |
| 石巻市 | 239 | C | - | 4 | - | 3 | 被災地域農業復興総合支援事業(大川地区農業用機械等整備事業) | 大川地区 | 県 | 市 | 間接 | 完了 | 646,136 | 24 | ~ | 32 | H23 | | | | 0 | |
| | | | | | | | | | | | | | | | | | H24 | 97,390 | | 0 | 97,390 | |
| | | | | | | | | | | | | | | | | | H25 | 251,514 | | 274,036 | ▲ 22,522 | 25年8,12月、農業機械購入。10,11月、造成工事発注。12月、整備工事発注。26年2月、ハウス設置業務発注。3月、測量業務発注。 |
| | | | | | | | | | | | | | | | | | H26 | 134,544 | | 48,480 | 86,064 | 26年9月、農業機械購入。27年1月、格納庫設置業務発注。27年2月育苗ハウス設置業務発注。 |
| | | | | | | | | | | | | | | | | | H27 | | | 68,916 | ▲ 68,916 | 27年8月、冷蔵庫購入、28年2月敷地造成工事完成、3月農業機械購入、育苗ハウス、格納庫完成。 |
| | | | | | | | | | | | | | | | | | H28 | | | 41,471 | ▲ 41,471 | 28年5,7,8,12月農業機械購入、8月格納庫発注、9月育苗ハウス敷地整備工事発注、29年2月貯水タンク発注 |
| | | | | | | | | | | | | | | | | | H29 | | ▲ 18,455 | | 18,455 | (30年1月~3月)農業用機械購入、育苗ハウス建設 |
| | | | | | | | | | | | | | | | | | H30 | | 1,152 | 10,208 | ▲ 9,056 | (31年3月)農業用機械(トラクター等) |
| | | | | | | | | | | | | | | | | | H31 | | | 17,722 | ▲ 17,722 | 2年3月、格納庫設置、農業用機械(田植機等) |
| | | | | | | | | | | | | | | | | | H32 | | | | 0 | |
| | | | | | | | | | | | | | | | | | 累計 | 483,448 | 1,152 | 442,378 | 42,222 | |
| 石巻市 | 240 | C | - | 4 | - | 4 | 被災地域農業復興総合支援事業(北上地区農業用機械等整備事業) | 北上地区 | 県 | 市 | 間接 | 完了 | 275,728 | 24 | ~ | 31 | H23 | | | | 0 | |
| | | | | | | | | | | | | | | | | | H24 | 150,933 | | 0 | 150,933 | |
| | | | | | | | | | | | | | | | | | H25 | 55,863 | | 133,032 | ▲ 77,169 | 25年5,7,12月、農業機械購入。26年2月、育苗ハウス設置業務 |
| | | | | | | | | | | | | | | | | | H26 | | | 27,755 | ▲ 27,755 | 26年9月、27年2月育苗ハウス設置業務発注。26年11月、格納庫設置業務発注。27年3月、農業機械購入。 |
| | | | | | | | | | | | | | | | | | H27 | | | 4,892 | ▲ 4,892 | 28年3月格納庫完成 |
| | | | | | | | | | | | | | | | | | H28 | | | 12,636 | ▲ 12,636 | 29年1月農業機械購入 |
| | | | | | | | | | | | | | | | | | H29 | | | 15,349 | ▲ 15,349 | (29年8月~9月)農業機械購入 |
| | | | | | | | | | | | | | | | | | H30 | | | 3,533 | ▲ 3,533 | |
| | | | | | | | | | | | | | | | | | H31 | | | | 0 | |
| | | | | | | | | | | | | | | | | | H32 | | | | 0 | |
| | | | | | | | | | | | | | | | | | 累計 | 206,796 | 0 | 197,197 | 9,599 | |
| 石巻市 | 241 | C | - | 1 | - | 6 | 農山漁村地域復興基盤総合整備事業(復興整備実施計画) | 牡鹿地区 | 県 | 県 | 直接 | 完了 | 3,999 | 24 | ~ | 25 | H23 | | | | 0 | |
| | | | | | | | | | | | | | | | | | H24 | 4,000 | | 0 | 4,000 | |
| | | | | | | | | | | | | | | | | | H25 | | | 3,998 | ▲ 3,998 | 25年5月、設計業務発注。 |
| | | | | | | | | | | | | | | | | | H26 | | | | 0 | |
| | | | | | | | | | | | | | | | | | H27 | | | | 0 | |
| | | | | | | | | | | | | | | | | | H28 | | | | 0 | |
| | | | | | | | | | | | | | | | | | H29 | | ▲ 1 | | ▲ 1 | |
| | | | | | | | | | | | | | | | | | H30 | | | | 0 | |
| | | | | | | | | | | | | | | | | | H31 | | | | 0 | |
| | | | | | | | | | | | | | | | | | H32 | | | | 0 | |
| | | | | | | | | | | | | | | | | | 累計 | 4,000 | ▲ 1 | 3,998 | 1 | |

| 市町村 | No. | 事業番号 | | | | | | | 事業名 | 地区名 施設名 | 交付 団体 | 事業 実施 主体 | 直接 ／ 間接 | 継続 ／ 完了 | 全体 事業費 | 全体 事業 期間 | | 年度 | 交付額 (国費) | 事業間 流用額 (国費) | 契約済額 (国費相当額) | 執行残額 (国費相当額) | 事業の進捗状況 | | |
|-----|-----|------|---|---|---|---|---|---|-----|--|----------|----------------|---------------|---------------|-----------|----------------|----|----|-------------|--------------------|-----------------|-----------------|---------|-----------|--|
| | | | | | | | | | | | | | | | | | | | | | | | | | |
| 石巻市 | 242 | ◆ | C | - | 1 | - | 7 | - | 1 | 農地整備推進 支援事業 | 牡鹿地区 | 県 | 県 | 直接 | 完了 | 10,035 | 25 | ~ | 25 | H23 | | | | 0 | 25年4月、課題検討業務発注。6月、ワークショップ企画運營業務発 |
| | | | | | | | | | | | | | | | | | | | | H24 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | H25 | 9,120 | | 8,028 | 1,092 | |
| | | | | | | | | | | | | | | | | | | | | H26 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | H27 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | H28 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | H29 | | ▲ 1,092 | | ▲ 1,092 | |
| | | | | | | | | | | | | | | | | | | | | H30 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | H31 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | H32 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | 累計 | 9,120 | ▲ 1,092 | 8,028 | 0 | |
| 石巻市 | 243 | | C | - | 2 | - | 1 | - | | 農山漁村活性化プロジェクト 支援事業 | 網地地区 | 県 | 県 | 直接 | 完了 | 18,248 | 24 | ~ | 25 | H23 | | | | 0 | 25年9月、工事完了。 |
| | | | | | | | | | | | | | | | | | | | | H24 | 1,500 | | 0 | 1,500 | |
| | | | | | | | | | | | | | | | | | | | | H25 | 16,500 | | 13,686 | 2,814 | |
| | | | | | | | | | | | | | | | | | | | | H26 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | H27 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | H28 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | H29 | | ▲ 4,314 | | ▲ 4,314 | |
| | | | | | | | | | | | | | | | | | | | | H30 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | H31 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | H32 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | 累計 | 18,000 | ▲ 4,314 | 13,686 | 0 | |
| 石巻市 | 262 | | C | - | 8 | - | 1 | - | | 水産技術総合 センター公開 実験棟復旧整 備事業 | 魚町地区 | 県 | 県 | 直接 | 完了 | 406,300 | 25 | ~ | 27 | H23 | | | | 0 | 26年3月、設計業務完了。 26年8月、工事発注。 27年9月、工事完了 |
| | | | | | | | | | | | | | | | | | | | | H24 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | H25 | 10,122 | | 3,033 | 7,089 | |
| | | | | | | | | | | | | | | | | | | | | H26 | 348,193 | | 190,005 | 158,188 | |
| | | | | | | | | | | | | | | | | | | | | H27 | 0 | | 111,686 | ▲ 111,686 | |
| | | | | | | | | | | | | | | | | | | | | H28 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | H29 | | ▲ 53,591 | | ▲ 53,591 | |
| | | | | | | | | | | | | | | | | | | | | H30 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | H31 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | H32 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | 累計 | 358,315 | ▲ 53,591 | 304,724 | 0 | |
| 石巻市 | 263 | ☆ | F | - | 3 | - | 1 | - | 1 | 漁業集落復興 効果促進事業 (県分) | 石巻市 | 県 | 県 | 直接 | 完了 | 99,069 | 25 | ~ | 32 | H23 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | H24 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | H25 | 2,200 | | 0 | 2,200 | |
| | | | | | | | | | | | | | | | | | | | | H26 | | | 0 | 0 | |
| | | | | | | | | | | | | | | | | | | | | H27 | 89,772 | | | 89,772 | |
| | | | | | | | | | | | | | | | | | | | | H28 | | | 34,063 | ▲ 34,063 | |
| | | | | | | | | | | | | | | | | | | | | H29 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | H30 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | H31 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | H32 | | ▲ 12,717 | 10,291 | ▲ 23,008 | |
| | | | | | | | | | | | | | | | | | | | | 累計 | 91,972 | ▲ 12,717 | 44,354 | 34,901 | |
| 石巻市 | 276 | | C | - | 1 | - | 7 | | | 農山漁村地域 復興基盤総合 整備事業(復 興基盤総合整 備事業) | 牡鹿地区 | 県 | 県 | 直接 | 継続 | 1,288,000 | 25 | ~ | 33 | H23 | | | | 0 | 26年2月、実施設計発注 26年6月、実施設計発注 27年9月、測量設計業務契・換地業務約。 28年4月、区画整理工事発注 29年9月、工事発注 30年8月工事発注 元年10月工事発注 R2年8月工事発注。R2年4月換地業務発注。 |
| | | | | | | | | | | | | | | | | | | | | H24 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | H25 | 52,700 | | 28,697 | 24,003 | |
| | | | | | | | | | | | | | | | | | | | | H26 | 278,225 | | 1,031 | 277,194 | |
| | | | | | | | | | | | | | | | | | | | | H27 | 281,325 | | 11,747 | 269,578 | |
| | | | | | | | | | | | | | | | | | | | | H28 | 80,307 | | 467,992 | ▲ 387,685 | |
| | | | | | | | | | | | | | | | | | | | | H29 | 38,750 | | 132,969 | ▲ 94,219 | |
| | | | | | | | | | | | | | | | | | | | | H30 | | 71,300 | 97,618 | ▲ 26,318 | |
| | | | | | | | | | | | | | | | | | | | | H31 | | 195,592 | 55,987 | 139,605 | |
| | | | | | | | | | | | | | | | | | | | | H32 | | | 174,651 | ▲ 174,651 | |
| | | | | | | | | | | | | | | | | | | | | 累計 | 731,307 | 266,892 | 970,692 | 27,507 | |

| 市町村 | No. | 事業番号 | | | | | | 事業名 | 地区名 施設名 | 交付 団体 | 事業 実施 主体 | 直接 ／ 間接 | 継続 ／ 完了 | 全体 事業費 | 全体 事業 期間 | | 年度 | 交付額 (国費) | 事業間 流用額 (国費) | 契約済額 (国費相当額) | 執行残額 (国費相当額) | 事業の進捗状況 | | |
|-----|---------|------|---------|----------|---|---|---|------------------------------|------------|----------|----------------|---------------|---------------|-----------|----------------|----|----|-------------|--------------------|-----------------|-----------------|-----------|---|---|
| | | | | | | | | | | | | | | | | | | | | | | | | |
| 石巻市 | 339 | C | - | 1 | - | 8 | - | 農山漁村地域復興基盤総合整備事業(本土漁港環境整備事業) | 本土 | 県 | 県 | 直接 | 完了 | 403,000 | 26 | ~ | 30 | H23 | | | | 0 | 27年3月、設計業務契約済み 28年3月、設計業務完了 28年10月工事1、29年3月工事契約済み H30年9月完了予定 | |
| | | | | | | | | | | | | | | | | | | H24 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H25 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H26 | 302,250 | | 11,255 | 290,995 | | |
| | | | | | | | | | | | | | | | | | | H27 | | | 2,334 | ▲ 2,334 | | |
| | | | | | | | | | | | | | | | | | | H28 | | | 259,305 | ▲ 259,305 | | |
| | | | | | | | | | | | | | | | | | | H29 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H30 | | | 27,945 | ▲ 27,945 | | |
| | | | | | | | | | | | | | | | | | | H31 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H32 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | 累計 | 302,250 | 0 | 300,839 | 1,411 | | |
| | | | | | | | | | | | | | | | | | | 石巻市 | 340 | C | - | 1 | | - |
| H24 | | | | 0 | | | | | | | | | | | | | | | | | | | | |
| H25 | | | | 0 | | | | | | | | | | | | | | | | | | | | |
| H26 | 52,500 | | 2,923 | 49,577 | | | | | | | | | | | | | | | | | | | | |
| H27 | | | 2,702 | ▲ 2,702 | | | | | | | | | | | | | | | | | | | | |
| H28 | | | 27,749 | ▲ 27,749 | | | | | | | | | | | | | | | | | | | | |
| H29 | | | | 0 | | | | | | | | | | | | | | | | | | | | |
| H30 | | | 18,962 | ▲ 18,962 | | | | | | | | | | | | | | | | | | | | |
| H31 | | | | 0 | | | | | | | | | | | | | | | | | | | | |
| H32 | | | | 0 | | | | | | | | | | | | | | | | | | | | |
| 累計 | 52,500 | 0 | 52,336 | 164 | | | | | | | | | | | | | | | | | | | | |
| 石巻市 | 392 | ◆ | C | - | 1 | - | 9 | - | 網地漁港対策調査業務 | 網地漁港 | 県 | 県 | 直接 | 完了 | 17,631 | 28 | ~ | | | | | | 29 | |
| | | | | | | | | | | | | | | | | | | H24 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H25 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H26 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H27 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H28 | 14,104 | | 11,396 | 2,708 | | |
| | | | | | | | | | | | | | | | | | | H29 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H30 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H31 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H32 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | 累計 | 14,104 | 0 | 11,396 | 2,708 | | |
| | | | | | | | | | | | | | | | | | | 石巻市 | 393 | C | - | 4 | | - |
| H24 | | | | 0 | | | | | | | | | | | | | | | | | | | | |
| H25 | | | | 0 | | | | | | | | | | | | | | | | | | | | |
| H26 | | | | 0 | | | | | | | | | | | | | | | | | | | | |
| H27 | | | | 0 | | | | | | | | | | | | | | | | | | | | |
| H28 | 145,581 | | 46,277 | 99,304 | | | | | | | | | | | | | | | | | | | | |
| H29 | | | 88,536 | ▲ 88,536 | | | | | | | | | | | | | | | | | | | | |
| H30 | | | 4,617 | ▲ 4,617 | | | | | | | | | | | | | | | | | | | | |
| H31 | | | | 0 | | | | | | | | | | | | | | | | | | | | |
| H32 | | | | 0 | | | | | | | | | | | | | | | | | | | | |
| 累計 | 145,581 | 0 | 139,430 | 6,151 | | | | | | | | | | | | | | | | | | | | |

| 市町村 | No. | 事業番号 | | | | | | 事業名 | 地区名 施設名 | 交付 団体 | 事業 実施 主体 | 直接 ／ 間接 | 継続 ／ 完了 | 全体 事業費 | 全体 事業 期間 | | 年度 | 交付額 (国費) | 事業間 流用額 (国費) | 契約済額 (国費相当額) | 執行残額 (国費相当額) | 事業の進捗状況 | |
|-----|--------|--------|----------|-------|---|---|---|---------------------------|------------|----------|----------------|---------------|---------------|-----------|----------------|---|----|-------------|--------------------|-----------------|-----------------|---|--------|
| | | | | | | | | | | | | | | | | | | | | | | | |
| 塩竈市 | 14 | C | - | 5 | - | 1 | - | 桂島地区漁業 集落防災機能 強化事業 | 浦戸桂島 | 県 | 市 | 間接 | 完了 | 241,500 | 23 | ~ | 32 | H23 | 52,575 | 0 | 52,575 | 24年5月、測量調査業務・設計業務発注。25年3月、調査完了。 24年7月、基本・実施設計業務発注。 26年3月、基本・実施設計業務完了。 30年5月、詳細設計・資料作成支援発注。31年3月同業務完了 元年5月資料作成支援、10月用地測量発注。2年3月までに完 了。 2年10月、用地測量発注。3年3月までに完了。 | |
| | | | | | | | | | | | | | | | | | | H24 | 128,550 | 76,560 | 51,990 | | |
| | | | | | | | | | | | | | | | | | | H25 | | 0 | 0 | | |
| | | | | | | | | | | | | | | | | | | H26 | | 0 | 0 | | |
| | | | | | | | | | | | | | | | | | | H27 | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H28 | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H29 | | 2,187 | ▲ 2,187 | | |
| | | | | | | | | | | | | | | | | | | H30 | | 10,209 | ▲ 10,209 | | |
| | | | | | | | | | | | | | | | | | | H31 | | 22,776 | ▲ 22,776 | | |
| | | | | | | | | | | | | | | | | | | H32 | | 6,122 | ▲ 6,122 | | |
| | | | | | | | | | | | | | | | | | | 累計 | 181,125 | 0 | 117,854 | | 63,271 |
| | | | | | | | | | | | | | | | | | | 塩竈市 | 15 | C | - | | 5 |
| H24 | 39,937 | 22,824 | 17,113 | | | | | | | | | | | | | | | | | | | | |
| H25 | | 5,285 | ▲ 5,285 | | | | | | | | | | | | | | | | | | | | |
| H26 | | 17,137 | ▲ 17,137 | | | | | | | | | | | | | | | | | | | | |
| H27 | | | 0 | | | | | | | | | | | | | | | | | | | | |
| H28 | | | 0 | | | | | | | | | | | | | | | | | | | | |
| H29 | | 5,022 | ▲ 5,022 | | | | | | | | | | | | | | | | | | | | |
| H30 | | | 0 | | | | | | | | | | | | | | | | | | | | |
| H31 | | 3,217 | ▲ 3,217 | | | | | | | | | | | | | | | | | | | | |
| H32 | | 580 | ▲ 580 | | | | | | | | | | | | | | | | | | | | |
| 累計 | 55,814 | 0 | 54,065 | 1,749 | | | | | | | | | | | | | | | | | | | |
| 塩竈市 | 16 | C | - | 5 | - | 3 | - | 寒風沢地区漁業 集落防災機能 強化事業 | 浦戸寒風沢 | 県 | 市 | 間接 | 完了 | 127,700 | 23 | ~ | 32 | | | | | H23 | |
| | | | | | | | | | | | | | | | | | | H24 | 64,987 | 65,253 | ▲ 266 | | |
| | | | | | | | | | | | | | | | | | | H25 | | ▲ 5,285 | 5,285 | | |
| | | | | | | | | | | | | | | | | | | H26 | | 10,732 | ▲ 10,732 | | |
| | | | | | | | | | | | | | | | | | | H27 | | 698 | ▲ 698 | | |
| | | | | | | | | | | | | | | | | | | H28 | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H29 | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H30 | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H31 | | 10,610 | ▲ 10,610 | | |
| | | | | | | | | | | | | | | | | | | H32 | | 3,963 | ▲ 3,963 | | |
| | | | | | | | | | | | | | | | | | | 累計 | 95,774 | 0 | 85,971 | 9,803 | |
| | | | | | | | | | | | | | | | | | | 塩竈市 | 17 | C | - | 6 | - |
| H24 | 20,925 | 0 | 20,925 | | | | | | | | | | | | | | | | | | | | |
| H25 | | 11,801 | ▲ 11,801 | | | | | | | | | | | | | | | | | | | | |
| H26 | | 0 | 0 | | | | | | | | | | | | | | | | | | | | |
| H27 | | | 0 | | | | | | | | | | | | | | | | | | | | |
| H28 | | | 0 | | | | | | | | | | | | | | | | | | | | |
| H29 | | | 0 | | | | | | | | | | | | | | | | | | | | |
| H30 | | | 0 | | | | | | | | | | | | | | | | | | | | |
| H31 | | | 0 | | | | | | | | | | | | | | | | | | | | |
| H32 | | | 0 | | | | | | | | | | | | | | | | | | | | |
| 累計 | 20,925 | 0 | 11,801 | 9,124 | | | | | | | | | | | | | | | | | | | |
| 塩竈市 | 18 | C | - | 6 | - | 2 | - | 寒風沢地区漁 港施設機能強 化事業 | 浦戸寒風沢 | 県 | 市 | 間接 | 完了 | 41,000 | 24 | ~ | 31 | | | | | | |
| | | | | | | | | | | | | | | | | | | H24 | 31,775 | 20,343 | 11,432 | | |
| | | | | | | | | | | | | | | | | | | H25 | | ▲ 811 | 811 | | |
| | | | | | | | | | | | | | | | | | | H26 | | 0 | 0 | | |
| | | | | | | | | | | | | | | | | | | H27 | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H28 | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H29 | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H30 | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H31 | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H32 | | | 0 | | |
| | | | | | | | | | | | | | | | | | | 累計 | 31,775 | 0 | 19,532 | 12,243 | |

| 市町村 | No. | 事業番号 | | | | | | | 事業名 | 地区名 施設名 | 交付 団体 | 事業 実施 主体 | 直接 ／ 間接 | 継続 ／ 完了 | 全体 事業費 | 全体 事業 期間 | | 年度 | 交付額 (国費) | 事業間 流用額 (国費) | 契約済額 (国費相当額) | 執行残額 (国費相当額) | 事業の進捗状況 | | | | | | | | | | | | | | | | | | | | | | |
|------|--------|---------|--------|---------|---|---|---|---|--|--------------------------|----------|----------------|---------------|---------------|-----------|----------------|----|----|-------------|--------------------|-----------------|-----------------|-----------|----------|---------|---|---|----------------|-----------|--|------|----|----|--------|----|--------|----|-----|-------|-----|--------|--------|---------------|-------------------------|-------------------|
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 塩竈市 | 61 | ☆ | F | - | 3 | - | 1 | - | 1 | 漁業集落復興 効果促進事業 (県分) | 塩竈市 | 県 | 県 | 直接 | 完了 | 41,772 | 25 | ～ | 32 | H23 | | | | 0 | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | H24 | | | | 0 | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | H25 | 33,427 | | 25,920 | 7,507 | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | H26 | | | ▲ 3,972 | 3,972 | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | H27 | 12,736 | | | 12,736 | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | H28 | | | 2,314 | ▲ 2,314 | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | H29 | | | | 0 | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | H30 | | | | 0 | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | H31 | | | | 0 | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | H32 | | ▲ 12,748 | 3,500 | ▲ 16,248 | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | 累計 | 46,163 | ▲ 12,748 | 27,762 | 5,653 | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | 気仙沼市 | 21 | C | - | 1 | | - | 1 | - | - | 農山漁村地域 復興基盤総合 整備事業 (復興整備実 施計画) | 気仙沼市 | 県 | 県 | 直接 | 完了 | 27,800 | 23 | ～ | 24 | H23 | 24,800 | | 0 | 24,800 | 24年5月、基本計画策定業務発注。 |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | H24 | 3,000 | | 27,799 | ▲ 24,799 | |
| H25 | | | | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H26 | | | | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H27 | | | | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H28 | | | | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H29 | | | | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H30 | | | | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H31 | | | | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H32 | | | | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 累計 | 27,800 | 0 | 27,799 | 1 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 気仙沼市 | 22 | C | - | 1 | - | 2 | - | - | 農山漁村地域 復興基盤総合 整備事業 (復興基盤総 合整備事業) | 気仙沼地 区 | 県 | 県 | 直接 | 継続 | 4,069,760 | 24 | ～ | 33 | H23 | | | | | | | | | | | | | | | | | | | | | | | 0 | 25年3月、実施設計発注。 | | |
| | | | | | | | | | | | | | | | | | | | H24 | | | | | | 120,000 | | | | | | | | | | | | | | | | 40,407 | 79,593 | | | |
| | | | | | | | | | | | | | | | | | | | H25 | 298,500 | | 189,492 | 109,008 | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | H26 | 1,506,750 | | 774,074 | 732,676 | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | H27 | | | 597,979 | ▲ 597,979 | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | H28 | 508,320 | | 488,856 | 19,464 | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | H29 | 227,415 | 136,335 | 527,012 | ▲ 163,262 | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | H30 | 247,500 | 7,500 | 220,899 | 34,101 | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | H31 | | | 98,218 | ▲ 98,218 | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | H32 | | | 110,896 | ▲ 110,896 | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | 累計 | 2,908,485 | 143,835 | 3,047,833 | 4,487 | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | 気仙沼市 | 46 | ◆ | C | - | 1 | - | 2 | - | 農地整備推進 支援事業 | 気仙沼地 区 | 県 | 県 | 直接 | 完了 | 10,786 | 24 | ～ | 25 | H23 | | | | 0 | | 24年10月、ワークショップ企画運営業務発注。 | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | H24 | 6,320 | | 4,040 | 2,280 | | | |
| H25 | 5,040 | | 4,589 | 451 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H26 | | | | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H27 | | | | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H28 | | | | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H29 | | ▲ 2,731 | | ▲ 2,731 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H30 | | | | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H31 | | | | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H32 | | | | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 累計 | 11,360 | ▲ 2,731 | 8,629 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

| 市町村 | No. | 事業番号 | | | | | | 事業名 | 地区名 施設名 | 交付 団体 | 事業 実施 主体 | 直接 ／ 間接 | 継続 ／ 完了 | 全体 事業費 | 全体 事業 期間 | | 年度 | 交付額 (国費) | 事業間 流用額 (国費) | 契約済額 (国費相当額) | 執行残額 (国費相当額) | 事業の進捗状況 | |
|------|-----|------|---|---|---|---|---|-------------------------------|----------------------------|----------|----------------|---------------|---------------|-----------|----------------|----|----|-------------|--------------------|-----------------|-----------------|-----------|---|
| | | | | | | | | | | | | | | | | | | | | | | | |
| 気仙沼市 | 80 | C | - | 8 | - | 1 | - | 気仙沼水産試験場復旧整備事業 | 気仙沼市・宮城県水産技術総合センター気仙沼水産試験場 | 県 | 県 | 直接 | 完了 | 919,912 | 24 | ～ | 28 | H23 | | | | 0 | 24年12月、基本設計・実施設計発注。 25年7月、地質調査業務完了。25年11月、本館・種苗生産施設設計業務完了。26年3月、海水取水施設設計業務完了。26年3月、本館・種苗生産施設建築工事入札不調により遅れているもの。 26年10月、本館・種苗生産施設建築工事発注 27年11月、建築・電気・機械・昇降機工事完了 |
| | | | | | | | | | | | | | | | | | | H24 | 25,390 | | 12,192 | 13,198 | |
| | | | | | | | | | | | | | | | | | | H25 | 176,041 | | 196,459 | ▲ 20,418 | |
| | | | | | | | | | | | | | | | | | | H26 | 622,105 | | 419,107 | 202,998 | |
| | | | | | | | | | | | | | | | | | | H27 | 0 | | 62,173 | ▲ 62,173 | |
| | | | | | | | | | | | | | | | | | | H28 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H29 | | ▲ 133,604 | | ▲ 133,604 | |
| | | | | | | | | | | | | | | | | | | H30 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H31 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H32 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | 累計 | 823,536 | ▲ 133,604 | 689,931 | 1 | |
| 気仙沼市 | 138 | ☆ | F | - | 3 | - | 1 | - | 漁業集落復興効果促進事業(県分) | 気仙沼市 | 県 | 県 | 直接 | 継続 | 175,217 | 25 | ～ | 33 | H23 | | | | 0 |
| | | | | | | | | | | | | | | | | | | | H24 | | | | 0 |
| | | | | | | | | | | | | | | | | | | | H25 | 42,661 | | 29,120 | 13,541 |
| | | | | | | | | | | | | | | | | | | | H26 | | | | 0 |
| | | | | | | | | | | | | | | | | | | | H27 | 45,995 | | | 45,995 |
| | | | | | | | | | | | | | | | | | | | H28 | | | 7,880 | ▲ 7,880 |
| | | | | | | | | | | | | | | | | | | | H29 | | | | 0 |
| | | | | | | | | | | | | | | | | | | | H30 | | | | 0 |
| | | | | | | | | | | | | | | | | | | | H31 | | | | 0 |
| | | | | | | | | | | | | | | | | | | | H32 | | 51,517 | 99,933 | ▲ 48,416 |
| | | | | | | | | | | | | | | | | | | | 累計 | 88,656 | 51,517 | 136,933 | 3,240 |
| 気仙沼市 | 196 | C | - | 4 | - | 1 | - | 被災地域農業復興総合支援事業(階上・大谷地区) | 階上・大谷地区 | 県 | 市 | 間接 | 完了 | 1,011,051 | 26 | ～ | 31 | H23 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H24 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H25 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H26 | 246,937 | | 33,279 | 213,658 | |
| | | | | | | | | | | | | | | | | | | H27 | 624,668 | | 117,872 | 506,796 | |
| | | | | | | | | | | | | | | | | | | H28 | | | 101,596 | ▲ 101,596 | |
| | | | | | | | | | | | | | | | | | | H29 | | | 221,005 | ▲ 221,005 | |
| | | | | | | | | | | | | | | | | | | H30 | | | 277,540 | ▲ 277,540 | |
| | | | | | | | | | | | | | | | | | | H31 | | ▲ 109,944 | 6,944 | ▲ 116,888 | |
| | | | | | | | | | | | | | | | | | | H32 | | ▲ 3,373 | | ▲ 3,373 | |
| | | | | | | | | | | | | | | | | | | 累計 | 871,605 | ▲ 113,317 | 758,236 | 52 | |
| 気仙沼市 | 197 | C | - | 1 | - | 3 | - | 農山漁村地域復興基盤総合整備事業(気仙沼漁港環境整備事業) | 気仙沼 | 県 | 県 | 直接 | 完了 | 797,700 | 26 | ～ | 32 | H23 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H24 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H25 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H26 | 412,500 | | 11,480 | 401,020 | |
| | | | | | | | | | | | | | | | | | | H27 | 13,275 | | 3,144 | 10,131 | |
| | | | | | | | | | | | | | | | | | | H28 | | | 372,600 | ▲ 372,600 | |
| | | | | | | | | | | | | | | | | | | H29 | 22,500 | | | 22,500 | |
| | | | | | | | | | | | | | | | | | | H30 | 90,000 | | 1,282 | 88,718 | |
| | | | | | | | | | | | | | | | | | | H31 | | 60,000 | | 60,000 | |
| | | | | | | | | | | | | | | | | | | H32 | | | 58,648 | ▲ 58,648 | |
| | | | | | | | | | | | | | | | | | | 累計 | 538,275 | 60,000 | 447,154 | 151,121 | |

(千円)

| 市町村 | No. | 事業番号 | | | | | | 事業名 | 地区名 施設名 | 交付 団体 | 事業 実施 主体 | 直接 / 間接 | 継続 / 完了 | 全体 事業費 | 全体 事業 期間 | | 年度 | 交付額 (国費) | 事業間 流用額 (国費) | 契約済額 (国費相当額) | 執行残額 (国費相当額) | 事業の進捗状況 | | |
|------|-----|------|---|---|---|---|---|----------------------------|------------------|----------|----------------|---------------|---------------|-----------|----------------|----|----|-------------|--------------------|-----------------|-----------------|-----------|---|-------------------------|
| | | | | | | | | | | | | | | | | | | | | | | | | |
| 気仙沼市 | 209 | C | - | 4 | - | 2 | - | 被災地域農業復興総合支援事業(小泉地区外2地区) | 小泉地区外2地区 | 県 | 市 | 間接 | 完了 | 461,235 | 27 | ~ | 31 | H23 | | | | 0 | 育苗パイプハウス、トラクター、田植機、育苗用播種機、トリブルマストフォークリフト、中型クローラ運搬車、動力噴霧機、畦畔草刈機等発注 農業用機械格納庫、穀物乾燥調製施設、プラント設備工事、給水管敷設工事 穀物乾燥調製施設付帯工事外 トラクター、動力噴霧機(自走式)、野菜栽培用パイプハウス等発注 | |
| | | | | | | | | | | | | | | | | | | H24 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H25 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H26 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H27 | 346,941 | | 27,823 | 319,118 | | |
| | | | | | | | | | | | | | | | | | | H28 | | | 205,515 | ▲ 205,515 | | |
| | | | | | | | | | | | | | | | | | | H29 | | | 70 | ▲ 70 | | |
| | | | | | | | | | | | | | | | | | | H30 | | | 76,417 | ▲ 76,417 | | |
| | | | | | | | | | | | | | | | | | | H31 | | | 36,099 | ▲ 36,099 | | |
| | | | | | | | | | | | | | | | | | | H32 | | ▲ 1,015 | | ▲ 1,015 | | |
| 累計 | | | | | | | | | | | | | | | | | | 346,941 | ▲ 1,015 | 345,924 | 2 | | | |
| 白石市 | 3 | C | - | 4 | - | 1 | - | 被災地域農業復興支援総合事業(園芸施設等整備) | 白川内親地区 | 県 | 市 | 間接 | 完了 | 432,543 | 23 | ~ | 26 | H23 | 295,620 | | 0 | 295,620 | 納品や工期の遅れで、繰り越した事業があったが、それらはほぼ25年4月で完了している。集出荷施設建築のみ未着工となっている。 25年5月かんがい用水井戸・排水設備完成 26年6月完成 | |
| | | | | | | | | | | | | | | | | | | H24 | 14,967 | | 145,103 | ▲ 130,136 | | |
| | | | | | | | | | | | | | | | | | | H25 | | 13,819 | 172,357 | ▲ 158,538 | | |
| | | | | | | | | | | | | | | | | | | H26 | | | 6 | ▲ 6 | | |
| | | | | | | | | | | | | | | | | | | H27 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H28 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H29 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H30 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H31 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H32 | | | | 0 | | |
| 累計 | | | | | | | | | | | | | | | | | | 310,587 | 13,819 | 317,466 | 6,940 | | | |
| 白石市 | 4 | C | - | 4 | - | 2 | - | 被災地域農業復興支援総合事業(園芸施設用水確保事業) | 白川内親地区 | 県 | 市 | 間接 | 完了 | 72,286 | 23 | ~ | 26 | H23 | 59,836 | | 0 | 59,836 | 納品や工期の遅れで、繰り越した事業があったが、それらはほぼ25年4月で完了している。集出荷施設建築のみ未着工となっている。 25年8月かんがい用水井戸・設備完成。 26年6月完成 | |
| | | | | | | | | | | | | | | | | | | H24 | 0 | | 33,783 | ▲ 33,783 | | |
| | | | | | | | | | | | | | | | | | | H25 | | ▲ 5,622 | 19,199 | ▲ 24,821 | | |
| | | | | | | | | | | | | | | | | | | H26 | | | 1 | ▲ 1 | | |
| | | | | | | | | | | | | | | | | | | H27 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H28 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H29 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H30 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H31 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H32 | | | | 0 | | |
| 累計 | | | | | | | | | | | | | | | | | | 59,836 | ▲ 5,622 | 52,983 | 1,231 | | | |
| 白石市 | 5 | ◆ | C | - | 4 | - | 1 | - | 農作業及び作物集荷用車両整備事業 | 白川内親地区 | 県 | 市 | 間接 | 完了 | 4,303 | 23 | ~ | 24 | H23 | 8,400 | | 0 | 8,400 | 全て納品し、利用を開始し事業完了となっている。 |
| | | | | | | | | | | | | | | | | | | | H24 | 0 | | 3,442 | ▲ 3,442 | |
| | | | | | | | | | | | | | | | | | | | H25 | | ▲ 4,957 | | ▲ 4,957 | |
| | | | | | | | | | | | | | | | | | | | H26 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | H27 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | H28 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | H29 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | H30 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | H31 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | H32 | | | | 0 | |
| 累計 | | | | | | | | | | | | | | | | | | 8,400 | ▲ 4,957 | 3,442 | 1 | | | |

| 市町村 | No. | 事業番号 | | | | | | 事業名 | 地区名 施設名 | 交付 団体 | 事業 実施 主体 | 直接 ／ 間接 | 継続 ／ 完了 | 全体 事業費 | 全体 事業 期間 | | 年度 | 交付額 (国費) | 事業間 流用額 (国費) | 契約済額 (国費相当額) | 執行残額 (国費相当額) | 事業の進捗状況 | | | |
|-----|-----|------|---|---|---|---|---|-----|------------|--|----------------|---------------|---------------|-----------|----------------|------------|----|-------------|--------------------|-----------------|-----------------|-----------|-----------|-------------|--|
| | | | | | | | | | | | | | | | | | | | | | | | | | |
| 白石市 | 6 | ◆ | C | - | 4 | - | 1 | - | 2 | 沿岸部被災者 通所支援事業 | 白川内親 地区 | 県 | 市 | 間接 | 完了 | 27,000 | 23 | ～ | 26 | H23 | 24,840 | | 0 | 24,840 | 地盤調査は終了。25年度内で休憩施設を建築し、完了予定で ある。 休憩施設建築のみ25年10月着工となっており、26年6月に完 了予定である。 25年10月発注、休憩施設整備工事 26年6月完成。 |
| | | | | | | | | | | | | | | | | | | | | H24 | 0 | | 538 | ▲ 538 | |
| | | | | | | | | | | | | | | | | | | | | H25 | | ▲ 3,240 | 21,060 | ▲ 24,300 | |
| | | | | | | | | | | | | | | | | | | | | H26 | | | 1 | ▲ 1 | |
| | | | | | | | | | | | | | | | | | | | | H27 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | H28 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | H29 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | H30 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | H31 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | H32 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | 累計 | 24,840 | ▲ 3,240 | 21,599 | 1 | |
| 名取市 | 28 | | C | - | 4 | - | 1 | - | - | 被災地域農業 復興総合支援 事業 | 閉上・下 増田地区 | 県 | 市 | 間接 | 完了 | 3,790,222 | 24 | ～ | 28 | H23 | | | | 0 | ・H25年度交付分については概ね発注済。 ・主な残事業としては、第7回配分の北釜耕人会和北釜野菜組 合の格納庫・堆肥舎の築造工事及び小塚原ファームランドのラ イスセンター等築造工事・農業用機械導入があり、農地復旧状 況に応じてH27年度中に発注、H28年4月完了。 ・H26年度交付分についても概ね発注済。 ・主な残事業としては、第8回配分の小塚原ファームランドの農 業用機械導入及び名取北釜ファームへの格納庫・堆肥舎築造 工事があり、農地復旧状況に応じてH27年度中に発注、H28年4 月完了。 28年4月に完了予定 H27年度より繰越した事業についてH28.4月完了 |
| | | | | | | | | | | | | | | | | | | | | H24 | 75,000 | | 55,991 | 19,009 | |
| | | | | | | | | | | | | | | | | | | | | H25 | 2,454,961 | | 765,357 | 1,689,604 | |
| | | | | | | | | | | | | | | | | | | | | H26 | 741,285 | | 1,666,851 | ▲ 925,566 | |
| | | | | | | | | | | | | | | | | | | | | H27 | | | 407,720 | ▲ 407,720 | |
| | | | | | | | | | | | | | | | | | | | | H28 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | H29 | | ▲ 374,967 | ▲ 53,258 | ▲ 321,709 | |
| | | | | | | | | | | | | | | | | | | | | H30 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | H31 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | H32 | | ▲ 53,613 | | ▲ 53,613 | |
| | | | | | | | | | | | | | | | | | | | | 累計 | 3,271,246 | ▲ 428,580 | 2,842,661 | 5 | |
| 名取市 | 30 | | C | - | 1 | - | 1 | - | - | 農山漁村地域 復興基盤総合 整備事業 (復興整備実 施計画) | 名取地区 | 県 | 県 | 直接 | 完了 | 45,994 | 23 | ～ | 27 | H23 | 52,000 | | 0 | 52,000 | 24年4月、基本計画策定業務発注。24年6月、計画概要書作成 業務発注。 25年4月塩分モニタリング業務発注 26年5月塩分モニタリング業務発注 27年12月塩分モニタリング業務発注。28年3月業務完了。 |
| | | | | | | | | | | | | | | | | | | | | H24 | 11,000 | | 43,025 | ▲ 32,025 | |
| | | | | | | | | | | | | | | | | | | | | H25 | | | 1,280 | ▲ 1,280 | |
| | | | | | | | | | | | | | | | | | | | | H26 | | | 1,289 | ▲ 1,289 | |
| | | | | | | | | | | | | | | | | | | | | H27 | | | 399 | ▲ 399 | |
| | | | | | | | | | | | | | | | | | | | | H28 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | H29 | | ▲ 17,006 | | ▲ 17,006 | |
| | | | | | | | | | | | | | | | | | | | | H30 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | H31 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | H32 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | 累計 | 63,000 | ▲ 17,006 | 45,993 | 1 | |
| 名取市 | 31 | | C | - | 1 | - | 2 | - | - | 農山漁村地域 復興基盤総合 整備事業 (農地整備事 業) | 名取地区 | 県 | 県 | 直接 | 継続 | 12,409,978 | 24 | ～ | 33 | H23 | | | | 0 | 25年2月、実施設計発注。 25年6月、工事発注。 26年4月、工事発注。 27年11・12月、暗渠排水工事契約。 28年6月、暗渠排水工事契約。28年9月、区画整理工事発注。 29年9月、工事発注。 30年8月、工事発注 元年8月、工事発注 R2年7月工事発注。R2年6月換地業務発注。 |
| | | | | | | | | | | | | | | | | | | | | H24 | 97,500 | | 85,132 | 12,368 | |
| | | | | | | | | | | | | | | | | | | | | H25 | 678,750 | | 691,117 | ▲ 12,367 | |
| | | | | | | | | | | | | | | | | | | | | H26 | 5,655,750 | | 2,395,994 | 3,259,756 | |
| | | | | | | | | | | | | | | | | | | | | H27 | 464,658 | | 3,421,625 | ▲ 2,956,967 | |
| | | | | | | | | | | | | | | | | | | | | H28 | 1,132,216 | | 1,173,692 | ▲ 41,476 | |
| | | | | | | | | | | | | | | | | | | | | H29 | 618,209 | 406,039 | 499,958 | 524,290 | |
| | | | | | | | | | | | | | | | | | | | | H30 | 17,570 | 302,220 | 495,396 | ▲ 175,606 | |
| | | | | | | | | | | | | | | | | | | | | H31 | | 145,882 | 271,434 | ▲ 125,552 | |
| | | | | | | | | | | | | | | | | | | | | H32 | | ▲ 211,312 | 244,423 | ▲ 455,735 | |
| | | | | | | | | | | | | | | | | | | | | 累計 | 8,664,653 | 642,829 | 9,278,771 | 28,711 | |

| 市町村 | No. | 事業番号 | | | | | | 事業名 | 地区名 施設名 | 交付 団体 | 事業 実施 主体 | 直接 ／ 間接 | 継続 ／ 完了 | 全体 事業費 | 全体 事業 期間 | | 年度 | 交付額 (国費) | 事業間 流用額 (国費) | 契約済額 (国費相当額) | 執行残額 (国費相当額) | 事業の進捗状況 | |
|-----|--------|----------|--------|----------|----------------------------------|---|---|-----|------------|----------|----------------|---------------|---------------|-----------|----------------|----|-----|-------------|--------------------|-----------------|-----------------|-------------------------------|-----------------|
| | | | | | | | | | | | | | | | | | | | | | | | |
| 名取市 | 32 | ◆ | C | - | 1 | - | 2 | - | 1 | | | 直接 | 完了 | 13,069 | 24 | ~ | 25 | H23 | | | | 0 | 24年4月、試験研究業務開始。 |
| | | | | | | | | | | | | | | | | | | H24 | 5,787 | | 5,787 | 0 | |
| | | | | | | | | | | | | | | | | | | H25 | 5,787 | | 4,668 | 1,119 | 25年度で終了 |
| | | | | | | | | | | | | | | | | | | H26 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H27 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H28 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H29 | | ▲ 1,119 | | ▲ 1,119 | |
| | | | | | | | | | | | | | | | | | | H30 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H31 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H32 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | 累計 | 11,574 | ▲ 1,119 | 10,455 | 0 | |
| | | | | | | | | | | | | | | | | | | 名取市 | 33 | | C | - | 1 |
| H24 | 1,000 | | 2,973 | ▲ 1,973 | | | | | | | | | | | | | | | | | | | |
| H25 | | | | 0 | | | | | | | | | | | | | | | | | | | |
| H26 | | | | 0 | | | | | | | | | | | | | | | | | | | |
| H27 | | | | 0 | | | | | | | | | | | | | | | | | | | |
| H28 | | | | 0 | | | | | | | | | | | | | | | | | | | |
| H29 | | ▲ 1,026 | | ▲ 1,026 | | | | | | | | | | | | | | | | | | | |
| H30 | | | | 0 | | | | | | | | | | | | | | | | | | | |
| H31 | | | | 0 | | | | | | | | | | | | | | | | | | | |
| H32 | | | | 0 | | | | | | | | | | | | | | | | | | | |
| 累計 | 4,000 | ▲ 1,026 | 2,973 | 1 | | | | | | | | | | | | | | | | | | | |
| 名取市 | 34 | | C | - | 1 | - | 4 | - | | | 直接 | 継続 | 99,716 | 24 | ~ | 33 | H23 | | | | | | |
| | | | | | | | | | | | | | | | | | H24 | 5,250 | | 1,567 | 3,683 | | |
| | | | | | | | | | | | | | | | | | H25 | 198,750 | | 9,985 | 188,765 | 25年5月、工事発注。 | |
| | | | | | | | | | | | | | | | | | H26 | 8,250 | | 10,964 | ▲ 2,714 | 26年4月、工事発注。 | |
| | | | | | | | | | | | | | | | | | H27 | | | 22,220 | ▲ 22,220 | | |
| | | | | | | | | | | | | | | | | | H28 | | | 10,642 | ▲ 10,642 | 28年9月、暗渠排水工事契約 | |
| | | | | | | | | | | | | | | | | | H29 | | | 5,860 | ▲ 5,860 | 29年4月、工事発注。 | |
| | | | | | | | | | | | | | | | | | H30 | | | 5,904 | ▲ 5,904 | 30年5月、工事発注。 | |
| | | | | | | | | | | | | | | | | | H31 | | ▲ 66,750 | 4,184 | ▲ 70,934 | 元年10月、工事発注 | |
| | | | | | | | | | | | | | | | | | H32 | | ▲ 70,713 | 3,052 | ▲ 73,765 | R2年7月工事発注。R2年6月換地業務発注。 | |
| | | | | | | | | | | | | | | | | | 累計 | 212,250 | ▲ 137,463 | 74,378 | 409 | | |
| | | | | | | | | | | | | | | | | | 名取市 | 42 | ◆ | C | - | 1 | - |
| H24 | 16,640 | | 8,509 | 8,131 | | | | | | | | | | | | | | | | | | | |
| H25 | 10,000 | | 6,210 | 3,790 | 25年4月課題検討業務発注。7月ワークショップ企画運営業務発注。 | | | | | | | | | | | | | | | | | | |
| H26 | | | | 0 | | | | | | | | | | | | | | | | | | | |
| H27 | | | | 0 | | | | | | | | | | | | | | | | | | | |
| H28 | | | | 0 | | | | | | | | | | | | | | | | | | | |
| H29 | | ▲ 11,921 | | ▲ 11,921 | | | | | | | | | | | | | | | | | | | |
| H30 | | | | 0 | | | | | | | | | | | | | | | | | | | |
| H31 | | | | 0 | | | | | | | | | | | | | | | | | | | |
| H32 | | | | 0 | | | | | | | | | | | | | | | | | | | |
| 累計 | 26,640 | ▲ 11,921 | 14,719 | 0 | | | | | | | | | | | | | | | | | | | |
| 岩沼市 | 19 | | C | - | 1 | - | 1 | - | | | 直接 | 完了 | 43,714 | 23 | ~ | 27 | | | | | | | |
| | | | | | | | | | | | | | | | | | H24 | 9,000 | | 38,454 | ▲ 29,454 | | |
| | | | | | | | | | | | | | | | | | H25 | | | 2,560 | ▲ 2,560 | 25年4月塩分モニタリング業務発注 | |
| | | | | | | | | | | | | | | | | | H26 | | | 1,291 | ▲ 1,291 | 26年5月塩分モニタリング業務発注 | |
| | | | | | | | | | | | | | | | | | H27 | | | 1,407 | ▲ 1,407 | 27年12月塩分モニタリング業務発注。28年3月業務完了。 | |
| | | | | | | | | | | | | | | | | | H28 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | H29 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | H30 | | ▲ 8,286 | | ▲ 8,286 | | |
| | | | | | | | | | | | | | | | | | H31 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | H32 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | 累計 | 52,000 | ▲ 8,286 | 43,712 | 2 | | |

| 市町村 | No. | 事業番号 | | | | | | 事業名 | 地区名 施設名 | 交付 団体 | 事業 実施 主体 | 直接 ／ 間接 | 継続 ／ 完了 | 全体 事業費 | 全体 事業 期間 | | 年度 | 交付額 (国費) | 事業間 流用額 (国費) | 契約済額 (国費相当額) | 執行残額 (国費相当額) | 事業の進捗状況 | |
|-----|-----------|-----------|-----------|-----------|---|---|---|--------------------------------------|------------|----------|----------------|---------------|---------------|------------|----------------|---|----|-------------|--------------------|-----------------|-----------------|-------------|---------------|
| | | | | | | | | | | | | | | | | | | | | | | | |
| 岩沼市 | 20 | C | - | 1 | - | 2 | - | 農山漁村地域 復興基盤総合 整備事業(農 地整備事業) | 岩沼地区 | 県 | 県 | 直接 | 継続 | 12,156,397 | 24 | ~ | 33 | H23 | | | | 0 | 25年3月、実施設計発注。 |
| | | | | | | | | | | | | | | | | | | H24 | 97,500 | | 89,289 | 8,211 | |
| | | | | | | | | | | | | | | | | | | H25 | 1,022,250 | | 814,273 | 207,977 | |
| | | | | | | | | | | | | | | | | | | H26 | 4,819,500 | | 1,873,379 | 2,946,121 | |
| | | | | | | | | | | | | | | | | | | H27 | 1,253,836 | | 3,021,635 | ▲ 1,767,799 | |
| | | | | | | | | | | | | | | | | | | H28 | 1,128,546 | | 891,291 | 237,255 | |
| | | | | | | | | | | | | | | | | | | H29 | 689,022 | | 754,082 | ▲ 65,060 | |
| | | | | | | | | | | | | | | | | | | H30 | | 33,750 | 750,456 | ▲ 716,706 | |
| | | | | | | | | | | | | | | | | | | H31 | | 25,443 | 473,755 | ▲ 448,312 | |
| | | | | | | | | | | | | | | | | | | H32 | 65,250 | ▲ 17,801 | 340,521 | ▲ 293,072 | |
| | | | | | | | | | | | | | | | | | | 累計 | 9,075,904 | 41,392 | 9,008,681 | 108,615 | |
| | | | | | | | | | | | | | | | | | | 岩沼市 | 21 | C | - | 1 | |
| H24 | 132,043 | | 132,043 | 0 | | | | | | | | | | | | | | | | | | | |
| H25 | 102,450 | | 107,906 | ▲ 5,456 | | | | | | | | | | | | | | | | | | | |
| H26 | 88,425 | | 38,700 | 49,725 | | | | | | | | | | | | | | | | | | | |
| H27 | | | 33,547 | ▲ 33,547 | | | | | | | | | | | | | | | | | | | |
| H28 | | | | 0 | | | | | | | | | | | | | | | | | | | |
| H29 | | | | 0 | | | | | | | | | | | | | | | | | | | |
| H30 | | ▲ 10,722 | | ▲ 10,722 | | | | | | | | | | | | | | | | | | | |
| H31 | | | | 0 | | | | | | | | | | | | | | | | | | | |
| H32 | | | | 0 | | | | | | | | | | | | | | | | | | | |
| 累計 | 322,918 | ▲ 10,722 | 312,196 | 0 | | | | | | | | | | | | | | | | | | | |
| 岩沼市 | 29 | ◆C | - | 1 | - | 2 | - | 農地整備推進 支援事業 | 岩沼地区 | 県 | 県 | 直接 | 完了 | 14,278 | 24 | ~ | 25 | | | | | | H23 |
| | | | | | | | | | | | | | | | | | | H24 | 16,640 | | 6,787 | 9,853 | |
| | | | | | | | | | | | | | | | | | | H25 | 10,080 | | 4,473 | 5,607 | |
| | | | | | | | | | | | | | | | | | | H26 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H27 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H28 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H29 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H30 | | ▲ 15,297 | | ▲ 15,297 | |
| | | | | | | | | | | | | | | | | | | H31 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H32 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | 累計 | 26,720 | ▲ 15,297 | 11,260 | 163 | |
| | | | | | | | | | | | | | | | | | | 岩沼市 | 33 | C | - | 4 | - |
| H24 | 1,166,899 | | 165,823 | 1,001,076 | | | | | | | | | | | | | | | | | | | |
| H25 | 1,932,786 | | 1,329,969 | 602,817 | | | | | | | | | | | | | | | | | | | |
| H26 | 53,706 | | 898,034 | ▲ 844,328 | | | | | | | | | | | | | | | | | | | |
| H27 | | | ▲ 160,203 | 160,203 | | | | | | | | | | | | | | | | | | | |
| H28 | | | | 0 | | | | | | | | | | | | | | | | | | | |
| H29 | | ▲ 982 | ▲ 2 | ▲ 980 | | | | | | | | | | | | | | | | | | | |
| H30 | | ▲ 752,475 | | ▲ 752,475 | | | | | | | | | | | | | | | | | | | |
| H31 | | ▲ 142,165 | | ▲ 142,165 | | | | | | | | | | | | | | | | | | | |
| H32 | | ▲ 254 | | ▲ 254 | | | | | | | | | | | | | | | | | | | |
| 累計 | 3,153,391 | ▲ 895,876 | 2,233,621 | 23,894 | | | | | | | | | | | | | | | | | | | |
| 岩沼市 | 50 | C | - | 1 | - | 4 | - | 農山漁村地域 復興基盤総合 整備事業(農 地整備事業) | 名取地区 | 県 | 県 | 直接 | 継続 | 5,680 | 28 | ~ | 33 | | | | | | |
| | | | | | | | | | | | | | | | | | | H24 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H25 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H26 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H27 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H28 | 1,560 | | 1,591 | ▲ 31 | |
| | | | | | | | | | | | | | | | | | | H29 | 907 | 982 | 845 | 1,044 | |
| | | | | | | | | | | | | | | | | | | H30 | | 555 | 956 | ▲ 401 | |
| | | | | | | | | | | | | | | | | | | H31 | | 255 | 482 | ▲ 227 | |
| | | | | | | | | | | | | | | | | | | H32 | | | 334 | ▲ 334 | |
| | | | | | | | | | | | | | | | | | | 累計 | 2,467 | 1,792 | 4,208 | 51 | |

宮城県 復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 農林水産省

令和3年3月末時点

(千円)

| 市町村 | No. | 事業番号 | | | | | | 事業名 | 地区名 施設名 | 交付 団体 | 事業 実施 主体 | 直接 ／ 間接 | 継続 ／ 完了 | 全体 事業費 | 全体 事業 期間 | | 年度 | 交付額 (国費) | 事業間 流用額 (国費) | 契約済額 (国費相当額) | 執行残額 (国費相当額) | 事業の進捗状況 | | | | | | | | | | | | | | | | | | | |
|------|-----------|-----------|-----------|-----------|---|---|---|----------------------------|-------------|----------|----------------|---------------|---------------|-----------|----------------|---|----|-------------|--------------------|-----------------|-----------------|-----------------------------|---------|---|---|--------------------------|--------------------------|------------|---|----|----|-----------|-----------|----|----|-----|---------|---------|---------|---|--|
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 東松島市 | 13 | C | - | 1 | - | 1 | - | 農山漁村地域復興基盤総合整備事業(復興整備実施計画) | (東松島市)大曲地区 | 県 | 県 | 直接 | 完了 | 1,050 | 24 | ~ | 24 | H23 | | | 0 | 24年12月、基本計画策定業務発注。25年3月、完成。 | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H24 | 2,300 | | 1,050 | | 1,250 | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H25 | | | | | 0 | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H26 | | ▲ 1,250 | | | ▲ 1,250 | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H27 | | | | | 0 | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H28 | | | | | 0 | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H29 | | | | | 0 | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H30 | | | | | 0 | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H31 | | | | | 0 | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H32 | | | | | 0 | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | 累計 | 2,300 | ▲ 1,250 | 1,050 | | 0 | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | 東松島市 | 14 | C | - | | 1 | - | 2 | - | 農山漁村地域復興基盤総合整備事業(農地整備事業) | (東松島市)大曲地区 | 県 | 県 | 直接 | 完了 | 1,637,692 | 23 | ~ | 32 | H23 | 37,500 | | 0 | 24年6月、工事測量設計等業務発注。24年11月、高度化支援業務発注。 25年8、10月区画整理工事発注。25年7、8月工事測量業務発注。 26年11月、27年1月区画整理工事契約。26年7月測量設計業務契約。 26年6月高度化支援契約 27年6月地下水等調査業務契約。 28年8月暗渠排水工事発注。 29年9月付帯工事発注。5月から換地計画書作成開始。 30年6月区画整理付帯工事契約。30年6月高度化支援契約 R2年3月工事契約。R元年7月換地業務契約。 R2年12月5月換地業務契約。 |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | H24 | 301,425 | | 202,041 | |
| H25 | 720,675 | | 328,952 | 391,723 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H26 | 296,925 | ▲ 156,737 | 289,910 | ▲ 149,722 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H27 | | | 88,466 | ▲ 88,466 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H28 | | | 217,320 | ▲ 217,320 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H29 | | | 7,454 | ▲ 7,454 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H30 | 36,050 | 8,412 | 21,136 | 23,326 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H31 | | | 12,216 | ▲ 12,216 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H32 | | ▲ 15,981 | 34,824 | ▲ 50,805 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 累計 | 1,392,575 | ▲ 164,306 | 1,202,319 | 25,950 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 東松島市 | 15 | C | - | 1 | - | 3 | - | 農山漁村地域復興基盤総合整備事業(復興整備実施計画) | (東松島市)西矢本地区 | 県 | 県 | 直接 | 完了 | 924 | 24 | ~ | 24 | | | | | H23 | | | | | | | | | | | | | | | | | 0 | 24年6月、基本計画策定業務発注。24年8月、完成。 | |
| | | | | | | | | | | | | | | | | | | | | | | H24 | | | | | | | | | | | | | | | 1,200 | | 924 | | |
| | | | | | | | | | | | | | | | | | | H25 | | | | 0 | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H26 | | ▲ 276 | | ▲ 276 | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H27 | | | | 0 | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H28 | | | | 0 | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H29 | | | | 0 | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H30 | | | | 0 | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H31 | | | | 0 | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H32 | | | | 0 | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | 累計 | 1,200 | ▲ 276 | 924 | 0 | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | 東松島市 | 16 | C | - | 1 | - | 4 | - | 農山漁村地域復興基盤総合整備事業(農地整備事業) | (東松島市)西矢本地区 | 県 | 県 | 直接 | 継続 | 3,335,489 | 24 | ~ | 33 | H23 | | | 0 | | 24年9月、測量設計・工事発注。 25年6月、工事発注。 26年7月、工事発注。 27年10月、区画整理工事契約。28年2月、暗渠排水工事契約。 28年9月、暗渠排水工事発注。 29年4月、工事発注。 30年8月、工事発注。 元年5月、換地業務契約。 R2年9月工事発注。R2年4月換地業務発注。 |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | H24 | 121,500 | | 54,736 | | |
| H25 | 966,000 | | 920,958 | 45,042 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H26 | 1,416,000 | ▲ 282,540 | 501,744 | 631,716 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H27 | | | 262,070 | ▲ 262,070 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H28 | 114,750 | | 466,260 | ▲ 351,510 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H29 | 442,500 | | 6,285 | 436,215 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H30 | | | 72,413 | ▲ 72,413 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H31 | | ▲ 96,162 | 75,100 | ▲ 171,262 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H32 | 9,750 | ▲ 190,181 | 108,105 | ▲ 288,536 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 累計 | 3,070,500 | ▲ 568,883 | 2,467,671 | 33,946 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 東松島市 | 17 | C | - | 1 | - | 5 | - | 農山漁村地域復興基盤総合整備事業(農地防災事業) | (東松島市)洲崎地区 | 県 | 県 | 直接 | 完了 | 330,000 | 24 | ~ | 26 | | | | | | | | | | | | | | | | | | | H23 | | | 0 | 24年10月、排水機場建屋工事発注。24年12月、排水機場機械設備工事発注。 25年3月、排水機場機械設備完成・稼働開始 26年10月、排水機場付帯工事発注。 | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | H24 | 159,000 | | 136,943 | | |
| | | | | | | | | | | | | | | | | | | H25 | 82,500 | | 69,655 | 12,845 | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H26 | 13,500 | ▲ 7,500 | 40,902 | ▲ 34,902 | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H27 | | | | 0 | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H28 | | | | 0 | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H29 | | | | 0 | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H30 | | | | 0 | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H31 | | | | 0 | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H32 | | | | 0 | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | 累計 | 255,000 | ▲ 7,500 | 247,500 | 0 | | | | | | | | | | | | | | | | | | | |

宮城県 復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 農林水産省

令和3年3月末時点

(千円)

| 市町村 | No. | 事業番号 | | | | | | 事業名 | 地区名 施設名 | 交付 団体 | 事業 実施 主体 | 直接 ／ 間接 | 継続 ／ 完了 | 全体 事業費 | 全体 事業 期間 | | 年度 | 交付額 (国費) | 事業間 流用額 (国費) | 契約済額 (国費相当額) | 執行残額 (国費相当額) | 事業の進捗状況 | |
|------|---------|-----------|----------|-----------|---|---|---|--|---------------------------|----------|----------------|---------------|---------------|-----------|----------------|---|----|-------------|--------------------|-----------------|-----------------|---------|-------------------------------|
| | | | | | | | | | | | | | | | | | | | | | | | |
| 東松島市 | 32 | C | - | 6 | - | 1 | - | 漁港施設機能 強化事業 | 宮戸・東 名地区漁 港施設用 地 | 県 | 市 | 間接 | 完了 | 96,732 | 24 | ~ | 25 | H23 | | | | 0 | 24年7月、測量設計・工事発注。 26年3月、完了。 |
| | | | | | | | | | | | | | | | | | | H24 | 74,100 | | 64,575 | 9,525 | |
| | | | | | | | | | | | | | | | | | | H25 | | | 7,973 | ▲ 7,973 | |
| | | | | | | | | | | | | | | | | | | H26 | | | 0 | 0 | |
| | | | | | | | | | | | | | | | | | | H27 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H28 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H29 | | ▲ 1,551 | | ▲ 1,551 | |
| | | | | | | | | | | | | | | | | | | H30 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H31 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H32 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | 累計 | 74,100 | ▲ 1,551 | 72,548 | 1 | |
| | | | | | | | | | | | | | | | | | | 東松島市 | 65 | C | - | 4 | |
| H24 | 176,592 | | 31,893 | 144,699 | | | | | | | | | | | | | | | | | | | |
| H25 | 653,621 | | 565,380 | 88,241 | | | | | | | | | | | | | | | | | | | |
| H26 | | | 156,368 | ▲ 156,368 | | | | | | | | | | | | | | | | | | | |
| H27 | | | ▲ 27,389 | 27,389 | | | | | | | | | | | | | | | | | | | |
| H28 | | | | 0 | | | | | | | | | | | | | | | | | | | |
| H29 | | | ▲ 34,728 | 34,728 | | | | | | | | | | | | | | | | | | | |
| H30 | | ▲ 102,099 | | ▲ 102,099 | | | | | | | | | | | | | | | | | | | |
| H31 | | ▲ 36,589 | | ▲ 36,589 | | | | | | | | | | | | | | | | | | | |
| H32 | | | | 0 | | | | | | | | | | | | | | | | | | | |
| 累計 | 830,213 | ▲ 138,688 | 691,524 | 1 | | | | | | | | | | | | | | | | | | | |
| 東松島市 | 66 | C | - | 4 | - | 2 | - | 野蒜地区農業 復興総合支 援事業 | 野蒜地区 | 県 | 市 | 間接 | 完了 | 21,799 | 24 | ~ | 24 | | | | | | H23 |
| | | | | | | | | | | | | | | | | | | H24 | 21,069 | | 16,349 | 4,720 | |
| | | | | | | | | | | | | | | | | | | H25 | | | 0 | 0 | |
| | | | | | | | | | | | | | | | | | | H26 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H27 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H28 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H29 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H30 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H31 | | ▲ 4,720 | | ▲ 4,720 | |
| | | | | | | | | | | | | | | | | | | H32 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | 累計 | 21,069 | ▲ 4,720 | 16,349 | 0 | |
| | | | | | | | | | | | | | | | | | | 東松島市 | 67 | C | - | 1 | - |
| H24 | | | | 0 | | | | | | | | | | | | | | | | | | | |
| H25 | 4,000 | | 0 | 4,000 | | | | | | | | | | | | | | | | | | | |
| H26 | | ▲ 4,000 | | ▲ 4,000 | | | | | | | | | | | | | | | | | | | |
| H27 | | | | 0 | | | | | | | | | | | | | | | | | | | |
| H28 | | | | 0 | | | | | | | | | | | | | | | | | | | |
| H29 | | | | 0 | | | | | | | | | | | | | | | | | | | |
| H30 | | | | 0 | | | | | | | | | | | | | | | | | | | |
| H31 | | | | 0 | | | | | | | | | | | | | | | | | | | |
| H32 | | | | 0 | | | | | | | | | | | | | | | | | | | |
| 累計 | 4,000 | ▲ 4,000 | 0 | 0 | | | | | | | | | | | | | | | | | | | |
| 東松島市 | 68 | C | - | 1 | - | 7 | - | 農山漁村地域 復興基盤総 合整備事業(復 興整備実施計 画) | 洲崎地区 | 県 | 県 | 直接 | 完了 | 10,872 | 25 | ~ | 26 | | | | | | |
| | | | | | | | | | | | | | | | | | | H24 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H25 | 11,000 | | 10,368 | 632 | |
| | | | | | | | | | | | | | | | | | | H26 | | ▲ 128 | 503 | ▲ 631 | |
| | | | | | | | | | | | | | | | | | | H27 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H28 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H29 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H30 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H31 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H32 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | 累計 | 11,000 | ▲ 128 | 10,871 | 1 | |

宮城県 復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 農林水産省

令和3年3月末時点

(千円)

| 市町村 | No. | 事業番号 | | | | | | | 事業名 | 地区名 施設名 | 交付 団体 | 事業 実施 主体 | 直接 ／ 間接 | 継続 ／ 完了 | 全体 事業費 | 全体 事業 期間 | | 年度 | 交付額 (国費) | 事業間 流用額 (国費) | 契約済額 (国費相当額) | 執行残額 (国費相当額) | 事業の進捗状況 | | |
|------|-----|------|---|---|---|---|---|---|--------------------------|--------------------------|----------|----------------|---------------|---------------|-----------|----------------|----|----|-------------|--------------------|-----------------|-----------------|-----------|---|--|
| | | | | | | | | | | | | | | | | | | | | | | | | | |
| 東松島市 | 73 | ☆ | F | - | 3 | - | 1 | - | 1 | 漁業集落復興 効果促進事業 (県分) | 東松島市 | 県 | 県 | 直接 | 完了 | 26,620 | 25 | ~ | 32 | H23 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | H24 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | H25 | 21,296 | | 0 | 21,296 | |
| | | | | | | | | | | | | | | | | | | | | H26 | | | 0 | 0 | |
| | | | | | | | | | | | | | | | | | | | | H27 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | H28 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | H29 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | H30 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | H31 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | H32 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | 累計 | 21,296 | | 0 | 21,296 | |
| 東松島市 | 78 | C | - | 4 | - | 3 | - | | 西矢本地区農業復興総合支援事業 | 西矢本地区 | 県 | 市 | 間接 | 完了 | 1,215,436 | 25 | ~ | 30 | H23 | | | | 0 | 25年11月～、測量・調査設計発注。26年1月、農業用機械発注。 26年5月～、農業用機械発注。26年9月～、造成工事発注・本体工事発注。26年10月～、工事監理発注。 27年3月、乾燥機械購入発注(5月契約)。27年9月、格納庫工事発注。 29年1月大豆出荷設備購入。29年3月農業用機械購入。 | |
| | | | | | | | | | | | | | | | | | | | H24 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | | H25 | 277,786 | | 80,868 | 196,918 | | |
| | | | | | | | | | | | | | | | | | | | H26 | 787,078 | | 795,672 | ▲ 8,594 | | |
| | | | | | | | | | | | | | | | | | | | H27 | | | 47,004 | ▲ 47,004 | | |
| | | | | | | | | | | | | | | | | | | | H28 | | | 16,233 | ▲ 16,233 | | |
| | | | | | | | | | | | | | | | | | | | H29 | | | ▲ 28,917 | 28,917 | | |
| | | | | | | | | | | | | | | | | | | | H30 | | ▲ 112,563 | 715 | ▲ 113,278 | | |
| | | | | | | | | | | | | | | | | | | | H31 | | ▲ 40,725 | | ▲ 40,725 | | |
| | | | | | | | | | | | | | | | | | | | H32 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | | 累計 | 1,064,864 | ▲ 153,288 | 911,575 | 1 | | |
| 東松島市 | 83 | C | - | 4 | - | 4 | - | | 宮戸地区農業復興総合支援事業 | 宮戸地区 | 県 | 市 | 間接 | 完了 | 173,374 | 25 | ~ | 29 | H23 | | | | 0 | 26年1月、農業用機械発注。 26年8月～、農業用機械発注。27年1月～、測量・地質調査・調査設計発注。 27年8月、用地整備工事発注。27年8月、プラント工事発注。27年10月、育苗ハウス工事発注。 28年12月農業用施設新築工事完成。28年12月同工事の工事管理業務も完了。 | |
| | | | | | | | | | | | | | | | | | | | H24 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | | H25 | 31,002 | | 8,993 | 22,009 | | |
| | | | | | | | | | | | | | | | | | | | H26 | 10,238 | | 17,666 | ▲ 7,428 | | |
| | | | | | | | | | | | | | | | | | | | H27 | 89,906 | | 29,363 | 60,543 | | |
| | | | | | | | | | | | | | | | | | | | H28 | | | 67,883 | ▲ 67,883 | | |
| | | | | | | | | | | | | | | | | | | | H29 | | | 6,124 | ▲ 6,124 | | |
| | | | | | | | | | | | | | | | | | | | H30 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | | H31 | | ▲ 1,116 | | ▲ 1,116 | | |
| | | | | | | | | | | | | | | | | | | | H32 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | | 累計 | 131,146 | ▲ 1,116 | 130,029 | 1 | | |
| 東松島市 | 84 | C | - | 1 | - | 8 | - | | 農山漁村地域復興基盤総合整備事業(農地整備事業) | 奥松島地区 | 県 | 県 | 直接 | 継続 | 5,246,100 | 26 | ~ | 33 | H23 | | | | 0 | 26年11月、実施設計発注 27年7・8月、区画整理工事契約。 28年9月9日、区画整理工事発注。 29年9月、工事発注。 30年9月、工事発注。 元年12月、工事発注。 R2年5月工事発注。R2年4月換地業務発注。 | |
| | | | | | | | | | | | | | | | | | | | H24 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | | H25 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | | H26 | 761,250 | 452,431 | 53,082 | 1,160,599 | | |
| | | | | | | | | | | | | | | | | | | | H27 | | | 898,781 | ▲ 898,781 | | |
| | | | | | | | | | | | | | | | | | | | H28 | 1,180,059 | | 751,867 | 428,192 | | |
| | | | | | | | | | | | | | | | | | | | H29 | 685,500 | 1,551 | 829,753 | ▲ 142,702 | | |
| | | | | | | | | | | | | | | | | | | | H30 | 120,624 | 303,750 | 331,885 | 92,489 | | |
| | | | | | | | | | | | | | | | | | | | H31 | | 352,908 | 649,672 | ▲ 296,764 | | |
| | | | | | | | | | | | | | | | | | | | H32 | 3,000 | 73,500 | 392,320 | ▲ 315,820 | | |
| | | | | | | | | | | | | | | | | | | | 累計 | 2,750,433 | 1,184,140 | 3,907,360 | 27,213 | | |

| 市町村 | No. | 事業番号 | | | | | | 事業名 | 地区名 施設名 | 交付 団体 | 事業 実施 主体 | 直接 ／ 間接 | 継続 ／ 完了 | 全体 事業費 | 全体 事業 期間 | | 年度 | 交付額 (国費) | 事業間 流用額 (国費) | 契約済額 (国費相当額) | 執行残額 (国費相当額) | 事業の進捗状況 | |
|------|-----|------|---|---|---|---|---|--------------------|------------|----------|----------------|---------------|---------------|-----------|----------------|---|----|-------------|--------------------|-----------------|-----------------|-------------|--|
| | | | | | | | | | | | | | | | | | | | | | | | |
| 東松島市 | 99 | C | - | 4 | - | 5 | - | 洲崎・東名地区農業復興総合支援事業 | 洲崎・東名地区 | 県 | 市 | 間接 | 完了 | 704,652 | 26 | ～ | 29 | H23 | | | | 0 | 27年1月～測量・地質調査・調査設計発注。 27年8月、用地整備工事発注。27年8月、プラント工事発注。27年10月、育苗ハウス工事発注。28年2月、農業用施設棟工事発注。 29年11月農業用施設新築工事完成。29年3月外構工事完成。29年3月農業用機械購入。 |
| | | | | | | | | | | | | | | | | | | H24 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H25 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H26 | 19,359 | | 19,051 | 308 | |
| | | | | | | | | | | | | | | | | | | H27 | 615,030 | | 455,813 | 159,217 | |
| | | | | | | | | | | | | | | | | | | H28 | | | 44,121 | ▲ 44,121 | |
| | | | | | | | | | | | | | | | | | | H29 | | | 9,504 | ▲ 9,504 | |
| | | | | | | | | | | | | | | | | | | H30 | | ▲ 97,500 | | ▲ 97,500 | |
| | | | | | | | | | | | | | | | | | | H31 | | ▲ 8,400 | | ▲ 8,400 | |
| | | | | | | | | | | | | | | | | | | H32 | | | | 0 | |
| 累計 | | | | | | | | | | | | | | | | | | 634,389 | ▲ 105,900 | 528,489 | 0 | | |
| 大崎市 | 6 | C | - | 4 | - | 1 | - | 地域資源活用施設整備事業(施設整備) | 大崎市古川地域 | 県 | 市 | 間接 | 完了 | 947,960 | 24 | ～ | 27 | H23 | | | | 0 | 24年11月、基本設計書作成業務発注。 25年3月、基本設計書作成業務完了。 H25.7建設工事発注。H25.9監理業務発注。H26.3付帯工事(その1)完了。 H26.7建設工事増額変更、H26.9完了。H26.9監理業務完了。 H26.9フォークリフト(ハイマスト、回転フォーク)完了。H26.9通風コンテナ完了。H26.11穀物荷受け用器具倉庫設計業務完了。 H27.1穀物荷受け用器具倉庫新築工事発注。H27.2穀物荷受け用器具倉庫管理業務発注。 |
| | | | | | | | | | | | | | | | | | | H24 | 82,500 | | 5,496 | 77,004 | |
| | | | | | | | | | | | | | | | | | | H25 | 824,475 | | 802,986 | 21,489 | |
| | | | | | | | | | | | | | | | | | | H26 | | | 63,141 | ▲ 63,141 | |
| | | | | | | | | | | | | | | | | | | H27 | | | ▲ 160,660 | 160,660 | |
| | | | | | | | | | | | | | | | | | | H28 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H29 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H30 | | ▲ 186,000 | | ▲ 186,000 | |
| | | | | | | | | | | | | | | | | | | H31 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H32 | | ▲ 10,005 | | ▲ 10,005 | |
| 累計 | | | | | | | | | | | | | | | | | | 906,975 | ▲ 196,005 | 710,963 | 7 | | |
| 亘理町 | 7 | C | - | 4 | - | 1 | - | 亘理町いちごファーム造成事業 | 吉田地区 | 県 | 町 | 間接 | 完了 | 268,361 | 23 | ～ | 28 | H23 | 1,584 | | 1,583 | 1 | 24年3月、測量・設計発注。24年7月～、造成工事・建設工事発注。 26年3月～測定機器等の発注。 27年7月に防風ネット測量設計発注、28年3月に同工事発注。 28年8月完了 |
| | | | | | | | | | | | | | | | | | | H24 | 183,470 | 11,634 | 187,966 | 7,138 | |
| | | | | | | | | | | | | | | | | | | H25 | | 4,582 | 3,833 | 749 | |
| | | | | | | | | | | | | | | | | | | H26 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H27 | | | 3,935 | ▲ 3,935 | |
| | | | | | | | | | | | | | | | | | | H28 | | | ▲ 6 | 6 | |
| | | | | | | | | | | | | | | | | | | H29 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H30 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H31 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H32 | | | | 0 | |
| 累計 | | | | | | | | | | | | | | | | | | 185,054 | 16,216 | 197,311 | 3,959 | | |
| 亘理町 | 8 | C | - | 4 | - | 2 | - | 亘理町いちご団地造成事業 | 吉田地区 | 県 | 町 | 間接 | 完了 | 9,586,632 | 23 | ～ | 28 | H23 | 79,800 | | 69,973 | 9,827 | 24年3月、測量・設計発注。24年7月～、造成工事・建設工事発注。 25年7月～外溝工事の発注。 27年7月に防風ネット測量設計発注、28年3月に同工事発注。 28年8月完了。 |
| | | | | | | | | | | | | | | | | | | H24 | 8,263,582 | | 7,001,575 | 1,262,007 | |
| | | | | | | | | | | | | | | | | | | H25 | | ▲ 4,582 | 94,485 | ▲ 99,067 | |
| | | | | | | | | | | | | | | | | | | H26 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H27 | | | 23,938 | ▲ 23,938 | |
| | | | | | | | | | | | | | | | | | | H28 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H29 | | ▲ 1,148,826 | 3 | ▲ 1,148,829 | |
| | | | | | | | | | | | | | | | | | | H30 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H31 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H32 | | | | 0 | |
| 累計 | | | | | | | | | | | | | | | | | | 8,343,382 | ▲ 1,153,408 | 7,189,974 | 0 | | |

宮城県 復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 農林水産省

令和3年3月末時点

(千円)

| 市町村 | No. | 事業番号 | | | | | | 事業名 | 地区名 施設名 | 交付 団体 | 事業 実施 主体 | 直接 ／ 間接 | 継続 ／ 完了 | 全体 事業費 | 全体 事業 期間 | | 年度 | 交付額 (国費) | 事業間 流用額 (国費) | 契約済額 (国費相当額) | 執行残額 (国費相当額) | 事業の進捗状況 | | |
|-----|---------|-----------|---------|-----------|---|---|---|--------------------------------------|----------------------------|----------|----------------|---------------|---------------|------------|----------------|---|----|-------------|--------------------|-----------------|-----------------|-------------|-----------------|-------------------|
| | | | | | | | | | | | | | | | | | | | | | | | | |
| 亘理町 | 9 | C | - | 4 | - | 3 | - | 亘理町農業用 機械施設整備 事業 | 吉田・荒 浜・逢隈・ 亘理町地 区 | 県 | 町 | 間接 | 完了 | 1,314,319 | 23 | ~ | 26 | H23 | 106,260 | | 74,655 | 31,605 | 24年3月～、農業用機械発注。 | |
| | | | | | | | | | | | | | | | | | | H24 | 689,250 | | 479,635 | 209,615 | | |
| | | | | | | | | | | | | | | | | | | H25 | 352,240 | | 208,932 | 143,308 | | 25年4月～農業用機械施設の発注。 |
| | | | | | | | | | | | | | | | | | | H26 | 296,148 | | 217,320 | 78,828 | | |
| | | | | | | | | | | | | | | | | | | H27 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H28 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H29 | | ▲ 204,924 | 1 | ▲ 204,925 | | |
| | | | | | | | | | | | | | | | | | | H30 | | ▲ 164,145 | | ▲ 164,145 | | |
| | | | | | | | | | | | | | | | | | | H31 | | ▲ 89,092 | | ▲ 89,092 | | |
| | | | | | | | | | | | | | | | | | | H32 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | 累計 | 1,443,898 | ▲ 458,161 | 980,543 | 5,194 | | |
| | | | | | | | | | | | | | | | | | | 亘理町 | 11 | C | - | 1 | | |
| H24 | 20,000 | | 101,890 | ▲ 81,890 | | | | | | | | | | | | | | | | | | | | |
| H25 | | | 7,117 | ▲ 7,117 | | | | | | | | | | | | | | | | | | | | |
| H26 | | | 7,502 | ▲ 7,502 | | | | | | | | | | | | | | | | | | | | |
| H27 | | | 678 | ▲ 678 | | | | | | | | | | | | | | | | | | | | |
| H28 | | ▲ 39,812 | | ▲ 39,812 | | | | | | | | | | | | | | | | | | | | |
| H29 | | | | 0 | | | | | | | | | | | | | | | | | | | | |
| H30 | | | | 0 | | | | | | | | | | | | | | | | | | | | |
| H31 | | | | 0 | | | | | | | | | | | | | | | | | | | | |
| H32 | | | | 0 | | | | | | | | | | | | | | | | | | | | |
| 累計 | 157,000 | ▲ 39,812 | 117,187 | 1 | | | | | | | | | | | | | | | | | | | | |
| 亘理町 | 33 | C | - | 4 | - | 4 | - | 亘理町花卉・ 野菜団地造成 事業 | 逢隈地区 | 県 | 町 | 間接 | 完了 | 432,508 | 24 | ~ | 28 | | | | | | H23 | |
| | | | | | | | | | | | | | | | | | | H24 | 370,316 | ▲ 11,634 | 240,006 | 118,676 | | |
| | | | | | | | | | | | | | | | | | | H25 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H26 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H27 | | | 347 | ▲ 347 | | |
| | | | | | | | | | | | | | | | | | | H28 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H29 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H30 | | ▲ 4,336 | | ▲ 4,336 | | |
| | | | | | | | | | | | | | | | | | | H31 | | ▲ 29,965 | | ▲ 29,965 | | |
| | | | | | | | | | | | | | | | | | | H32 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | 累計 | 370,316 | ▲ 45,935 | 240,353 | 84,028 | | |
| | | | | | | | | | | | | | | | | | | 亘理町 | 34 | C | - | 4 | - | 5 |
| H24 | 732,215 | | 557,060 | 175,155 | | | | | | | | | | | | | | | | | | | | |
| H25 | | | | 0 | | | | | | | | | | | | | | | | | | | | |
| H26 | | | | 0 | | | | | | | | | | | | | | | | | | | | |
| H27 | | | | 0 | | | | | | | | | | | | | | | | | | | | |
| H28 | | | | 0 | | | | | | | | | | | | | | | | | | | | |
| H29 | | | | 0 | | | | | | | | | | | | | | | | | | | | |
| H30 | | ▲ 175,154 | | ▲ 175,154 | | | | | | | | | | | | | | | | | | | | |
| H31 | | | | 0 | | | | | | | | | | | | | | | | | | | | |
| H32 | | | | 0 | | | | | | | | | | | | | | | | | | | | |
| 累計 | 732,215 | ▲ 175,154 | 557,060 | 1 | | | | | | | | | | | | | | | | | | | | |
| 亘理町 | 35 | C | - | 1 | - | 2 | - | 農山漁村地域 復興基盤総合 整備事業(農 地整備事業) | 亘理地区 | 県 | 県 | 直接 | 継続 | 24,245,560 | 24 | ~ | 33 | | | | | | | |
| | | | | | | | | | | | | | | | | | | H24 | 202,500 | | 127,911 | 74,589 | | |
| | | | | | | | | | | | | | | | | | | H25 | 2,268,750 | | 1,657,263 | 611,487 | | |
| | | | | | | | | | | | | | | | | | | H26 | 10,384,500 | | 4,642,941 | 5,741,559 | | |
| | | | | | | | | | | | | | | | | | | H27 | | | 4,117,153 | ▲ 4,117,153 | | |
| | | | | | | | | | | | | | | | | | | H28 | 2,272,916 | 58,977 | 3,828,157 | ▲ 1,496,264 | | |
| | | | | | | | | | | | | | | | | | | H29 | 1,530,276 | 1,353,750 | 1,792,350 | 1,091,676 | | |
| | | | | | | | | | | | | | | | | | | H30 | | | 873,459 | ▲ 873,459 | | |
| | | | | | | | | | | | | | | | | | | H31 | | | 455,688 | ▲ 455,688 | | |
| | | | | | | | | | | | | | | | | | | H32 | 112,500 | | 663,085 | ▲ 550,585 | | |
| | | | | | | | | | | | | | | | | | | 累計 | 16,771,442 | 1,412,727 | 18,158,007 | 26,162 | | |

| 市町村 | No. | 事業番号 | | | | | | | 事業名 | 地区名 施設名 | 交付 団体 | 事業 実施 主体 | 直接 ／ 間接 | 継続 ／ 完了 | 全体 事業費 | 全体 事業 期間 | | 年度 | 交付額 (国費) | 事業間 流用額 (国費) | 契約済額 (国費相当額) | 執行残額 (国費相当額) | 事業の進捗状況 | | | |
|-----|-----------|-----------|-------------|-----------|---|---|---|---|-----|--|----------|----------------|---------------|---------------|-----------|----------------|----|----|-------------|--------------------|-----------------|-----------------|---------|----------|------------------------|----------------------------------|
| | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 亘理町 | 36 | ◆ | C | - | 1 | - | 2 | - | 1 | 農地整備推進 支援事業 | 亘理地区 | 県 | 県 | 直接 | 完了 | 28,943 | 24 | ~ | 25 | H23 | | | | 0 | 24年9月、ワークショップ企画運営業務発注。 | |
| | | | | | | | | | | | | | | | | | | | | H24 | 26,000 | | 14,135 | 11,865 | | |
| | | | | | | | | | | | | | | | | | | | | H25 | 16,320 | | 9,019 | 7,301 | | 25年4月課題検討業務発注。7月ワークショップ企画運営業務発注。 |
| | | | | | | | | | | | | | | | | | | | | H26 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | | | H27 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | | | H28 | | ▲ 19,165 | | ▲ 19,165 | | |
| | | | | | | | | | | | | | | | | | | | | H29 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | | | H30 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | | | H31 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | | | H32 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | | | 累計 | 42,320 | ▲ 19,165 | 23,154 | 1 | | |
| | | | | | | | | | | | | | | | | | | | | 亘理町 | 39 | | C | - | | 1 |
| H24 | | | | 0 | | | | | | | | | | | | | | | | | | | | | | |
| H25 | 37,500 | | 22,504 | 14,996 | | | | | | | | | | | | | | | | | | | | | | |
| H26 | 507,750 | | 400,918 | 106,832 | | | | | | | | | | | | | | | | | | | | | | |
| H27 | 538,500 | | 660,328 | ▲ 121,828 | | | | | | | | | | | | | | | | | | | | | | |
| H28 | 450,000 | | 296,270 | 153,730 | | | | | | | | | | | | | | | | | | | | | | |
| H29 | | | | 0 | | | | | | | | | | | | | | | | | | | | | | |
| H30 | | ▲ 71,300 | | ▲ 71,300 | | | | | | | | | | | | | | | | | | | | | | |
| H31 | | ▲ 82,430 | | ▲ 82,430 | | | | | | | | | | | | | | | | | | | | | | |
| H32 | | | | 0 | | | | | | | | | | | | | | | | | | | | | | |
| 累計 | 1,533,750 | ▲ 153,730 | 1,380,020 | 0 | | | | | | | | | | | | | | | | | | | | | | |
| 亘理町 | 40 | | C | - | 1 | - | 4 | - | | 農山漁村地域 復興基盤総合 整備事業 (漁港環境整 備事業) | 荒浜地区 | 県 | 県 | 直接 | 完了 | 202,298 | 24 | ~ | 29 | | | | | | H23 | |
| | | | | | | | | | | | | | | | | | | | | H24 | 22,350 | | 0 | 22,350 | | |
| | | | | | | | | | | | | | | | | | | | | H25 | 126,600 | | 13,850 | 112,750 | | |
| | | | | | | | | | | | | | | | | | | | | H26 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | | | H27 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | | | H28 | 19,125 | | 65,968 | ▲ 46,843 | | |
| | | | | | | | | | | | | | | | | | | | | H29 | | | 71,806 | ▲ 71,806 | | |
| | | | | | | | | | | | | | | | | | | | | H30 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | | | H31 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | | | H32 | | ▲ 16,351 | | ▲ 16,351 | | |
| | | | | | | | | | | | | | | | | | | | | 累計 | 168,075 | ▲ 16,351 | 151,624 | 100 | | |
| | | | | | | | | | | | | | | | | | | | | 山元町 | 22 | | C | - | 4 | - |
| H24 | 4,069,565 | | 4,016,060 | 53,505 | | | | | | | | | | | | | | | | | | | | | | |
| H25 | 1,639,836 | | 1,599,035 | 40,801 | | | | | | | | | | | | | | | | | | | | | | |
| H26 | | | 11,907 | ▲ 11,907 | | | | | | | | | | | | | | | | | | | | | | |
| H27 | | | | 0 | | | | | | | | | | | | | | | | | | | | | | |
| H28 | | | | 0 | | | | | | | | | | | | | | | | | | | | | | |
| H29 | | ▲ 84,617 | ▲ 1,034,408 | 949,791 | | | | | | | | | | | | | | | | | | | | | | |
| H30 | | ▲ 521,745 | | ▲ 521,745 | | | | | | | | | | | | | | | | | | | | | | |
| H31 | | ▲ 118,042 | | ▲ 118,042 | | | | | | | | | | | | | | | | | | | | | | |
| H32 | | ▲ 3,134 | | ▲ 3,134 | | | | | | | | | | | | | | | | | | | | | | |
| 累計 | 5,758,871 | ▲ 727,538 | 4,639,844 | 391,489 | | | | | | | | | | | | | | | | | | | | | | |
| 山元町 | 24 | | C | - | 1 | - | 1 | - | | 農山漁村地域 復興基盤総合 整備事業 (水利施設整 備事業) | 牛橋地区 | 県 | 県 | 直接 | 完了 | 693,064 | 24 | ~ | 27 | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | H24 | 150,000 | | 46,609 | 103,391 | | |
| | | | | | | | | | | | | | | | | | | | | H25 | 75,000 | | 143,719 | ▲ 68,719 | | |
| | | | | | | | | | | | | | | | | | | | | H26 | 296,025 | | 329,470 | ▲ 33,445 | | |
| | | | | | | | | | | | | | | | | | | | | H27 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | | | H28 | | | 0 | 0 | | |
| | | | | | | | | | | | | | | | | | | | | H29 | | ▲ 1,227 | | ▲ 1,227 | | |
| | | | | | | | | | | | | | | | | | | | | H30 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | | | H31 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | | | H32 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | | | 累計 | 521,025 | ▲ 1,227 | 519,798 | 0 | | |

| 市町村 | No. | 事業番号 | | | | | | 事業名 | 地区名 施設名 | 交付 団体 | 事業 実施 主体 | 直接 ／ 間接 | 継続 ／ 完了 | 全体 事業費 | 全体 事業 期間 | | 年度 | 交付額 (国費) | 事業間 流用額 (国費) | 契約済額 (国費相当額) | 執行残額 (国費相当額) | 事業の進捗状況 | |
|-----|-----|------|---|---|---|---|---|--|-----------------------------------|----------|----------------|---------------|---------------|-----------|----------------|---|----|-------------|--------------------|-----------------|-----------------|-----------|--|
| | | | | | | | | | | | | | | | | | | | | | | | |
| 山元町 | 25 | C | - | 1 | - | 2 | - | 農山漁村地域 復興基盤総合 整備事業 (復興整備実 施計画) | 山元北部 地区、磯 地区、山 元東部地 区 | 県 | 県 | 直接 | 完了 | 144,124 | 24 | ~ | 27 | H23 | | | | 0 | 24年8月、基本計画策定業務発注。 25年4月塩分モニタリング業務、5月計画書作成業務発注 26年5月塩分モニタリング業務発注 27年12月塩分モニタリング業務発注。28年3月業務完了。 |
| | | | | | | | | | | | | | | | | | | H24 | 46,000 | | 31,554 | 14,446 | |
| | | | | | | | | | | | | | | | | | | H25 | 100,000 | | 110,881 | ▲ 10,881 | |
| | | | | | | | | | | | | | | | | | | H26 | | | 1,289 | ▲ 1,289 | |
| | | | | | | | | | | | | | | | | | | H27 | | | 399 | ▲ 399 | |
| | | | | | | | | | | | | | | | | | | H28 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H29 | | ▲ 1,876 | | ▲ 1,876 | |
| | | | | | | | | | | | | | | | | | | H30 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H31 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H32 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | 累計 | 146,000 | ▲ 1,876 | 144,123 | 1 | |
| 山元町 | 36 | C | - | 6 | - | 1 | - | 漁港施設機能 強化事業 | 磯浜漁港 | 県 | 町 | 間接 | 完了 | 3,028 | 24 | ~ | 25 | H23 | | | | 0 | 25年1月、嵩上げ工事発注。 25年3月、完了。25年11月、嵩上げ工事発注。26年3月、完了。 |
| | | | | | | | | | | | | | | | | | | H24 | 2,745 | | 236 | 2,509 | |
| | | | | | | | | | | | | | | | | | | H25 | | | 535 | ▲ 535 | |
| | | | | | | | | | | | | | | | | | | H26 | | | 0 | 0 | |
| | | | | | | | | | | | | | | | | | | H27 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H28 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H29 | | ▲ 474 | | ▲ 474 | |
| | | | | | | | | | | | | | | | | | | H30 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H31 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H32 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | 累計 | 2,745 | ▲ 474 | 771 | 1,500 | |
| 山元町 | 46 | C | - | 1 | - | 3 | - | 農山漁村地域 復興基盤総合 整備事業 (農地整備事 業) | 山元北部 地区 | 県 | 県 | 直接 | 継続 | 2,764,648 | 25 | ~ | 33 | H23 | | | | 0 | 26年1月、実施設計発注 26年4月、工事発注 27年2月、区画整理工事契約。 28年9月、暗渠排水工事発注。 29年9月、工事発注 30年6月、工事発注 元年6月、換地業務契約。 R2年7月工事発注。R2年5月換地業務発注。 |
| | | | | | | | | | | | | | | | | | | H24 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H25 | 578,250 | | 65,824 | 512,426 | |
| | | | | | | | | | | | | | | | | | | H26 | 453,750 | 791,625 | 345,595 | 899,780 | |
| | | | | | | | | | | | | | | | | | | H27 | | | 951,166 | ▲ 951,166 | |
| | | | | | | | | | | | | | | | | | | H28 | 201,786 | | 480,123 | ▲ 278,337 | |
| | | | | | | | | | | | | | | | | | | H29 | 60,075 | | 56,574 | 3,501 | |
| | | | | | | | | | | | | | | | | | | H30 | | | 37,589 | ▲ 37,589 | |
| | | | | | | | | | | | | | | | | | | H31 | | | 41,215 | ▲ 41,215 | |
| | | | | | | | | | | | | | | | | | | H32 | 30,000 | ▲ 42,000 | 56,531 | ▲ 68,531 | |
| | | | | | | | | | | | | | | | | | | 累計 | 1,323,861 | 749,625 | 2,034,617 | 38,869 | |
| 山元町 | 47 | ◆C | - | 1 | - | 3 | - | 農地整備推進 支援事業 | 山元北部 地区 | 県 | 県 | 直接 | 完了 | 1,623 | 25 | ~ | 25 | H23 | | | | 0 | 25年7月ワークショップ企画運営業務発注 |
| | | | | | | | | | | | | | | | | | | H24 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H25 | 13,200 | | 1,299 | 11,901 | |
| | | | | | | | | | | | | | | | | | | H26 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H27 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H28 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H29 | | ▲ 11,901 | | ▲ 11,901 | |
| | | | | | | | | | | | | | | | | | | H30 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H31 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H32 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | 累計 | 13,200 | ▲ 11,901 | 1,299 | 0 | |
| 山元町 | 48 | C | - | 1 | - | 4 | - | 農山漁村地域 復興基盤総合 整備事業 (農地整備事 業) | 磯地区 | 県 | 県 | 直接 | 継続 | 1,974,024 | 25 | ~ | 33 | H23 | | | | 0 | 25年11月、実施設計発注 26年7月、工事発注 27年1・2月、区画整理工事契約。 29年9月、工事発注 30年4月、工事発注 元年5月、換地業務契約。 R2年7月工事発注。R2年5月換地業務発注。 |
| | | | | | | | | | | | | | | | | | | H24 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H25 | 360,000 | | 31,073 | 328,927 | |
| | | | | | | | | | | | | | | | | | | H26 | 285,750 | 372,000 | 345,122 | 312,628 | |
| | | | | | | | | | | | | | | | | | | H27 | | | 393,738 | ▲ 393,738 | |
| | | | | | | | | | | | | | | | | | | H28 | 219,768 | | 409,265 | ▲ 189,497 | |
| | | | | | | | | | | | | | | | | | | H29 | 180,750 | 27,000 | 198,312 | 9,438 | |
| | | | | | | | | | | | | | | | | | | H30 | | 28,500 | 33,269 | ▲ 4,769 | |
| | | | | | | | | | | | | | | | | | | H31 | | 3,750 | 25,222 | ▲ 21,472 | |
| | | | | | | | | | | | | | | | | | | H32 | 7,500 | ▲ 4,500 | 33,815 | ▲ 30,815 | |
| | | | | | | | | | | | | | | | | | | 累計 | 1,053,768 | 426,750 | 1,469,816 | 10,702 | |

| 市町村 | No. | 事業番号 | | | | | | 事業名 | 地区名 施設名 | 交付 団体 | 事業 実施 主体 | 直接 ／ 間接 | 継続 ／ 完了 | 全体 事業費 | 全体 事業 期間 | | 年度 | 交付額 (国費) | 事業間 流用額 (国費) | 契約済額 (国費相当額) | 執行残額 (国費相当額) | 事業の進捗状況 | | | |
|-----|-----|------|---|---|---|---|---|-----|------------|---|----------------|---------------|---------------|-----------|----------------|------------|----|-------------|--------------------|-----------------|-----------------|-------------|------------|---|----------------------|
| | | | | | | | | | | | | | | | | | | | | | | | | | |
| 山元町 | 49 | ◆ | C | - | 1 | - | 4 | - | 1 | 農地整備推進 支援事業 | 磯地区 | 県 | 県 | 直接 | 完了 | 598 | 25 | ~ | 25 | H23 | | | | 0 | 25年7月ワークショップ企画運営業務発注 |
| | | | | | | | | | | | | | | | | | | | | H24 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | H25 | 5,840 | | 479 | 5,361 | |
| | | | | | | | | | | | | | | | | | | | | H26 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | H27 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | H28 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | H29 | | ▲ 5,361 | | ▲ 5,361 | |
| | | | | | | | | | | | | | | | | | | | | H30 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | H31 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | H32 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | 累計 | 5,840 | ▲ 5,361 | 479 | 0 | |
| 山元町 | 50 | | C | - | 4 | - | 2 | - | | 被災地域農業 復興総合支援 事業 (農業用施設 整備等) | 町内全域 | 県 | 町 | 間接 | 完了 | 537,566 | 24 | ~ | 26 | H23 | | | 0 | 年度末交付決定のため、基金積立のみ実施。 | |
| | | | | | | | | | | | | | | | | | | | | H24 | 108,315 | | 0 | | 108,315 |
| | | | | | | | | | | | | | | | | | | | | H25 | 396,796 | | 398,037 | | ▲ 1,241 |
| | | | | | | | | | | | | | | | | | | | | H26 | | | 5,136 | | ▲ 5,136 |
| | | | | | | | | | | | | | | | | | | | | H27 | | | | | 0 |
| | | | | | | | | | | | | | | | | | | | | H28 | | | | | 0 |
| | | | | | | | | | | | | | | | | | | | | H29 | | ▲ 101,937 | | | ▲ 101,937 |
| | | | | | | | | | | | | | | | | | | | | H30 | | | | | 0 |
| | | | | | | | | | | | | | | | | | | | | H31 | | | | | 0 |
| | | | | | | | | | | | | | | | | | | | | H32 | | | | | 0 |
| | | | | | | | | | | | | | | | | | | | | 累計 | 505,111 | ▲ 101,937 | 403,173 | | 1 |
| 山元町 | 61 | | C | - | 1 | - | 5 | - | | 農山漁村地域 復興基盤総合 整備事業(農 地整備事業) | 山元東部 地区 | 県 | 県 | 直接 | 継続 | 19,484,400 | 25 | ~ | 33 | H23 | | | 0 | 26年1月、土地利用計画検討支援業務発注 | |
| | | | | | | | | | | | | | | | | | | | | H24 | | | | | 0 |
| | | | | | | | | | | | | | | | | | | | | H25 | 150,000 | | 968 | | 149,032 |
| | | | | | | | | | | | | | | | | | | | | H26 | 5,253,750 | ▲ 1,163,625 | 265,789 | | 3,824,336 |
| | | | | | | | | | | | | | | | | | | | | H27 | | | 1,823,548 | | ▲ 1,823,548 |
| | | | | | | | | | | | | | | | | | | | | H28 | 4,200,487 | | 5,822,179 | | ▲ 1,621,692 |
| | | | | | | | | | | | | | | | | | | | | H29 | 3,722,501 | 471,813 | 3,368,506 | | 825,808 |
| | | | | | | | | | | | | | | | | | | | | H30 | 740,611 | 191,025 | 1,302,118 | | ▲ 370,482 |
| | | | | | | | | | | | | | | | | | | | | H31 | | 319,237 | 709,225 | | ▲ 389,988 |
| | | | | | | | | | | | | | | | | | | | | H32 | 112,500 | 615,000 | 1,093,935 | | ▲ 366,435 |
| | | | | | | | | | | | | | | | | | | | | 累計 | 14,179,849 | 433,450 | 14,386,268 | | 227,031 |
| 山元町 | 68 | | C | - | 4 | - | 3 | - | | 被災地域農業 復興総合支援 事業 (園芸作物用 機械等整備事 業)(東部・新 浜地区) | 新浜地区 | 県 | 町 | 間接 | 完了 | 2,266,204 | 27 | ~ | 28 | H23 | | | 0 | H28.3園芸作物用機械等整備事業完了、 園芸作物用施設内部機械整備事業契約…H28.6契約、H28.9 完了 園芸ハウス整備事業建設工事…H28.6契約、H29.2完了 園芸ハウス整備事業建設工事施工管理業務委託…H28.6契約、 H29.3完了 | |
| | | | | | | | | | | | | | | | | | | | | H24 | | | | | 0 |
| | | | | | | | | | | | | | | | | | | | | H25 | | | | | 0 |
| | | | | | | | | | | | | | | | | | | | | H26 | | | | | 0 |
| | | | | | | | | | | | | | | | | | | | | H27 | 1,100,920 | | 1,100,920 | | 0 |
| | | | | | | | | | | | | | | | | | | | | H28 | 874,567 | | 597,473 | | 277,094 |
| | | | | | | | | | | | | | | | | | | | | H29 | | ▲ 275,835 | 771 | | ▲ 276,606 |
| | | | | | | | | | | | | | | | | | | | | H30 | | | | | 0 |
| | | | | | | | | | | | | | | | | | | | | H31 | | | | | 0 |
| | | | | | | | | | | | | | | | | | | | | H32 | | | | | 0 |
| | | | | | | | | | | | | | | | | | | | | 累計 | 1,975,487 | ▲ 275,835 | 1,699,164 | | 488 |

| 市町村 | No. | 事業番号 | | | | | | 事業名 | 地区名 施設名 | 交付 団体 | 事業 実施 主体 | 直接 ／ 間接 | 継続 ／ 完了 | 全体 事業費 | 全体 事業 期間 | | 年度 | 交付額 (国費) | 事業間 流用額 (国費) | 契約済額 (国費相当額) | 執行残額 (国費相当額) | 事業の進捗状況 | | |
|-----|-----|------|---|---|---|---|---|--------------------------------------|------------------|----------|----------------|---------------|---------------|-----------|----------------|----|----|-------------|--------------------|-----------------|-----------------|----------|--|--------------------|
| | | | | | | | | | | | | | | | | | | | | | | | | |
| 山元町 | 69 | C | - | 4 | - | 4 | - | 被災地域農業復興総合支援事業(園芸作物用機械等整備事業)(東部・磯地区) | 磯地区 | 県 | 町 | 間接 | 完了 | 67,616 | 27 | ~ | 28 | H23 | | | | 0 | H28.3園芸作物用施設建設工事完了、H28.3園芸ハウス整備事業建設工事完了、 | |
| | | | | | | | | | | | | | | | | | | H24 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H25 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H26 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H27 | 66,296 | | 50,711 | 15,585 | | |
| | | | | | | | | | | | | | | | | | | H28 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H29 | | ▲ 15,585 | | ▲ 15,585 | | |
| | | | | | | | | | | | | | | | | | | H30 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H31 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H32 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | 累計 | 66,296 | ▲ 15,585 | 50,711 | 0 | | |
| 松島町 | 22 | C | - | 5 | - | 1 | - | 漁業集落防災機能強化事業(手樽地区) | 手樽地区 | 県 | 町 | 間接 | 完了 | 65,532 | 24 | ~ | 26 | H23 | | | | 0 | 24年10月、測量・実施設計発注。 | |
| | | | | | | | | | | | | | | | | | | H24 | 53,340 | | 51,801 | 1,539 | | |
| | | | | | | | | | | | | | | | | | | H25 | | | 0 | 0 | | |
| | | | | | | | | | | | | | | | | | | H26 | | | ▲ 2,652 | 2,652 | | |
| | | | | | | | | | | | | | | | | | | H27 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H28 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H29 | | ▲ 4,191 | | ▲ 4,191 | | |
| | | | | | | | | | | | | | | | | | | H30 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H31 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H32 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | 累計 | 53,340 | ▲ 4,191 | 49,149 | 0 | | |
| 松島町 | 23 | C | - | 6 | - | 1 | - | 漁港施設機能強化事業(手樽地区) | 手樽地区 | 県 | 町 | 間接 | 完了 | 6,006 | 24 | ~ | 26 | H23 | | | | 0 | 24年10月、測量・実施設計発注。 | |
| | | | | | | | | | | | | | | | | | | H24 | 4,582 | | 4,504 | 78 | | |
| | | | | | | | | | | | | | | | | | | H25 | | | 0 | 0 | | |
| | | | | | | | | | | | | | | | | | | H26 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H27 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H28 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H29 | | ▲ 78 | | ▲ 78 | | |
| | | | | | | | | | | | | | | | | | | H30 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H31 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H32 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | 累計 | 4,582 | ▲ 78 | 4,504 | 0 | | |
| 松島町 | 35 | C | - | 1 | - | 1 | - | 農山漁村地域復興基盤総合整備事業(漁港環境整備事業) | 磯崎地区 | 県 | 県 | 直接 | 完了 | 69,700 | 24 | ~ | 29 | H23 | | | | 0 | 測量・設計に係る発注準備・調整中。 | |
| | | | | | | | | | | | | | | | | | | H24 | 7,275 | | 0 | 7,275 | | |
| | | | | | | | | | | | | | | | | | | H25 | 45,000 | | 8,674 | 36,326 | | |
| | | | | | | | | | | | | | | | | | | H26 | | | 0 | 0 | | |
| | | | | | | | | | | | | | | | | | | H27 | | | 43,600 | ▲ 43,600 | | |
| | | | | | | | | | | | | | | | | | | H28 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H29 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H30 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H31 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H32 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | 累計 | 52,275 | 0 | 52,274 | 1 | | |
| 松島町 | 39 | ☆ | F | - | 3 | - | 1 | - | 漁業集落復興効果促進事業(県分) | 松島町 | 県 | 県 | 直接 | 完了 | 13,148 | 25 | ~ | 32 | H23 | | | | 0 | 26年2月、調査業務・設計業務発注。 |
| | | | | | | | | | | | | | | | | | | | H24 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | H25 | 7,638 | | 0 | 7,638 | |
| | | | | | | | | | | | | | | | | | | | H26 | 0 | | 0 | 0 | |
| | | | | | | | | | | | | | | | | | | | H27 | 2,880 | | | 2,880 | |
| | | | | | | | | | | | | | | | | | | | H28 | | | 1,079 | ▲ 1,079 | |
| | | | | | | | | | | | | | | | | | | | H29 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | H30 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | H31 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | H32 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | 累計 | 10,518 | 0 | 1,079 | 9,439 | |

| 市町村 | No. | 事業番号 | | | | | | 事業名 | 地区名 施設名 | 交付 団体 | 事業 実施 主体 | 直接 ／ 間接 | 継続 ／ 完了 | 全体 事業費 | 全体 事業 期間 | | 年度 | 交付額 (国費) | 事業間 流用額 (国費) | 契約済額 (国費相当額) | 執行残額 (国費相当額) | 事業の進捗状況 | | |
|------|-----------|----------|-----------|-----------|----------------------|---|---|--|---|----------|----------------|---------------|---------------|-----------|----------------|---|----|-------------|--------------------|-----------------|-----------------|-----------|---|---|
| | | | | | | | | | | | | | | | | | | | | | | | | |
| 松島町 | 50 | C | - | 1 | - | 2 | - | 農山漁村地域 復興基盤総合 整備事業(復 興整備実施計 画) | 手樽地区 | 県 | 県 | 直接 | 完了 | 25,996 | 28 | ~ | 28 | H23 | | | | 0 | 28年8月、基本計画策定業務発注。29年3月業務完了。 | |
| | | | | | | | | | | | | | | | | | | H24 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H25 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H26 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H27 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H28 | 26,000 | | 25,995 | 5 | | |
| | | | | | | | | | | | | | | | | | | H29 | | ▲ 4 | | ▲ 4 | | |
| | | | | | | | | | | | | | | | | | | H30 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H31 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H32 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | 累計 | 26,000 | ▲ 4 | 25,995 | 1 | | |
| | | | | | | | | | | | | | | | | | | 松島町 | 51 | C | - | 1 | | - |
| H24 | | | | 0 | | | | | | | | | | | | | | | | | | | | |
| H25 | | | | 0 | | | | | | | | | | | | | | | | | | | | |
| H26 | | | | 0 | | | | | | | | | | | | | | | | | | | | |
| H27 | | | | 0 | | | | | | | | | | | | | | | | | | | | |
| H28 | 78,750 | | 72,090 | 6,660 | | | | | | | | | | | | | | | | | | | | |
| H29 | 2,029,728 | 4,273 | 1,496,044 | 537,957 | | | | | | | | | | | | | | | | | | | | |
| H30 | 324,074 | 752,475 | 946,767 | 129,782 | | | | | | | | | | | | | | | | | | | | |
| H31 | 23,475 | 23,475 | 606,143 | ▲ 582,668 | | | | | | | | | | | | | | | | | | | | |
| H32 | | 108,000 | 188,082 | ▲ 80,082 | | | | | | | | | | | | | | | | | | | | |
| 累計 | 2,432,552 | 888,223 | 3,309,126 | 11,649 | | | | | | | | | | | | | | | | | | | | |
| 七ヶ浜町 | 26 | C | - | 6 | - | 1 | - | 漁港施設機能 強化事業(菖 蒲田浜地区) | 菖蒲田浜 地区 | 県 | 町 | 間接 | 完了 | 4,662 | 23 | ~ | 24 | | | | | | H23 | |
| | | | | | | | | | | | | | | | | | | H24 | 0 | | 3,497 | ▲ 3,497 | 25年3月、完成 | |
| | | | | | | | | | | | | | | | | | | H25 | 0 | | 0 | 0 | 未執行。 | |
| | | | | | | | | | | | | | | | | | | H26 | 0 | | 0 | 0 | 26年度に菖蒲田漁港内で嵩上げ工事を計画していたが、他事業の残土を受入れ整備を行った。そのため該当事業が無くなったため、26年度に事業完了とする。 | |
| | | | | | | | | | | | | | | | | | | H27 | 0 | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H28 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H29 | | ▲ 2,503 | | ▲ 2,503 | | |
| | | | | | | | | | | | | | | | | | | H30 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H31 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H32 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | 累計 | 6,000 | ▲ 2,503 | 3,497 | 0 | | |
| | | | | | | | | | | | | | | | | | | 七ヶ浜町 | 27 | C | - | 6 | - | 2 |
| H24 | 0 | | 14,076 | ▲ 14,076 | 25年3月、完成 | | | | | | | | | | | | | | | | | | | |
| H25 | 0 | | 0 | 0 | 未執行。 | | | | | | | | | | | | | | | | | | | |
| H26 | 0 | | 3,280 | ▲ 3,280 | 27年1月嵩上げ工事発注、27年3月完成 | | | | | | | | | | | | | | | | | | | |
| H27 | 0 | | | 0 | | | | | | | | | | | | | | | | | | | | |
| H28 | | | | 0 | | | | | | | | | | | | | | | | | | | | |
| H29 | | ▲ 24,644 | | ▲ 24,644 | | | | | | | | | | | | | | | | | | | | |
| H30 | | | | 0 | | | | | | | | | | | | | | | | | | | | |
| H31 | | | | 0 | | | | | | | | | | | | | | | | | | | | |
| H32 | | | | 0 | | | | | | | | | | | | | | | | | | | | |
| 累計 | 42,000 | ▲ 24,644 | 17,356 | 0 | | | | | | | | | | | | | | | | | | | | |
| 七ヶ浜町 | 30 | C | - | 8 | - | 1 | - | 宮城県水産技 術総合セン ター一種苗生 産施設復旧整 備事業 | 七ヶ浜 町・ 宮城県水 産技術総 合セン ター一種 苗生産 施設 | 県 | 県 | 直接 | 完了 | 4,203,115 | 24 | ~ | 27 | | | | | | | |
| | | | | | | | | | | | | | | | | | | H24 | 1,284,916 | | 47,386 | 1,237,530 | | |
| | | | | | | | | | | | | | | | | | | H25 | 1,714,111 | | 2,599,633 | ▲ 885,522 | | |
| | | | | | | | | | | | | | | | | | | H26 | 191,367 | | 445,484 | ▲ 254,117 | | |
| | | | | | | | | | | | | | | | | | | H27 | 0 | | 59,831 | ▲ 59,831 | | |
| | | | | | | | | | | | | | | | | | | H28 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H29 | | ▲ 38,059 | | ▲ 38,059 | | |
| | | | | | | | | | | | | | | | | | | H30 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H31 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H32 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | 累計 | 3,190,394 | ▲ 38,059 | 3,152,334 | 1 | | |

| 市町村 | No. | 事業番号 | | | | | | 事業名 | 地区名 施設名 | 交付 団体 | 事業 実施 主体 | 直接 ／ 間接 | 継続 ／ 完了 | 全体 事業費 | 全体 事業 期間 | | 年度 | 交付額 (国費) | 事業間 流用額 (国費) | 契約済額 (国費相当額) | 執行残額 (国費相当額) | 事業の進捗状況 | | | | | | | | | | | | | | | | | | |
|------|-----------|---------|-----------|-------------------------------|------------------------|---|---|---------------------------------------|------------|----------|----------------|---------------|---------------|-----------|----------------|---|----|-------------|--------------------|-----------------|-----------------|----------------------------------|---|---|---|------------------------------|-------|---|---|----|----|-----------|----|---|----|-----|--------|--------|--------|-------------------|
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 七ヶ浜町 | 53 | C | - | 4 | - | 1 | - | 被災地域農業復興総合支援事業(七ヶ浜町農業復興共同乾燥調製施設等整備事業) | 七ヶ浜町全域 | 県 | 町 | 間接 | 完了 | 196,908 | 24 | ~ | 27 | H23 | 0 | | 0 | 25年3月、実施設計発注。 | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H24 | 5,392 | 4,882 | 510 | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H25 | 116,922 | 24,853 | 92,069 | 7月、用地測量完了。11月、農業用機械購入完了 | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H26 | 28,366 | 88,503 | ▲ 60,137 | H27.1共同乾燥調整施設整備(建屋・プラント及び監理委託)完了 | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H27 | 0 | 27,380 | ▲ 27,380 | H28.3農業用機械格納庫、共同育苗施設完了 | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H28 | | | 0 | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H29 | | | 0 | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H30 | | | 0 | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H31 | | ▲ 3,000 | ▲ 3,000 | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H32 | | | 0 | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | 累計 | 150,680 | ▲ 3,000 | 145,618 | 2,062 | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | 七ヶ浜町 | 54 | C | - | 1 | - | 2 | - | 農山漁村地域復興基盤総合整備事業(復興整備実施計画) | 七ヶ浜地区 | 県 | 県 | 直接 | 完了 | 23,769 | 24 | ~ | 27 | H23 | 0 | | 0 | 25年3月、基本計画策定業務発注。 |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | H24 | 26,000 | 14,280 | 11,720 | |
| H25 | 3,300 | 7,800 | ▲ 4,500 | 25年4月塩分モニタリング業務発注 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H26 | 0 | 1,289 | ▲ 1,289 | 26年5月塩分モニタリング業務発注 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H27 | 0 | 399 | ▲ 399 | 27年12月塩分モニタリング業務発注。28年3月業務完了。 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H28 | | | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H29 | | ▲ 5,531 | ▲ 5,531 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H30 | | | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H31 | | | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H32 | | | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 累計 | 29,300 | ▲ 5,531 | 23,768 | 1 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 七ヶ浜町 | 55 | ◆C | - | 1 | - | 3 | - | 農地整備推進支援事業 | 七ヶ浜地区 | 県 | 県 | 直接 | 廃止 | 96 | 25 | ~ | 25 | | | | | | | | | | | | | | | | | | | H23 | 0 | | 0 | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | H24 | 0 | | 0 | |
| | | | | | | | | | | | | | | | | | | H25 | 11,840 | 0 | 11,840 | 未執行。 | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H26 | 0 | | 0 | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H27 | 0 | | 0 | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H28 | | | 0 | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H29 | | ▲ 11,763 | ▲ 11,763 | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H30 | | | 0 | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H31 | | | 0 | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H32 | | | 0 | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | 累計 | 11,840 | ▲ 11,763 | 0 | 77 | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | 七ヶ浜町 | 65 | C | - | 1 | - | 3 | - | 農山漁村地域復興基盤総合整備事業(復興基盤総合整備事業) | 七ヶ浜地区 | 県 | 県 | 直接 | 継続 | 3,266,000 | 25 | ~ | 33 | H23 | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | H24 | | | 0 | |
| H25 | 120,000 | 32,575 | 87,425 | 25年11月、実施設計発注。26年1月、工事発注。 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H26 | 898,500 | 818,954 | 79,546 | 26年6月、工事発注。 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H27 | 657,750 | 365,605 | 292,145 | 27年9月、28年2月、暗渠排水工事契約。 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H28 | 210,000 | 493,145 | ▲ 283,145 | 28年8月、区画整理工事発注。 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H29 | 198,750 | 82,500 | 262,101 | 29年9月、工事発注 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H30 | | 186,000 | 166,670 | 30年8月、工事発注 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H31 | | 96,000 | 126,187 | 元々11月、工事発注 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H32 | | | 169,703 | ▲ 169,703 | R2年7月工事発注。R2年7月換地業務発注。 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 累計 | 2,085,000 | 364,500 | 2,434,940 | 14,560 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 利府町 | 6 | C | - | 5 | - | 1 | - | 浜田地区漁業集落防災機能強化事業 | 浜田地区 | 県 | 町 | 間接 | 完了 | 31,000 | 24 | ~ | 25 | | | | | | | | | | | | | | | | | | | H23 | | | 0 | 24年6月、測量調査設計発注。 |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | H24 | 23,250 | 18,698 | 4,552 | |
| | | | | | | | | | | | | | | | | | | H25 | | ▲ 1,784 | 1,784 | 26年3月、完了。 | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H26 | | 0 | 0 | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H27 | | | 0 | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H28 | | | 0 | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H29 | | | 0 | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H30 | | | 0 | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H31 | | | 0 | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H32 | | | 0 | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | 累計 | 23,250 | 0 | 16,914 | 6,336 | | | | | | | | | | | | | | | | | | |

| 市町村 | No. | 事業番号 | | | | | | 事業名 | 地区名 施設名 | 交付 団体 | 事業 実施 主体 | 直接 ／ 間接 | 継続 ／ 完了 | 全体 事業費 | 全体 事業 期間 | | 年度 | 交付額 (国費) | 事業間 流用額 (国費) | 契約済額 (国費相当額) | 執行残額 (国費相当額) | 事業の進捗状況 | | | | | | | | | | | | | | | | | | |
|-----|--------|------|---------|--------|-----------|---|---|--------------------------|------------|----------|----------------|---------------|---------------|-----------|----------------|---|----|-------------|--------------------|-----------------|-----------------|-----------------|-----------|---|---|-----------------------|------|---|---|----|----|--------|----|---|----|-----|--------|--|--------|-----------------|
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 利府町 | 7 | C | - | 5 | - | 2 | - | 須賀地区漁業 集落防災機能 強化事業 | 須賀地区 | 県 | 町 | 間接 | 完了 | 75,000 | 24 | ~ | 25 | H23 | | | 0 | 24年6月、測量調査設計発注。 | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H24 | 56,250 | | 31,001 | 25,249 | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H25 | | | ▲ 1,666 | 1,666 | 26年3月、完了。 | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H26 | | | 0 | 0 | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H27 | | | | 0 | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H28 | | | | 0 | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H29 | | | | 0 | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H30 | | | | 0 | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H31 | | | | 0 | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H32 | | | | 0 | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | 累計 | 56,250 | 0 | 29,335 | 26,915 | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | 利府町 | 8 | C | - | 6 | - | 1 | - | 浜田漁港施設 用地嵩上げ事 業 | 浜田地区 | 県 | 町 | 間接 | 完了 | 1,000 | 24 | ~ | 25 | H23 | | | 0 | 24年6月、測量調査設計発注。 |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | H24 | 750 | | 325 | 425 |
| H25 | | | 1 | ▲ 1 | 26年3月、完了。 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H26 | | | 0 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H27 | | | | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H28 | | | | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H29 | | | | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H30 | | | | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H31 | | | | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H32 | | | | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 累計 | 750 | 0 | 326 | 424 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 利府町 | 9 | C | - | 6 | - | 2 | - | 須賀漁港施設 用地嵩上げ事 業 | 須賀地区 | 県 | 町 | 間接 | 完了 | 1,000 | 24 | ~ | 25 | | | | | | | | | | | | | | | | | | | H23 | | | 0 | 24年6月、測量調査設計発注。 |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | H24 | 750 | | 155 | 595 |
| | | | | | | | | | | | | | | | | | | H25 | | | 0 | 0 | 26年3月、完了。 | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H26 | | | 0 | 0 | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H27 | | | | 0 | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H28 | | | | 0 | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H29 | | | | 0 | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H30 | | | | 0 | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H31 | | | | 0 | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H32 | | | | 0 | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | 累計 | 750 | 0 | 155 | 595 | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | 利府町 | 10 | C | - | 6 | - | 3 | - | 須賀漁港護岸 等機能強化事 業 | 須賀地区 | 県 | 町 | 間接 | 完了 | 50,000 | 24 | ~ | 25 | H23 | | | 0 | 24年6月、測量調査設計発注。 |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | H24 | 37,500 | | 16,662 | 20,838 |
| H25 | | | ▲ 8,454 | 8,454 | 26年3月、完了。 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H26 | | | 0 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H27 | | | | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H28 | | | | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H29 | | | | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H30 | | | | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H31 | | | | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H32 | | | | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 累計 | 37,500 | 0 | 8,208 | 29,292 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 利府町 | 17 | C | - | 6 | - | 4 | - | 浜田漁港臨港 道路整備事業 | 浜田地区 | 県 | 町 | 間接 | 完了 | 4,000 | 24 | ~ | 25 | | | | | | | | | | | | | | | | | | | H23 | | | 0 | 25年1月、測量調査設計発注。 |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | H24 | 3,000 | | 2,145 | 855 |
| | | | | | | | | | | | | | | | | | | H25 | | | ▲ 145 | 145 | 26年3月、完了。 | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H26 | | | 0 | 0 | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H27 | | | | 0 | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H28 | | | | 0 | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H29 | | | | 0 | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H30 | | | | 0 | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H31 | | | | 0 | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H32 | | | | 0 | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | 累計 | 3,000 | 0 | 2,000 | 1,000 | | | | | | | | | | | | | | | | | | |

| 市町村 | No. | 事業番号 | | | | | | 事業名 | 地区名 施設名 | 交付 団体 | 事業 実施 主体 | 直接 ／ 間接 | 継続 ／ 完了 | 全体 事業費 | 全体 事業 期間 | | 年度 | 交付額 (国費) | 事業間 流用額 (国費) | 契約済額 (国費相当額) | 執行残額 (国費相当額) | 事業の進捗状況 | |
|-----|-----|------|---|---|---|---|---|----------------------------|--------------------|----------|----------------|---------------|---------------|-----------|----------------|---|----|-------------|--------------------|-----------------|-----------------|-----------------------------|---|
| | | | | | | | | | | | | | | | | | | | | | | | |
| 利府町 | 20 | C | - | 6 | - | 5 | - | 須賀漁港臨港 道路整備事業 | 須賀地区 | 県 | 町 | 間接 | 完了 | 4,000 | 24 | ~ | 25 | H23 | | | 0 | 25年1月、測量調査設計発注。 | |
| | | | | | | | | | | | | | | | | | | H24 | 3,000 | | 1,712 | 1,288 | |
| | | | | | | | | | | | | | | | | | | H25 | | | ▲ 423 | 423 | 26年3月、完了。 |
| | | | | | | | | | | | | | | | | | | H26 | | | 0 | 0 | |
| | | | | | | | | | | | | | | | | | | H27 | | | 0 | 0 | |
| | | | | | | | | | | | | | | | | | | H28 | | | 0 | 0 | |
| | | | | | | | | | | | | | | | | | | H29 | | | 0 | 0 | |
| | | | | | | | | | | | | | | | | | | H30 | | | 0 | 0 | |
| | | | | | | | | | | | | | | | | | | H31 | | | 0 | 0 | |
| | | | | | | | | | | | | | | | | | | H32 | | | 0 | 0 | |
| | | | | | | | | | | | | | | | | | | 累計 | 3,000 | 0 | 1,289 | 1,711 | |
| 女川町 | 12 | C | - | 5 | - | 1 | - | 漁業集落防災 機能強化測量 調査設計事業 | 指ヶ浜地区 他14地区 | 県 | 町 | 間接 | 完了 | 991,300 | 23 | ~ | 30 | H23 | 48,225 | | 0 | 24年7月、マスタープラン検討業務発注。 | |
| | | | | | | | | | | | | | | | | | | H24 | 695,250 | | 53,668 | 641,582 | |
| | | | | | | | | | | | | | | | | | | H25 | | | 46,067 | ▲ 46,067 | H25.5大石原浜地区測量調査設計契約締結 H25.6離半島部基本設計業務発注 H26.1小屋取基本設計発注 |
| | | | | | | | | | | | | | | | | | | H26 | | | 368,908 | ▲ 368,908 | H26.10被災跡地実施設計契約締結、H26.11修正基本設計契約 締結 H26.11不動産鑑定評価業務発注 |
| | | | | | | | | | | | | | | | | | | H27 | | | 59,062 | ▲ 59,062 | H27.8修正基本設計業務の変更契約締結、H27.10補償算定調 査業務発注、H27.11小屋取地区実施設計業務発注 |
| | | | | | | | | | | | | | | | | | | H28 | | | ▲ 57,882 | 57,882 | H28.4修正基本設計業務契約、H28.9被災跡地実施設計業務変 更契約、H28.12小屋取地区実施設計業務変更契約 |
| | | | | | | | | | | | | | | | | | | H29 | | | 138,145 | ▲ 138,145 | H29.7修正基本設計業務変更契約、H30.1被災跡地実施設計業 務変更契約 |
| | | | | | | | | | | | | | | | | | | H30 | | | 135,500 | ▲ 135,500 | H30.4被災跡地実施設計業務変更契約 |
| | | | | | | | | | | | | | | | | | | H31 | | | 0 | 0 | |
| | | | | | | | | | | | | | | | | | | H32 | | | 0 | 0 | |
| | | | | | | | | | | | | | | | | | | 累計 | 743,475 | 0 | 743,468 | 7 | |
| 女川町 | 13 | C | - | 6 | - | 1 | - | 漁港施設機能 強化測量調査 設計事業 | 町内全域 | 県 | 町 | 間接 | 完了 | 48,000 | 23 | ~ | 24 | H23 | 8,625 | | 0 | 24年7月、測量調査・実施設計発注。(H25.2完了) | |
| | | | | | | | | | | | | | | | | | | H24 | 27,375 | | 16,329 | 11,046 | |
| | | | | | | | | | | | | | | | | | | H25 | | | 0 | 0 | |
| | | | | | | | | | | | | | | | | | | H26 | | | 0 | 0 | |
| | | | | | | | | | | | | | | | | | | H27 | | | 0 | 0 | |
| | | | | | | | | | | | | | | | | | | H28 | | | 0 | 0 | |
| | | | | | | | | | | | | | | | | | | H29 | | | 0 | 0 | |
| | | | | | | | | | | | | | | | | | | H30 | | | 0 | 0 | |
| | | | | | | | | | | | | | | | | | | H31 | | | 0 | 0 | |
| | | | | | | | | | | | | | | | | | | H32 | | | 0 | 0 | |
| | | | | | | | | | | | | | | | | | | 累計 | 36,000 | 0 | 16,329 | 19,671 | |
| 女川町 | 46 | C | - | 6 | - | 2 | - | 漁港施設機能 強化事業 | 指ヶ浜漁 港 外11漁港 | 県 | 町 | 間接 | 完了 | 128,000 | 24 | ~ | 25 | H23 | | | 0 | 24年11月～、嵩上げ工事発注。 | |
| | | | | | | | | | | | | | | | | | | H24 | 96,000 | | 91,798 | 4,202 | |
| | | | | | | | | | | | | | | | | | | H25 | | | ▲ 3,702 | 3,702 | 26年3月、完了。 |
| | | | | | | | | | | | | | | | | | | H26 | | | 0 | 0 | |
| | | | | | | | | | | | | | | | | | | H27 | | | 0 | 0 | |
| | | | | | | | | | | | | | | | | | | H28 | | | 0 | 0 | |
| | | | | | | | | | | | | | | | | | | H29 | | | 0 | 0 | |
| | | | | | | | | | | | | | | | | | | H30 | | | 0 | 0 | |
| | | | | | | | | | | | | | | | | | | H31 | | | 0 | 0 | |
| | | | | | | | | | | | | | | | | | | H32 | | | 0 | 0 | |
| | | | | | | | | | | | | | | | | | | 累計 | 96,000 | 0 | 88,096 | 7,904 | |

| 市町村 | No. | 事業番号 | | | | | | | 事業名 | 地区名 施設名 | 交付 団体 | 事業 実施 主体 | 直接 ／ 間接 | 継続 ／ 完了 | 全体 事業費 | 全体 事業 期間 | | 年度 | 交付額 (国費) | 事業間 流用額 (国費) | 契約済額 (国費相当額) | 執行残額 (国費相当額) | 事業の進捗状況 | | | | | | | | | | | | | | | | | | | |
|------|-----------|---------|-----------|-----------|---|---|---|---|-----|------------|----------|----------------|---------------|---------------|-----------|----------------|---|----|-------------|--------------------|-----------------|-----------------|---------|---|---|---|---|--|-------|---|---|----|----|-----------|----|---|----|-----|---------|--|--------|----------------------|
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 女川町 | 92 | ☆ | F | - | 3 | - | 1 | - | 1 | | 県 | 県 | 直接 | 完了 | 21,913 | 25 | ～ | 32 | H23 | | | 0 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | H24 | | | 0 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | H25 | 16,825 | | 13,440 | 3,385 | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | H26 | | | | 0 | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | H27 | 8,247 | | | 8,247 | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | H28 | | | 1,135 | ▲ 1,135 | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | H29 | | | | 0 | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | H30 | | | | 0 | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | H31 | | | | 0 | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | H32 | | ▲ 7,542 | 2,139 | ▲ 9,681 | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | 累計 | 25,072 | ▲ 7,542 | 16,714 | 816 | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | 女川町 | 121 | | C | - | 1 | - | 1 | - | | 小乗浜地区 | 県 | 県 | 直接 | 廃止 | 55,000 | 26 | ～ | 29 | H23 | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | H24 | | | 0 | |
| H25 | | | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H26 | 41,250 | | 0 | 41,250 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H27 | | | | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H28 | | | | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H29 | | | | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H30 | | | | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H31 | | | | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H32 | | | | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 累計 | 41,250 | 0 | 0 | 41,250 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 南三陸町 | 10 | | C | - | 1 | - | 1 | - | | 南三陸地区 | 県 | 県 | 直接 | 完了 | 41,499 | 23 | ～ | 24 | | | | | | | | | | | | | | | | | | | | H23 | 36,500 | | 0 | 36,500 |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | H24 | 5,000 | | 41,498 | ▲ 36,498 |
| | | | | | | | | | | | | | | | | | | | H25 | | | | 0 | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | H26 | | | | 0 | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | H27 | | | | 0 | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | H28 | | | | 0 | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | H29 | | ▲ 1 | | ▲ 1 | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | H30 | | | | 0 | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | H31 | | | | 0 | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | H32 | | | | 0 | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | 累計 | 41,500 | ▲ 1 | 41,498 | 1 | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | 南三陸町 | 11 | | C | - | 1 | - | 2 | - | | 南三陸地区 | 県 | 県 | 直接 | 継続 | 4,128,000 | 24 | ～ | 33 | H23 | | | 0 | 25年2月、実施設計発注。 |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | H24 | 159,000 | | 92,220 | 66,780 |
| H25 | 522,000 | | 413,461 | 108,539 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H26 | 1,601,250 | | 987,224 | 614,026 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H27 | | | 367,545 | ▲ 367,545 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H28 | 215,100 | | 462,625 | ▲ 247,525 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H29 | 228,948 | 15,552 | 279,442 | ▲ 34,942 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H30 | 225,000 | 8,250 | 283,879 | ▲ 50,629 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H31 | | 120,899 | 95,926 | 24,973 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H32 | | | 113,652 | ▲ 113,652 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 累計 | 2,951,298 | 144,701 | 3,095,974 | 25 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 南三陸町 | 26 | | C | - | 6 | - | 1 | - | | 港漁港 | 県 | 町 | 間接 | 完了 | 29,526 | 24 | ～ | 28 | | | | | | | | | | | | | | | | | | | | H23 | | | 0 | 24年11月、嵩上げ工事(第1期)発注。 |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | H24 | 14,963 | | 14,612 | 351 |
| | | | | | | | | | | | | | | | | | | | H25 | | | 0 | 0 | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | H26 | 10,851 | | 7,532 | 3,319 | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | H27 | | | | 0 | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | H28 | | | | 0 | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | H29 | | ▲ 3,670 | | ▲ 3,670 | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | H30 | | | | 0 | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | H31 | | | | 0 | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | H32 | | | | 0 | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | 累計 | 25,814 | ▲ 3,670 | 22,144 | 0 | | | | | | | | | | | | | | | | | | | |

| 市町村 | No. | 事業番号 | | | | | | 事業名 | 地区名 施設名 | 交付 団体 | 事業 実施 主体 | 直接 ／ 間接 | 継続 ／ 完了 | 全体 事業費 | 全体 事業 期間 | | 年度 | 交付額 (国費) | 事業間 流用額 (国費) | 契約済額 (国費相当額) | 執行残額 (国費相当額) | 事業の進捗状況 | |
|------|--------|---------|----------|---------|--|---|---|-----------------------|------------|----------|----------------|---------------|---------------|-----------|----------------|---|----|-------------|--------------------|-----------------|-----------------|---------|--|
| | | | | | | | | | | | | | | | | | | | | | | | |
| 南三陸町 | 27 | C | - | 6 | - | 2 | - | 漁港施設機能強化事業(②) 田浦漁港 | 田浦漁港 | 県 | 町 | 間接 | 継続 | 34,843 | 24 | ~ | 33 | H23 | | | | 0 | 25年1月、嵩上げ工事(第1期)発注。 |
| | | | | | | | | | | | | | | | | | | H24 | 15,291 | | 15,291 | 0 | |
| | | | | | | | | | | | | | | | | | | H25 | | | 0 | 0 | 26年3月、嵩上げ工事(第1期)完了。残工事(第2期(舗装・嵩上げ工事))有り(発注予定)。 |
| | | | | | | | | | | | | | | | | | | H26 | 7,416 | | 5,866 | 1,550 | H26.7工事(舗装)発注、H26.11工事(舗装)完了 |
| | | | | | | | | | | | | | | | | | | H27 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H28 | 3,424 | | 0 | 3,424 | |
| | | | | | | | | | | | | | | | | | | H29 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H30 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H31 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H32 | | | 4,974 | ▲ 4,974 | R3年度に完了予定 |
| | | | | | | | | | | | | | | | | | | 累計 | 26,131 | 0 | 26,131 | 0 | |
| | | | | | | | | | | | | | | | | | | 南三陸町 | 28 | C | - | 6 | - |
| H24 | 32,700 | | 31,632 | 1,068 | | | | | | | | | | | | | | | | | | | |
| H25 | | | ▲ 19,441 | 19,441 | 26年2月、嵩上げ工事(第1期)完了。残工事(第2期(舗装・嵩上げ工事))有り(発注予定)。 | | | | | | | | | | | | | | | | | | |
| H26 | | | 0 | 0 | | | | | | | | | | | | | | | | | | | |
| H27 | | | 4,863 | ▲ 4,863 | 27年10月、残工事(第2期(舗装・嵩上げ工事))完了 | | | | | | | | | | | | | | | | | | |
| H28 | | | | 0 | | | | | | | | | | | | | | | | | | | |
| H29 | | | | 0 | | | | | | | | | | | | | | | | | | | |
| H30 | | | 9,920 | ▲ 9,920 | 30年11月、舗装・嵩上げ工事完了 | | | | | | | | | | | | | | | | | | |
| H31 | | | | 0 | | | | | | | | | | | | | | | | | | | |
| H32 | | ▲ 5,726 | | ▲ 5,726 | | | | | | | | | | | | | | | | | | | |
| 累計 | 32,700 | ▲ 5,726 | 26,974 | 0 | | | | | | | | | | | | | | | | | | | |
| 南三陸町 | 29 | C | - | 6 | - | 4 | - | 漁港施設機能強化事業(④) 寄木漁港 | 寄木漁港 | 県 | 町 | 間接 | 完了 | 15,038 | 24 | ~ | 29 | | | | | | |
| | | | | | | | | | | | | | | | | | | H24 | 9,611 | | 7,527 | 2,084 | |
| | | | | | | | | | | | | | | | | | | H25 | | | 0 | 0 | 26年3月、嵩上げ工事(第1期)完了。残工事(第2期(舗装・嵩上げ工事))有り(発注予定)。 |
| | | | | | | | | | | | | | | | | | | H26 | | | 0 | 0 | |
| | | | | | | | | | | | | | | | | | | H27 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H28 | 1,667 | | 1,036 | 631 | 28.8工事契約 29.9完成予定 |
| | | | | | | | | | | | | | | | | | | H29 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H30 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H31 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H32 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | 累計 | 11,278 | 0 | 8,563 | 2,715 | |
| | | | | | | | | | | | | | | | | | | 南三陸町 | 30 | C | - | 6 | - |
| H24 | 18,275 | | 9,272 | 9,003 | | | | | | | | | | | | | | | | | | | |
| H25 | | | 0 | 0 | 26年3月、嵩上げ工事(第1期)完了。残工事(第2期(舗装・嵩上げ工事))有り(発注予定)。 | | | | | | | | | | | | | | | | | | |
| H26 | | | 0 | 0 | | | | | | | | | | | | | | | | | | | |
| H27 | | | | 0 | | | | | | | | | | | | | | | | | | | |
| H28 | 7,805 | | 14,835 | ▲ 7,030 | 28.8工事契約 29.9完成予定 | | | | | | | | | | | | | | | | | | |
| H29 | | | | 0 | | | | | | | | | | | | | | | | | | | |
| H30 | | | | 0 | | | | | | | | | | | | | | | | | | | |
| H31 | | | | 0 | | | | | | | | | | | | | | | | | | | |
| H32 | | 5,726 | 4,998 | 728 | | | | | | | | | | | | | | | | | | | |
| 累計 | 26,080 | 5,726 | 29,105 | 2,701 | | | | | | | | | | | | | | | | | | | |
| 南三陸町 | 31 | C | - | 6 | - | 6 | - | 漁港施設機能強化事業(⑥) 清水漁港 | 清水漁港 | 県 | 町 | 間接 | 完了 | 9,868 | 24 | ~ | 28 | | | | | | |
| | | | | | | | | | | | | | | | | | | H24 | 9,957 | | 0 | 9,957 | |
| | | | | | | | | | | | | | | | | | | H25 | | | 5,943 | ▲ 5,943 | 26年3月、嵩上げ工事(第1期)完了。残工事(第2期(舗装・嵩上げ工事))有り(発注予定)。 |
| | | | | | | | | | | | | | | | | | | H26 | | | 0 | 0 | |
| | | | | | | | | | | | | | | | | | | H27 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H28 | | | 1,458 | ▲ 1,458 | |
| | | | | | | | | | | | | | | | | | | H29 | | ▲ 2,556 | | ▲ 2,556 | |
| | | | | | | | | | | | | | | | | | | H30 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H31 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H32 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | 累計 | 9,957 | ▲ 2,556 | 7,401 | 0 | |

| 市町村 | No. | 事業番号 | | | | | | 事業名 | 地区名 施設名 | 交付 団体 | 事業 実施 主体 | 直接 ／ 間接 | 継続 ／ 完了 | 全体 事業費 | 全体 事業 期間 | | 年度 | 交付額 (国費) | 事業間 流用額 (国費) | 契約済額 (国費相当額) | 執行残額 (国費相当額) | 事業の進捗状況 | |
|------|-----|------|---|---|---|----|---|------------------------|------------|----------|----------------|---------------|---------------|-----------|----------------|---|----|-------------|--------------------|-----------------|-----------------|---------|--|
| | | | | | | | | | | | | | | | | | | | | | | | |
| 南三陸町 | 32 | C | - | 6 | - | 7 | - | 漁港施設機能強化事業(⑦) 荒砥漁港 | 荒砥漁港 | 県 | 町 | 間接 | 完了 | 18,110 | 24 | ~ | 32 | H23 | | | | 0 | 24年11月、嵩上げ工事(第1期)発注。 |
| | | | | | | | | | | | | | | | | | | H24 | 13,038 | | 7,320 | 5,718 | |
| | | | | | | | | | | | | | | | | | | H25 | | | 1,012 | ▲ 1,012 | 26年2月、嵩上げ工事(第1期)完了。残工事(第2期(舗装・嵩上げ工事))有り(発注予定)。 |
| | | | | | | | | | | | | | | | | | | H26 | | | 0 | 0 | |
| | | | | | | | | | | | | | | | | | | H27 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H28 | 544 | | | 544 | 未発注 |
| | | | | | | | | | | | | | | | | | | H29 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H30 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H31 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H32 | | | 3,719 | ▲ 3,719 | R3年3月完了 |
| | | | | | | | | | | | | | | | | | | 累計 | 13,582 | 0 | 12,051 | 1,531 | |
| 南三陸町 | 33 | C | - | 6 | - | 8 | - | 漁港施設機能強化事業(⑧) 平磯漁港 | 平磯漁港 | 県 | 町 | 間接 | 完了 | 12,873 | 24 | ~ | 25 | H23 | | | | 0 | 25年1月、嵩上げ工事(第1期)発注。 |
| | | | | | | | | | | | | | | | | | | H24 | 9,678 | | 10,363 | ▲ 685 | |
| | | | | | | | | | | | | | | | | | | H25 | | | ▲ 709 | 709 | 26年2月、嵩上げ工事(第1期)完了。残工事(第2期(嵩上げ工事))有り(発注予定)。 |
| | | | | | | | | | | | | | | | | | | H26 | | | 0 | 0 | |
| | | | | | | | | | | | | | | | | | | H27 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H28 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H29 | | ▲ 24 | | ▲ 24 | |
| | | | | | | | | | | | | | | | | | | H30 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H31 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H32 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | 累計 | 9,678 | ▲ 24 | 9,654 | 0 | |
| 南三陸町 | 34 | C | - | 6 | - | 9 | - | 漁港施設機能強化事業(⑨) 津の宮漁港 | 津の宮漁港 | 県 | 町 | 間接 | 完了 | 18,683 | 24 | ~ | 29 | H23 | | | | 0 | 24年11月、嵩上げ工事(第1期)発注。 |
| | | | | | | | | | | | | | | | | | | H24 | 14,012 | | 13,884 | 128 | |
| | | | | | | | | | | | | | | | | | | H25 | | | ▲ 1,390 | 1,390 | 26年2月、嵩上げ工事(第1期)完了。残工事(第2期(舗装・嵩上げ工事))有り(発注予定)。 |
| | | | | | | | | | | | | | | | | | | H26 | | | ▲ 75 | 75 | |
| | | | | | | | | | | | | | | | | | | H27 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H28 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H29 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H30 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H31 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H32 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | 累計 | 14,012 | 0 | 12,419 | 1,593 | |
| 南三陸町 | 35 | C | - | 6 | - | 10 | - | 漁港施設機能強化事業(⑩) 藤浜漁港 | 藤浜漁港 | 県 | 町 | 間接 | 完了 | 5,162 | 24 | ~ | 32 | H23 | | | | 0 | 24年11月、嵩上げ工事(第1期)発注。 |
| | | | | | | | | | | | | | | | | | | H24 | 2,785 | | 2,785 | 0 | |
| | | | | | | | | | | | | | | | | | | H25 | | | ▲ 567 | 567 | 26年2月、嵩上げ工事(第1期)完了。残工事(第2期(舗装・嵩上げ工事))有り(発注予定)。 |
| | | | | | | | | | | | | | | | | | | H26 | | | 0 | 0 | |
| | | | | | | | | | | | | | | | | | | H27 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H28 | 1,086 | | | 1,086 | 未発注 |
| | | | | | | | | | | | | | | | | | | H29 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H30 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H31 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H32 | | | 1,078 | ▲ 1,078 | R3年3月完了 |
| | | | | | | | | | | | | | | | | | | 累計 | 3,871 | 0 | 3,296 | 575 | |
| 南三陸町 | 36 | C | - | 6 | - | 11 | - | 漁港施設機能強化事業(⑪) 石浜漁港 | 石浜漁港 | 県 | 町 | 間接 | 完了 | 18,153 | 24 | ~ | 29 | H23 | | | | 0 | 25年1月、嵩上げ工事(第1期)発注。 |
| | | | | | | | | | | | | | | | | | | H24 | 13,614 | | 12,102 | 1,512 | |
| | | | | | | | | | | | | | | | | | | H25 | | | ▲ 14 | 14 | 26年3月、嵩上げ工事(第1期)完了。残工事(第2期(舗装・嵩上げ工事))有り(発注予定)。 |
| | | | | | | | | | | | | | | | | | | H26 | | | 0 | 0 | |
| | | | | | | | | | | | | | | | | | | H27 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H28 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H29 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H30 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H31 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H32 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | 累計 | 13,614 | 0 | 12,088 | 1,526 | |

| 市町村 | No. | 事業番号 | | | | | | 事業名 | 地区名 施設名 | 交付 団体 | 事業 実施 主体 | 直接 ／ 間接 | 継続 ／ 完了 | 全体 事業費 | 全体 事業 期間 | | 年度 | 交付額 (国費) | 事業間 流用額 (国費) | 契約済額 (国費相当額) | 執行残額 (国費相当額) | 事業の進捗状況 | |
|------|--------|---------|--------|---------|--|----|---|-----------------------------|---------------|----------|----------------|---------------|---------------|-----------|----------------|---|----|-------------|--------------------|-----------------|-----------------|----------|--|
| | | | | | | | | | | | | | | | | | | | | | | | |
| 南三陸町 | 37 | C | - | 6 | - | 12 | - | 漁港施設機能強化事業(⑫) 稲淵漁港 | 稲淵漁港 | 県 | 町 | 間接 | 完了 | 9,481 | 24 | ~ | 25 | H23 | | | | 0 | 25年1月、嵩上げ工事(第1期)発注。 |
| | | | | | | | | | | | | | | | | | | H24 | 15,687 | | 7,111 | 8,576 | |
| | | | | | | | | | | | | | | | | | | H25 | | | 0 | 0 | 26年3月、嵩上げ工事(第1期)完了。残工事(第2期(舗装・嵩上げ工事))有り(発注予定)。 |
| | | | | | | | | | | | | | | | | | | H26 | | | 0 | 0 | |
| | | | | | | | | | | | | | | | | | | H27 | | | 0 | 0 | |
| | | | | | | | | | | | | | | | | | | H28 | | | 0 | 0 | |
| | | | | | | | | | | | | | | | | | | H29 | | ▲ 8,576 | | ▲ 8,576 | |
| | | | | | | | | | | | | | | | | | | H30 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H31 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H32 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | 累計 | 15,687 | ▲ 8,576 | 7,111 | 0 | |
| | | | | | | | | | | | | | | | | | | 南三陸町 | 38 | C | - | 6 | - |
| H24 | 7,385 | | 5,925 | 1,460 | | | | | | | | | | | | | | | | | | | |
| H25 | | | 0 | 0 | 26年3月、嵩上げ工事(第1期)完了。残工事(第2期(舗装・嵩上げ工事))有り(発注予定)。 | | | | | | | | | | | | | | | | | | |
| H26 | | | 0 | 0 | | | | | | | | | | | | | | | | | | | |
| H27 | | | 0 | 0 | | | | | | | | | | | | | | | | | | | |
| H28 | 8,884 | | 8,468 | 416 | 28.8工事契約 29.8完成予定 | | | | | | | | | | | | | | | | | | |
| H29 | | | | 0 | | | | | | | | | | | | | | | | | | | |
| H30 | | | | 0 | | | | | | | | | | | | | | | | | | | |
| H31 | | | | 0 | | | | | | | | | | | | | | | | | | | |
| H32 | | | | 0 | | | | | | | | | | | | | | | | | | | |
| 累計 | 16,269 | 0 | 14,393 | 1,876 | | | | | | | | | | | | | | | | | | | |
| 南三陸町 | 39 | ◆C | - | 1 | - | 2 | - | 農地整備推進支援事業 | 南三陸地区 | 県 | 県 | 直接 | 完了 | 16,993 | 24 | ~ | 25 | | | | | | |
| | | | | | | | | | | | | | | | | | | H24 | 8,080 | | 7,872 | 208 | |
| | | | | | | | | | | | | | | | | | | H25 | 6,240 | | 5,723 | 517 | 25年4月課題検討業務発注, 6月ワークショップ企画運営業務発注 |
| | | | | | | | | | | | | | | | | | | H26 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H27 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H28 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H29 | | ▲ 725 | | ▲ 725 | |
| | | | | | | | | | | | | | | | | | | H30 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H31 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H32 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | 累計 | 14,320 | ▲ 725 | 13,595 | 0 | |
| | | | | | | | | | | | | | | | | | | 南三陸町 | 93 | C | - | 4 | - |
| H24 | | | | 0 | | | | | | | | | | | | | | | | | | | |
| H25 | 17,169 | | 11,709 | 5,460 | H26.3 農業機械及び機械格納庫、導入建設済み | | | | | | | | | | | | | | | | | | |
| H26 | | | | 0 | | | | | | | | | | | | | | | | | | | |
| H27 | | | | 0 | | | | | | | | | | | | | | | | | | | |
| H28 | | | | 0 | | | | | | | | | | | | | | | | | | | |
| H29 | | | | 0 | | | | | | | | | | | | | | | | | | | |
| H30 | | | | 0 | | | | | | | | | | | | | | | | | | | |
| H31 | | ▲ 5,458 | | ▲ 5,458 | | | | | | | | | | | | | | | | | | | |
| H32 | | | | 0 | | | | | | | | | | | | | | | | | | | |
| 累計 | 17,169 | ▲ 5,458 | 11,709 | 2 | | | | | | | | | | | | | | | | | | | |
| 南三陸町 | 94 | C | - | 4 | - | 2 | - | 被災地域農業復興総合支援事業(きく生産施設等整備事業) | 波伝谷・在郷・田尻畑地区等 | 県 | 町 | 間接 | 完了 | 45,498 | 25 | ~ | 26 | | | | | | |
| | | | | | | | | | | | | | | | | | | H24 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H25 | 84,144 | | 33,433 | 50,711 | H26.3~8 農業施設建設、H26.6~7 収穫機械導入 |
| | | | | | | | | | | | | | | | | | | H26 | | | 691 | ▲ 691 | H25年度分契約済額の訂正等 |
| | | | | | | | | | | | | | | | | | | H27 | | ▲ 49,500 | | ▲ 49,500 | |
| | | | | | | | | | | | | | | | | | | H28 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H29 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H30 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H31 | | ▲ 521 | | ▲ 521 | |
| | | | | | | | | | | | | | | | | | | H32 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | 累計 | 84,144 | ▲ 50,021 | 34,124 | ▲ 1 | |

宮城県 復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 農林水産省

令和3年3月末時点

(千円)

| 市町村 | No. | 事業番号 | | | | | | 事業名 | 地区名 施設名 | 交付 団体 | 事業 実施 主体 | 直接 ／ 間接 | 継続 ／ 完了 | 全体 事業費 | 全体 事業 期間 | | 年度 | 交付額 (国費) | 事業間 流用額 (国費) | 契約済額 (国費相当額) | 執行残額 (国費相当額) | 事業の進捗状況 | | | |
|------|-----------|-----------|---------|----------|---|---|---|-----|------------|----------------------|----------------|---------------|---------------|-----------|----------------|---------|----|-------------|--------------------|-----------------|-----------------|----------|---------|----------|----------------------------|
| | | | | | | | | | | | | | | | | | | | | | | | | | |
| 南三陸町 | 100 | ◆ | C | - | 7 | - | 3 | - | 1 | 志津川漁港環境施設復旧方針策定事業 | 志津川漁港 | 県 | 県 | 直接 | 完了 | 37,000 | 26 | ~ | 27 | H23 | | | | 0 | 予備設計業務契約済み 27年11月設計業務完了 |
| | | | | | | | | | | | | | | | | | | | | H24 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | H25 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | H26 | 29,600 | | 26,835 | 2,765 | |
| | | | | | | | | | | | | | | | | | | | | H27 | | | 2,765 | ▲ 2,765 | |
| | | | | | | | | | | | | | | | | | | | | H28 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | H29 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | H30 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | H31 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | H32 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | 累計 | 29,600 | | 29,600 | 0 | |
| | | | | | | | | | | | | | | | | | | | | 南三陸町 | 126 | C | - | 4 | |
| H24 | | | | 0 | | | | | | | | | | | | | | | | | | | | | |
| H25 | | | | 0 | | | | | | | | | | | | | | | | | | | | | |
| H26 | 344,776 | | 279,369 | 65,407 | | | | | | | | | | | | | | | | | | | | | |
| H27 | 102,165 | | 137,610 | ▲ 35,445 | | | | | | | | | | | | | | | | | | | | | |
| H28 | | | | 0 | | | | | | | | | | | | | | | | | | | | | |
| H29 | | | | 0 | | | | | | | | | | | | | | | | | | | | | |
| H30 | | ▲ 15,750 | | ▲ 15,750 | | | | | | | | | | | | | | | | | | | | | |
| H31 | | ▲ 14,210 | | ▲ 14,210 | | | | | | | | | | | | | | | | | | | | | |
| H32 | | | | 0 | | | | | | | | | | | | | | | | | | | | | |
| 累計 | 446,941 | ▲ 29,960 | 416,979 | 2 | | | | | | | | | | | | | | | | | | | | | |
| 南三陸町 | 141 | C | - | 4 | - | 4 | - | - | - | 被災地域農業復興総合支援事業(廻館地区) | 志津川地区 | 県 | 町 | 間接 | 完了 | 235,695 | 27 | ~ | 30 | | | | | | H23 |
| | | | | | | | | | | | | | | | | | | | | H24 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | H25 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | H26 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | H27 | 132,708 | 49,500 | 60,417 | 121,791 | |
| | | | | | | | | | | | | | | | | | | | | H28 | 6,439 | | 61,989 | ▲ 55,550 | |
| | | | | | | | | | | | | | | | | | | | | H29 | | | 54,111 | ▲ 54,111 | |
| | | | | | | | | | | | | | | | | | | | | H30 | | | 252 | ▲ 252 | |
| | | | | | | | | | | | | | | | | | | | | H31 | | ▲ 11,877 | | ▲ 11,877 | |
| | | | | | | | | | | | | | | | | | | | | H32 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | 累計 | 139,147 | 37,623 | 176,769 | 1 | |
| | | | | | | | | | | | | | | | | | | | | 南三陸町 | 143 | C | - | 1 | - |
| H24 | | | | 0 | | | | | | | | | | | | | | | | | | | | | |
| H25 | | | | 0 | | | | | | | | | | | | | | | | | | | | | |
| H26 | | | | 0 | | | | | | | | | | | | | | | | | | | | | |
| H27 | 1,194,000 | | 973,151 | 220,849 | | | | | | | | | | | | | | | | | | | | | |
| H28 | | | | 0 | | | | | | | | | | | | | | | | | | | | | |
| H29 | | | | 0 | | | | | | | | | | | | | | | | | | | | | |
| H30 | | | | 0 | | | | | | | | | | | | | | | | | | | | | |
| H31 | | ▲ 60,000 | | ▲ 60,000 | | | | | | | | | | | | | | | | | | | | | |
| H32 | | ▲ 52,400 | | ▲ 52,400 | | | | | | | | | | | | | | | | | | | | | |
| 累計 | 1,194,000 | ▲ 112,400 | 973,151 | 108,449 | | | | | | | | | | | | | | | | | | | | | |

(千円)

| 市町村 | No. | 事業番号 | | | | | | 事業名 | 地区名 施設名 | 交付 団体 | 事業 実施 主体 | 直接 ／ 間接 | 継続 ／ 完了 | 全体 事業費 | 全体 事業 期間 | | 年度 | 交付額 (国費) | 事業間 流用額 (国費) | 契約済額 (国費相当額) | 執行残額 (国費相当額) | 事業の進捗状況 | | | | | | | | | | | | | | | | | | | | | | | | |
|------------------|-------------|----------|---|-------------|--------------|---|---|-----|------------|---------------|----------------|---------------|---------------|-----------|----------------|---------|----|-------------|--------------------|-----------------|-----------------|---------|---|-------------|-----------|--------------|---|---|---|---|--------------------------|------|---|---|----|----|--------|----|---|----|-----|--|-----|---|---|--|
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 南三陸町 | 144 | ◆ | C | - | 1 | - | 3 | - | 1 | 志津川漁港養 浜事業 | 志津川地 区 | 県 | 県 | 直接 | 完了 | 271,453 | 27 | ～ | 29 | H23 | | | | 0 | 28年2月工事発注 | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | H24 | | | | 0 | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | H25 | | | | 0 | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | H26 | | | | 0 | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | H27 | 163,200 | | | 163,200 | | 0 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | H28 | 53,962 | | | | | 53,962 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | H29 | | | | | | 0 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | H30 | | | | | | 0 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | H31 | | | | | | 0 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | H32 | | | | | | 0 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | 累計 | 217,162 | | | 163,200 | | 53,962 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | 南三陸町 | 147 | ☆ | F | - | | 3 | - | 1 | - | 1 | 漁業集落復興 効果促進事業 (県分) | 南三陸町 | 県 | 県 | 直接 | 完了 | 27,010 | 27 | ～ | 32 | H23 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | H24 | | | | 0 | |
| H25 | | | | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H26 | | | | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H27 | 40,118 | | | | 40,118 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H28 | | | | 4,381 | ▲ 4,381 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H29 | | | | | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H30 | | | | | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H31 | | | | | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H32 | | ▲ 18,510 | | 4,875 | ▲ 23,385 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 累計 | 40,118 | ▲ 18,510 | | 9,256 | 12,352 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 市町村 交付分 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | H23 | 0 | | |
| | | | | | | | | | | | | | | | | | | | | H24 | 0 | | | 0 | | 0 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | H25 | 0 | | | 0 | | 0 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | H26 | 0 | | | 0 | | 0 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | H27 | 0 | | | 0 | | 0 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | H28 | 0 | | | 0 | | 0 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | H29 | 0 | | | 0 | | 0 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | H30 | 0 | | | 0 | | 0 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | H31 | 0 | | | 0 | | 0 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | H32 | 0 | | | 0 | | 0 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | 市町村交付分 計 | 0 | | | 0 | | 0 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | 都道府県 交付分 | 171,714,899 | | | | | | | | | | | | | | | | | | | | | | | | | |
| H23 | 1,709,699 | | | 242,211 | 1,467,488 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H24 | 25,676,466 | | | 17,700,281 | 7,976,185 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H25 | 21,566,738 | | | 18,003,190 | 3,563,548 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H26 | 41,670,038 | | | 21,426,318 | 20,243,720 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H27 | 8,993,091 | | | 21,869,379 | ▲ 12,876,288 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H28 | 13,578,035 | | | 19,725,316 | ▲ 6,147,281 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H29 | 12,602,750 | | | 10,880,968 | 1,721,782 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H30 | 3,127,154 | | | 7,666,583 | ▲ 4,539,429 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H31 | 0 | | | 4,791,731 | ▲ 4,791,731 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H32 | 340,500 | | | 4,824,892 | ▲ 4,484,392 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 都道府県交付分 計 | 171,714,899 | | | 129,264,471 | 2,133,602 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 市町村 都道府県 計 | 171,714,899 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | H23 | 1,709,699 | | | 242,211 | | 1,467,488 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | H24 | 25,676,466 | | | 17,700,281 | | 7,976,185 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | H25 | 21,566,738 | | | 18,003,190 | | 3,563,548 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | H26 | 41,670,038 | | | 21,426,318 | | 20,243,720 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | H27 | 8,993,091 | | | 21,869,379 | | ▲ 12,876,288 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | H28 | 13,578,035 | | | 19,725,316 | | ▲ 6,147,281 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | H29 | 12,602,750 | | | 10,880,968 | | 1,721,782 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | H30 | 3,127,154 | | | 7,666,583 | | ▲ 4,539,429 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | H31 | 0 | | | 4,791,731 | | ▲ 4,791,731 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | H32 | 340,500 | | | 4,824,892 | | ▲ 4,484,392 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | 合計 | 171,714,899 | | | 129,264,471 | | 2,133,602 | | | | | | | | | | | | | | | | | | | | |

宮城県 復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 国土交通省

令和3年3月末時点

(千円)

| 市町村 | No. | 事業番号 | | | | | | 事業名 | 地区名 施設名 | 交付 団体 | 事業 実施 主体 | 直接 ／ 間接 | 継続 ／ 完了 | 全体 事業費 | 全体 事業 期間 | | 年度 | 交付額 (国費) | 事業間 流用額 (国費) | 契約済額 (国費相当額) | 執行残額 (国費相当額) | 事業の進捗状況 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|-----|-----------|-----------|----------|-----------|---|---|---|-----|------------|----------|----------------|---------------|---------------|------------|----------------|---|----|-------------|--------------------|-----------------|-----------------|-------------|-----------------|-----|---|---|----|------------------|----------|----|---|----|-----|---|----|----|---------|------------------|------------|----|---|----|-----|---------|----|--------|------------|-----|---------|----|------------------|----------|----|---|----|-----|---------|----|-------|---------|------------------|---------|---|--------|---------|----|---------|----|---|----|-----|--|--|-------|---------|
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 仙台市 | 63 | ★ | F | - | 4 | - | 1 | - | 1 | | | 直接 | 完了 | 533,917 | 25 | ~ | 32 | H23 | | | | 0 | 市街地復興効果促進事業(県分) | 仙台市 | 県 | 県 | 直接 | 完了 | 533,917 | 25 | ~ | 32 | H24 | | | | 0 | 市街地復興効果促進事業(県分) | 仙台市 | 県 | 県 | 直接 | 完了 | 533,917 | 25 | ~ | 32 | H25 | 400,904 | | 1,160 | 399,744 | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H26 | | | 664 | ▲ 664 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H27 | | | 308,523 | ▲ 308,523 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H28 | | | 0 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H29 | | | 0 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H30 | | | 0 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H31 | | 15,700 | ▲ 75,943 | 91,643 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H32 | | 10,529 | 48,471 | ▲ 37,942 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | 累計 | 400,904 | 26,229 | 282,875 | 144,258 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | 石巻市 | 42 | D | - | 1 | | | | | | | | | | | - | 2 | - | | | | | | | | | | | | | | | 直接 | 完了 | 775,468 | 23 | ~ | 31 | H23 | 24,800 | | 0 | 24,800 | 道路事業(市街地相互の接続道路) | 大街道石巻港線 | 県 | 県 | 直接 | 完了 | 775,468 | 23 | ~ | 31 | H24 | | | 9,432 | ▲ 9,432 |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | H25 | 992,000 | | 6,700 | 985,300 | | | | | | | | | | | | | | | |
| H26 | 193,750 | | 109,046 | 84,704 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H27 | | | 43,632 | ▲ 43,632 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H28 | | | 156,532 | ▲ 156,532 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H29 | | ▲ 232,550 | 263,376 | ▲ 495,926 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H30 | | | ▲ 40,767 | 40,767 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H31 | | ▲ 354,900 | 53,036 | ▲ 407,936 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H32 | | ▲ 22,113 | | ▲ 22,113 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 累計 | 1,210,550 | ▲ 609,563 | 600,987 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 石巻市 | 100 | D | - | 1 | - | 3 | - | | | | | 直接 | 継続 | 22,384,684 | 24 | ~ | 33 | | | | | | H23 | | | 0 | 0 | 道路事業(市街地相互の接続道路) | 矢本流留線②工区 | 県 | 県 | 直接 | | | | | | 継続 | 22,384,684 | 24 | ~ | 33 | H24 | 160,425 | | 18,672 | 141,753 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H25 | 8,654,425 | | 168,976 | 8,485,449 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H26 | 1,957,650 | | 263,287 | 1,694,363 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H27 | 2,735,750 | | 798,765 | 1,936,985 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H28 | | | 2,752,830 | ▲ 2,752,830 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H29 | | | 3,544,075 | ▲ 3,544,075 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H30 | | | 2,873,135 | ▲ 2,873,135 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H31 | 1,875,500 | | 3,521,420 | ▲ 1,645,920 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H32 | 2,351,880 | ▲ 387,500 | 2,314,116 | ▲ 349,736 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | 累計 | 17,735,630 | ▲ 387,500 | 16,255,276 | 1,092,854 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | 石巻市 | 101 | D | - | 1 | - | 4 | - | | | | | | | | | | 直接 | 継続 | 903,324 | | | | | | 24 | ~ | 33 | H23 | | | 0 | 0 | 道路事業(市街地相互の接続道路) | 矢本流留線③工区 | 県 | 県 | 直接 | 継続 | 903,324 | 24 | ~ | 33 | H24 | 19,375 | | 5,109 | 14,266 | | | | | | | | | | |
| H25 | 759,500 | | 35,962 | 723,538 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H26 | 166,625 | | ▲ 2,181 | 168,806 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H27 | 219,170 | | 4,861 | 214,309 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H28 | | | 30,905 | ▲ 30,905 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H29 | | | 6,775 | ▲ 6,775 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H30 | | | 13,818 | ▲ 13,818 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H31 | | ▲ 77,500 | 251,486 | ▲ 328,986 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H32 | | ▲ 387,094 | 208,772 | ▲ 595,866 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 累計 | 1,164,670 | ▲ 464,594 | 555,507 | 144,569 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 石巻市 | 102 | D | - | 1 | - | 5 | - | | | | | 直接 | 継続 | 10,500,251 | 24 | ~ | 33 | | | | | | | | | | | H23 | | | 0 | 0 | | | | | | 道路事業(市街地相互の接続道路) | 矢本流留線④⑤工区 | 県 | 県 | 直接 | | | | 継続 | 10,500,251 | 24 | ~ | 33 | | | | | | | | | | | H24 | 827,700 | | 74,472 | 753,228 | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H25 | 2,117,300 | | 30,117 | 2,087,183 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H26 | 271,250 | | 193,242 | 78,008 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H27 | 2,271,525 | | 42,312 | 2,229,213 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H28 | | | 1,067,781 | ▲ 1,067,781 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H29 | | 155,000 | 2,237,002 | ▲ 2,082,002 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H30 | | | 1,357,346 | ▲ 1,357,346 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H31 | 1,015,491 | | 1,575,211 | ▲ 559,720 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H32 | 2,079,388 | ▲ 599,960 | 1,131,061 | 348,367 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | 累計 | 8,582,654 | ▲ 444,960 | 7,708,544 | 429,150 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

宮城県 復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 国土交通省

令和3年3月末時点

(千円)

| 市町村 | No. | 事業番号 | 事業名 | 地区名 施設名 | 交付 団体 | 事業 実施 主体 | 直接 ／ 間接 | 継続 ／ 完了 | 全体 事業費 | 全体 事業 期間 | | 年度 | 交付額 (国費) | 事業間 流用額 (国費) | 契約済額 (国費相当額) | 執行残額 (国費相当額) | 事業の進捗状況 | |
|-----|-----|---------|------------------|----------------|----------|----------------|---------------|---------------|------------|----------------|---|----|-------------|--------------------|-----------------|-----------------|----------------------------------|---------------|
| | | | | | | | | | | 24 | ～ | | | | | | | 28 |
| 石巻市 | 103 | D-1-6- | 道路事業(市街地相互の接続道路) | (主)石巻鮎川線(桃の浦) | 県 | 県 | 直接 | 廃止 | 10,396 | 24 | ～ | 28 | H23 | | | 0 | まちづくり計画の変更に伴い、計画を見直し中。 | |
| | | | | | | | | | | | | | H24 | 275,900 | 13,918 | 261,982 | | |
| | | | | | | | | | | | | | H25 | | ▲ 9,411 | 9,411 | | |
| | | | | | | | | | | | | | H26 | | 0 | 0 | | |
| | | | | | | | | | | | | | H27 | | 0 | 0 | | |
| | | | | | | | | | | | | | H28 | | ▲ 267,843 | 3,550 | ▲ 271,393 | |
| | | | | | | | | | | | | | H29 | | | | 0 | |
| | | | | | | | | | | | | | H30 | | | | 0 | |
| | | | | | | | | | | | | | H31 | | | | 0 | |
| | | | | | | | | | | | | | H32 | | | | 0 | |
| | | | | | | | | | | | | | 累計 | 275,900 | ▲ 267,843 | 8,057 | 0 | |
| 石巻市 | 104 | D-1-7- | 道路事業(市街地相互の接続道路) | (主)石巻鮎川線(小網倉浜) | 県 | 県 | 直接 | 完了 | 1,774,348 | 24 | ～ | 31 | H23 | | | 0 | 24年7月道路予備設計及び道路測量業務契約。 | |
| | | | | | | | | | | | | | H24 | 354,175 | 15,645 | 338,530 | | |
| | | | | | | | | | | | | | H25 | 310,000 | 69,099 | 240,901 | 25年12月詳細設計契約。26年用地測量、地質調査契約。 | |
| | | | | | | | | | | | | | H26 | 157,325 | 30,215 | 127,110 | 26年10月林地開発委託契約。27年3月事業認定委託契約。 | |
| | | | | | | | | | | | | | H27 | 170,500 | 213,046 | ▲ 42,546 | 27年7月用地監理業務委託契約。27年11月改良工事契約。 | |
| | | | | | | | | | | | | | H28 | | 224,750 | 808,845 | ▲ 584,095 | 29年2月改良工事契約。 |
| | | | | | | | | | | | | | H29 | | | 61,145 | ▲ 61,145 | 29年7月改良工事契約。 |
| | | | | | | | | | | | | | H30 | 93,000 | | 106,329 | ▲ 13,329 | 改良工事の推進。 |
| | | | | | | | | | | | | | H31 | | 77,500 | 70,795 | 6,705 | 工事完成・供用開始。 |
| | | | | | | | | | | | | | H32 | | ▲ 12,131 | | ▲ 12,131 | |
| | | | | | | | | | | | | | 累計 | 1,085,000 | 290,119 | 1,375,119 | 0 | |
| 石巻市 | 105 | D-1-8- | 道路事業(市街地相互の接続道路) | (主)石巻鮎川線(給分浜) | 県 | 県 | 直接 | 継続 | 5,170,000 | 24 | ～ | 33 | H23 | | | 0 | 24年7月道路予備設計及び道路測量業務契約。 | |
| | | | | | | | | | | | | | H24 | 666,500 | 39,940 | 626,560 | | |
| | | | | | | | | | | | | | H25 | 348,750 | 41,105 | 307,645 | 25年11月詳細設計契約。26年1月用地測量契約。 | |
| | | | | | | | | | | | | | H26 | 155,000 | 44,407 | 110,593 | 27年2月構造物詳細設計契約。27年3月事業認定委託契約。 | |
| | | | | | | | | | | | | | H27 | 511,500 | 2,473 | 509,027 | 27年7月用地監理業務委託契約。28年1月建物調査業務委託契約。 | |
| | | | | | | | | | | | | | H28 | | 92,646 | ▲ 92,646 | 29年2月道路詳細設計業務委託契約。 | |
| | | | | | | | | | | | | | H29 | | 85,314 | ▲ 85,314 | 29年8月建物等調査再算定業務委託契約。 | |
| | | | | | | | | | | | | | H30 | | 345,953 | 211,381 | 134,572 | 30年12月改良工事契約。 |
| | | | | | | | | | | | | | H31 | 429,046 | | 784,007 | ▲ 354,961 | 改良工事の推進。 |
| | | | | | | | | | | | | | H32 | 953,250 | 596,750 | 2,327,510 | ▲ 777,510 | 改良工事の推進。 |
| | | | | | | | | | | | | | 累計 | 3,064,046 | 942,703 | 3,628,783 | 377,966 | |
| 石巻市 | 106 | D-1-9- | 道路事業(市街地相互の接続道路) | (主)石巻鮎川線(十八成浜) | 県 | 県 | 直接 | 継続 | 4,092,000 | 24 | ～ | 33 | H23 | | | 0 | 24年7月道路予備設計及び道路測量業務契約。 | |
| | | | | | | | | | | | | | H24 | 638,600 | 44,225 | 594,375 | | |
| | | | | | | | | | | | | | H25 | 387,500 | 38,520 | 348,980 | 25年12月詳細設計契約、用地測量契約。 | |
| | | | | | | | | | | | | | H26 | 275,900 | 26,263 | 249,637 | 27年2月構造物詳細設計契約。27年3月事業認定委託契約。 | |
| | | | | | | | | | | | | | H27 | 619,225 | 79,795 | 539,430 | 27年12月橋梁下部工工事契約。28年1月用地総合支援業務契約。 | |
| | | | | | | | | | | | | | H28 | | 437,155 | ▲ 437,155 | 28年11月改良工事契約。29年2月橋梁上部工工事契約。 | |
| | | | | | | | | | | | | | H29 | | 169,070 | ▲ 169,070 | 29年5月建物等調査再算定業務委託契約。 | |
| | | | | | | | | | | | | | H30 | | 660,328 | ▲ 660,328 | 30年5月改良工事契約。 | |
| | | | | | | | | | | | | | H31 | 310,000 | | 455,684 | ▲ 145,684 | 改良工事の推進。 |
| | | | | | | | | | | | | | H32 | 592,875 | 347,200 | 858,833 | 81,242 | 改良工事の推進。 |
| | | | | | | | | | | | | | 累計 | 2,824,100 | 347,200 | 2,769,873 | 401,427 | |
| 石巻市 | 107 | D-1-10- | 道路事業(市街地相互の接続道路) | (国)398号線(雄勝) | 県 | 県 | 直接 | 継続 | 10,314,000 | 24 | ～ | 33 | H23 | | | 0 | 24年7月道路予備設計及び道路測量業務契約。 | |
| | | | | | | | | | | | | | H24 | 155,000 | 23,976 | 131,024 | | |
| | | | | | | | | | | | | | H25 | 914,500 | 75,779 | 838,721 | 25年12月調査設計契約。26年2月用地測量、地質調査契約。 | |
| | | | | | | | | | | | | | H26 | 1,937,500 | 18,508 | 1,918,992 | 26年4月道路詳細設計契約。26年10月用地測量契約。 | |
| | | | | | | | | | | | | | H27 | 761,050 | ▲ 33,917 | 794,967 | - | |
| | | | | | | | | | | | | | H28 | | 334,368 | ▲ 334,368 | 29年3月道路修正設計業務契約、橋梁下部工工事契約。 | |
| | | | | | | | | | | | | | H29 | | 427,593 | ▲ 427,593 | 改良工事及び橋梁下部工事の推進。 | |
| | | | | | | | | | | | | | H30 | | 387,714 | ▲ 387,714 | 改良工事の推進。 | |
| | | | | | | | | | | | | | H31 | | 786,992 | ▲ 786,992 | 改良工事の推進。 | |
| | | | | | | | | | | | | | H32 | 1,815,050 | 2,410,250 | 3,500,440 | 724,860 | 改良工事の推進。 |
| | | | | | | | | | | | | | 累計 | 5,583,100 | 2,410,250 | 5,521,453 | 2,471,897 | |

宮城県 復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 国土交通省

令和3年3月末時点

(千円)

| 市町村 | No. | 事業番号 | | | | | | 事業名 | 地区名 施設名 | 交付 団体 | 事業 実施 主体 | 直接 ／ 間接 | 継続 ／ 完了 | 全体 事業費 | 全体 事業 期間 | | 年度 | 交付額 (国費) | 事業間 流用額 (国費) | 契約済額 (国費相当額) | 執行残額 (国費相当額) | 事業の進捗状況 | |
|-----|-----------|-----------|-----------|---------|---|----|---|------------------|---------------|----------|----------------|---------------|---------------|-----------|----------------|---|----|-------------|--------------------|-----------------|-----------------|-------------|---|
| | | | | | | | | | | | | | | | | | | | | | | | |
| 石巻市 | 108 | D | - | 1 | - | 11 | - | 道路事業(市街地相互の接続道路) | (国)398号線(相川) | 県 | 県 | 直接 | 継続 | 8,821,000 | 24 | ~ | 33 | H23 | | | | 0 | 24年7月道路予備設計及び道路測量業務契約。25年2月橋梁予備設計・土質調査契約。 |
| | | | | | | | | | | | | | | | | | | H24 | 209,250 | | 40,524 | 168,726 | 25年12月詳細設計, 地質調査契約。26年1月橋梁詳細設計契約。 |
| | | | | | | | | | | | | | | | | | | H25 | 530,875 | | 137,706 | 393,169 | 26年9月用地測量業務契約。27年1月トンネル工事契約。 |
| | | | | | | | | | | | | | | | | | | H26 | 1,395,000 | | 300,816 | 1,094,184 | 27年12月用地補償総合技術業務委託, 橋梁下部工工事契約。 |
| | | | | | | | | | | | | | | | | | | H27 | 1,044,700 | | 369,582 | 675,118 | 28年5月橋梁下部工工事契約。28年10月道路改良工事契約。 |
| | | | | | | | | | | | | | | | | | | H28 | 824,600 | 1,120,649 | 2,049,637 | ▲ 104,388 | 改良工事及び橋梁下部工工事の推進。 |
| | | | | | | | | | | | | | | | | | | H29 | | | 1,318,234 | ▲ 1,318,234 | 30年12月改良工事契約。 |
| | | | | | | | | | | | | | | | | | | H30 | 227,850 | | 963,298 | ▲ 735,448 | 改良工事の推進。 |
| | | | | | | | | | | | | | | | | | | H31 | 868,000 | 286,750 | 842,731 | 312,019 | 改良工事の推進。 |
| | | | | | | | | | | | | | | | | | | H32 | 328,600 | | 355,462 | ▲ 26,862 | 改良工事の推進。 |
| 累計 | 5,428,875 | 1,407,399 | 6,377,990 | 458,284 | | | | | | | | | | | | | | | | | | | |
| 石巻市 | 109 | D | - | 1 | - | 12 | - | 道路事業(市街地相互の接続道路) | (主)女川杜鹿線(鮫浦) | 県 | 県 | 直接 | 完了 | 1,208,387 | 24 | ~ | 31 | H23 | | | | 0 | 24年7月道路予備設計及び路線測量業務契約。 |
| | | | | | | | | | | | | | | | | | | H24 | 387,500 | | 13,295 | 374,205 | 25年12月地質調査契約。26年1月詳細設計契約。26年2月用地測量契約。 |
| | | | | | | | | | | | | | | | | | | H25 | 465,000 | | 60,127 | 404,873 | 26年10月林地開発委託契約。 |
| | | | | | | | | | | | | | | | | | | H26 | 232,500 | | 22,199 | 210,301 | 27年7月用地監理業務委託契約。28年1月詳細設計業務契約。 |
| | | | | | | | | | | | | | | | | | | H27 | 232,500 | | 31,075 | 201,425 | 28年6月改良工事契約。28年12月改良工事契約。 |
| | | | | | | | | | | | | | | | | | | H28 | | | 284,216 | ▲ 284,216 | 30年1月改良工事契約。 |
| | | | | | | | | | | | | | | | | | | H29 | | | 380,165 | ▲ 380,165 | 30年10月改良工事契約。 |
| | | | | | | | | | | | | | | | | | | H30 | | | 39,359 | ▲ 39,359 | 工事完成・供用開始。 |
| | | | | | | | | | | | | | | | | | | H31 | | ▲ 155,000 | 106,064 | ▲ 261,064 | |
| | | | | | | | | | | | | | | | | | | H32 | | ▲ 226,001 | | ▲ 226,001 | |
| 累計 | 1,317,500 | ▲ 381,001 | 936,500 | ▲ 1 | | | | | | | | | | | | | | | | | | | |
| 石巻市 | 110 | D | - | 1 | - | 13 | - | 道路事業(市街地相互の接続道路) | (主)女川杜鹿線(大谷川) | 県 | 県 | 直接 | 完了 | 1,221,071 | 24 | ~ | 31 | H23 | | | | 0 | 24年7月道路予備設計及び路線測量業務契約。 |
| | | | | | | | | | | | | | | | | | | H24 | 23,250 | | 14,193 | 9,057 | 25年12月地質調査契約。26年1月詳細設計契約。26年2月用地測量契約。 |
| | | | | | | | | | | | | | | | | | | H25 | 491,350 | | 42,036 | 449,314 | 26年10月林地開発委託契約。 |
| | | | | | | | | | | | | | | | | | | H26 | 465,000 | | 7,113 | 457,887 | 27年7月用地監理業務委託契約。28年1月用地測量業務契約。 |
| | | | | | | | | | | | | | | | | | | H27 | 144,150 | | 14,259 | 129,891 | 28年12月改良工事契約。 |
| | | | | | | | | | | | | | | | | | | H28 | | | 309,931 | ▲ 309,931 | 改良工事の推進。 |
| | | | | | | | | | | | | | | | | | | H29 | | | 172,066 | ▲ 172,066 | 30年10月改良工事契約。 |
| | | | | | | | | | | | | | | | | | | H30 | | | 265,508 | ▲ 265,508 | 工事完成・供用開始。 |
| | | | | | | | | | | | | | | | | | | H31 | | ▲ 23,250 | 121,224 | ▲ 144,474 | |
| | | | | | | | | | | | | | | | | | | H32 | | ▲ 154,170 | | ▲ 154,170 | |
| 累計 | 1,123,750 | ▲ 177,420 | 946,330 | 0 | | | | | | | | | | | | | | | | | | | |
| 石巻市 | 111 | D | - | 1 | - | 14 | - | 道路事業(市街地相互の接続道路) | (主)女川杜鹿線(谷川浜) | 県 | 県 | 直接 | 完了 | 1,285,572 | 24 | ~ | 31 | H23 | | | | 0 | 24年7月道路予備設計及び路線測量業務契約。 |
| | | | | | | | | | | | | | | | | | | H24 | 23,250 | | 12,008 | 11,242 | 26年2月詳細設計, 地質調査契約。26年3月用地測量契約。 |
| | | | | | | | | | | | | | | | | | | H25 | 427,800 | | 76,524 | 351,276 | 26年10月林地開発委託契約。 |
| | | | | | | | | | | | | | | | | | | H26 | 246,450 | | 13,716 | 232,734 | 27年7月用地監理業務委託契約。27年10月用地補償総合技術業務契約。 |
| | | | | | | | | | | | | | | | | | | H27 | 232,500 | | 25,682 | 206,818 | 28年6月橋梁下部工工事契約。28年9月橋梁上部工工事契約。 |
| | | | | | | | | | | | | | | | | | | H28 | | | 566,154 | ▲ 566,154 | 29年10月改良工事契約。29年10月橋梁下部外工事契約。 |
| | | | | | | | | | | | | | | | | | | H29 | | | 81,041 | ▲ 81,041 | 改良工事の推進。 |
| | | | | | | | | | | | | | | | | | | H30 | | | 91,135 | ▲ 91,135 | 工事完成・供用開始。 |
| | | | | | | | | | | | | | | | | | | H31 | 116,250 | | 130,058 | ▲ 13,808 | |
| | | | | | | | | | | | | | | | | | | H32 | | ▲ 49,932 | | ▲ 49,932 | |
| 累計 | 1,046,250 | ▲ 49,932 | 996,318 | 0 | | | | | | | | | | | | | | | | | | | |
| 石巻市 | 112 | D | - | 1 | - | 15 | - | 道路事業(市街地相互の接続道路) | (国)398号(湊他) | 県 | 県 | 直接 | 継続 | 2,240,000 | 24 | ~ | 33 | H23 | | | | 0 | 24年7月道路詳細設計及び道路測量業務契約。25年1月道路用地測量業務契約。 |
| | | | | | | | | | | | | | | | | | | H24 | 17,825 | | 17,825 | 0 | 26年1月橋梁詳細設計契約。 |
| | | | | | | | | | | | | | | | | | | H25 | 532,425 | | 19,478 | 512,947 | 26年12月公管金協定。 |
| | | | | | | | | | | | | | | | | | | H26 | 387,500 | | 179,258 | 208,242 | 27年7月用地監理業務委託契約。27年10月用地補償総合技術業務契約。 |
| | | | | | | | | | | | | | | | | | | H27 | 635,500 | | 78,270 | 557,230 | 29年3月歩道橋工事契約。 |
| | | | | | | | | | | | | | | | | | | H28 | | | 541,351 | ▲ 541,351 | 29年7月改良工事契約。29年7月建物等調査再算定業務委託契約。 |
| | | | | | | | | | | | | | | | | | | H29 | 193,750 | | 535,099 | ▲ 341,349 | 改良工事の推進。 |
| | | | | | | | | | | | | | | | | | | H30 | 38,750 | | | 38,750 | 改良工事の推進。 |
| | | | | | | | | | | | | | | | | | | H31 | | ▲ 69,750 | 201,788 | ▲ 271,538 | 改良工事の推進。 |
| | | | | | | | | | | | | | | | | | | H32 | | | 162,931 | ▲ 162,931 | 改良工事の推進。 |
| 累計 | 1,805,750 | ▲ 69,750 | 1,736,000 | 0 | | | | | | | | | | | | | | | | | | | |

宮城県 復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 国土交通省

令和3年3月末時点

(千円)

| 市町村 | No. | 事業番号 | | | | | | 事業名 | 地区名 施設名 | 交付 団体 | 事業 実施 主体 | 直接 ／ 間接 | 継続 ／ 完了 | 全体 事業費 | 全体 事業 期間 | | 年度 | 交付額 (国費) | 事業間 流用額 (国費) | 契約済額 (国費相当額) | 執行残額 (国費相当額) | 事業の進捗状況 | | | | | | | | | | | | | | | | | | | | | |
|-----|-----------|---------|----------|-----------|---|----|---|----------------------|-----------------|----------|----------------|---------------|---------------|-----------|----------------|---|----|-------------|--------------------|-----------------|-----------------|-------------|--|---|---|---|---------------|-----------------|-----|---|----|----|--------|-----------|----|----|-----|-----|--|--|---|--|-----------------------------|
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 石巻市 | 113 | D | - | 1 | - | 16 | - | 道路事業(市街地相互の接続道路) | (一)石巻雄勝線(藤の巻) | 県 | 県 | 直接 | 継続 | 1,868,000 | 24 | ~ | 33 | H23 | | | | 0 | 24年6月道路詳細設計契約。24年10月道路測量業務契約。24年12月道路用地測量業務契約。道路測量設計、用地測量業務を前年度から継続して実施。河川事業と計画調整中。河川事業と計画調整中。用地補償を推進。30年2月工事協定締結。改良工事の推進。改良工事の推進。改良工事の推進。 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H24 | 38,750 | | 17,699 | 21,051 | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H25 | 740,900 | | 862 | 740,038 | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H26 | 697,500 | | 0 | 697,500 | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H27 | 465,000 | | 0 | 465,000 | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H28 | | ▲ 1,077,556 | 1,600 | ▲ 1,079,156 | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H29 | | | 124,593 | ▲ 124,593 | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H30 | | | 167,101 | ▲ 167,101 | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H31 | 387,500 | | 699,153 | ▲ 311,653 | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H32 | 576,906 | ▲ 381,300 | 178,563 | 17,043 | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | 累計 | 2,906,556 | ▲ 1,458,856 | 1,189,571 | 258,129 | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | 石巻市 | 264 | ★ | F | - | | 4 | - | 1 | - | 市街地復興効果促進事業(県分) | 石巻市 | 県 | 県 | 直接 | 継続 | 1,332,430 | 25 | ~ | 33 | H23 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | H24 | | | | 0 | |
| H25 | 1,022,204 | | 29,678 | 992,526 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H26 | | | 51,619 | ▲ 51,619 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H27 | | | 268,411 | ▲ 268,411 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H28 | | | 6,782 | ▲ 6,782 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H29 | | | 69,987 | ▲ 69,987 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H30 | | 0 | 18,564 | ▲ 18,564 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H31 | | 34,916 | ▲ 75,965 | 110,881 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H32 | | 8,824 | 345,198 | ▲ 336,374 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 累計 | 1,022,204 | 43,740 | 714,274 | 351,670 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 石巻市 | 303 | D | - | 1 | - | 17 | - | 道路事業(市街地相互の接続道路) | (一)釜谷大須雄勝線(伊勢畑) | 県 | 県 | 直接 | 継続 | 3,276,000 | 25 | ~ | 33 | | | | | | H23 | | | | | | | | | | | | | | | | | | 0 | 26年2月測量・詳細設計契約。26年3月橋梁詳細設計契約。27年6月建物調査算定業務委託契約。27年7月用地監理業務委託契約。28年5月工事委託協定締結。28年12月道路修正設計業務契約。改良工事の推進。改良工事の推進。改良工事の推進。改良工事の推進。 | |
| | | | | | | | | | | | | | | | | | | | | | | | H24 | | | | | | | | | | | | | | | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H25 | 77,500 | | 34,317 | 43,183 | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H26 | 488,250 | | 4,315 | 483,935 | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H27 | 357,275 | | 14,009 | 343,266 | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H28 | 375,875 | | 534,419 | ▲ 158,544 | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H29 | | | 457,325 | ▲ 457,325 | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H30 | 620,000 | | 427,433 | 192,567 | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H31 | 310,000 | | 722,385 | ▲ 412,385 | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H32 | 775,000 | ▲ 465,000 | 224,751 | 85,249 | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | 累計 | 3,003,900 | ▲ 465,000 | 2,418,954 | 119,946 | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | 石巻市 | 333 | ◆ | D | - | 22 | - | 5 | - | 防災公園事業基本計画策定費 | 南浜地区 | 県 | 県 | 直接 | 完了 | 15,225 | 26 | ~ | 28 | H23 | | | | 0 | | 26年7月公園基本計画契約。27年9月公園基本計画完了 |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | H24 | | | | 0 | | |
| H25 | | | | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H26 | 16,000 | | 12,172 | 3,828 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H27 | 0 | | 7 | ▲ 7 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H28 | | | 0 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H29 | | | | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H30 | | ▲ 3,821 | | ▲ 3,821 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H31 | | | | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H32 | | | | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 累計 | 16,000 | ▲ 3,821 | 12,179 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 石巻市 | 368 | D | - | 22 | - | 5 | - | 都市公園整備事業(防災公園)(整備事業) | 石巻南浜津波復興祈念公園 | 県 | 県 | 直接 | 完了 | 1,241,005 | 26 | ~ | 32 | | | | | | | | | | | | | | | | | | | | H23 | | | | 0 | 地形測量H28.3完了。基本設計H28.8契約済。実施設計H28.6契約済。H30.3基盤整備工事契約済。事業継続中。事業継続中。事業完了。 | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | H24 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H25 | | | | 0 | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H26 | | | | 0 | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H27 | 36,589 | 0 | 16,415 | 20,174 | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H28 | 71,211 | | 16,876 | 54,335 | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H29 | 16,350 | 36,750 | 80,056 | ▲ 26,956 | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H30 | 210,000 | 16,475 | 217,275 | 9,200 | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H31 | 450,750 | ▲ 40,649 | 334,614 | 75,487 | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H32 | 191,134 | ▲ 57,858 | 230,420 | ▲ 97,144 | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | 累計 | 976,034 | ▲ 45,282 | 895,656 | 35,096 | | | | | | | | | | | | | | | | | | | | | |

宮城県 復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 国土交通省

令和3年3月末時点

(千円)

| 市町村 | No. | 事業番号 | 事業名 | 地区名 施設名 | 交付 団体 | 事業 実施 主体 | 直接 ／ 間接 | 継続 ／ 完了 | 全体 事業費 | 全体 事業 期間 | | 年度 | 交付額 (国費) | 事業間 流用額 (国費) | 契約済額 (国費相当額) | 執行残額 (国費相当額) | 事業の進捗状況 | | |
|-----|-----|------------------|-----------------------------|----------------------|----------|----------------|---------------|---------------|-----------|----------------|---|----|-------------|--------------------|-----------------|-----------------|-----------|--|-------------|
| | | | | | | | | | | ～ | ～ | | | | | | | | |
| 石巻市 | 369 | ◆ D - 22 - 5 - 3 | 広場整備事業 | 石巻南浜 津波復興 祈念公園 | 県 | 県 | 直接 | 完了 | 484,309 | 26 | ～ | 32 | H23 | | | | 0 | 地形測量H28.3完了。基本設計H28.8契約済 実施設計H28.6契約済 H30.3基盤整備工事契約済 事業継続中 事業継続中 事業完了 | |
| | | | | | | | | | | | | | H24 | | | | 0 | | |
| | | | | | | | | | | | | | H25 | | | | 0 | | |
| | | | | | | | | | | | | | H26 | | | | 0 | | |
| | | | | | | | | | | | | | H27 | 23,291 | 0 | 8,935 | 14,356 | | |
| | | | | | | | | | | | | | H28 | 48,743 | | 25,002 | 23,741 | | |
| | | | | | | | | | | | | | H29 | 13,821 | 40,800 | 64,430 | ▲ 9,809 | | |
| | | | | | | | | | | | | | H30 | 32,000 | | 55,723 | ▲ 23,723 | | |
| | | | | | | | | | | | | | H31 | 123,200 | 2,115 | 78,066 | 47,249 | | |
| | | | | | | | | | | | | | H32 | 45,617 | 57,858 | 148,509 | ▲ 45,034 | | |
| | | | | | | | | | | | | | 累計 | 286,672 | 100,773 | 380,665 | 6,780 | | |
| 石巻市 | 409 | D - 22 - 6 - | 都市公園整備 事業(防災公 園)(用地費) | 石巻南浜 津波復興 祈念公園 | 県 | 県 | 直接 | 完了 | 136,670 | 28 | ～ | 32 | H23 | | | | 0 | H29. 3月用地測量開始 用地取得率90.1%→96.9%まで進捗 事業継続中 事業継続中 事業完了 | |
| | | | | | | | | | | | | | H24 | | | | 0 | | |
| | | | | | | | | | | | | | H25 | | | | 0 | | |
| | | | | | | | | | | | | | H26 | | | | 0 | | |
| | | | | | | | | | | | | | H27 | | | | 0 | | |
| | | | | | | | | | | | | | H28 | 5,828 | 0 | 0 | 5,828 | | |
| | | | | | | | | | | | | | H29 | 75,217 | | 44,335 | 30,882 | | |
| | | | | | | | | | | | | | H30 | | ▲ 9,282 | 991 | ▲ 10,273 | | |
| | | | | | | | | | | | | | H31 | 18,780 | 568 | 29,086 | ▲ 9,738 | | |
| | | | | | | | | | | | | | H32 | | | 14,654 | ▲ 14,654 | | |
| | | | | | | | | | | | | | 累計 | 99,825 | ▲ 8,714 | 89,066 | 2,045 | | |
| 石巻市 | 410 | ◆ D - 22 - 5 - 4 | 広場整備事業 (用地費) | 石巻南浜 津波復興 祈念公園 | 県 | 県 | 直接 | 完了 | 130,542 | 28 | ～ | 32 | H23 | | | | 0 | H29. 3月用地測量開始 用地取得率90.1%→96.9%まで進捗 事業継続中 事業継続中 事業完了 | |
| | | | | | | | | | | | | | H24 | | | | 0 | | |
| | | | | | | | | | | | | | H25 | | | | 0 | | |
| | | | | | | | | | | | | | H26 | | | | 0 | | |
| | | | | | | | | | | | | | H27 | | | | 0 | | |
| | | | | | | | | | | | | | H28 | 14,768 | 0 | 0 | 14,768 | | |
| | | | | | | | | | | | | | H29 | 52,956 | | 12,068 | 40,888 | | |
| | | | | | | | | | | | | | H30 | | ▲ 3,372 | 43,239 | ▲ 46,611 | | |
| | | | | | | | | | | | | | H31 | | 40,081 | | 40,081 | | |
| | | | | | | | | | | | | | H32 | | | 34,494 | ▲ 34,494 | | |
| | | | | | | | | | | | | | 累計 | 67,724 | 36,709 | 89,801 | 14,632 | | |
| 塩竈市 | 20 | D - 1 - 1 - | 道路事業(市 街地相互の接 続道路) | 八幡築港 線(2) | 県 | 県 | 直接 | 継続 | 7,168,155 | 23 | ～ | 33 | H23 | 15,500 | | 0 | 15,500 | 24年6月、道路測量・道路詳細設計・地質調査契約。 25年8月、建物等調査算定業務委託契約。26年2月、用地買収 開始。 26年10月、道路改築工事契約。 工事施工継続中 工事施工継続中 工事施工継続中 工事施工継続中 工事施工継続中 工事施工継続中 | |
| | | | | | | | | | | | | | H24 | 62,000 | | | 37,159 | | 24,841 |
| | | | | | | | | | | | | | H25 | 2,734,975 | | | 209,320 | | 2,525,655 |
| | | | | | | | | | | | | | H26 | | | | 890,684 | | ▲ 890,684 |
| | | | | | | | | | | | | | H27 | 1,677,100 | | | 938,355 | | 738,745 |
| | | | | | | | | | | | | | H28 | | | | 1,768,043 | | ▲ 1,768,043 |
| | | | | | | | | | | | | | H29 | | | | 109,135 | | ▲ 109,135 |
| | | | | | | | | | | | | | H30 | 146,397 | | | 366,164 | | ▲ 219,767 |
| | | | | | | | | | | | | | H31 | 238,647 | | | 595,097 | | ▲ 356,450 |
| | | | | | | | | | | | | | H32 | 597,838 | 82,862 | 591,417 | 89,283 | | |
| | | | | | | | | | | | | | 累計 | 5,472,457 | 82,862 | 5,505,374 | 49,945 | | |
| 塩竈市 | 21 | D - 1 - 2 - | 道路事業(市 街地相互の接 続道路) | 築港大通 線 | 県 | 県 | 直接 | 完了 | 659,815 | 23 | ～ | 30 | H23 | 6,200 | | 0 | 6,200 | 24年6月、道路測量・道路詳細設計・地質調査契約。 25年12月、軟弱地盤対策詳細設計業務委託契約。 26年9月、道路改築工事契約。 工事施工継続中 工事施工継続中 工事完了。 事業完了(損失補償完了) | |
| | | | | | | | | | | | | | H24 | 77,500 | | | 8,928 | | 68,572 |
| | | | | | | | | | | | | | H25 | 148,800 | | | 1,823 | | 146,977 |
| | | | | | | | | | | | | | H26 | 232,500 | | | 295,045 | | ▲ 62,545 |
| | | | | | | | | | | | | | H27 | 72,850 | | | 34,289 | | 38,561 |
| | | | | | | | | | | | | | H28 | | | | 157,779 | | ▲ 157,779 |
| | | | | | | | | | | | | | H29 | | | | 8,460 | | ▲ 8,460 |
| | | | | | | | | | | | | | H30 | | | | 5,032 | | ▲ 5,032 |
| | | | | | | | | | | | | | H31 | | ▲ 26,494 | | | | ▲ 26,494 |
| | | | | | | | | | | | | | H32 | | | | | | 0 |
| | | | | | | | | | | | | | 累計 | 537,850 | ▲ 26,494 | 511,356 | 0 | | |

宮城県 復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 国土交通省

令和3年3月末時点

(千円)

| 市町村 | No. | 事業番号 | | | | | | | 事業名 | 地区名 施設名 | 交付 団体 | 事業 実施 主体 | 直接 ／ 間接 | 継続 ／ 完了 | 全体 事業費 | 全体 事業 期間 | | 年度 | 交付額 (国費) | 事業間 流用額 (国費) | 契約済額 (国費相当額) | 執行残額 (国費相当額) | 事業の進捗状況 | |
|------|-----------|----------|-----------|-----------|---|---|---|------------------|-----------------|------------|----------|----------------|---------------|---------------|-----------|----------------|----|------|-------------|--------------------|-----------------|-----------------|-----------|-------|
| | | | | | | | | | | | | | | | | | | | | | | | | |
| 塩竈市 | 62 | ★ | F | - | 4 | - | 1 | - | 市街地復興効果促進事業(県分) | 塩竈市 | 県 | 県 | 直接 | 完了 | 183,970 | 25 | ~ | 32 | H23 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | H24 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | H25 | 39,788 | | 5,160 | 34,628 | |
| | | | | | | | | | | | | | | | | | | | H26 | | | 664 | ▲ 664 | |
| | | | | | | | | | | | | | | | | | | | H27 | | | 10,800 | ▲ 10,800 | |
| | | | | | | | | | | | | | | | | | | | H28 | | | 0 | 0 | |
| | | | | | | | | | | | | | | | | | | | H29 | | | 0 | 0 | |
| | | | | | | | | | | | | | | | | | | | H30 | | 107,387 | 10,765 | 96,622 | |
| | | | | | | | | | | | | | | | | | | | H31 | | | ▲ 341 | 341 | |
| | | | | | | | | | | | | | | | | | | | H32 | | | 107,048 | ▲ 107,048 | |
| | | | | | | | | | | | | | | | | | | | 累計 | 39,788 | 107,387 | 134,096 | 13,079 | |
| | | | | | | | | | | | | | | | | | | | 気仙沼市 | 23 | D | - | 1 | |
| H24 | 1,162,500 | | 45,303 | 1,117,197 | | | | | | | | | | | | | | | | | | | | |
| H25 | 775,000 | | 599,165 | 175,835 | | | | | | | | | | | | | | | | | | | | |
| H26 | 218,550 | | 846,623 | ▲ 628,073 | | | | | | | | | | | | | | | | | | | | |
| H27 | 0 | | 623,912 | ▲ 623,912 | | | | | | | | | | | | | | | | | | | | |
| H28 | 0 | | 27,991 | ▲ 27,991 | | | | | | | | | | | | | | | | | | | | |
| H29 | | | | 0 | | | | | | | | | | | | | | | | | | | | |
| H30 | | ▲ 27,006 | | ▲ 27,006 | | | | | | | | | | | | | | | | | | | | |
| H31 | | | | 0 | | | | | | | | | | | | | | | | | | | | |
| H32 | | | | 0 | | | | | | | | | | | | | | | | | | | | |
| 累計 | 2,170,000 | ▲ 27,006 | 2,142,994 | 0 | | | | | | | | | | | | | | | | | | | | |
| 気仙沼市 | 24 | D | - | 1 | - | 2 | - | 道路事業(市街地相互の接続道路) | 片浜鹿折線 | 県 | 県 | 直接 | 完了 | 210,224 | 23 | ~ | 31 | H23 | | | | | | 7,750 |
| | | | | | | | | | | | | | | | | | | H24 | 0 | | 7,750 | ▲ 7,750 | | |
| | | | | | | | | | | | | | | | | | | H25 | 228,625 | | 800 | 227,825 | | |
| | | | | | | | | | | | | | | | | | | H26 | 89,125 | | 212,450 | ▲ 123,325 | | |
| | | | | | | | | | | | | | | | | | | H27 | 0 | | ▲ 96,953 | 96,953 | | |
| | | | | | | | | | | | | | | | | | | H28 | | | 19,460 | ▲ 19,460 | | |
| | | | | | | | | | | | | | | | | | | H29 | | | 797 | ▲ 797 | | |
| | | | | | | | | | | | | | | | | | | H30 | | | 18,752 | ▲ 18,752 | | |
| | | | | | | | | | | | | | | | | | | H31 | | ▲ 143,375 | ▲ 133 | ▲ 143,242 | | |
| | | | | | | | | | | | | | | | | | | H32 | | ▲ 19,202 | | ▲ 19,202 | | |
| | | | | | | | | | | | | | | | | | | 累計 | 325,500 | ▲ 162,577 | 162,923 | 0 | | |
| | | | | | | | | | | | | | | | | | | 気仙沼市 | 139 | ★ | F | - | 4 | - |
| H24 | | | | 0 | | | | | | | | | | | | | | | | | | | | |
| H25 | 981,872 | | 14,760 | 967,112 | | | | | | | | | | | | | | | | | | | | |
| H26 | | | 664 | ▲ 664 | | | | | | | | | | | | | | | | | | | | |
| H27 | | | 23,256 | ▲ 23,256 | | | | | | | | | | | | | | | | | | | | |
| H28 | | | 0 | 0 | | | | | | | | | | | | | | | | | | | | |
| H29 | | | 41,023 | ▲ 41,023 | | | | | | | | | | | | | | | | | | | | |
| H30 | | ▲ 36,548 | 339,772 | ▲ 376,320 | | | | | | | | | | | | | | | | | | | | |
| H31 | | 286,037 | 66,084 | 219,953 | | | | | | | | | | | | | | | | | | | | |
| H32 | | 5,892 | 299,253 | ▲ 293,361 | | | | | | | | | | | | | | | | | | | | |
| 累計 | 981,872 | 255,381 | 784,812 | 452,441 | | | | | | | | | | | | | | | | | | | | |
| 名取市 | 43 | D | - | 1 | - | 1 | - | 道路事業(市街地相互の接続道路) | (主)塩釜亘理線(関上) | 県 | 県 | 直接 | 継続 | 215,000 | 24 | ~ | 33 | | | | | | | |
| | | | | | | | | | | | | | | | | | | H24 | 38,750 | | 14,566 | 24,184 | | |
| | | | | | | | | | | | | | | | | | | H25 | | | ▲ 6,236 | 6,236 | | |
| | | | | | | | | | | | | | | | | | | H26 | 147,250 | | 8,029 | 139,221 | | |
| | | | | | | | | | | | | | | | | | | H27 | 31,000 | | 12,499 | 18,501 | | |
| | | | | | | | | | | | | | | | | | | H28 | | | 23,790 | ▲ 23,790 | | |
| | | | | | | | | | | | | | | | | | | H29 | | | 50,589 | ▲ 50,589 | | |
| | | | | | | | | | | | | | | | | | | H30 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H31 | | ▲ 50,375 | 28,070 | ▲ 78,445 | | |
| | | | | | | | | | | | | | | | | | | H32 | | | 30,287 | ▲ 30,287 | | |
| | | | | | | | | | | | | | | | | | | 累計 | 217,000 | ▲ 50,375 | 161,594 | 5,031 | | |

宮城県 復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 国土交通省

令和3年3月末時点

(千円)

| 市町村 | No. | 事業番号 | | | | | | 事業名 | 地区名 施設名 | 交付 団体 | 事業 実施 主体 | 直接 ／ 間接 | 継続 ／ 完了 | 全体 事業費 | 全体 事業 期間 | | 年度 | 交付額 (国費) | 事業間 流用額 (国費) | 契約済額 (国費相当額) | 執行残額 (国費相当額) | 事業の進捗状況 | |
|------|-----|------|---|---|----|---|---|------------------|-----------------|----------|----------------|---------------|---------------|-----------|----------------|---|----|-------------|--------------------|-----------------|-----------------|-----------|--|
| | | | | | | | | | | | | | | | | | | | | | | | |
| 名取市 | 44 | D | - | 1 | - | 2 | - | 道路事業(市街地相互の接続道路) | 名取駅開上線 | 県 | 県 | 直接 | 廃止 | 8,401 | 24 | ~ | 24 | H23 | | | | 0 | 24年9月、道路詳細設計契約。 |
| | | | | | | | | | | | | | | | | | | H24 | 23,250 | | 11,490 | 11,760 | |
| | | | | | | | | | | | | | | | | | | H25 | | | ▲ 4,980 | 4,980 | |
| | | | | | | | | | | | | | | | | | | H26 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H27 | 0 | 0 | | 0 | |
| | | | | | | | | | | | | | | | | | | H28 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H29 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H30 | | ▲ 16,740 | | ▲ 16,740 | |
| | | | | | | | | | | | | | | | | | | H31 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H32 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | 累計 | 23,250 | ▲ 16,740 | 6,510 | 0 | |
| 名取市 | 52 | ★ | F | - | 4 | - | 1 | - | 1 | 県 | 県 | 直接 | 継続 | 543,870 | 25 | ~ | 33 | H23 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H24 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H25 | 121,780 | | 5,160 | 116,620 | |
| | | | | | | | | | | | | | | | | | | H26 | | | 10,264 | ▲ 10,264 | |
| | | | | | | | | | | | | | | | | | | H27 | | | 18,063 | ▲ 18,063 | |
| | | | | | | | | | | | | | | | | | | H28 | | | 0 | 0 | |
| | | | | | | | | | | | | | | | | | | H29 | | | 57,422 | ▲ 57,422 | |
| | | | | | | | | | | | | | | | | | | H30 | | 50,365 | 11,245 | 39,120 | |
| | | | | | | | | | | | | | | | | | | H31 | | 89,772 | 77,680 | 12,092 | |
| | | | | | | | | | | | | | | | | | | H32 | | 173,176 | 179,637 | ▲ 6,461 | |
| | | | | | | | | | | | | | | | | | | 累計 | 121,780 | 313,313 | 359,471 | 75,622 | |
| 多賀城市 | 38 | ◆ | D | - | 21 | - | 1 | - | 4 | 県 | 県 | 直接 | 完了 | 550,800 | 31 | ~ | 32 | H23 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H24 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H25 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H26 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H27 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H28 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H29 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H30 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H31 | 224,640 | 0 | 224,640 | 0 | |
| | | | | | | | | | | | | | | | | | | H32 | 216,000 | | | 216,000 | |
| | | | | | | | | | | | | | | | | | | 累計 | 440,640 | 0 | 224,640 | 216,000 | |
| 岩沼市 | 22 | D | - | 1 | - | 1 | - | 道路事業(市街地相互の接続道路) | (一)岩沼海浜緑地線(二の倉) | 県 | 県 | 直接 | 完了 | 1,639,686 | 24 | ~ | 29 | H23 | | | | 0 | 24年7月道路測量設計、橋梁予備設計契約25年1月用地測量業務、地質調査、道路詳細設計契約。25年3月橋梁詳細設計契約。 |
| | | | | | | | | | | | | | | | | | | H24 | 46,500 | | 42,150 | 4,350 | |
| | | | | | | | | | | | | | | | | | | H25 | 498,325 | 18,600 | 232,919 | 284,006 | |
| | | | | | | | | | | | | | | | | | | H26 | 423,925 | 85,250 | 517,154 | ▲ 7,979 | |
| | | | | | | | | | | | | | | | | | | H27 | 310,000 | | 209,275 | 100,725 | |
| | | | | | | | | | | | | | | | | | | H28 | | | 306,152 | ▲ 306,152 | |
| | | | | | | | | | | | | | | | | | | H29 | | | ▲ 36,894 | 36,894 | |
| | | | | | | | | | | | | | | | | | | H30 | | ▲ 111,844 | | ▲ 111,844 | |
| | | | | | | | | | | | | | | | | | | H31 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H32 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | 累計 | 1,278,750 | ▲ 7,994 | 1,270,756 | 0 | |
| 岩沼市 | 30 | D | - | 1 | - | 2 | - | 道路事業(市街地相互の接続道路) | (主)塩釜亘理線(早股寺島) | 県 | 県 | 直接 | 完了 | 241,338 | 24 | ~ | 28 | H23 | | | | 0 | 24年7月道路測量設計契約。平成25年地質調査契約。 |
| | | | | | | | | | | | | | | | | | | H24 | 38,750 | | 16,497 | 22,253 | |
| | | | | | | | | | | | | | | | | | | H25 | 201,500 | ▲ 18,600 | 54,857 | 128,043 | |
| | | | | | | | | | | | | | | | | | | H26 | 85,250 | ▲ 85,250 | 111,667 | ▲ 111,667 | |
| | | | | | | | | | | | | | | | | | | H27 | | | ▲ 44,626 | 44,626 | |
| | | | | | | | | | | | | | | | | | | H28 | | | 48,642 | ▲ 48,642 | |
| | | | | | | | | | | | | | | | | | | H29 | | | ▲ 1 | 1 | |
| | | | | | | | | | | | | | | | | | | H30 | | ▲ 34,614 | | ▲ 34,614 | |
| | | | | | | | | | | | | | | | | | | H31 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H32 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | 累計 | 325,500 | ▲ 138,464 | 187,036 | 0 | |

宮城県 復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 国土交通省

令和3年3月末時点

(千円)

| 市町村 | No. | 事業番号 | | | | | | 事業名 | 地区名 施設名 | 交付 団体 | 事業 実施 主体 | 直接 / 間接 | 継続 / 完了 | 全体 事業費 | 全体 事業 期間 | | 年度 | 交付額 (国費) | 事業間 流用額 (国費) | 契約済額 (国費相当額) | 執行残額 (国費相当額) | 事業の進捗状況 | | | | | | | | | | | | | | | | | | | | | |
|------|---------|----------|---------|-----------|-----------|---|---|----------------------------|-------------------------|------------|----------------|---------------|---------------|-----------|----------------|----|----|-------------|--------------------|-----------------|-----------------|-----------|---------------------------------|---|---|---------------------------|-------------------------|-----|---|----|----|--------|---------|----|----|-----|-----|---------|---|--------|---------|----------------|--|
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 岩沼市 | 31 | D | - | 22 | - | 1 | - | 都市公園事業 (防災公園) (整備事業) | 岩沼海浜 緑地 | 県 | 県 | 直接 | 完了 | 1,344,121 | 24 | ~ | 30 | H23 | | | | 0 | 24年9月公園基本設計契約。 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H24 | 60,000 | | 12,448 | 47,552 | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H25 | 225,000 | | 23,365 | 201,635 | 25年9月公園詳細設計契約。 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H26 | 225,000 | | 27,884 | 197,116 | 26年9月避難路詳細設計契約 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H27 | 511,500 | ▲ 1,292 | 487,422 | 22,786 | 27年6月、28年3月 公園整備契約、27年9月避難路整備契約 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H28 | | | 428,761 | ▲ 428,761 | 避難道路工事完了、公園整備概成、H29.3月末 供用開始。 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H29 | | | 28,211 | ▲ 28,211 | 一部植栽工契約 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H30 | | | 0 | 0 | 植栽工完了 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H31 | | ▲ 12,117 | | ▲ 12,117 | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H32 | | | | 0 | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | 累計 | 1,021,500 | ▲ 13,409 | 1,008,091 | 0 | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | 岩沼市 | 36 | D | - | 22 | - | 2 | - | 都市公園事業 (防災公園) (用地費) | 岩沼海浜 緑地 | 県 | 県 | 直接 | 完了 | 11,238 | 25 | ~ | 27 | H23 | | | | 0 | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | H24 | | | 0 | 3,333 | | | |
| H25 | 3,333 | | 0 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H26 | | | 0 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H27 | 2,866 | 1,292 | 7,491 | ▲ 3,333 | 27年8月用地契約 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H28 | | | 0 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H29 | | | | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H30 | | | | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H31 | | | | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H32 | | | | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 累計 | 6,199 | 1,292 | 7,491 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 岩沼市 | 51 | ◆ | D | - | 22 | - | 1 | - | 避難誘導標識 整備事業 | 岩沼海浜 緑地 | 県 | 県 | 直接 | 完了 | 15,668 | 28 | ~ | | | | | | | | | | | | | | | | | | | 29 | H23 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | H24 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H25 | | | | 0 | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H26 | | | | 0 | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H27 | | | | 0 | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H28 | 12,800 | 0 | 10,424 | 2,376 | 契約済。 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H29 | | | 2,110 | ▲ 2,110 | 30年3月工事完了 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H30 | | | | 0 | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H31 | | ▲ 266 | | ▲ 266 | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H32 | | | | 0 | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | 累計 | 12,800 | ▲ 266 | 12,534 | 0 | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | 岩沼市 | 41 | ★ | F | - | 4 | - | 1 | - | 市街地復興効 果促進事業 (県分) | 岩沼市 | 県 | 県 | 直接 | 継続 | 756,292 | 25 | ~ | | 33 | H23 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | H24 | | | | 0 | |
| H25 | 250,726 | | 5,160 | 245,566 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H26 | | | 11,864 | ▲ 11,864 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H27 | | | | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H28 | | | 27,630 | ▲ 27,630 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H29 | | | | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H30 | | ▲ 88,000 | 7,886 | ▲ 95,886 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H31 | | 367,009 | 73,120 | 293,889 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H32 | | 75,296 | 192,138 | ▲ 116,842 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 累計 | 250,726 | 354,305 | 317,798 | 287,233 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 東松島市 | 33 | D | - | 1 | - | 1 | - | 道路事業(市 街地相互の接 続道路) | (主)奥松 島松島公園線(洲 崎) | 県 | 県 | 直接 | 継続 | 5,217,000 | 24 | ~ | 33 | | | | | | | | | | | | | | | | | | | H23 | | | | | 0 | 24年7月道路詳細設計契約。 | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | H24 | | 549,475 | | 14,029 | 535,446 | | |
| | | | | | | | | | | | | | | | | | | H25 | 387,500 | | 49,612 | 337,888 | 25年11月軟弱地盤解析契約。25年12月用地測量契約。 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H26 | 688,975 | | 403,061 | 285,914 | 26年10月道路改良工事契約。 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H27 | 1,034,625 | | ▲ 220,310 | 1,254,935 | - | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H28 | 0 | | 717,794 | ▲ 717,794 | 債務工事を推進 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H29 | | 4,713 | 988,056 | ▲ 983,343 | 債務工事を推進 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H30 | 460,287 | | 1,148,320 | ▲ 688,033 | 債務工事を推進 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H31 | 387,500 | | 195,371 | 192,129 | 改良工事の推進。 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H32 | 605,275 | ▲ 75,175 | 592,332 | ▲ 62,232 | 改良工事の推進。 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | 累計 | 4,113,637 | ▲ 70,462 | 3,888,265 | 154,910 | | | | | | | | | | | | | | | | | | | | | |

宮城県 復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 国土交通省

令和3年3月末時点

(千円)

| 市町村 | No. | 事業番号 | | | | | | 事業名 | 地区名 施設名 | 交付 団体 | 事業 実施 主体 | 直接 ／ 間接 | 継続 ／ 完了 | 全体 事業費 | 全体 事業 期間 | | 年度 | 交付額 (国費) | 事業間 流用額 (国費) | 契約済額 (国費相当額) | 執行残額 (国費相当額) | 事業の進捗状況 | | |
|------|-----|------|---|----|----|---|---|------------------|-----------------|----------|----------------|---------------|---------------|-----------|----------------|----|----|-------------|--------------------|-----------------|-----------------|-------------|---|---------------------------------|
| | | | | | | | | | | | | | | | | | | | | | | | | |
| 東松島市 | 34 | D | - | 1 | - | 2 | - | 道路事業(市街地相互の接続道路) | (主)奥松島松島公園線(宮戸) | 県 | 県 | 直接 | 継続 | 5,560,000 | 24 | ~ | 33 | H23 | | | | 0 | 24年5月仮橋設計契約。24年6月橋梁予備設計契約。24年8月道路詳細設計、地質調査契約。24年10月仮橋設置工事契約。 25年11月橋梁詳細設計契約。12月用地測量契約。 27年3月橋梁下部工工事契約及び軟弱地盤解析業務契約。 27年12月改良工事契約。28年3月道路修正設計業務契約。 道路改良工事を推進 29年6月護岸修正設計業務委託契約。 30年12月橋梁上部工工事契約 改良工事の推進。 改良工事の推進。 | |
| | | | | | | | | | | | | | | | | | | H24 | 582,025 | | 209,767 | 372,258 | | |
| | | | | | | | | | | | | | | | | | | H25 | 193,750 | | 74,482 | 119,268 | | |
| | | | | | | | | | | | | | | | | | | H26 | 82,150 | | 309,274 | ▲ 227,124 | | |
| | | | | | | | | | | | | | | | | | | H27 | 1,670,125 | | 21,400 | 1,648,725 | | |
| | | | | | | | | | | | | | | | | | | H28 | 0 | 558,000 | 778,329 | ▲ 220,329 | | |
| | | | | | | | | | | | | | | | | | | H29 | | | 696,661 | ▲ 696,661 | | |
| | | | | | | | | | | | | | | | | | | H30 | | | 118,815 | ▲ 118,815 | | |
| | | | | | | | | | | | | | | | | | | H31 | 103,850 | | 733,053 | ▲ 629,203 | | |
| | | | | | | | | | | | | | | | | | | H32 | 1,119,100 | | 1,021,201 | 97,899 | | |
| | | | | | | | | | | | | | | | | | | 累計 | 3,751,000 | 558,000 | 3,962,982 | 346,018 | | |
| 東松島市 | 35 | D | - | 1 | - | 3 | - | 道路事業(市街地相互の接続道路) | 矢本流留線 | 県 | 県 | 直接 | 完了 | 5,642,629 | 24 | ~ | 32 | H23 | | | | 0 | 25年2月、道路測量・道路詳細設計契約。 25年12月、道路用地測量・橋梁予備設計業務委託契約。 26年4月、用地買収開始。 27年6月、橋梁下部工工事契約。H28.2道路改良工事契約。 用地買収及び工事継続施工中。 用地買収及び工事継続施工中。 工事継続施行中。 工事継続施工中。 工事完了。 | |
| | | | | | | | | | | | | | | | | | | H24 | 69,750 | | 36,222 | 33,528 | | |
| | | | | | | | | | | | | | | | | | | H25 | 487,475 | | 45,278 | 442,197 | | |
| | | | | | | | | | | | | | | | | | | H26 | 1,046,250 | | 104,792 | 941,458 | | |
| | | | | | | | | | | | | | | | | | | H27 | 2,573,000 | | 314,407 | 2,258,593 | | |
| | | | | | | | | | | | | | | | | | | H28 | | ▲ 558,000 | 1,092,786 | ▲ 1,650,786 | | |
| | | | | | | | | | | | | | | | | | | H29 | | | 610,245 | ▲ 610,245 | | |
| | | | | | | | | | | | | | | | | | | H30 | | | 875,771 | ▲ 875,771 | | |
| | | | | | | | | | | | | | | | | | | H31 | 348,750 | | 736,365 | ▲ 387,615 | | |
| | | | | | | | | | | | | | | | | | | H32 | 405,812 | | 533,222 | ▲ 127,410 | | |
| | | | | | | | | | | | | | | | | | | 累計 | 4,931,037 | ▲ 558,000 | 4,349,088 | 23,949 | | |
| 東松島市 | 71 | ◆ | D | - | 22 | - | 1 | - | 防災公園事業基本計画策定費 | 矢本海浜緑地地区 | 県 | 県 | 直接 | 完了 | 14,109 | 25 | ~ | 27 | H23 | | | | 0 | 25年6月公園基本設計契約。 27年2月公園基本設計完了 |
| | | | | | | | | | | | | | | | | | | | H24 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | H25 | 16,000 | | 8,280 | 7,720 | |
| | | | | | | | | | | | | | | | | | | | H26 | | | 3,007 | ▲ 3,007 | |
| | | | | | | | | | | | | | | | | | | | H27 | | | 0 | 0 | |
| | | | | | | | | | | | | | | | | | | | H28 | | | 0 | 0 | |
| | | | | | | | | | | | | | | | | | | | H29 | | ▲ 4,713 | | ▲ 4,713 | |
| | | | | | | | | | | | | | | | | | | | H30 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | H31 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | H32 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | 累計 | 16,000 | ▲ 4,713 | 11,287 | 0 | |
| 東松島市 | 74 | ★ | F | - | 4 | - | 1 | - | 市街地効果促進事業(県分) | 東松島市 | 県 | 県 | 直接 | 完了 | 512,296 | 25 | ~ | 32 | H23 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | H24 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | H25 | 518,012 | | 8,360 | 509,652 | |
| | | | | | | | | | | | | | | | | | | | H26 | | | 664 | ▲ 664 | |
| | | | | | | | | | | | | | | | | | | | H27 | | | 27,743 | ▲ 27,743 | |
| | | | | | | | | | | | | | | | | | | | H28 | | | 87,951 | ▲ 87,951 | |
| | | | | | | | | | | | | | | | | | | | H29 | | | 2,223 | ▲ 2,223 | |
| | | | | | | | | | | | | | | | | | | | H30 | | 0 | 80,179 | ▲ 80,179 | |
| | | | | | | | | | | | | | | | | | | | H31 | | ▲ 108,176 | 949 | ▲ 109,125 | |
| | | | | | | | | | | | | | | | | | | | H32 | | | 116,471 | ▲ 116,471 | |
| | | | | | | | | | | | | | | | | | | | 累計 | 518,012 | ▲ 108,176 | 324,540 | 85,296 | |
| 東松島市 | 107 | D | - | 22 | - | 1 | - | 都市公園事業(防災公園:整備費) | 矢本海浜緑地地区 | 県 | 県 | 直接 | 完了 | 467,936 | 26 | ~ | 31 | H23 | | | | 0 | 27年3月公園実施設計契約。 28年2月公園造成工事契約。 | |
| | | | | | | | | | | | | | | | | | | H24 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H25 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H26 | 24,000 | | 18,403 | 5,597 | | |
| | | | | | | | | | | | | | | | | | | H27 | 180,895 | | ▲ 567 | 181,462 | | |
| | | | | | | | | | | | | | | | | | | H28 | 146,056 | | 87,582 | 58,474 | | |
| | | | | | | | | | | | | | | | | | | H29 | | | 170,949 | ▲ 170,949 | | |
| | | | | | | | | | | | | | | | | | | H30 | | | 73,765 | ▲ 73,765 | | |
| | | | | | | | | | | | | | | | | | | H31 | | | 818 | ▲ 818 | | |
| | | | | | | | | | | | | | | | | | | H32 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | 累計 | 350,951 | 0 | 350,950 | 1 | | |

宮城県 復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 国土交通省

令和3年3月末時点

(千円)

| 市町村 | No. | 事業番号 | | | | | | 事業名 | 地区名 施設名 | 交付 団体 | 事業 実施 主体 | 直接 ／ 間接 | 継続 ／ 完了 | 全体 事業費 | 全体 事業 期間 | | 年度 | 交付額 (国費) | 事業間 流用額 (国費) | 契約済額 (国費相当額) | 執行残額 (国費相当額) | 事業の進捗状況 | | | | | | | | | | | | | | | | | | | | | | | | |
|------|-----------|------|-----------|-----------|----|---|---|-----|------------|--------------------------|------------------------|---------------|---------------|-----------|----------------|---------|----|-------------|--------------------|-----------------|-----------------|-----------|-----------|-----------|----------------------------------|----|---|---|---|--------------------------|----------------------------|--------------|---|----|----|-----------|-----|----|----|-----|---------|--|--------|---------|---|---|
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 東松島市 | 108 | ◆ | D | - | 22 | - | 1 | - | 2 | 広場整備事業 | 矢本海浜 緑地地区 | 県 | 県 | 直接 | 完了 | 818,217 | 26 | ~ | 31 | H23 | | | 0 | 0 | 27年3月公園実施設計契約。 28年2月公園造成工事契約。 | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | H24 | | | 0 | 0 | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | H25 | | | 0 | 0 | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | H26 | 38,400 | | 29,447 | 8,953 | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | H27 | 344,398 | | 4,782 | 339,616 | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | H28 | 271,775 | | 77,973 | 193,802 | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | H29 | | | 275,945 | ▲ 275,945 | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | H30 | | | 114,609 | ▲ 114,609 | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | H31 | | | 151,816 | ▲ 151,816 | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | H32 | | | | 0 | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | 累計 | 654,573 | | 0 | 654,572 | | 1 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | 東松島市 | 115 | | D | - | | 22 | - | 2 | - | - | 都市公園整備 事業(防災公 園:用地費) | 矢本海浜 緑地地区 | 県 | 県 | 直接 | 完了 | 827 | 27 | ~ | 28 | H23 | | | 0 | 0 | H28.1 用地買収開始 |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | H24 | | | 0 | 0 | |
| H25 | | | 0 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H26 | | | 0 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H27 | 551 | | 551 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H28 | | | 0 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H29 | | | 0 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H30 | | | 0 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H31 | | | 0 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H32 | | | 0 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 累計 | 551 | | 0 | 551 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 東松島市 | 116 | ◆ | D | - | 22 | - | 1 | - | 3 | 広場整備事業 (用地費) | 矢本海浜 緑地地区 | 県 | 県 | 直接 | 完了 | 76,378 | 27 | ~ | 28 | | | | | | H23 | | | | | | | | | | | | | | | | | | 0 | 0 | H28.1 用地買収開始 | |
| | | | | | | | | | | | | | | | | | | | | | | | | | H24 | | | | | | | | | | | | | | | | | | 0 | 0 | | |
| | | | | | | | | | | | | | | | | | | | | H25 | | | 0 | 0 | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | H26 | | | 0 | 0 | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | H27 | 61,102 | | 61,102 | 0 | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | H28 | | | 0 | 0 | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | H29 | | | 0 | 0 | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | H30 | | | 0 | 0 | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | H31 | | | 0 | 0 | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | H32 | | | 0 | 0 | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | 累計 | 61,102 | | 0 | 61,102 | 0 | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | 亘理町 | 12 | | D | - | 1 | - | 1 | - | - | 道路事業(市 街地相互の接 続道路) | (一)荒浜 港今泉線 (堤防部) | 県 | 県 | 直接 | 完了 | 1,520,998 | 23 | ~ | 29 | H23 | 16,275 | | 0 | 16,275 | | 25年12月国交省協定締結。 25年12月道路改良工事契約。 28年7月工事委託契約締結。29年2月改良工事契約。 30年1月工事完成。 |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | H24 | 620,000 | | 0 | 620,000 | | |
| H25 | 387,500 | | 533,567 | ▲ 146,067 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H26 | 77,500 | | 484,602 | ▲ 407,102 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H27 | 0 | | ▲ 109,829 | 109,829 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H28 | 77,500 | | 266,542 | ▲ 189,042 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H29 | | | 3,891 | ▲ 3,891 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H30 | | ▲ 2 | | ▲ 2 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H31 | | | | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H32 | | | | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 累計 | 1,178,775 | | ▲ 2 | 1,178,773 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 亘理町 | 13 | | D | - | 1 | - | 2 | - | - | 道路事業(市 街地相互の接 続道路) | (一)荒浜 港今泉線 (一般部) | 県 | 県 | 直接 | 完了 | 438,852 | 23 | ~ | 27 | | | | | | | | | | | | | | | | | | | | | H23 | 3,100 | | 0 | 3,100 | 24年6月道路詳細設計契約。24年10月函渠詳細設計契約。24 年11月用地測量契約。 25年6月用地買収開始。26年1月工事契約。 26年8月道路改良工事契約。 28年1月完成・供用開始。 | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | H24 | 77,500 | | 29,196 | 48,304 | | |
| | | | | | | | | | | | | | | | | | | | | H25 | 178,250 | | 197,896 | ▲ 19,646 | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | H26 | 220,875 | ▲ 139,500 | 96,743 | ▲ 15,368 | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | H27 | 0 | | 16,275 | ▲ 16,275 | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | H28 | | | | 0 | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | H29 | | | | 0 | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | H30 | | ▲ 115 | | ▲ 115 | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | H31 | | | | 0 | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | H32 | | | | 0 | | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | 累計 | 479,725 | | ▲ 139,615 | 340,110 | 0 | | | | | | | | | | | | | | | | | | | | | |

宮城県 復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 国土交通省

令和3年3月末時点

(千円)

| 市町村 | No. | 事業番号 | | | | | | 事業名 | 地区名 施設名 | 交付 団体 | 事業 実施 主体 | 直接 / 間接 | 継続 / 完了 | 全体 事業費 | 全体 事業 期間 | | 年度 | 交付額 (国費) | 事業間 流用額 (国費) | 契約済額 (国費相当額) | 執行残額 (国費相当額) | 事業の進捗状況 | | |
|-----|-----------|-----------|-----------|-----------|---------------------------------|---|---|------------------|----------------|----------|----------------|---------------|---------------|-----------|----------------|---|----|-------------|--------------------|-----------------|-----------------|-------------|------------------------------|---|
| | | | | | | | | | | | | | | | | | | | | | | | | |
| 亘理町 | 41 | D | - | 1 | - | 3 | - | 道路事業(市街地相互の接続道路) | (一)荒浜港今泉線(鳥の海) | 県 | 県 | 直接 | 完了 | 691,226 | 24 | ~ | 29 | H23 | | | | 0 | 25年3月道路詳細設計契約。 | |
| | | | | | | | | | | | | | | | | | | H24 | 38,750 | | 15,624 | 23,126 | | |
| | | | | | | | | | | | | | | | | | | H25 | 201,500 | | 7,497 | 194,003 | 26年1月用地測量契約。 | |
| | | | | | | | | | | | | | | | | | | H26 | 124,000 | 139,500 | 182,929 | 80,571 | 26年10月道路改良工事契約。 | |
| | | | | | | | | | | | | | | | | | | H27 | 77,500 | | 56,077 | 21,423 | 28年1月仮設道路撤去工事契約。 | |
| | | | | | | | | | | | | | | | | | | H28 | | | 272,964 | ▲ 272,964 | 28年10月改良工事契約。28年12月舗装工事契約。 | |
| | | | | | | | | | | | | | | | | | | H29 | | | 609 | ▲ 609 | 30年2月工事完成。 | |
| | | | | | | | | | | | | | | | | | | H30 | | ▲ 45,550 | | ▲ 45,550 | | |
| | | | | | | | | | | | | | | | | | | H31 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | H32 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | 累計 | 441,750 | 93,950 | 535,700 | 0 | | |
| | | | | | | | | | | | | | | | | | | 亘理町 | 42 | ★ | F | - | 4 | - |
| H24 | | | | 0 | | | | | | | | | | | | | | | | | | | | |
| H25 | 164,778 | | 5,160 | 159,618 | | | | | | | | | | | | | | | | | | | | |
| H26 | | | 13,464 | ▲ 13,464 | | | | | | | | | | | | | | | | | | | | |
| H27 | | | | 0 | | | | | | | | | | | | | | | | | | | | |
| H28 | | | 0 | 0 | | | | | | | | | | | | | | | | | | | | |
| H29 | | | 17,855 | ▲ 17,855 | | | | | | | | | | | | | | | | | | | | |
| H30 | | | 0 | 0 | | | | | | | | | | | | | | | | | | | | |
| H31 | | ▲ 81,860 | ▲ 8,824 | ▲ 73,036 | | | | | | | | | | | | | | | | | | | | |
| H32 | | ▲ 29,335 | | ▲ 29,335 | | | | | | | | | | | | | | | | | | | | |
| 累計 | 164,778 | ▲ 111,195 | 27,655 | 25,928 | | | | | | | | | | | | | | | | | | | | |
| 山元町 | 31 | D | - | 1 | - | 1 | - | 道路事業(市街地相互の接続道路) | (主)相馬亘理線(山寺) | 県 | 県 | 直接 | 完了 | 9,600,000 | 24 | ~ | 32 | | | | | | | |
| | | | | | | | | | | | | | | | | | | H24 | 2,177,750 | | 167,962 | 2,009,788 | | |
| | | | | | | | | | | | | | | | | | | H25 | 1,937,500 | | 66,213 | 1,871,287 | 25年10月用地測量契約。26年2月橋梁詳細設計契約。 | |
| | | | | | | | | | | | | | | | | | | H26 | 1,550,000 | | 604,264 | 945,736 | 27年2月事業認定委託契約及び道路詳細修正設計契約。 | |
| | | | | | | | | | | | | | | | | | | H27 | 1,395,000 | | ▲ 437,207 | 1,832,207 | - | |
| | | | | | | | | | | | | | | | | | | H28 | | | 928,562 | ▲ 928,562 | 29年2月上旬工事,改良工事契約。 | |
| | | | | | | | | | | | | | | | | | | H29 | | | 987,431 | ▲ 987,431 | 29年6月建物等調査業務委託契約。 | |
| | | | | | | | | | | | | | | | | | | H30 | | | 1,018,583 | ▲ 1,018,583 | 30年7月改良工事契約。 | |
| | | | | | | | | | | | | | | | | | | H31 | | | 1,861,875 | ▲ 1,861,875 | 改良工事の推進。 | |
| | | | | | | | | | | | | | | | | | | H32 | 465,000 | ▲ 85,250 | 2,111,667 | ▲ 1,731,917 | 供用開始、事業完了 | |
| | | | | | | | | | | | | | | | | | | 累計 | 7,525,250 | ▲ 85,250 | 7,309,350 | 130,650 | | |
| | | | | | | | | | | | | | | | | | | 山元町 | 32 | D | - | 1 | - | 2 |
| H24 | 178,250 | | 52,681 | 125,569 | | | | | | | | | | | | | | | | | | | | |
| H25 | 922,250 | | 59,083 | 863,167 | 25年10月用地測量契約。26年2月橋梁詳細設計契約。 | | | | | | | | | | | | | | | | | | | |
| H26 | 775,000 | | 534,552 | 240,448 | 27年2月事業認定申請図書作成契約。25年10月用地測量契約。 | | | | | | | | | | | | | | | | | | | |
| H27 | 759,500 | | ▲ 72,003 | 831,503 | - | | | | | | | | | | | | | | | | | | | |
| H28 | | | 762,245 | ▲ 762,245 | 29年2月改良工事2本契約。 | | | | | | | | | | | | | | | | | | | |
| H29 | | | 527,563 | ▲ 527,563 | 29年12月改良工事契約。 | | | | | | | | | | | | | | | | | | | |
| H30 | | | 684,458 | ▲ 684,458 | 30年9月改良工事契約。 | | | | | | | | | | | | | | | | | | | |
| H31 | 101,714 | 595,786 | 587,387 | 110,113 | 改良工事の推進。 | | | | | | | | | | | | | | | | | | | |
| H32 | | ▲ 85,250 | 85,395 | ▲ 170,645 | 事業完了 | | | | | | | | | | | | | | | | | | | |
| 累計 | 2,736,714 | 510,536 | 3,221,361 | 25,889 | | | | | | | | | | | | | | | | | | | | |
| 山元町 | 51 | D | - | 1 | - | 4 | - | 道路事業(市街地相互の接続道路) | 山下駅前線 | 県 | 県 | 直接 | 継続 | 2,000,000 | 24 | ~ | 33 | | | | | | | |
| | | | | | | | | | | | | | | | | | | H24 | 62,000 | | 3,393 | 58,607 | | |
| | | | | | | | | | | | | | | | | | | H25 | 790,500 | | 22,330 | 768,170 | 25年11月、道路測量・道路詳細設計契約。 | |
| | | | | | | | | | | | | | | | | | | H26 | 310,000 | | 555,752 | ▲ 245,752 | 26年4月、JR東日本と立体交差施行協定締結。 | |
| | | | | | | | | | | | | | | | | | | H27 | 387,500 | | 95,486 | 292,014 | 27年12月、用地説明会開催。一部用地取得開始。工事発注 | |
| | | | | | | | | | | | | | | | | | | H28 | | | 150,195 | ▲ 150,195 | 用地買収及び工事継続施工中。 | |
| | | | | | | | | | | | | | | | | | | H29 | | | 218,827 | ▲ 218,827 | 用地買収及び工事継続施工中。 | |
| | | | | | | | | | | | | | | | | | | H30 | | | 98,904 | ▲ 98,904 | 用地買収及び工事継続施工中。 | |
| | | | | | | | | | | | | | | | | | | H31 | | | 85,941 | ▲ 85,941 | 工事継続施工中。 | |
| | | | | | | | | | | | | | | | | | | H32 | | | 292,110 | ▲ 292,110 | 工事継続施工中。 | |
| | | | | | | | | | | | | | | | | | | 累計 | 1,550,000 | 0 | 1,522,938 | 27,062 | | |

宮城県 復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 国土交通省

令和3年3月末時点

(千円)

| 市町村 | No. | 事業番号 | | | | | | | 事業名 | 地区名 施設名 | 交付 団体 | 事業 実施 主体 | 直接 ／ 間接 | 継続 ／ 完了 | 全体 事業費 | 全体 事業 期間 | | 年度 | 交付額 (国費) | 事業間 流用額 (国費) | 契約済額 (国費相当額) | 執行残額 (国費相当額) | 事業の進捗状況 | | |
|------|-----|------|---|----|----|---|---|---|-----|-------------------|-------------------|----------------|---------------|---------------|-----------|----------------|----|----|-------------|--------------------|-----------------|-----------------|-----------|-----------|--|
| | | | | | | | | | | | | | | | | | | | | | | | | | |
| 山元町 | 53 | ★ | F | - | 4 | - | 1 | - | 1 | 市街地復興効果促進事業(県分) | 山元町 | 県 | 県 | 直接 | 完了 | 188,431 | 25 | ~ | 32 | H23 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | H24 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | H25 | 336,518 | | 5,160 | 331,358 | |
| | | | | | | | | | | | | | | | | | | | | H26 | | | 13,464 | ▲ 13,464 | |
| | | | | | | | | | | | | | | | | | | | | H27 | | | 112,596 | ▲ 112,596 | |
| | | | | | | | | | | | | | | | | | | | | H28 | | | 10,286 | ▲ 10,286 | |
| | | | | | | | | | | | | | | | | | | | | H29 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | H30 | | | 0 | 0 | |
| | | | | | | | | | | | | | | | | | | | | H31 | | ▲ 185,773 | ▲ 49,489 | ▲ 136,284 | |
| | | | | | | | | | | | | | | | | | | | | H32 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | 累計 | 336,518 | ▲ 185,773 | 92,017 | 58,728 | |
| 松島町 | 36 | D | - | 22 | - | 1 | - | - | 1 | 松島公園津波防災緑地整備事業 | 松島地区 | 県 | 県 | 直接 | 継続 | 1,998,945 | 25 | ~ | 33 | H23 | | | | 0 | H25.7基本設計発注。H27.3詳細設計等完了。 H27.2工事開始(一部) H27.10工事契約。H28.8工事完了。 H29.1工事契約。H30.3工事完了。 H30.2工事契約。H31.3工事完了 R2.3設計完了 |
| | | | | | | | | | | | | | | | | | | | | H24 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | H25 | 62,640 | | 14,370 | 48,270 | |
| | | | | | | | | | | | | | | | | | | | | H26 | 58,380 | | 70,497 | ▲ 12,117 | |
| | | | | | | | | | | | | | | | | | | | | H27 | 105,270 | | 102,468 | 2,802 | |
| | | | | | | | | | | | | | | | | | | | | H28 | 100,950 | | 112,042 | ▲ 11,092 | |
| | | | | | | | | | | | | | | | | | | | | H29 | 656,092 | | 626,070 | 30,022 | |
| | | | | | | | | | | | | | | | | | | | | H30 | | 13,546 | 6,507 | 7,039 | |
| | | | | | | | | | | | | | | | | | | | | H31 | 446,515 | | 405,712 | 40,803 | |
| | | | | | | | | | | | | | | | | | | | | H32 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | 累計 | 1,429,847 | 13,546 | 1,337,666 | 105,727 | |
| 松島町 | 52 | ◆ | D | - | 22 | - | 1 | - | 1 | 避難誘導標識整備事業 | 松島地区 | 県 | 県 | 直接 | 完了 | 19,356 | 29 | ~ | 30 | H23 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | H24 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | H25 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | H26 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | H27 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | H28 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | H29 | 17,600 | | 15,484 | 2,116 | |
| | | | | | | | | | | | | | | | | | | | | H30 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | H31 | | ▲ 2,115 | | ▲ 2,115 | |
| | | | | | | | | | | | | | | | | | | | | H32 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | 累計 | 17,600 | ▲ 2,115 | 15,484 | 1 | |
| 七ヶ浜町 | 29 | D | - | 1 | - | 1 | - | - | 1 | 道路事業(市街地相互の接続道路等) | (主)塩釜七ヶ浜多賀城線(菖蒲田) | 県 | 県 | 直接 | 完了 | 1,059,067 | 24 | ~ | 29 | H23 | 0 | | | 0 | H24.7 道路測量設計契約。H24.12 用地測量設計契約。 25年4月用地買収開始。 26年7月事業認定委託契約。26年8月道路改良工事契約。 27年12月道路改良工事契約。 28年10月改良工事契約。 29年9月改良工事契約。30年3月工事完成・供用開始。 |
| | | | | | | | | | | | | | | | | | | | | H24 | 77,500 | | 32,644 | 44,856 | |
| | | | | | | | | | | | | | | | | | | | | H25 | 736,250 | | 46,054 | 690,196 | |
| | | | | | | | | | | | | | | | | | | | | H26 | 232,500 | | 433,856 | ▲ 201,356 | |
| | | | | | | | | | | | | | | | | | | | | H27 | 0 | | 88,379 | ▲ 88,379 | |
| | | | | | | | | | | | | | | | | | | | | H28 | | | 160,467 | ▲ 160,467 | |
| | | | | | | | | | | | | | | | | | | | | H29 | | | 59,376 | ▲ 59,376 | |
| | | | | | | | | | | | | | | | | | | | | H30 | | ▲ 225,474 | | ▲ 225,474 | |
| | | | | | | | | | | | | | | | | | | | | H31 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | H32 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | 累計 | 1,046,250 | ▲ 225,474 | 820,776 | 0 | |
| 七ヶ浜町 | 62 | ★ | F | - | 4 | - | 1 | - | 1 | 市街地復興効果促進事業(県分) | 七ヶ浜町 | 県 | 県 | 直接 | 継続 | 251,726 | 25 | ~ | 33 | H23 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | H24 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | H25 | 223,860 | | 8,360 | 215,500 | |
| | | | | | | | | | | | | | | | | | | | | H26 | 0 | | 14,264 | ▲ 14,264 | |
| | | | | | | | | | | | | | | | | | | | | H27 | 0 | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | H28 | | | 94,009 | ▲ 94,009 | |
| | | | | | | | | | | | | | | | | | | | | H29 | | | 4,222 | ▲ 4,222 | |
| | | | | | | | | | | | | | | | | | | | | H30 | | ▲ 22,480 | 0 | ▲ 22,480 | |
| | | | | | | | | | | | | | | | | | | | | H31 | | | ▲ 8,573 | 8,573 | |
| | | | | | | | | | | | | | | | | | | | | H32 | | | 13,483 | ▲ 13,483 | |
| | | | | | | | | | | | | | | | | | | | | 累計 | 223,860 | ▲ 22,480 | 125,765 | 75,615 | |

宮城県 復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 国土交通省

令和3年3月末時点

(千円)

| 市町村 | No. | 事業番号 | | | | | | 事業名 | 地区名 施設名 | 交付 団体 | 事業 実施 主体 | 直接 ／ 間接 | 継続 ／ 完了 | 全体 事業費 | 全体 事業 期間 | | 年度 | 交付額 (国費) | 事業間 流用額 (国費) | 契約済額 (国費相当額) | 執行残額 (国費相当額) | 事業の進捗状況 | | | | | | | | | | | | | | | | | | | | |
|-----|---------|----------|---------|-----------|---|---|---|------------------|---------------|----------|----------------|---------------|---------------|-----------|----------------|---|----|-------------|--------------------|-----------------|-----------------|-------------|----------------------|---|---|------------------|------------------|--------------|---|----|----|---------|---------|----|----|-----|---------|--------|--------|---------|----------------------|----------------------------------|
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 女川町 | 15 | D | - | 1 | - | 1 | - | 道路事業(市街地相互の接続道路) | (国)398号(市街地) | 県 | 県 | 直接 | 完了 | 3,612,101 | 23 | ~ | 31 | H23 | 38,750 | | 0 | 38,750 | 24年7月道路予備設計, 路線測量契約。 | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H24 | 106,950 | | 27,377 | 79,573 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H25 | 992,000 | | 24,206 | 967,794 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H26 | 586,675 | | 178,215 | 408,460 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H27 | 764,150 | | 499,139 | 265,011 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H28 | 0 | | 1,424,085 | ▲ 1,424,085 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H29 | 232,500 | | 63,209 | 169,291 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H30 | 103,075 | | 584,880 | ▲ 481,805 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H31 | | | ▲ 1,733 | 1,733 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H32 | | ▲ 24,722 | | ▲ 24,722 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | 累計 | 2,824,100 | ▲ 24,722 | 2,799,378 | 0 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | 女川町 | 16 | D | - | 1 | | - | 2 | - | 道路事業(市街地相互の接続道路) | (国)398号(御前浜) | 県 | 県 | 直接 | 完了 | 724,988 | 23 | ~ | 29 | H23 | 34,100 | | 0 | 34,100 | 24年7月道路予備設計, 路線測量契約。25年1月地質調査契約。 |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | H24 | 26,350 | | 12,693 | 13,657 | |
| H25 | 93,000 | | 32,791 | 60,209 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H26 | 49,600 | | 11,899 | 37,701 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H27 | 294,500 | | 203,318 | 91,182 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H28 | 116,250 | | 178,692 | ▲ 62,442 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H29 | | ▲ 46,500 | 122,472 | ▲ 168,972 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H30 | | ▲ 5,435 | | ▲ 5,435 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H31 | | | | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H32 | | | | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 累計 | 613,800 | ▲ 51,935 | 561,865 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 女川町 | 17 | D | - | 1 | - | 3 | - | 道路事業(市街地相互の接続道路) | (主)女川牡鹿線(飯子浜) | 県 | 県 | 直接 | 継続 | 6,470,000 | 23 | ~ | 33 | | | | | | H23 | | | | | | | | | | | | | | 38,750 | | 0 | 38,750 | 24年7月道路予備設計, 路線測量契約。 | |
| | | | | | | | | | | | | | | | | | | | | | | | H24 | | | | | | | | | | | | | | 372,000 | | 24,497 | 347,503 | | |
| | | | | | | | | | | | | | | | | | | H25 | 527,000 | | 112,369 | 414,631 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H26 | 620,000 | | 40,709 | 579,291 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H27 | 682,775 | | 200,429 | 482,346 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H28 | | | 643,493 | ▲ 643,493 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H29 | | | 69,008 | ▲ 69,008 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H30 | 310,000 | | 636,004 | ▲ 326,004 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H31 | 1,015,250 | | 888,587 | 126,663 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H32 | 1,448,475 | | 935,597 | 512,878 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | 累計 | 5,014,250 | 0 | 3,550,693 | 1,463,557 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | 女川町 | 18 | D | - | 1 | - | 4 | - | 道路事業(市街地相互の接続道路) | (一)出島線(寺間) | 県 | 県 | 直接 | 継続 | 755,000 | 23 | ~ | 33 | H23 | 37,975 | | 0 | 37,975 | | 24年7月道路予備設計, 路線測量契約。25年1月地質調査契約。 |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | H24 | 100,750 | | 10,291 | 90,459 | | |
| H25 | 88,000 | | 19,669 | 68,331 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H26 | 32,474 | | 12,665 | 19,809 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H27 | 0 | | 23,495 | ▲ 23,495 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H28 | 0 | | 176,514 | ▲ 176,514 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H29 | 178,300 | 46,500 | | 224,800 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H30 | 8,000 | 112,000 | | ▲ 92,838 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H31 | | | 22,721 | ▲ 22,721 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H32 | | | 93,771 | ▲ 93,771 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 累計 | 445,499 | 158,500 | 571,964 | 32,035 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 女川町 | 47 | D | - | 1 | - | 5 | - | 道路事業(市街地相互の接続道路) | (主)女川牡鹿線(小乗浜) | 県 | 県 | 直接 | 完了 | 2,902,000 | 24 | ~ | 32 | | | | | | | | | | | | | | | | | | | H23 | | | 0 | | 24年7月道路予備設計, 路線測量契約。 | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | H24 | 116,250 | | 10,740 | 105,510 | | |
| | | | | | | | | | | | | | | | | | | H25 | 1,395,000 | | 56,813 | 1,338,187 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H26 | 465,000 | | 22,953 | 442,047 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H27 | 358,050 | | 50,067 | 307,983 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H28 | | | 970,744 | ▲ 970,744 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H29 | | | 803,909 | ▲ 803,909 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H30 | | | 220,402 | ▲ 220,402 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H31 | | ▲ 7,750 | 93,636 | ▲ 101,386 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H32 | | ▲ 77,500 | 16,064 | ▲ 93,564 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | 累計 | 2,334,300 | ▲ 85,250 | 2,245,328 | 3,722 | | | | | | | | | | | | | | | | | | | | |

宮城県 復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 国土交通省

令和3年3月末時点

(千円)

| 市町村 | No. | 事業番号 | | | | | | 事業名 | 地区名 施設名 | 交付 団体 | 事業 実施 主体 | 直接 ／ 間接 | 継続 ／ 完了 | 全体 事業費 | 全体 事業 期間 | | 年度 | 交付額 (国費) | 事業間 流用額 (国費) | 契約済額 (国費相当額) | 執行残額 (国費相当額) | 事業の進捗状況 | | | | | | | | | | | | | | | | | | | | |
|------|-----------|----------|-----------|-----------|-------------------------------|----|---|------------------|----------------------|----------|----------------|---------------|---------------|-----------|----------------|----|----|-------------|--------------------|-----------------|-----------------|-----------|------------------------------------|----|---|------------------|-----------------------|---|---|----|----|-----------|----|---|----|-----|---------|---------|--------|---------|----------------|-----------------|
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 女川町 | 57 | D | - | 1 | - | 10 | - | 道路事業(市街地相互の接続道路) | (主)女川 牡鹿線 (高白) | 県 | 県 | 直接 | 継続 | 1,981,266 | 24 | ~ | 33 | H23 | | | | 0 | 24年7月道路予備設計契約。 | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H24 | 46,500 | | 5,239 | 41,261 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H25 | 193,750 | | 45,968 | 147,782 | 25年8月地質調査契約。26年2月詳細設計契約。 | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H26 | 186,000 | | 14,437 | 171,563 | 26年10月林地開発委託契約。 | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H27 | 127,100 | | 7,667 | 119,433 | 27年7月用地監理業務委託、建物調査算定業務委託契約。 | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H28 | 0 | | 331,331 | ▲ 331,331 | 28年4月用地測量業務委託契約。28年11月改良工事契約。 | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H29 | 310,000 | | 199,881 | 110,119 | 30年3月改良工事契約。 | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H30 | 224,750 | | 350,194 | ▲ 125,444 | 改良工事の推進。 | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H31 | 381,300 | 186,000 | 55,915 | 511,385 | 改良工事の推進。 | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H32 | 140,275 | ▲ 260,194 | 220,016 | ▲ 339,935 | 改良工事の推進。 | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | 累計 | 1,609,675 | ▲ 74,194 | 1,230,648 | 304,833 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | 女川町 | 85 | D | - | 1 | - | 11 | - | 道路事業(市街地相互の接続道路) | (国)398 号(市街 地2) | 県 | 県 | 直接 | 完了 | 1,359,053 | 24 | ~ | 31 | H23 | | | | 0 | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | H24 | 31,000 | | | 31,000 | | |
| H25 | 465,000 | | 11,444 | 453,556 | 25年5月詳細設計契約。 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H26 | 79,050 | | 167,427 | ▲ 88,377 | 26年9月道路改良工事契約及び公管金協定締結。 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H27 | 356,500 | | 58,566 | 297,934 | 27年9月公管金協定締結。28年3月用地測量業務契約。 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H28 | 0 | | 620,646 | ▲ 620,646 | 28年8月公管金協定締結。28年11月工事委託契約締結。 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H29 | 77,500 | | | 77,500 | 29年10月公管金協定締結。30年1月工事委託契約締結。 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H30 | 47,275 | | 192,251 | ▲ 144,976 | 改良工事の推進。 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H31 | | | 2,932 | ▲ 2,932 | 工事完成・供用開始。 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H32 | | ▲ 3,059 | | ▲ 3,059 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 累計 | 1,056,325 | ▲ 3,059 | 1,053,266 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 女川町 | 93 | ★ | F | - | 4 | - | 1 | - | 市街地復興効果促進事業(県分) | 女川町 | 県 | 県 | 直接 | 完了 | 233,688 | 25 | ~ | | | | | | | | | | | | | | | | | | | 32 | H23 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | H24 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H25 | 553,960 | | 5,160 | 548,800 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H26 | | | 16,664 | ▲ 16,664 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H27 | | | 70,530 | ▲ 70,530 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H28 | | | 0 | 0 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H29 | | | 0 | 0 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H30 | | 0 | 0 | 0 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H31 | | ▲ 367,009 | ▲ 44,322 | ▲ 322,687 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H32 | | | | 0 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | 累計 | 553,960 | ▲ 367,009 | 48,032 | 138,919 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | 南三陸町 | 12 | D | - | 1 | - | 1 | - | 道路事業(市街地相互の接続道路) | (国)398 号(志津 川) | 県 | 県 | 直接 | 完了 | 2,980,406 | 24 | ~ | 31 | | H23 | 3,875 | | 0 | 3,875 | 24年10月橋梁予備設計契約。 |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | H24 | 317,750 | | 23,400 | 294,350 | |
| H25 | 518,475 | | 80,982 | 437,493 | 25年10月橋梁詳細設計契約。26年3月工事契約。 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H26 | 244,900 | | 560,504 | ▲ 315,604 | 26年9月用地測量業務契約。 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H27 | 730,050 | | 72,335 | 657,715 | 27年7月道路改良工事契約。28年1月橋梁上部工工事契約。 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H28 | 271,250 | | 973,765 | ▲ 702,515 | 28年4月工事委託協定の(H28年度協定)締結。 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H29 | 155,000 | 7,497 | 272,016 | ▲ 109,519 | 29年5月仮設道路設計業務委託契約。 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H30 | 139,752 | | 271,729 | ▲ 131,977 | 改良工事の推進。 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H31 | | ▲ 54,250 | 55,083 | ▲ 109,333 | 工事完成・供用開始。 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H32 | | ▲ 24,485 | | ▲ 24,485 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 累計 | 2,381,052 | ▲ 71,238 | 2,309,814 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 南三陸町 | 13 | D | - | 1 | 0 | 2 | - | 道路事業(市街地相互の接続道路) | (国)398 号(戸倉) | 県 | 県 | 直接 | 完了 | 2,678,000 | 23 | ~ | 32 | | | | | | | | | | | | | | | | | | | H23 | 20,150 | | 0 | 20,150 | 24年6月道路測量設計契約。 | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | H24 | 465,000 | | 13,334 | 451,666 | | |
| | | | | | | | | | | | | | | | | | | H25 | 387,500 | | 131,335 | 256,165 | 25年7月地質調査契約。25年9月用地測量契約。26年3月工事契約。 | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H26 | 289,850 | | 1,001,986 | ▲ 712,136 | 26年4月工事監督支援業務契約。26年6月竹木調査積算契約。 | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H27 | 680,450 | | 174,934 | 505,516 | 27年9月道路改良工事契約。 | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H28 | 116,250 | | 501,051 | ▲ 384,801 | 28年8月本線部供用済み。28年12月改良工事契約。 | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H29 | 116,250 | | 76,673 | 39,577 | 改良工事を推進。 | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H30 | | | 2,305 | ▲ 2,305 | 改良工事の推進。 | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H31 | | | 137,329 | ▲ 137,329 | 改良工事の推進。 | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | H32 | | | | 0 | 改良工事の推進。 | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | 累計 | 2,075,450 | 0 | 2,038,947 | 36,503 | | | | | | | | | | | | | | | | | | | | |

宮城県 復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 国土交通省

令和3年3月末時点

(千円)

| 市町村 | No. | 事業番号 | | | | | | 事業名 | 地区名 施設名 | 交付 団体 | 事業 実施 主体 | 直接 ／ 間接 | 継続 ／ 完了 | 全体 事業費 | 全体 事業 期間 | | 年度 | 交付額 (国費) | 事業間 流用額 (国費) | 契約済額 (国費相当額) | 執行残額 (国費相当額) | 事業の進捗状況 | |
|------|---------|----------|---------|-----------|---|---|---|------------------|--------------------|----------|----------------|---------------|---------------|-----------|----------------|---|----|-------------|--------------------|-----------------|-----------------|-----------|--|
| | | | | | | | | | | | | | | | | | | | | | | | |
| 南三陸町 | 14 | D | - | 1 | - | 3 | - | 道路事業(市街地相互の接続道路) | (国)398号(波伝谷) | 県 | 県 | 直接 | 完了 | 1,938,912 | 23 | ~ | 29 | H23 | 9,300 | | 0 | 9,300 | 24年11月道路測量設計契約。 25年7月地質調査契約。25年9月用地測量契約。26年3月工事契約。 26年7月道路建物等調査積算業務契約。 27年7月道路改良工事契約。27年8月法面工事契約。 28年12月道路改良工事契約。 30年3月工事完成・供用開始。 |
| | | | | | | | | | | | | | | | | | | H24 | 387,500 | | 14,384 | 373,116 | |
| | | | | | | | | | | | | | | | | | | H25 | 387,500 | | 117,636 | 269,864 | |
| | | | | | | | | | | | | | | | | | | H26 | 261,950 | | 853,895 | ▲ 591,945 | |
| | | | | | | | | | | | | | | | | | | H27 | 383,625 | | 129,882 | 253,743 | |
| | | | | | | | | | | | | | | | | | | H28 | | 77,500 | 367,448 | ▲ 289,948 | |
| | | | | | | | | | | | | | | | | | | H29 | | | 19,411 | ▲ 19,411 | |
| | | | | | | | | | | | | | | | | | | H30 | | ▲ 4,719 | | ▲ 4,719 | |
| | | | | | | | | | | | | | | | | | | H31 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H32 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | 累計 | 1,429,875 | 72,781 | 1,502,656 | 0 | |
| | | | | | | | | | | | | | | | | | | 南三陸町 | 15 | D | - | 1 | |
| H24 | 38,750 | | 0 | 38,750 | | | | | | | | | | | | | | | | | | | |
| H25 | | | 0 | 0 | | | | | | | | | | | | | | | | | | | |
| H26 | | | 0 | 0 | | | | | | | | | | | | | | | | | | | |
| H27 | | | 0 | 0 | | | | | | | | | | | | | | | | | | | |
| H28 | | ▲ 40,300 | 0 | ▲ 40,300 | | | | | | | | | | | | | | | | | | | |
| H29 | | | | 0 | | | | | | | | | | | | | | | | | | | |
| H30 | | | | 0 | | | | | | | | | | | | | | | | | | | |
| H31 | | | | 0 | | | | | | | | | | | | | | | | | | | |
| H32 | | | | 0 | | | | | | | | | | | | | | | | | | | |
| 累計 | 40,300 | ▲ 40,300 | 0 | 0 | | | | | | | | | | | | | | | | | | | |
| 南三陸町 | 16 | D | - | 1 | - | 5 | - | 道路事業(市街地相互の接続道路) | (一)清水浜志津川港線(清水浜荒砥) | 県 | 県 | 直接 | 完了 | 503,139 | 24 | ~ | 31 | | | | | | H23 |
| | | | | | | | | | | | | | | | | | | H24 | 38,750 | | 11,359 | 27,391 | |
| | | | | | | | | | | | | | | | | | | H25 | 186,000 | | 12,873 | 173,127 | |
| | | | | | | | | | | | | | | | | | | H26 | 77,500 | | 124,000 | ▲ 46,500 | |
| | | | | | | | | | | | | | | | | | | H27 | 153,450 | | ▲ 90,786 | 244,236 | |
| | | | | | | | | | | | | | | | | | | H28 | | | 280,557 | ▲ 280,557 | |
| | | | | | | | | | | | | | | | | | | H29 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | H30 | | | 53,848 | ▲ 53,848 | |
| | | | | | | | | | | | | | | | | | | H31 | | ▲ 38,750 | ▲ 1,919 | ▲ 36,831 | |
| | | | | | | | | | | | | | | | | | | H32 | | ▲ 27,018 | | ▲ 27,018 | |
| | | | | | | | | | | | | | | | | | | 累計 | 455,700 | ▲ 65,768 | 389,932 | 0 | |
| | | | | | | | | | | | | | | | | | | 南三陸町 | 17 | D | - | 1 | - |
| H24 | 116,250 | | 15,856 | 100,394 | | | | | | | | | | | | | | | | | | | |
| H25 | 302,250 | | 6,662 | 295,588 | | | | | | | | | | | | | | | | | | | |
| H26 | 82,925 | | 101,158 | ▲ 18,233 | | | | | | | | | | | | | | | | | | | |
| H27 | 188,325 | | 129,255 | 59,070 | | | | | | | | | | | | | | | | | | | |
| H28 | | | 165,469 | ▲ 165,469 | | | | | | | | | | | | | | | | | | | |
| H29 | | | 48,004 | ▲ 48,004 | | | | | | | | | | | | | | | | | | | |
| H30 | 38,750 | | 232,264 | ▲ 193,514 | | | | | | | | | | | | | | | | | | | |
| H31 | 1,550 | ▲ 3,875 | 24,896 | ▲ 27,221 | | | | | | | | | | | | | | | | | | | |
| H32 | | ▲ 4,936 | | ▲ 4,936 | | | | | | | | | | | | | | | | | | | |
| 累計 | 732,375 | ▲ 8,811 | 723,564 | 0 | | | | | | | | | | | | | | | | | | | |
| 南三陸町 | 18 | D | - | 1 | - | 7 | - | 道路事業(市街地相互の接続道路) | (一)泊崎半島線(泊崎他) | 県 | 県 | 直接 | 完了 | 870,039 | 24 | ~ | 32 | | | | | | |
| | | | | | | | | | | | | | | | | | | H24 | 116,250 | | 30,626 | 85,624 | |
| | | | | | | | | | | | | | | | | | | H25 | 271,250 | | 4,194 | 267,056 | |
| | | | | | | | | | | | | | | | | | | H26 | 155,000 | | 432,450 | ▲ 277,450 | |
| | | | | | | | | | | | | | | | | | | H27 | 0 | | ▲ 221,293 | 221,293 | |
| | | | | | | | | | | | | | | | | | | H28 | | ▲ 37,200 | 179,544 | ▲ 216,744 | |
| | | | | | | | | | | | | | | | | | | H29 | 31,000 | | 8,520 | 22,480 | |
| | | | | | | | | | | | | | | | | | | H30 | 201,500 | | 238,945 | ▲ 37,445 | |
| | | | | | | | | | | | | | | | | | | H31 | 9,300 | ▲ 7,750 | 0 | 1,550 | |
| | | | | | | | | | | | | | | | | | | H32 | | ▲ 65,070 | | ▲ 65,070 | |
| | | | | | | | | | | | | | | | | | | 累計 | 784,300 | ▲ 110,020 | 672,986 | 1,294 | |

宮城県 復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 国土交通省

令和3年3月末時点

(千円)

| 市町村 | No. | 事業番号 | | | | | | | 事業名 | 地区名 施設名 | 交付 団体 | 事業 実施 主体 | 直接 ／ 間接 | 継続 ／ 完了 | 全体 事業費 | 全体 事業 期間 | | 年度 | 交付額 (国費) | 事業間 流用額 (国費) | 契約済額 (国費相当額) | 執行残額 (国費相当額) | 事業の進捗状況 | | | | | | | | | | | | | | | | | | | | | | |
|------|-----------|-----------|-----------|-----------|-------------------------------------|---|---|---|-----|--------------------------|-----------|----------------|---------------|---------------|-----------|----------------|----|----|-------------|--------------------|-----------------|-----------------|---------|-----------|---------------------|---|---|---|---|--------------------------|------------------------------|---|---|----|----|-----------|----|---|----|-----|---|--|---|---|--|
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 南三陸町 | 62 | ◆ | D | - | 1 | - | 1 | - | 1 | 県立学校防災 施設・設備等 整備事業 | 志津川高 校 | 県 | 県 | 直接 | 完了 | 15,133 | 24 | ~ | 26 | H23 | | | | 0 | 24年10月~12月 設計(工事未了) | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | H24 | 19,603 | | 4,303 | 15,300 | 25年3月 備品購入 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | H25 | | | 7,917 | ▲ 7,917 | 本体工事・工事監理発注 25年11月 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | H26 | | | ▲ 114 | 114 | 26年4月 完了 | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | H27 | | | | 0 | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | H28 | | | | 0 | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | H29 | | ▲ 7,497 | | ▲ 7,497 | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | H30 | | | | 0 | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | H31 | | | | 0 | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | H32 | | | | 0 | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | 累計 | 19,603 | ▲ 7,497 | 12,106 | 0 | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | 南三陸町 | 91 | | D | - | 1 | - | 8 | - | - | 道路事業(市 街地相互の接 続道路) | (一)清水 浜志津川 港線(志 津川) | 県 | 県 | 直接 | 完了 | 1,539,344 | 25 | ~ | 30 | H23 | 0 | | 0 | 0 | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | H24 | 0 | | 0 | 0 | |
| H25 | 364,250 | | 335,127 | 29,123 | 25年6月詳細設計契約。26年3月工事契約。 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H26 | 310,000 | | 339,123 | ▲ 29,123 | 26年3月橋梁下部工工事契約。26年9月道路改良工事契約。 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H27 | 639,375 | | 11,957 | 627,418 | 27年12月旧橋撤去工事契約。28年3月橋梁取付護岸工事契 約。 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H28 | | | 488,531 | ▲ 488,531 | 28年4月工事委託協定締結。29年1月暫定供用(軍道部)済み。 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H29 | | | 14,992 | ▲ 14,992 | 改良及び護岸工事を推進。 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H30 | | | 3,261 | ▲ 3,261 | 30年12月工事完成・供用開始。 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H31 | | ▲ 120,634 | | ▲ 120,634 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| H32 | | | | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 累計 | 1,313,625 | ▲ 120,634 | 1,192,991 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 南三陸町 | 92 | ★ | F | - | 4 | - | 1 | - | 1 | 市街地復興効 果促進事業 (県分) | 南三陸町 | 県 | 県 | 直接 | 継続 | 468,535 | 25 | ~ | 33 | | | | | | | | | | | | | | | | | | | | | H23 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | H24 | | | | 0 | |
| | | | | | | | | | | | | | | | | | | | | H25 | 680,553 | | 5,160 | 675,393 | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | H26 | | | 664 | ▲ 664 | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | H27 | | | 21,773 | ▲ 21,773 | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | H28 | | | 50,593 | ▲ 50,593 | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | H29 | | | 18,842 | ▲ 18,842 | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | H30 | | ▲ 10,724 | ▲ 2,373 | ▲ 8,351 | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | H31 | | ▲ 50,616 | 6,889 | ▲ 57,505 | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | H32 | | ▲ 244,382 | 10,104 | ▲ 254,486 | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | 累計 | 680,553 | ▲ 305,722 | 111,652 | 263,179 | | | | | | | | | | | | | | | | | | | | | |

(様式2D)

宮城県

復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 国土交通省

令和3年3月末時点

(千円)

| 市町村 | No. | 事業番号 | 事業名 | 地区名 施設名 | 交付 団体 | 事業 実施 主体 | 直接 ／ 間接 | 継続 ／ 完了 | 全体 事業費 | 全体 事業 期間 | 年度 | 交付額 (国費) | 事業間 流用額 (国費) | 契約済額 (国費相当額) | 執行残額 (国費相当額) | 事業の進捗状況 |
|-----|-----|------|-----|------------|----------|----------------|---------------|---------------|-------------|----------------|-------------|-------------|--------------------|-----------------|-----------------|---------|
| | | | | | | | | | | | H23 | 0 | 0 | 0 | 0 | |
| | | | | | | | | | | | H24 | 0 | 0 | 0 | 0 | |
| | | | | | | | | | | | H25 | 0 | 0 | 0 | 0 | |
| | | | | | | | | | | | H26 | 0 | 0 | 0 | 0 | |
| | | | | | | | | | | | H27 | 0 | 0 | 0 | 0 | |
| | | | | | | | | | | | H28 | 0 | 0 | 0 | 0 | |
| | | | | | | | | | | | H29 | 0 | 0 | 0 | 0 | |
| | | | | | | | | | | | H30 | 0 | 0 | 0 | 0 | |
| | | | | | | | | | | | H31 | 0 | 0 | 0 | 0 | |
| | | | | | | | | | | | H32 | 0 | 0 | 0 | 0 | |
| | | | | | | | | | | 0 | 市町村交付分 計 | 0 | 0 | 0 | 0 | |
| | | | | | | | | | | | H23 | 274,350 | 0 | 0 | 274,350 | |
| | | | | | | | | | | | H24 | 12,039,403 | 0 | 1,322,841 | 10,716,562 | |
| | | | | | | | | | | | H25 | 40,332,428 | 0 | 4,162,016 | 36,170,412 | |
| | | | | | | | | | | | H26 | 19,133,754 | 0 | 11,959,321 | 7,174,433 | |
| | | | | | | | | | | | H27 | 27,013,357 | 0 | 5,912,536 | 21,100,821 | |
| | | | | | | | | | | | H28 | 2,453,856 | 0 | 25,791,442 | ▲ 23,337,586 | |
| | | | | | | | | | | | H29 | 2,126,336 | 0 | 17,316,945 | ▲ 15,190,609 | |
| | | | | | | | | | | | H30 | 2,901,386 | 0 | 15,834,985 | ▲ 12,933,599 | |
| | | | | | | | | | | | H31 | 9,163,533 | 0 | 17,608,524 | ▲ 8,444,991 | |
| | | | | | | | | | | | H32 | 14,707,475 | 0 | 19,525,398 | ▲ 4,817,923 | |
| | | | | | | | | | 167,879,105 | 都道府県交付分 計 | 130,145,878 | 0 | 119,434,008 | 10,711,870 | | |
| | | | | | | | | | | | H23 | 274,350 | 0 | 0 | 274,350 | |
| | | | | | | | | | | | H24 | 12,039,403 | 0 | 1,322,841 | 10,716,562 | |
| | | | | | | | | | | | H25 | 40,332,428 | 0 | 4,162,016 | 36,170,412 | |
| | | | | | | | | | | | H26 | 19,133,754 | 0 | 11,959,321 | 7,174,433 | |
| | | | | | | | | | | | H27 | 27,013,357 | 0 | 5,912,536 | 21,100,821 | |
| | | | | | | | | | | | H28 | 2,453,856 | 0 | 25,791,442 | ▲ 23,337,586 | |
| | | | | | | | | | | | H29 | 2,126,336 | 0 | 17,316,945 | ▲ 15,190,609 | |
| | | | | | | | | | | | H30 | 2,901,386 | 0 | 15,834,985 | ▲ 12,933,599 | |
| | | | | | | | | | | | H31 | 9,163,533 | 0 | 17,608,524 | ▲ 8,444,991 | |
| | | | | | | | | | | | H32 | 14,707,475 | 0 | 19,525,398 | ▲ 4,817,923 | |
| | | | | | | | | | 167,879,105 | 合計 | 130,145,878 | 0 | 119,434,008 | 10,711,870 | | |