

(様式1)

名取市 復興交付金事業計画 令和2年度進捗状況報告 総括表

令和3年3月末時点

(単位:千円)

名取市 交付分	年度	交付額 (国費)	契約済額 (国費相当額)
	H23	174,750	0
	H24	8,509,505	2,017,214
	H25	6,685,484	4,814,209
	H26	22,978,893	16,796,829
	H27	12,586,112	15,635,389
	H28	16,474,106	16,104,790
	H29	9,068,684	11,441,513
	H30	2,933,292	7,172,953
	H31	2,662,581	4,764,109
	H32	737,393	2,419,219
合計	82,810,800	81,166,225	

(単位:千円)

<参考>	復興交付金基金の状況				
	基金残高 A+B-C-D	交付額累計 A	利息額累計 B	取崩額累計 C	国庫返還額累計 D
	0	82,810,800	0	81,502,439	1,308,361

(単位:千円)

<参考> 都道県交付分 (うち、当該市町 村分)	年度	交付額 (国費)	契約済額 (国費相当額)
	H23	55,000	0
	H24	283,507	229,040
	H25	3,470,028	1,472,561
	H26	6,552,535	4,093,392
	H27	495,658	3,882,526
	H28	1,132,216	1,208,124
	H29	618,209	560,571
	H30	17,570	512,545
	H31	0	381,368
	H32	0	457,399
合計	12,624,723	12,797,526	

<交付実績>

(単位:千円)

区分	交付実績 A+B-C-D	交付済額 (令和2年度事業分まで) A	事業間流用増減額 (令和2年度事業分まで) B	単年度型事業 執行残額 C	基金型事業 国庫返還済額 D
市町村交付分	81,502,439	82,810,800	0	0	1,308,361
都道県交付分	12,862,924	12,624,723	289,494	0	51,293
合計	94,365,363	95,435,523	289,494	0	1,359,654

※令和2年度までの交付額・事業間流用増減額から、執行残額として国庫に返還した金額を減じた額。

(様式2A)

名取市 復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 文部科学省

令和3年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 / 間接	継続 / 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況																
	1	2	3	4	5	6																														
1	A	-	1	-	1	-	下増田小学校 校舎増築事業 (公立学校施設 整備費国庫 負担事業)	下増田地区 下増田小学校	市	市	直接	完了	367,645	24 ~ 26	H23				0	24年7月実施設計発注、24年8月地質調査発注 25年9月本体工事発注 26年11月工事完了																
															H24	24,000		21,023	2,977																	
															H25	251,733		233,202	18,531																	
															H26			7,290	▲ 7,290																	
															H27				0																	
															H28				0																	
															H29				0																	
															H30				0																	
															H31				0																	
															H32				0																	
															累計	275,733	0	261,515	14,218																	
															2	A	-	4	-		1	-	復興関連埋蔵 文化財発掘調 査事業	関上・下 増田地区 ほか	市	市	直接	完了	34,000	24 ~ 32	H23				0	24年7月調査用重機借上 25年6月調査用重機借上、26年3月 25年度調査事業完了 26年4月調査用重機借上、27年3月 26年度調査事業完了 27年7月調査用重機借上、28年3月 27年度調査事業完了
																															H24	7,500		4,327	3,173	
H25	7,500		7,390	110																																
H26	7,500		7,467	33																																
H27	3,000		5,927	▲ 2,927																																
H28				0																																
H29				0																																
H30				0																																
H31				0																																
H32				0																																
累計	25,500	0	25,111	389																																
29	A	-	4	-	1	-	埋蔵文化財発 掘調査事業	名取市全 域	県	県	直接	完了	9,217	24 ~ 32						H23														0	一部成果品完成	
																				H24											9,330		0	9,330		
															H25		▲ 2,418	0	▲ 2,418																	
															H26			1	▲ 1																	
															H27			0	0																	
															H28			0	0																	
															H29			0	0																	
															H30			0	0																	
															H31			0	0																	
															H32			0	0																	
															累計	9,330	▲ 2,418	1	6,911																	
															70	◆	A	-	4	-	1	出土文化財収 蔵施設整備事 業	小山地区	市	市	直接	完了	7,344	29 ~ 29	H23				0		30年2月工事完了
																														H24				0		
H25				0																																
H26				0																																
H27				0																																
H28				0																																
H29	5,875		5,832	43																																
H30				0																																
H31				0																																
H32				0																																
累計	5,875	0	5,832	43																																
																														H24	31,500	0	25,350	6,150		
																														H25	259,233	0	240,592	18,641		
															H26	7,500	0	14,757	▲ 7,257																	
															H27	3,000	0	5,927	▲ 2,927																	
															H28	0	0	0	0																	
															H29	5,875	0	5,832	43																	
															H30	0	0	0	0																	
															H31	0	0	0	0																	
															H32	0	0	0	0																	
															累計	408,989	市町村交付分 計	307,108	0	292,458	14,650															
															H23	0	0	0	0	都道県 交付分 各年度 別合計																
															H24	9,330	0	0	9,330																	
															H25	0	▲ 2,418	0	▲ 2,418																	
															H26	0	0	1	▲ 1																	
															H27	0	0	0	0																	
															H28	0	0	0	0																	
															H29	0	0	0	0																	
															H30	0	0	0	0																	
															H32	0	0	0	0																	
															9,217	都道県交付分 計	9,330	▲ 2,418	1	6,911																
															H23	0	0	0	0	市町村 都道県 計 各年度 別合計																
															H24	40,830	0	25,350	15,480																	
															H25	259,233	▲ 2,418	240,592	16,223																	
															H26	7,500	0	14,758	▲ 7,258																	
															H27	3,000	0	5,927	▲ 2,927																	
															H28	0	0	0	0																	
															H29	5,875	0	5,832	43																	
															H30	0	0	0	0																	
															H32	0	0	0	0																	
															418,206	合計	316,438	▲ 2,418	292,459	21,561																

名取市 復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 農林水産省

令和3年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 / 間接	継続 / 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況																
3	C	-	7	-	1	-	関上漁港水産 業共同利用施 設復興整備事 業	関上地区	市	市	直接	廃止	30,000	24	~	24	H23			0																
															H24	22,500		0	22,500																	
															H25			0	0																	
															H26			0	0																	
															H27			0	0																	
															H28			0	0																	
															H29			0	0																	
															H30			0	0																	
															H31			0	0																	
															H32			0	0																	
															累計	22,500	0	0	22,500																	
															H23			0	0																	
															H24	75,000		55,991	19,009																	
H25	2,454,961		765,357	1,689,604																																
H26	741,285		1,666,851	▲ 925,566																																
H27			407,720	▲ 407,720																																
H28			0	0																																
H29		▲ 374,967	▲ 53,258	▲ 321,709																																
H30			0	0																																
H31			0	0																																
H32		▲ 53,613		▲ 53,613																																
累計	3,271,246	▲ 428,580	2,842,661	5																																
28	C	-	4	-	1	-	被災地域農業 復興総合支援 事業	関上・下 増田地区	県	市	間接	完了	3,790,222	24	~	28	H23			0																
															H24	75,000		55,991	19,009																	
															H25	2,454,961		765,357	1,689,604																	
															H26	741,285		1,666,851	▲ 925,566																	
															H27			407,720	▲ 407,720																	
															H28			0	0																	
															H29		▲ 374,967	▲ 53,258	▲ 321,709																	
															H30			0	0																	
															H31			0	0																	
															H32		▲ 53,613		▲ 53,613																	
															累計	3,271,246	▲ 428,580	2,842,661	5																	
															30	C	-	1	-	1	-	農山漁村地域 復興基盤総合 整備事業 (復興整備実 施計画)	名取地区	県	県	直接	完了	45,994	23	~	27	H23	52,000	0	52,000	24年4月、基本計画策定業務発注。24年6月、計画概要書作成業務発注。
																														H24	11,000	43,025	▲ 32,025			
H25		1,280	▲ 1,280	25年4月塩分モニタリング業務発注																																
H26		1,289	▲ 1,289	26年5月塩分モニタリング業務発注																																
H27		399	▲ 399	27年12月塩分モニタリング業務発注。28年3月業務完了。																																
H28			0	0																																
H29		▲ 17,006	▲ 17,006																																	
H30			0	0																																
H31			0	0																																
H32			0	0																																
累計	63,000	▲ 17,006	45,993	1																																
31	C	-	1	-	2	-	農山漁村地域 復興基盤総合 整備事業 (農地整備事 業)	名取地区	県	県	直接	継続	12,409,978	24																~	32	H23			0	25年2月、実施設計発注。
																														H24	97,500	85,132	12,368			
															H25	678,750	691,117	▲ 12,367	25年6月、工事発注。																	
															H26	5,655,750	2,395,994	3,259,756	26年4月、工事発注。																	
															H27	464,658	3,421,625	▲ 2,956,967	27年11-12月、暗渠排水工事契約。																	
															H28	1,132,216	1,173,692	▲ 41,476	28年6月、暗渠排水工事契約。28年9月、区画整理工事発注。																	
															H29	618,209	406,039	499,958	524,290	29年9月、工事発注。																
															H30	17,570	302,220	495,396	▲ 175,606	30年8月、工事発注																
															H31		145,882	271,434	▲ 125,552	元年8月、工事発注																
															H32		▲ 211,312	244,423	▲ 455,735																	
															累計	8,664,653	642,829	9,278,771	28,711																	
															32	◆	C	-	1	-	2	被災農地にお ける早期復興 技術の開発事 業	農業・園 芸総合研 究所	県	県	直接	完了	13,069	24	~	25	H23			0	24年4月、試験研究業務開始。
																														H24	5,787		5,787	0		
H25	5,787		4,668	1,119	25年度で終了																															
H26			0	0																																
H27			0	0																																
H28			0	0																																
H29		▲ 1,119		▲ 1,119																																
H30			0	0																																
H31			0	0																																
H32			0	0																																
累計	11,574	▲ 1,119	10,455	0																																

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況			
33	C	-	1	-	3	-	農山漁村地域 復興基盤総合 整備事業 (復興整備実 施計画)	岩沼地区	県	県	直接	完了	2,974	23	~	24	H23	3,000		0	3,000	24年4月、基本計画策定業務発注。24年6月、計画概要書作成 業務発注。	
																	H24	1,000		2,973	▲ 1,973		
																	H25				0		
																	H26				0		
																	H27				0		
																	H28				0		
																	H29		▲ 1,026		▲ 1,026		
																	H30				0		
																	H31				0		
																	H32				0		
																	累計	4,000	▲ 1,026	2,973	1		
34	C	-	1	-	4	-	農山漁村地域 復興基盤総合 整備事業 (農地整備事 業)	岩沼地区	県	県	直接	継続	99,716	24	~	32	H23				0	25年3月、実施設計発注。 25年5月、工事発注。 26年4月、工事発注。 28年9月、暗渠排水工事契約 29年4月、工事発注。 30年5月、工事発注。 元年10月、工事発注	
																	H24	5,250		1,567	3,683		
																	H25	198,750		9,985	188,765		
																	H26	8,250		10,964	▲ 2,714		
																	H27			22,220	▲ 22,220		
																	H28			10,642	▲ 10,642		
																	H29			5,860	▲ 5,860		
																	H30			5,904	▲ 5,904		
																	H31		▲ 66,750	4,184	▲ 70,934		
																	H32		▲ 70,713	3,052	▲ 73,765		
																	累計	212,250	▲ 137,463	74,378	409		
42	◆	C	-	1	-	2	農地整備推進 支援事業	名取地区	県	県	直接	完了	18,398	24	~	25	H23				0	24年9月、ワークショップ企画運営業務発注。 25年4月課題検討業務発注、7月ワークショップ企画運営業務発注	
																	H24	16,640		8,509	8,131		
																	H25	10,000		6,210	3,790		
																	H26				0		
																	H27				0		
																	H28				0		
																	H29		▲ 11,921		▲ 11,921		
																	H30				0		
																	H31				0		
																	H32				0		
																	累計	26,640	▲ 11,921	14,719	0		
49	◆	C	-	7	-	2	1	閑上水産加工 団地整備計画 策定事業	閑上地区	市	市	直接	完了	30,000	25	~	26	H23				0	25年4月整備計画策定業務発注 27年2月雨水排水計画等調査業務発注
																		H24				0	
																		H25	24,000		12,600	11,400	
																		H26			11,059	▲ 11,059	
																		H27				0	
																		H28				0	
																		H29				0	
																		H30				0	
																		H31				0	
																		H32				0	
																		累計	24,000	0	23,659	341	
63	C	-	7	-	2	-	水産業共同利 用施設復興整 備事業(水産 加工流通復興 タイプ)	閑上地区	市	市	直接	完了	3,892,834	27	~	29	H23				0	平成27年4月交付決定済み H27交付決定分事業竣工に伴う額の確定 H28.4月交付決定分補助金支払	
																	H24				0		
																	H25				0		
																	H26				0		
																	H27	2,531,374		2,264,052	267,322		
																	H28	165,618		▲ 16,965	182,583		
																	H29		▲ 20,671	418,552	▲ 439,223		
																	H30				0		
																	H31				0		
																	H32				0		
																	累計	2,696,992	▲ 20,671	2,665,639	10,682		
67	◆	C	-	7	-	2	閑上水産業共 同利用塩水取 配水施設整備 事業	閑上地区	市	市	直接	完了	124,239	27	~	29	H23				0	27年7月調査設計委託業務発注 H28.11月本体工事等の発注 H29.9月竣工	
																	H24				0		
																	H25				0		
																	H26				0		
																	H27	78,720		4,190	74,530		
																	H28			70,848	▲ 70,848		
																	H29		20,671	24,214	▲ 3,543		
																	H30				0		
																	H31				0		
																	H32				0		
																	累計	78,720	20,671	99,252	139		

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
										H23	0	0	0	0		
										H24	22,500	0	0	22,500		
										H25	24,000	0	12,600	11,400		
										H26	0	0	11,059	▲ 11,059		
										H27	2,610,094	0	2,268,242	341,852		
										H28	165,618	0	53,883	111,735		
										H29	0	0	442,766	▲ 442,766		
										H30	0	0	0	0		
										H31	0	0	0	0		
										H32	0	0	0	0		
										4,077,073	市町村交付分 計	2,822,212	0	2,788,550		33,662
										H23	55,000	0	0	55,000		
										H24	212,177	0	202,984	9,193		
										H25	3,348,248	0	1,478,617	1,869,631		
										H26	6,405,285	0	4,075,098	2,330,187		
										H27	464,658	0	3,851,964	▲ 3,387,306		
										H28	1,132,216	0	1,184,334	▲ 52,118		
										H29	618,209	0	452,560	165,649		
										H30	17,570	302,220	501,300	▲ 181,510		
										H31	0	79,132	275,618	▲ 196,486		
										H32	0	▲ 335,638	247,475	▲ 583,113		
										16,380,351	都道府県交付分 計	12,253,363	45,714	12,269,950		29,127
										H23	55,000	0	0	55,000		
										H24	234,677	0	202,984	31,693		
										H25	3,372,248	0	1,491,217	1,881,031		
										H26	6,405,285	0	4,086,157	2,319,128		
										H27	3,074,752	0	6,120,206	▲ 3,045,454		
										H28	1,297,834	0	1,238,217	59,617		
										H29	618,209	0	895,326	▲ 277,117		
										H30	17,570	302,220	501,300	▲ 181,510		
										H31	0	79,132	275,618	▲ 196,486		
										H32	0	▲ 335,638	247,475	▲ 583,113		
										20,457,424	合計	15,075,575	45,714	15,058,500		62,789

名取市 復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 国土交通省

令和3年3月末時点

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 / 間接	継続 / 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況			
4	D	-	1	-	1	中貞山運河線 道路事業(市 街地相互の接 続道路)	閑上地区	市	市	直接	廃止	0	24	~	24	H23			0			
																H24	16,275	▲ 16,275	0	0		
																H25			0	0		
																H26				0		
																H27				0		
																H28				0		
																H29				0		
																H30				0		
																H31				0		
																H32				0		
																累計	16,275	▲ 16,275	0	0		
5	D	-	1	-	2	牛野一本杉線 道路事業(市 街地相互の接 続道路)	閑上地区	市	市	直接	完了	200,970	24	~	26	H23			0			
																H24	38,750		7,275	31,475	24年10月測量設計発注	
																H25	101,525		125,738	▲ 24,213	25年8月用地買収開始、26年3月築造工事発注	
																H26	47,275	▲ 4,476	22,738	20,061	27年3月築造工事完了	
																H27				0		
																H28		▲ 27,322		▲ 27,322		
																H29				0		
																H30				0		
																H31				0		
																H32				0		
																累計	187,550	▲ 31,798	155,751	1		
6	D	-	4	-	1	下増田地区災 害公営住宅整 備事業	下増田地 区	市	市	直接	完了	2,280,951	24	~	27	H23			0			
																H24	760,375	▲ 495,687	0	264,688		
																H25	1,023,750		111,004	912,746	25年4月基本計画検討業務発注、用地買収開始	
																H26	962,475	▲ 202,000	849,953	▲ 89,478	27年3月移転先団地造成工事(災害公営住宅造成分)完了	
																H27			1,034,874	▲ 1,034,874	27年10月整備工事完了	
																H28		▲ 10,437		▲ 10,437		
																H29				0		
																H30		▲ 42,643		▲ 42,643		
																H31				0		
																H32				0		
																累計	2,746,600	▲ 750,767	1,995,831	2		
7	◆	D	-	4	-	1	災害公営住宅 駐車場整備事 業	閑上地区 下増田地 区	市	市	直接	完了	11,559	24	~	27	H23			0		
																	H24	32,000		0	32,000	
																	H25			0	0	
																	H26	913		0	913	
																	H27			9,247	▲ 9,247	27年10月下増田地区駐車場整備工事完了
																	H28		▲ 23,666		▲ 23,666	
																	H29				0	
																	H30				0	
																	H31				0	
																	H32				0	
																	累計	32,913	▲ 23,666	9,247	0	
8	D	-	12	-	1	地区公民館耐 震化事業(住 宅・建築物安 全ストック形成 事業)	下増田地 区	市	市	直接	完了	1,171	24	~	24	H23			0			
																H24	878		760	118	24年5月耐震診断業務、24年9月業務完了、令和2年度実績報告時過年度修正。	
																H25				0		
																H26				0		
																H27				0		
																H28		▲ 98		▲ 98		
																H29				0		
																H30				0		
																H31				0		
																H32				0		
																累計	878	▲ 98	760	20		
9	D	-	16	-	1	名取駅前復興 市街地再開発 事業	増田地区	市	市	直接	完了	2,561,403	24	~	30	H23			0			
																H24	262,920		5,475	257,445	24年9月基本構想策定発注	
																H25			31,960	▲ 31,960	25年9月現況測量・地質調査業務、施設計画作成業務等発注	
																H26	6,442		67,887	▲ 61,445	26年10月資金計画作成業務、施設建築物基本設計等発注	
																H27	187,920		114,898	73,022	27年5月従前土地建物等の再算定業務等発注	
																H28	164,040		325,387	▲ 161,347	28年6月権利変換計画作成等業務発注、再開発事業補助金交付	
																H29	868,920	85,080	893,470	60,530	29年8月再開発事業補助金交付	
																H30			136,245	▲ 136,245	30年9月再開発事業補助金交付、30年12月完成	
																H31		▲ 85,127		85,127	令和2年3月補助対象外分返還金収入	
																H32				0		
																累計	1,490,242	85,080	1,490,195	85,127		

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
10	D	-	17	-	1	-	閑上地区被災市街地復興土地区画整理事業	閑上地区	市	市	直接	完了	24,824,031	24	~	32	H23			0		
																	H24	393,000	▲ 11,915	0	381,085	
																	H25			0	0	
																	H26	4,205,294	1,266,274	4,266,717	1,204,851	減価買収用地費、設計施工一括型工事発注
																	H27	3,363,000		4,078,573	▲ 715,573	減価買収用地費、設計施工一括型工事発注
																	H28	5,709,000		6,719,793	▲ 1,010,793	物件移転補償費、設計施工一括型工事発注
																	H29	2,217,000		1,000,835	1,216,165	物件移転補償費、設計施工一括型工事発注
																	H30	1,240,743		1,348,188	▲ 107,445	物件移転補償費、設計施工一括型工事発注
																	H31	235,626		544,928	▲ 309,302	物件移転補償費、設計施工一括型工事発注
																	H32				0	
																	累計	17,363,663	1,254,359	17,959,034	658,988	
11	◆	D	-	17	-	1	十三塚公園市民庭球場人工芝張替、夜間照明設置事業	箱塚地区	市	市	直接	完了	40,000	24	~	24	H23			0	24年8月人工芝張替工事発注、25年1月完成。24年11月照明整備工事発注、25年3月完成	
																	H24	32,000		31,998	2	
																	H25				0	
																	H26				0	
																	H27				0	
																	H28				0	
																	H29				0	
																	H30				0	
																	H31				0	
																	H32				0	
																	累計	32,000	0	31,998	2	
12	◆	D	-	17	-	2	市民活動支援センター復旧(施設整備)事業	増田西地区	市	市	直接	完了	309,024	24	~	26	H23			0	24年8月基本設計・実施設計発注、24年9月地質調査発注	
																	H24	16,000		5,727	10,273	
																	H25	304,000		167,616	136,384	26年3月本体工事発注
																	H26			73,876	▲ 73,876	27年3月完成
																	H27				0	
																	H28		▲ 72,780		▲ 72,780	
																	H29				0	
																	H30				0	
																	H31				0	
																	H32				0	
																	累計	320,000	▲ 72,780	247,219	1	
13	D	-	17	-	2	-	(都市再生区画整理事業)緊急防災空地整備事業	閑上地区	市	市	直接	廃止	0	23	~	24	H23	150,000	▲ 150,000	0		
																	H24	300,000	▲ 300,000	0		
																	H25			0		
																	H26				0	
																	H27				0	
																	H28				0	
																	H29				0	
																	H30				0	
																	H31				0	
																	H32				0	
																	累計	450,000	▲ 450,000	0	0	
14	D	-	17	-	3	-	都市再生事業計画案作成事業	閑上地区	市	市	直接	完了	783,400	23	~	26	H23	24,750		24,750	24年4月測量設計委託発注、24年5月基本設計委託発注、協議会支援委託発注、ガイドライン策定委託発注	
																	H24	575,625		442,041	133,584	
																	H25			23,453	▲ 23,453	
																	H26			120,877	▲ 120,877	26年8月設計施工一括型工事発注(実施設計分)
																	H27				0	
																	H28		▲ 12,825		▲ 12,825	
																	H29				0	
																	H30				0	
																	H31				0	
																	H32				0	
																	累計	600,375	▲ 12,825	586,371	1,179	
15	D	-	20	-	1	-	津波ハザードマップ等整備事業(都市防災総合推進事業)	名取市全域	市	市	直接	完了	49,697	24	~	25	H23			0	24年10月津波等ソフト対策業務委託発注	
																	H24	15,000		14,986	14	
																	H25	22,500		22,286	214	25年8月地域防災計画修正業務委託発注、11月印刷業務発注
																	H26			0	0	27年3月業務完了
																	H27				0	
																	H28				0	
																	H29		▲ 227		▲ 227	
																	H30				0	
																	H31				0	
																	H32				0	
																	累計	37,500	▲ 227	37,272	1	

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
16	◆ D - 20 - 1 - 1	東日本大震災 記録・保存事 業	市内全域	市	市	直接	完了	12,984	24 ~ 24	H23				0	24年6月画像・動画の収集等委託発注、24年10月写真記録保存 業務委託発注、24年11月記録誌作成業務委託発注
										H24	11,680		10,387	1,293	
										H25			0	0	
										H26				0	
										H27				0	
										H28		▲ 1,293		▲ 1,293	
										H29				0	
										H30				0	
										H31				0	
										H32				0	
										累計	11,680	▲ 1,293	10,387	0	
17	◆ D - 20 - 1 - 2	コミュニティFM 事業	増田地区 ほか	市	市	直接	完了	50,714	24 ~ 27	H23				0	24年7月施設等設計業務委託発注、25年3月FM局演奏所整備工事発 注 25年7月放送機器購入、8月放送設備機器設置工事発注、26年2 月中継基地局設置工事設計業務委託発注 26年12月中継基地局設置工事設計完了 27年9月中継基地局設置施工管理一式及び中継基地局設置工事完了
										H24	20,000		10,722	9,278	
										H25	20,000		10,130	9,870	
										H26	571		0	571	
										H27			19,718	▲ 19,718	
										H28				0	
										H29				0	
										H30				0	
										H31				0	
										H32				0	
										累計	40,571	0	40,570	1	
18	D - 20 - 2 -	都市防災総合 推進事業	閑上・下 増田地区 (一部増 田地区含 む)	市	市	直接	完了	37,695	24 ~ 24	H23				0	24年4月まちづくり計画策定業務委託発注
										H24	30,000		28,271	1,729	
										H25			0	0	
										H26			0	0	
										H27				0	
										H28		▲ 598		▲ 598	
										H29		▲ 1,130		▲ 1,130	
										H30				0	
										H31				0	
										H32				0	
										累計	30,000	▲ 1,728	28,271	1	
19	D - 20 - 3 -	都市防災総合 推進事業(被 災地における 復興まちづくり 総合支援事 業)	増田地区	市	市	直接	完了	119,212	24 ~ 28	H23				0	25年1月測量設計業務委託発注 25年5月計画策定業務発注、26年2月調査設計業務発注 調査設計業務継続 測量設計業務完了、整備工事継続 28年10月工事完了
										H24	21,600		7,402	14,198	
										H25			2,530	▲ 2,530	
										H26	478		1,144	▲ 666	
										H27	71,452		78,332	▲ 6,880	
										H28			0	0	
										H29		▲ 4,122		▲ 4,122	
										H30				0	
										H31				0	
										H32				0	
										累計	93,530	▲ 4,122	89,408	0	
20	D - 20 - 4 -	防災まちづくり 拠点施設整備 計画策定	閑上・下 増田地区	市	市	直接	完了	18,848	24 ~ 25	H23				0	24年5月計画策定業務委託発注、24年6月整備基本計画等業務 委託発注
										H24	15,000		14,135	865	
										H25			0	0	
										H26				0	
										H27				0	
										H28				0	
										H29		▲ 864		▲ 864	
										H30				0	
										H31				0	
										H32				0	
										累計	15,000	▲ 864	14,135	1	
21	D - 20 - 5 -	沿岸地域活 性化振興ビジ ョン策定及び活 性化施設整備 事業	沿岸地域	市	市	直接	完了	18,963	24 ~ 24	H23				0	24年4月ビジョン等策定業務委託発注
										H24	15,000		14,222	778	
										H25			0	0	
										H26				0	
										H27				0	
										H28		▲ 777		▲ 777	
										H29				0	
										H30				0	
										H31				0	
										H32				0	
										累計	15,000	▲ 777	14,222	1	

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
22	D - 21 - 1 -	防災集団移転 事業地区下水道 事業	防災集団 移転事業 地域	市	市	直接	完了	103,551	24 ~ 25	H23				0	25年3月調査設計業務委託発注
										H24	150,000	▲ 72,337	4,331	73,332	
										H25	150,000	▲ 150,000	75,595	▲ 75,595	25年12月管路築造工事発注
										H26			▲ 2,263	2,263	26年9月管路築造工事完了
										H27				0	
										H28				0	
										H29				0	
										H30				0	
										H31				0	
										H32				0	
										累計	300,000	▲ 222,337	77,663	0	
23	D - 22 - 1 -	防災公園整備 事業(貞山運 河西側)(都市 再生区画整理 事業(被災市 街地復興土地 区画整理事 業))	閑上地区	市	市	直接	廃止	0	24 ~ 24	H23				0	
										H24	533,333	▲ 533,333	0	0	
										H25			0	0	
										H26			0	0	
										H27				0	
										H28				0	
										H29				0	
										H30				0	
										H31				0	
										H32				0	
										累計	533,333	▲ 533,333	0	0	
24	D - 22 - 2 -	防災公園整備 事業(貞山運 河東側)(都市 再生区画整理 事業(被災市 街地復興土地 区画整理事 業))	閑上地区	市	市	直接	廃止	0	24 ~ 24	H23				0	
										H24	266,666	▲ 266,666	0	0	
										H25			0	0	
										H26			0	0	
										H27				0	
										H28				0	
										H29				0	
										H30				0	
										H31				0	
										H32				0	
										累計	266,666	▲ 266,666	0	0	
25	D - 23 - 1 -	下増田地区防 災集団移転促 進事業(計画 策定費)	下増田地 区	市	市	直接	完了	92,412	24 ~ 27	H23				0	24年4月不動産鑑定評価業務委託発注、協議会支援業務委託
										H24	43,395		26,314	17,081	発注、24年5月事業計画策定業務委託発注
										H25	32,250		19,305	12,945	25年11月ガイドライン詳細設計業務委託発注
										H26	1,149		21,094	▲ 19,945	26年5月不動産鑑定評価業務委託、防集協議会支援業務等発注
										H27			2,594	▲ 2,594	27年5月防集協議会支援業務等発注
										H28		▲ 7,485		▲ 7,485	
										H29				0	
										H30				0	
										H31				0	
										H32				0	
										累計	76,794	▲ 7,485	69,307	2	
26	D - 23 - 2 -	下増田地区防 災集団移転促 進事業(事業 費)	下増田地 区	市	市	直接	完了	6,342,347	24 ~ 32	H23				0	24年8月測量設計業務委託発注、25年3月用地買収開始
										H24	3,171,314		332,533	2,838,781	
										H25	2,356,954		3,589,314	▲ 1,232,360	25年9月移転先団地造成工事発注
										H26	21,284		875,038	▲ 853,754	27年3月移転先団地造成工事完了、個人に対する補助金
										H27			380,015	▲ 380,015	27年11月共同作業所建設工事完了、区域内移転者支援に関する補助金
										H28			127,562	▲ 127,562	29年3月集会所建設工事完了、区域内移転者支援に関する補助金
										H29			30,726	▲ 30,726	区域内移転者支援に関する補助金
										H30				0	
										H31			139,319	▲ 139,319	2年3月移転元地瓦礫撤去工事発注。区域内移転者支援に関する補助金
										H32			12,365	▲ 12,365	用地買収
										累計	5,549,552	0	5,486,872	62,680	
35	D - 1 - 3 -	川内沢川線道 路事業(市街 地相互の接続 道路)	下増田地 区	市	市	直接	完了	2,461,027	24 ~ 32	H23				0	25年1月測量設計業務委託発注
										H24	27,900		38,968	▲ 11,068	
										H25	716,100		13,350	702,750	
										H26	7,838		0	7,838	
										H27			2,039	▲ 2,039	
										H28	520,319	3,255	740,600	▲ 217,026	
										H29	600,098		432,488	167,610	用地買収、築造工事
										H30			15,313	▲ 15,313	用地買収、築造工事
										H31	136,569	▲ 104,785	346,619	▲ 314,835	用地買収、築造工事
										H32			143,335	▲ 143,335	築造工事
										累計	2,008,824	▲ 101,530	1,732,712	174,582	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 / 間接	継続 / 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況			
36	D	-	1	-	4		増田川線道路 事業(市街地 相互の接続道 路)	閑上地区	市	市	直接	完了	1,578,346	24	~	32	H23			0	25年1月測量設計業務委託発注		
																	H24	15,112		14,938		174	
																	H25	391,375		4,690		386,685	
																	H26	4,317		0		4,317	
																	H27			71,868		▲ 71,868	
																	H28	306,118		197,362		108,756	用地買収、築造工事
																	H29	381,885		544,739		▲ 162,854	用地買収、築造工事
																	H30			230,955		▲ 230,955	用地買収、築造工事
																	H31	76,256	48,153	158,291		▲ 33,882	用地買収、築造工事
																	H32			▲ 610		610	
																	累計	1,175,063	48,153	1,222,233		983	
37	D	-	1	-	5		(仮称)閑上小 塚原線整備事 業(市街地相 互の接続道 路)	閑上地区	市	市	直接	完了	114,938	24	~	28	H23			0	26年4月道路ネットワーク検討業務、測量設計業務発注		
																	H24	77,500	14,004	0		91,504	
																	H25			0		0	
																	H26			67,981		▲ 67,981	
																	H27			5,206		▲ 5,206	
																	H28			15,890		▲ 15,890	
																	H29		▲ 2,427			▲ 2,427	
																	H30					0	
																	H31					0	
																	H32					0	
																	累計	77,500	11,577	89,077		0	
38	D	-	1	-	6		小塚原中央線 整備事業(市 街地相互の接 続道路)	閑上地区	市	市	直接	完了	109,500	24	~	31	H23			0	25年12月測量設計業務委託発注		
																	H24	77,500		0		77,500	
																	H25	8,137		4,650		3,487	
																	H26	80,212		0		80,212	
																	H27					0	
																	H28					0	
																	H29			80,185		▲ 80,185	
																	H30		▲ 80,987			▲ 80,987	
																	H31					0	
																	H32					0	
																	累計	165,849	▲ 80,987	84,835		27	
39	D	-	1	-	7		(仮称)閑上南 北線整備事業 (市街地相互 の接続道路)	閑上地区	市	市	直接	完了	2,283,734	24	~	32	H23			0	25年1月測量設計業務委託発注		
																	H24	69,750		25,749		44,001	
																	H25			9,145		▲ 9,145	
																	H26	395,415		426		394,989	
																	H27			20,411		▲ 20,411	
																	H28	172,975		210,019		▲ 37,044	
																	H29	909,467		879,015		30,452	
																	H30			349,816		▲ 349,816	
																	H31	90,120	132,164	219,749		2,535	
																	H32			34,075		▲ 34,075	
																	累計	1,637,727	132,164	1,748,405		21,486	
40	D	-	1	-	8		(仮称)閑上港 北線整備事業 (市街地相互 の接続道路)	閑上地区	市	市	直接	完了	25,000	24	~	27	H23			0	26年7月測量設計業務発注		
																	H24	96,100	▲ 14,004	0		82,096	
																	H25			0		0	
																	H26			16,321		▲ 16,321	
																	H27			3,053		▲ 3,053	
																	H28		▲ 62,721			▲ 62,721	
																	H29					0	
																	H30					0	
																	H31					0	
																	H32					0	
																	累計	96,100	▲ 76,725	19,374		1	
41	◆	D	-	17	-	1	閑上共同体再 生・地域資源 再発見等事業	閑上地区	市	市	直接	完了	2,868	24	~	24	H23			0	24年10月ワークショップ企画運営業務委託発注、24年12月調査 業務委託発注		
																	H24	3,360		2,294		1,066	
																	H25					0	
																	H26					0	
																	H27					0	
																	H28		▲ 1,065			▲ 1,065	
																	H29					0	
																	H30					0	
																	H31					0	
																	H32					0	
																	累計	3,360	▲ 1,065	2,294		1	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 / 間接	継続 / 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
43	D	-	1	-	1	-	道路事業(市街地相互の接続道路)	(主)塩釜亘理線(閉上)	県	県	直接	継続	215,000	24	~	32	H23			0	24年9月道路詳細設計契約。
																	H24	38,750		24,184	
																	H25			▲ 6,236	6,236
																	H26	147,250		8,029	139,221
																	H27	31,000		12,499	18,501
																	H28			23,790	▲ 23,790
																	H29			50,589	▲ 50,589
																	H30				0
																	H31		▲ 50,375	28,070	▲ 78,445
																	H32			30,287	▲ 30,287
累計	217,000	▲ 50,375	161,594	5,031																	
44	D	-	1	-	2	-	道路事業(市街地相互の接続道路)	名取駅開上線	県	県	直接	廃止	8,401	24	~	24	H23			0	24年9月、道路詳細設計契約。
																	H24	23,250		11,490	11,760
																	H25			▲ 4,980	4,980
																	H26				0
																	H27	0	0		0
																	H28				0
																	H29				0
																	H30		▲ 16,740		▲ 16,740
																	H31				0
																	H32				0
累計	23,250	▲ 16,740	6,510	0																	
45	D	-	1	-	9	-	飯塚開発線道路事業	下増田地区	市	市	直接	完了	31,203	24	~	27	H23			0	25年1月測量設計業務委託発注
																	H24	1,937		1,871	66
																	H25	17,437		0	17,437
																	H26	331	4,476	3,245	1,562
																	H27			19,065	▲ 19,065
																	H28				0
																	H29				0
																	H30				0
																	H31				0
																	H32				0
累計	19,705	4,476	24,181	0																	
46	D	-	1	-	10	-	北釜線道路事業(市街地相互の接続道路)	下増田地区	市	市	直接	完了	3,902,415	24	~	32	H23			0	25年1月測量設計業務委託発注
																	H24	19,375		36,465	▲ 17,090
																	H25	763,375		33,012	730,363
																	H26	8,635		8,981	▲ 346
																	H27			1,230	▲ 1,230
																	H28	516,274	3,875	515,247	4,902
																	H29	1,134,307		1,540,925	▲ 406,618
																	H30		199,212	425,164	▲ 225,952
																	H31	457,663	▲ 78,345	458,852	▲ 79,534
																	H32			▲ 62,285	62,285
累計	2,899,629	124,742	2,957,591	66,780																	
47	D	-	13	-	1	-	下増田地区がけ地近接等危険住宅移転事業	下増田地区	市	市	直接	完了	155,800	24	~	31	H23			0	24年12月個人に対する補助金
																	H24	117,900		333	117,567
																	H25	58,950		36,778	22,172
																	H26			22,537	▲ 22,537
																	H27			19,385	▲ 19,385
																	H28			5,248	▲ 5,248
																	H29			7,892	▲ 7,892
																	H30			274	▲ 274
																	H31		▲ 60,000	12,139	▲ 72,139
																	H32				0
累計	176,850	▲ 60,000	104,586	12,264																	
48	★	F	-	2	-	1	市街地復興効果促進事業	名取市	市	市	直接	継続	10,988,719	24	~	33	H23			0	24年10月被災写真記録保存業務委託発注、24年11月仮設駐車場整備工事発注
																	H24	1,217,810		906,557	311,253
																	H25	189,705		197,052	▲ 7,347
																	H26	2,674,904		945,484	1,729,420
																	H27	2,394,027		1,471,861	922,166
																	H28	2,314,525		997,473	1,317,052
																	H29			1,222,173	▲ 1,222,173
																	H30			1,978,228	▲ 1,978,228
																	H31			845,687	▲ 845,687
																	H32			151,588	▲ 151,588
累計	8,790,971	0	8,716,103	74,868																	

No.	事業番号				事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況					
	～	～																						
50	◆	D	-	17	-	1	-	4	名取駅西口自 転車等駐車場 整備事業	増田西地 区	市	市	直接	完了	56,769	24	～	26	H23			0	25年3月増築・改修工事設計業務委託発注	
																			H24	6,400		4,368		2,032
																			H25	38,380		1,570		36,810
																			H26	1,096		39,477		▲ 38,381
																			H27					0
																			H28		▲ 461			▲ 461
																			H29					0
																			H30					0
																			H31					0
																			H32					0
																			累計	45,876	▲ 461	45,415		0
																			51	◆	D	-		17
H24				0																				
H25	3,080		2,904	176																				
H26	3,168		3,168	0																				
H27	3,168		3,168	0																				
H28	3,168		3,168	0																				
H29	2,992		3,168	▲ 176																				
H30	3,168		3,168	0																				
H31	3,168		3,168	0																				
H32				0																				
累計	21,912	0	21,912	0																				
52	★	F	-	4	-	1	-	1	市街地復興効 果促進事業 (県分)	名取市	県	県	直接	継続	543,870	25	～	32					H23	
																			H24				0	
																			H25	121,780		5,160	116,620	
																			H26			10,264	▲ 10,264	
																			H27			18,063	▲ 18,063	
																			H28			0	0	
																			H29			57,422	▲ 57,422	
																			H30		50,365	11,245	39,120	
																			H31		89,772	77,680	12,092	
																			H32		173,176	179,637	▲ 6,461	
																			累計	121,780	313,313	359,471	75,622	
																			53		D	-	23	-
H24				0																				
H25	58,500	11,915	70,413	2																				
H26	36,368		24,628	11,740																				
H27			8,425	▲ 8,425																				
H28				0																				
H29		▲ 3,316		▲ 3,316																				
H30				0																				
H31				0																				
H32				0																				
累計	94,868	8,599	103,466	1																				
54		D	-	22	-	3	-		防災公園整備 事業(下増田 地区(施設整 備))	下増田地 区	市	市	直接	完了	404,659	25	～	30						
																			H24				0	
																			H25	975		0	975	
																			H26	144,908		35,640	109,268	
																			H27	157,611		▲ 122	157,733	
																			H28			70,470	▲ 70,470	
																			H29			196,366	▲ 196,366	
																			H30			1,053	▲ 1,053	
																			H31				0	
																			H32				0	
																			累計	303,494	0	303,407	87	
																			55		D	-	22	-
H24				0																				
H25	1,333		0	1,333																				
H26	46,018		0	46,018																				
H27				0																				
H28			40,966	▲ 40,966																				
H29			0	0																				
H30				0																				
H31				0																				
H32				0																				
累計	47,351	0	40,966	6,385																				

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 / 間接	継続 / 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
56	D	-	4	-	2	関上地区災害 公営住宅整備 事業(土地区 画整理区域 内)	関上地区	市	市	直接	完了	14,206,905	25 ~ 30	H23				0	事業用地代等 27年12月災害公営住宅整備工事発注、事業用地代等 28年10月戸建1期完成、集合1期工事継続、2期工事発注等 29年5月戸建2期完成、29年7月集合1期完成、29年11月集合2期 完成 30年12月戸建3期、集合3期完成
														H24				0	
														H25		5,935		▲ 5,935	
														H26	2,177,877	495,687	1,591,241	1,082,323	
														H27	2,094,999	424,337	2,926,072	▲ 406,736	
														H28	4,313,907	26,583	4,653,688	▲ 313,198	
														H29	2,531,101	307,838	2,291,244	547,695	
														H30	291,084		962,858	▲ 671,774	
														H31		▲ 232,375		▲ 232,375	
														H32				0	
														累計	11,408,968	1,022,070	12,431,038	0	
57	D	-	4	-	3	関上地区災害 公営住宅整備 事業(土地区 画整理区域 外)	関上地区	市	市	直接	完了	2,721,882	26 ~ 29	H23				0	26年7月造成設計業務、不動産鑑定評価業務、基本計画検討業 務等発注 27年6月戸建住宅造成工事発注、測量設計業務委託、事業用 地代等 28年8月造成工事完了、高柳圭田地区完了、辻地区工事等 29年6月辻地区工事完了
														H24				0	
														H25				0	
														H26	829,307		212,167	617,140	
														H27	604,172		1,577,358	▲ 973,186	
														H28	1,413,395		591,248	822,147	
														H29		▲ 254,111	873	▲ 254,984	
														H30		▲ 211,117		▲ 211,117	
														H31				0	
														H32				0	
														累計	2,846,874	▲ 465,228	2,381,646	0	
58	D	-	13	-	2	関上地区がけ 地近接等危険 住宅移転事業	関上地区	市	市	直接	完了	490,830	25 ~ 31	H23				0	26年7月個人に対する補助金 27年4月個人に対する補助金 28年4月個人に対する補助金 29年4月個人に対する補助金 30年4月個人に対する補助金 31年7月個人に対する補助金
														H24				0	
														H25	140,175			140,175	
														H26	1,233,150		43,512	1,189,638	
														H27			111,891	▲ 111,891	
														H28			44,764	▲ 44,764	
														H29			39,004	▲ 39,004	
														H30			37,151	▲ 37,151	
														H31		▲ 1,005,203	18,116	▲ 1,023,319	
														H32		▲ 73,500		▲ 73,500	
														累計	1,373,325	▲ 1,078,703	294,438	184	
59	D	-	23	-	4	関上地区防災 集団移転促進 事業(事業費)	関上地区	市	市	直接	完了	11,297,085	26 ~ 32	H23				0	27年2月個人に対する事業用地代 27年7月外構撤去工事発注、事業用地代等 28年4月個人に対する事業用地代、29年3月外交撤去工事完了 29年6月道路修繕設計・工事発注、事業用地代 30年4月個人に対する事業用地代 31年10月個人に対する事業用地代 2年6月個人に対する事業用地代
														H24				0	
														H25				0	
														H26	9,612,356		7,369,134	2,243,222	
														H27	496,650		1,259,204	▲ 762,554	
														H28	106,487		161,243	▲ 54,756	
														H29		▲ 69,877	780,842	▲ 850,719	
														H30			195,825	▲ 195,825	
														H31		▲ 119,367	26,348	▲ 145,715	
														H32		▲ 141,300	28,261	▲ 169,561	
														累計	10,215,493	▲ 330,544	9,820,857	64,092	
60	D	-	1	-	11	(仮称)関上港 線整備事業 (市街地相互 の接続道路)	関上地区	市	市	直接	完了	139,940	26 ~ 31	H23				0	26年11月設計・施工一括型工事発注 28年6月設計・施工一括型工事発注 29年6月設計・施工一括型工事発注 30年6月設計・施工一括型工事発注 2年3月完了。
														H24				0	
														H25				0	
														H26	186,000		57,334	128,666	
														H27	106,950			106,950	
														H28	559,085	221,649	128,666	652,068	
														H29			568,870	▲ 568,870	
														H30	196,850		320,573	▲ 123,723	
														H31			8,271	▲ 8,271	
														H32		▲ 186,000		▲ 186,000	
														累計	1,048,885	35,649	1,083,714	820	
61	D	-	1	-	12	関上四郎丸線 整備事業 (市街地相互 の接続道路)	関上地区	市	市	直接	完了	565,582	26 ~ 32	H23				0	27年7月補償調査及び不動産鑑定業務委託発注、28年2月改良 工事発注、事業用地代 用地買収、築造工事 築造工事 用地買収、築造工事
														H24				0	
														H25				0	
														H26	235,522			235,522	
														H27	402,302		138,141	264,161	
														H28		▲ 81,273	241,340	▲ 322,613	
														H29			33,048	▲ 33,048	
														H30		▲ 118,225	13,872	▲ 132,097	
														H31				0	
														H32				0	
														累計	637,824	▲ 199,498	426,401	11,925	

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況				
	～	～																						
62	D	-	17	-	4	都市再生事業 計画案作成事業 (閑上東地区)	閑上地区	市	市	直接	完了	41,580	26	～	26	H23				0	26年10月都市再生整備計画策定業務発注			
																H24				0				
																H25				0				
																H26	31,500		31,185	315				
																H27				0				
																H28				0				
																H29		▲ 315		▲ 315				
																H30				0				
																H31				0				
																H32				0				
																累計	31,500	▲ 315	31,185	0				
																64	D	-	5	-		1	災害公営住宅 家賃低廉化事業	下増田地区
H24				0																				
H25				0																				
H26				0																				
H27	76,644		3,657	72,987																				
H28	157,553		230,540	▲ 72,987																				
H29	368,058		368,058	0																				
H30	293,807	253,760	293,807	253,760																				
H31	509,505		763,265	▲ 253,760																				
H32	614,336		572,909	41,427																				
累計	2,019,903	253,760	2,232,236	41,427																				
65	D	-	6	-	1	東日本大震災 特別家賃低減 事業	下増田地区	市	市	直接	完了	314,901	27	～	32						H23			
																H24				0				
																H25				0				
																H26				0				
																H27	9,473			9,473				
																H28	19,392		28,865	▲ 9,473				
																H29	48,981		48,981	0				
																H30	59,713		59,713	0				
																H31	48,319		48,319	0				
																H32	50,295		36,585	13,710				
																累計	236,173	0	222,463	13,710				
																66	◆	D	-	20	-	1	-	3
H24				0																				
H25				0																				
H26	11,040		0	11,040																				
H27			0	0																				
H28		▲ 11,040		▲ 11,040																				
H29				0																				
H30				0																				
H31				0																				
H32				0																				
累計	11,040	▲ 11,040	0	0																				
68	D	-	17	-	5	閑上東地区被災市街地復興 土地区画整理 事業	閑上東地区	市	市	直接	完了	652,302	28	～	32									
																H24				0				
																H25				0				
																H26				0				
																H27				0				
																H28	32,250			32,250				
																H29		1,950	28,732	▲ 26,782				
																H30	210,750		201,854	8,896				
																H31	244,276		220,759	23,517				
																H32			17,188	▲ 17,188				
																累計	487,276	1,950	468,533	20,693				
																69	D	-	4	-	4	名取が丘地区 災害公営住宅 整備事業	名取が丘地区	市
H24				0																				
H25				0																				
H26				0																				
H27				0																				
H28		58,479		58,479																				
H29		▲ 58,479		▲ 58,479																				
H30				0																				
H31				0																				
H32				0																				
累計	0	0	0	0																				

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況			
	1	2	3	4	5	6																	
71	◆	D	-	17	-	5	-	1	関上東地区被災市街地復興土地区画整理事業区域内道路整備事業	市	市	直接	完了	423,583	30	~	32	H23			0	30年6月道路詳細設計発注、30年8月道路整備工事発注 元年6月道路整備工事発注 2年9月完了	
																		H24			0		
																		H25			0		
																		H26			0		
																		H27			0		
																		H28			0		
																		H29			0		
																		H30	88,160		89,983		▲ 1,823
																		H31	78,648	172,058	131,971		118,735
																		H32			109,555		▲ 109,555
																		累計	166,808	172,058	331,509		7,357
72	◆	D	-	17	-	5	-	2	関上東地区被災市街地復興土地区画整理事業区域内下水道整備事業	市	市	直接	完了	535,654	30	~	32	H23			0	30年6月下水道詳細設計発注、30年8月下水道工事発注 元年9月下水道工事発注 2年9月完了	
																		H24			0		
																		H25			0		
																		H26			0		
																		H27			0		
																		H28			0		
																		H29			0		
																		H30	237,621		203,967		33,654
																		H31	26,604	164,296	119,702		71,198
																		H32			82,644		▲ 82,644
																		累計	264,225	164,296	406,313		22,208
73	◆	D	-	17	-	5	-	3	関上東地区被災市街地復興土地区画整理事業区域内自然排水盛土造成事業	市	市	直接	完了	389,246	30	~	31	H23			0	30年8月自然排水盛土工事発注 2年3月完了	
																		H24			0		
																		H25			0		
																		H26			0		
																		H27			0		
																		H28			0		
																		H29			0		
																		H30	311,396		304,696		6,700
																		H31			6,672		▲ 6,672
																		H32			0		0
																		累計	311,396	0	311,368		28
74	◆	D	-	17	-	1	-	6	関上地区被災市街地復興土地区画整理事業推進関連支援業務	市	市	直接	完了	326,117	31	~	32	H23			0	31年4月支援業務発注。 2年4月支援業務発注。	
																		H24			0		
																		H25			0		
																		H26			0		
																		H27			0		
																		H28			0		
																		H29			0		
																		H30			0		
																		H31	163,301	97,592	163,152		97,741
																		H32			91,231		▲ 91,231
																		累計	163,301	97,592	254,383		6,510
75	◆	D	-	17	-	1	-	7	関上地区被災市街地復興土地区画整理事業に係る換地設計・測量等委託業務	市	市	直接	完了	311,718	31	~	32	H23			0	31年4月支援業務発注。 2年4月支援業務発注。	
																		H24			0		
																		H25			0		
																		H26			0		
																		H27			0		
																		H28			0		
																		H29			0		
																		H30			0		
																		H31	96,905	152,468	82,588		166,785
																		H32			148,819		▲ 148,819
																		累計	96,905	152,468	231,407		17,966
76	◆	D	-	17	-	1	-	8	関上地区被災市街地復興土地区画整理事業区域内避難誘導設備整備事業	市	市	直接	継続	76,303	31	~	33	H23			0	2年12月工事発注。	
																		H24			0		
																		H25			0		
																		H26			0		
																		H27			0		
																		H28			0		
																		H29			0		
																		H30			0		
																		H31	61,042				61,042
																		H32			60,003		▲ 60,003
																		累計	61,042	0	60,003		1,039

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況				
77	◆	D	-	23	-	4	-	1	閉上コミュニ ティ広場整備 事業	閉上東地 区	市	市	直接	完了	406,321	31	~	32	H23			0	令和元年6月工事発注。 令和2年9月工事完了。	
																			H24			0		
																			H25			0		
																			H26			0		
																			H27			0		
																			H28			0		
																			H29			0		
																			H30			0		
																			H31	325,056		323,997		1,059
																			H32			934		▲ 934
																			累計	325,056	0	324,931		125
																			78	◆	D	-		17
H24			0																					
H25			0																					
H26			0																					
H27			0																					
H28			0																					
H29			0																					
H30			0																					
H31	104,833		104,833	0																				
H32				0																				
累計	104,833	0	104,833	0																				
79	◆	D	-	20	-	1	-	4	閉上・下増田 地区防災マ ニユアル整備 事業	閉上地 区・下増 田地区	市	市	直接	完了	5,863	31	~	32					H23	
																			H24			0		
																			H25			0		
																			H26			0		
																			H27			0		
																			H28			0		
																			H29			0		
																			H30			0		
																			H31	4,690			4,690	
																			H32			4,576	▲ 4,576	
																			累計	4,690	0	4,576	114	
																			80	◆	D	-	17	-
H24			0																					
H25			0																					
H26			0																					
H27			0																					
H28			0																					
H29			0																					
H30			0																					
H31	493,767			493,767																				
H32			413,185	▲ 413,185																				
累計	0	493,767	413,185	80,582																				
81	◆	D	-	17	-	5	-	5	閉上東地区被 災市街地復興 土地区画整理 事業推進関連 支援業務	閉上東地 区	市	市	直接	完了	271,722	32	~	32						
																			H24			0		
																			H25			0		
																			H26			0		
																			H27			0		
																			H28			0		
																			H29			0		
																			H30			0		
																			H31	217,377			217,377	
																			H32			187,232	▲ 187,232	
																			累計	0	217,377	187,232	30,145	
																			82	◆	D	-	17	-
H24			0																					
H25			0																					
H26			0																					
H27			0																					
H28			0																					
H29			0																					
H30			0																					
H31	122,200		102,080	20,120																				
H32			20,090	▲ 20,090																				
累計	0	122,200	122,170	30																				

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 / 間接	継続 / 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況				
83	D	-	5	-	2	-	災害公営住宅 家賃低廉化事業 (補助率変更分)	下増田地区	市	市	直接	完了	87,315	32	~	32	H23			0				
																	H24			0				
																	H25			0				
																	H26			0				
																	H27			0				
																	H28			0				
																	H29			0				
																	H30			0				
																	H31			0				
																	H32	72,762		67,961	4,801			
																	累計	72,762	0	67,961	4,801			
																	84	◆	D	-	23	-	2	-
H24			0																					
H25			0																					
H26			0																					
H27			0																					
H28			0																					
H29			0																					
H30			0																					
H31			0																					
H32		400,800	299,578	101,222																				
累計	0	400,800	299,578	101,222																				
															市町村 交付分	各年度 別合計	H23	174,750	▲ 150,000	0	24,750			
																	H24	8,451,455	▲ 1,696,213	1,988,122	4,767,120			
																	H25	6,398,501	▲ 138,085	4,558,430	1,701,986			
																	H26	22,965,843	1,559,961	16,769,522	7,756,282			
																	H27	9,968,368	424,337	13,360,163	▲ 2,967,458			
																	H28	16,308,488	0	16,049,539	258,949			
																	H29	9,062,809	0	10,991,634	▲ 1,928,825			
																	H30	2,933,292	0	7,172,703	▲ 4,239,411			
																	H31	2,662,581	0	4,763,698	▲ 2,101,117			
																	H32	737,393	0	2,419,219	▲ 1,681,826			
															97,475,608	市町村交付分 計	79,663,480	0	78,073,030	1,590,450				
																	都道府県 交付分	各年度 別合計	H23	0	0	0	0	
																			H24	62,000	0	26,056	35,944	
																			H25	121,780	0	▲ 6,056	127,836	
																			H26	147,250	0	18,293	128,957	
																			H27	31,000	0	30,562	438	
																			H28	0	0	23,790	▲ 23,790	
																			H29	0	0	108,011	▲ 108,011	
																			H30	0	33,625	11,245	22,380	
																			H31	0	39,397	105,750	▲ 66,353	
																			H32	0	173,176	209,924	▲ 36,748	
															767,271	都道府県交付分 計	362,030	246,198	527,575	80,653				
																	市町村 都道府県 計	各年度 別合計	H23	174,750	▲ 150,000	0	24,750	
																			H24	8,513,455	▲ 1,696,213	2,014,178	4,803,064	
																			H25	6,520,281	▲ 138,085	4,552,374	1,829,822	
																			H26	23,113,093	1,559,961	16,787,815	7,885,239	
																			H27	9,999,368	424,337	13,390,725	▲ 2,967,020	
																			H28	16,308,488	0	16,073,329	235,159	
																			H29	9,062,809	0	11,099,645	▲ 2,036,836	
																			H30	2,933,292	33,625	7,183,948	▲ 4,217,031	
																			H31	2,662,581	39,397	4,869,448	▲ 2,167,470	
																			H32	737,393	173,176	2,629,143	▲ 1,718,574	
															98,242,879	合計	80,025,510	246,198	78,600,605	1,671,103				

(様式2E)

名取市 復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 環境省

令和3年3月末時点

(千円)

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況			
27	E-1-1-	低炭素社会 対応型浄化槽集 中導入事業	閉上・下 増田地区	市	市	直接	完了	24,000	24 ~ 32	H23				0	24年4月個人に対する補助金、申請に基づき随時交付決定、12基設置			
										H24	4,050		3,742	308				
										H25	3,750		2,587	1,163	25年7月申請に基づき随時交付決定、9基設置			
										H26	5,550		1,491	4,059	申請に基づき随時交付決定、9基設置			
										H27	4,650		1,057	3,593	申請に基づき随時交付決定、4基設置			
										H28			1,368	▲ 1,368	申請に基づき随時交付決定、5基設置			
										H29			1,281	▲ 1,281	申請に基づき随時交付決定、4基設置			
										H30			250	▲ 250	申請に基づき随時交付決定、1基設置			
										H31			411	▲ 411	申請に基づき随時交付決定、1基設置			
										H32				0				
										累計	18,000	0	12,187	5,813				
										市町村 交付分		各年度 別合計	H23	0	0	0	0	
										市町村 交付分		各年度 別合計	H24	4,050	0	3,742	308	
										市町村 交付分		各年度 別合計	H25	3,750	0	2,587	1,163	
市町村 交付分		各年度 別合計	H26	5,550	0	1,491	4,059											
市町村 交付分		各年度 別合計	H27	4,650	0	1,057	3,593											
市町村 交付分		各年度 別合計	H28	0	0	1,368	▲ 1,368											
市町村 交付分		各年度 別合計	H29	0	0	1,281	▲ 1,281											
市町村 交付分		各年度 別合計	H30	0	0	250	▲ 250											
市町村 交付分		各年度 別合計	H31	0	0	411	▲ 411											
市町村 交付分		各年度 別合計	H32	0	0	0	0											
24,000		市町村交付分 計	18,000	0	12,187	5,813												
都道府 県交付分		各年度 別合計	H23	0	0	0	0											
都道府 県交付分		各年度 別合計	H24	0	0	0	0											
都道府 県交付分		各年度 別合計	H25	0	0	0	0											
都道府 県交付分		各年度 別合計	H26	0	0	0	0											
都道府 県交付分		各年度 別合計	H27	0	0	0	0											
都道府 県交付分		各年度 別合計	H28	0	0	0	0											
都道府 県交付分		各年度 別合計	H29	0	0	0	0											
都道府 県交付分		各年度 別合計	H30	0	0	0	0											
都道府 県交付分		各年度 別合計	H31	0	0	0	0											
都道府 県交付分		各年度 別合計	H32	0	0	0	0											
0		都道府県交付分 計	0	0	0	0												
市町村 都道府 県計		各年度 別合計	H23	0	0	0	0											
市町村 都道府 県計		各年度 別合計	H24	4,050	0	3,742	308											
市町村 都道府 県計		各年度 別合計	H25	3,750	0	2,587	1,163											
市町村 都道府 県計		各年度 別合計	H26	5,550	0	1,491	4,059											
市町村 都道府 県計		各年度 別合計	H27	4,650	0	1,057	3,593											
市町村 都道府 県計		各年度 別合計	H28	0	0	1,368	▲ 1,368											
市町村 都道府 県計		各年度 別合計	H29	0	0	1,281	▲ 1,281											
市町村 都道府 県計		各年度 別合計	H30	0	0	250	▲ 250											
市町村 都道府 県計		各年度 別合計	H31	0	0	411	▲ 411											
市町村 都道府 県計		各年度 別合計	H32	0	0	0	0											
24,000		合計	18,000	0	12,187	5,813												